

Pecos Operating Company LLC.			Daily Work-Over Report					
Well Name	GNSAU #64	Date	12/13/2013	Day		AFE		
Operation	Completion	TD	4733'	PBTD	4680'	Fm		
Tubing Size & Depth		Tubing ID		Perfs	4488'-4532' & 4252'-4323'			
Contractor & Rig No.		Notes:						
Foreman	Manny T.Valerio							
Report Taken By								
Description of Work in Progress								
<p>HPJSM: MIRU, Frac Specialist, Apollo WL, Testlines @ 5000psi(OK).</p> <p>Stage-1, Lower San Andres. RIH w/3-1/8" HP slick guns Perf @ 4527'-4532' 1spf, (5). 4506'-4516' 1spf, (10). 4488'-4493' 1spf, (5). Total 20 Holes. OWP-620psi. BDF @ 1626psi. Spearhead, 2000gal, 15% Acid. Frac w/1404bbls, 16cp XLLG w/56150# 16/30 brown, (1-4ppg). spot 1000gals 15%Hcl Flush w/Fresh water. 21bpm @ 1602psi. ISIP-1163psi. FG - 0.69. TLTR-1169bbls.</p> <p>Note: Psi inc with 3ppg on Form. From 1500psi to 2300psi, Cut sand went to flush, Lost blender on FW after Acid, Resume Flushed ok.</p> <p>Stage-2, Upper San Andres. BP 4420' Perf @ 4318'-4323' 1spf, (5). 4290'-4300' 1spf, (10). 4272'-4277' 1spf, (5). 4252'-4257' 1spf (5). Total 25 Holes. OWP-690psi. BDF @ 2770psi. Spearhead, 1000gal, 15% Acid. Frac w/1618bbls, 16cp XLLG w/144050# 16/30 brown, (1-4ppg). Flush w/Fresh water. 38 bpm @ 2500psi. ISIP-1531psi. FG - 0.79. TLTR-1908bbls.</p> <p>RDMO, Frac Specialist, Apollo WL</p> <p>TLTR 3357bbls. PBTD 4680'. Total 16/30 Brwn 200200#.</p> <p>OART: W/O Drill out. 12-13-2013(MTV)</p>								
	Daily Costs	Cumm. Costs	Tubing & BHA Tally					
Road & Location		\$0.00	Size & Wt.	Grade	Thread	# Joints	Length	Condition
Rig		\$0.00						
Completion Fluid		\$0.00						
Cementing & Equip.		\$0.00						
Testing		\$0.00						
Perforating & Logging		\$0.00						
Fracturing	\$71,914.41	\$71,914.41						
Special Services		\$0.00						
Equip. Rental & Bits		\$0.00						
Labor & Transportation		\$0.00						
Supervision		\$0.00						
Perforating & Logging	\$18,300.00	\$18,300.00	Totals					
Prod. Casing		\$0.00	Rod Data					
Tubing		\$0.00	Size	Type	Cplg	# Rods	# Feet	Condition
Wellhead Equip. & Equip		\$0.00						
Sep., Heater, Compr.		\$0.00						
Flowlines & Connections		\$0.00						
Surface Pumping Equip		\$0.00						
Subsurface Equipment		\$0.00						
Tanks & Battery Equip.		\$0.00						
Installation		\$0.00						
Hot Oiler		\$0.00						
Totals	\$90,214.41	\$90,214.41	Totals					

[illegible]

[illegible]

[illegible]

[illegible]