

WELL: University 27-34 1D

Callon Petroleum			
DAILY OPERATIONS			
FIELD:		Facilities AFE Number	150148
COUNTY/STATE:	Reagan/TX	Facilities AFE Amount	\$1,091,765
PTD:		TOTAL AFE:	\$1,091,765
LOCATION:	210 FSL, 2180 FEL, Sec 34, Blk 2, UL	Total Job Intan Costs:	\$882,087
ELEVATION (RKB):			
API #:	42-383-39450		
SERIAL NO:			
SPUD DATE:	Oct 17 2015		
OBJECTIVE:			
JOB NAME:	P&I SWD Facility		
CONTRACTOR/RIG#: /			

Sep 24 2015	RIG SUPERVISOR:	Corey Rodgers	FW:	0.0
	PRESENT OPERATIONS:	Hauled 6" poly for SWD job		
		Held safety meeting, unloaded poly line from trailer on location. Hauled 6" poly for SWD job		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$500	\$0	\$500
	TOTAL JOB COST:	\$500	\$0	\$500
	TOTAL WELL COST:	\$500	\$0	\$500
Sep 25 2015	RIG SUPERVISOR:	Corey Rodgers	FW:	0.0
	PRESENT OPERATIONS:	Work on trunk line		
		Held safety meeting, unloaded bundles of 8" poly. Work on trunk line		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$800		\$800
	TOTAL JOB COST:	\$1,300	\$0	\$1,300
	TOTAL WELL COST:	\$1,300	\$0	\$1,300
Sep 27 2015	RIG SUPERVISOR:	Corey Rodgers	FW:	0.0
	PRESENT OPERATIONS:	cutting ditch for new SWD line.		
		Held safety meeting, continued cutting right of way for 6" SWD line. cutting ditch for new SWD line.		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$1,100		\$1,100
	TOTAL JOB COST:	\$2,400	\$0	\$2,400
	TOTAL WELL COST:	\$2,400	\$0	\$2,400
Sep 29 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Meet with crew, began abandonment o fPembrook water tanks		
		Meet with crew, began abandonment of Pembrook water tanks. Reroute 4" water swd lines.		
	ACTIVITY PLANNED:	Reroute 4" water SWD lines		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$4,700		\$4,700
	TOTAL JOB COST:	\$7,100	\$0	\$7,100
	TOTAL WELL COST:	\$7,100	\$0	\$7,100
Sep 30 2015	RIG SUPERVISOR:	Corey Rodgers	FW:	0.0
	PRESENT OPERATIONS:	Started cutting right of way for 6" SWD poly line.		
		Held safety meeting, and started cutting right of way. Started cutting right of way for 6" SWD poly line.		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$6,150	\$0	\$6,150
	TOTAL JOB COST:	\$13,250	\$0	\$13,250
	TOTAL WELL COST:	\$13,250	\$0	\$13,250
Oct 1 2015	RIG SUPERVISOR:	Corey Rodgers	FW:	0.0
	PRESENT OPERATIONS:	Started running 6" poly from 27-34 to new SWD		
		Started running 6" poly from 27-34 to new SWD		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$8,450		\$8,450
	TOTAL JOB COST:	\$21,700	\$0	\$21,700
	TOTAL WELL COST:	\$21,700	\$0	\$21,700

WELL: University 27-34 1D				
Oct 2 2015	RIG SUPERVISOR:	Corey Rodgers	FW:	0.0
	PRESENT OPERATIONS:	Running 10" under hwy 1555 for water to frack job. held safety meeting, Running 10" under hwy 1555 for water to frack job and cutting ditch for poly line		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$11,950		\$11,950
	TOTAL JOB COST:	\$33,650	\$0	\$33,650
	TOTAL WELL COST:	\$33,650	\$0	\$33,650
	Oct 3 2015	RIG SUPERVISOR:	Corey Rodgers	FW:
PRESENT OPERATIONS:		Working on pipeline to new SWD Held safety meeting, fusing 6" poly line and moved poly equipment down to next station.		
		INTANGIBLE	TANGIBLE	TOTAL
DAILY JOB COST:		\$1,400		\$1,400
TOTAL JOB COST:		\$35,050	\$0	\$35,050
TOTAL WELL COST:		\$35,050	\$0	\$35,050
Oct 5 2015		RIG SUPERVISOR:	John Landry	FW:
	PRESENT OPERATIONS:	Halaburton delivered blocks and set, AAA Fiberglass mobed in Haliburton delivered blocks and set, AAA Fiberglass moved in. Pipe circulating lines.		
	ACTIVITY PLANNED:	Pipe recirculating lines		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$10,920		\$10,920
	TOTAL JOB COST:	\$45,970	\$0	\$45,970
	TOTAL WELL COST:	\$45,970	\$0	\$45,970
Oct 6 2015	RIG SUPERVISOR:	Corey Rodgers	FW:	0.0
	PRESENT OPERATIONS:	Moving tanks over to new SWD, clean Pembroke, pipe fill & load lines, vacuum break Held safety meeting, drove to near 200 battery help load out tank and haul to new SWD.		
	ACTIVITY PLANNED:	continue with above lines		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$9,335		\$9,335
	TOTAL JOB COST:	\$55,305	\$0	\$55,305
	TOTAL WELL COST:	\$55,305	\$0	\$55,305
Oct 7 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Installed water line piping, set charge pumps Installed water line piping, set charge pumps. Install overflow lines.		
	ACTIVITY PLANNED:	Install overflow lines		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$6,520		\$6,520
	TOTAL JOB COST:	\$61,825	\$0	\$61,825
	TOTAL WELL COST:	\$61,825	\$0	\$61,825
Oct 8 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Install overflow lines , set walkway @ tk # 2 & 3 Con't recirculating lines, reset H pumps, set water leg. install 6" suction lines		
	ACTIVITY PLANNED:	install 6" suction lines		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$20,094		\$20,094
	TOTAL JOB COST:	\$81,919	\$0	\$81,919
	TOTAL WELL COST:	\$81,919	\$0	\$81,919
Oct 9 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	piping 6" suction lines piping 6" suction lines. con't recirculating lines, reset H pumps, set water leg		
	ACTIVITY PLANNED:	cont recirculating lines, reset H pumps, set water leg		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$8,720		\$8,720
	TOTAL JOB COST:	\$90,639	\$0	\$90,639
	TOTAL WELL COST:	\$90,639	\$0	\$90,639
Oct 10 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	dry fit water leg piping, complete recirculating piping, glassed brackets dry fit water leg piping, complete recirculating piping, glassed brackets. complete water leg bypass piping		
	ACTIVITY PLANNED:	complete water leg bypass piping		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$19,809		\$19,809
	TOTAL JOB COST:	\$110,448	\$0	\$110,448
	TOTAL WELL COST:	\$110,448	\$0	\$110,448

WELL: University 27-34 1D

Oct 11 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	glassed water leg piping & overflow piping		
		glassed water leg piping & overflow piping. complete water leg piping, pipe recirculating pump		
	ACTIVITY PLANNED:	complete water leg piping, pipe recirculating pump		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$18,170		\$18,170
	TOTAL JOB COST:	\$128,618	\$0	\$128,618
	TOTAL WELL COST:	\$128,618	\$0	\$128,618
Oct 12 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	complete water leg piping, pipe recirculating pump		
		complete water leg piping, pipe recirculating pump. anchor 6" suction lines, complete water leg vent piping, complete 4" fill line		
	ACTIVITY PLANNED:	anchor 6" suction lines,complete water leg vent piping, complete 4" fill line		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$16,959		\$16,959
	TOTAL JOB COST:	\$145,577	\$0	\$145,577
	TOTAL WELL COST:	\$145,577	\$0	\$145,577
Oct 13 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Anchored 6" charge pump suction lines, completed water leg vent piping, completed 4" fill line		
		Anchored 6" charge pump suction lines, completed water leg vent piping, completed 4" fill line. pipe G/B fill lines, complete oil tank line to G/B, set electric poles, install 6" poly		
	ACTIVITY PLANNED:	pipe G/B fill lines, complete oil tank line to G/B, set electric poles, install 6" poly		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$15,420		\$15,420
	TOTAL JOB COST:	\$160,997	\$0	\$160,997
	TOTAL WELL COST:	\$160,997	\$0	\$160,997
Oct 14 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Piping G/B fill lines & braces completed oil tank line to G/B, installed walkway, setting electric poles		
		Piping G/B fill lines & braces completed oil tank line to G/B, installed walkway, setting electric poles. pipe tank vent lines, cut nozzle in gunbarrel, pipe 4" fill line		
	ACTIVITY PLANNED:	pipe tank vent lines, cut nozzle in gunbarrel, pipe 4" fill line		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$19,720		\$19,720
	TOTAL JOB COST:	\$180,717	\$0	\$180,717
	TOTAL WELL COST:	\$180,717	\$0	\$180,717
Oct 15 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	pipd tank vent lines, cut nozzle in gunbarrel, Falcon installed front wall		
		pipd tank vent lines, cut nozzle in gunbarrel, Falcon installed front wall. level vent lines, install charge pump discharge piping, tank Logic install probes		
	ACTIVITY PLANNED:	level vent lines, install charge pumpdischarge piping, tank Logic install probes		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$14,120		\$14,120
	TOTAL JOB COST:	\$194,837	\$0	\$194,837
	TOTAL WELL COST:	\$194,837	\$0	\$194,837
Oct 16 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	completed G/B vent lines, install charge pump discharge piping, leveling 4" fill lines, tank Logis install probes		
		completed G/B vent lines, install charge pump discharge piping, leveling 4" fill lines, tank Logics install probes. install enurado's in vent lines, complete buckets on load lines, build pipe brackets		
	ACTIVITY PLANNED:	install enurado's in vent lines, complete buckets on load lines, build pipe brackets		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$11,040		\$11,040
	TOTAL JOB COST:	\$205,877	\$0	\$205,877
	TOTAL WELL COST:	\$205,877	\$0	\$205,877
Oct 17 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Pressure tested 6" and 4" line.		
		Held safety meeting, loaded 6" & 4" poly with fresh water and tested lines for four hours. Pressure tested 6" and 4" line.		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$10,220		\$10,220
	TOTAL JOB COST:	\$216,097	\$0	\$216,097
	TOTAL WELL COST:	\$216,097	\$0	\$216,097

WELL: University 27-34 1D

Oct 19 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	install stairway, glass future fill inne, install probes on tanks, setting electric poles		
		install stairway, glass future fill in, install probes on tanks, setting electric poles. run power line wires, complete walkway to G/B, glass second charge pump suction line		
	ACTIVITY PLANNED:	run power line wires, complete walkway to G/B, glass second charge pump suction line		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$26,920		\$26,920
	TOTAL JOB COST:	\$243,017	\$0	\$243,017
	TOTAL WELL COST:	\$247,980	\$11,491	\$259,471
Oct 20 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Install charge pump discharge, installed transformer banks, painting and completing fiberglass piping		
		Install charge pump discharge, installed transformer banks, painting and completing fiberglass piping. , continue complete tk stairways, install charge pump suction piping		
	ACTIVITY PLANNED:	, continuecomplete tk stairways, install charge pump suction piping		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$11,320		\$11,320
	TOTAL JOB COST:	\$254,337	\$0	\$254,337
	TOTAL WELL COST:	\$449,993	\$19,528	\$469,521
Oct 21 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Install transformer banks, set light poles, installing second suction line, ck bolts on flanges & valves, install vertical tank supports		
		Install transformer banks, set light poles, installing second suction line, ck bolts on flanges & valves, install vertical tank supports. complete second suction line, install stairway & landing, continue with electrical tie-in's		
	ACTIVITY PLANNED:	complete second suction line, install stairway & landing, continue with electrical tie-in's		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$2,320		\$2,320
	TOTAL JOB COST:	\$256,657	\$0	\$256,657
	TOTAL WELL COST:	\$460,383	\$35,864	\$496,247
Oct 22 2015	MD:	TVD:	FOOTAGE:	PTD:
	RIG SUPERVISOR:	John Landry		PBTD:
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$11,120		\$11,120
	TOTAL JOB COST:	\$267,777	\$0	\$267,777
	TOTAL WELL COST:	\$472,853	\$35,864	\$508,717
Oct 23 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	rain day		
		rain day		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$1,920		\$1,920
	TOTAL JOB COST:	\$269,697	\$0	\$269,697
	TOTAL WELL COST:	\$476,123	\$35,864	\$511,987
Oct 26 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	cont tying electrical end devices		
		Con't tying electrical end devices. continue electrical tie in, complete charge pump discharge piping		
	ACTIVITY PLANNED:	continue electrical tie in, complete charge pump discharge piping		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$1,920		\$1,920
	TOTAL JOB COST:	\$271,617	\$0	\$271,617
	TOTAL WELL COST:	\$646,268	\$86,882	\$733,150
Oct 27 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	electrician install light fixtures, AAA fiberglass completed second pump feed, installed H pump discharge past containment wall		
		Electrician install light fixtures, AAA fiberglass completed second pump feed, installed H pump discharge past containment wall. Install landing & stairs, Tank logic to complete, install liner around H pumps & install sump		
	ACTIVITY PLANNED:	Install landing & stairs, Tank logic to complete, install liner around H pumps & install sump		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$2,920		\$2,920
	TOTAL JOB COST:	\$274,537	\$0	\$274,537
	TOTAL WELL COST:	\$649,188	\$86,882	\$736,070

WELL: University 27-34 1D

Oct 28 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	complete stairways, terminate Tank logic devices, tie-in H pump motors		
		Complete stairways, terminate Tank logic devices, tie-in H pump motors. PSSR walkthrough		
	ACTIVITY PLANNED:	PSSR walk through		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$4,920		\$4,920
	TOTAL JOB COST:	\$279,457	\$0	\$279,457
	TOTAL WELL COST:	\$654,108	\$86,882	\$740,990
Oct 29 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	complete stairways, install tank logic end devices, tie-in H pumps		
		Complete stairways, install tank logic end devices, tie-in H pumps. PSSR walk through		
	ACTIVITY PLANNED:	PSSR walk through		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$152,420		\$152,420
	TOTAL JOB COST:	\$431,877	\$0	\$431,877
	TOTAL WELL COST:	\$806,528	\$86,882	\$893,410
Oct 30 2015	MD:	TVD:	FOOTAGE:	PTD:
	RIG SUPERVISOR:	John Landry		PBTD:
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$1,920		\$1,920
	TOTAL JOB COST:	\$433,797	\$0	\$433,797
	TOTAL WELL COST:	\$808,448	\$86,882	\$895,330
Oct 31 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	PSSR walk through, Tank Logic complete, J & J installing grounding		
		PSSR walk through, Tank Logic complete, J & J installing grounding. Complete punch list items		
	ACTIVITY PLANNED:	complete punch list items		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$2,020		\$2,020
	TOTAL JOB COST:	\$435,817	\$0	\$435,817
	TOTAL WELL COST:	\$810,468	\$86,882	\$897,350
Nov 2 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	rain, retrieve pressurewasher from Pecan Acres		
		Rain, retrieve pressure washer from Pecan Acres. Complete punch list items.		
	ACTIVITY PLANNED:	Complete punchlist items		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$3,920		\$3,920
	TOTAL JOB COST:	\$439,737	\$0	\$439,737
	TOTAL WELL COST:	\$814,388	\$86,882	\$901,270
Nov 3 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	clean containment, install pupm bleeds (punch list items)		
		Clean containment, install pump bleeds (punch list items) prep for H-Pump discharge, Tubescope fab. tie-in items		
	ACTIVITY PLANNED:	prep for H-Pump discharge, Tubescope fab. tie-in items		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$1,920		\$1,920
	TOTAL JOB COST:	\$441,657	\$0	\$441,657
	TOTAL WELL COST:	\$833,808	\$93,882	\$927,690
Nov 4 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Fab meter manifold for well and inlet manifold, painted stairs & supports 6' up,AAA fiberglass complete oil tk recycle line		
		Fab meter manifold for well and inlet manifold, painted stairs & supports 6' up, AAA fiberglass complete oil tank recycle line trench from H-pump to well.		
	ACTIVITY PLANNED:	trench from H-Pump to well		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$197,720		\$197,720
	TOTAL JOB COST:	\$639,377	\$0	\$639,377
	TOTAL WELL COST:	\$1,031,528	\$93,882	\$1,125,410
Nov 5 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Installed flow lines from pump to well		
		Installed flow lines from pump to well. Complete installation test and backfill.		
	ACTIVITY PLANNED:	complete installation, test and backfill		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$13,920		\$13,920
	TOTAL JOB COST:	\$653,297	\$0	\$653,297
	TOTAL WELL COST:	\$1,045,448	\$93,882	\$1,139,330

WELL: University 27-34 1D

Nov 6 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	tested charge pump discharge and H-Pump discharge		
		Tested charge pump discharge and H-Pump discharge. Complete punchlist items around the battery.		
	ACTIVITY PLANNED:	complete punchlist items around the battery		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$6,420		\$6,420
	TOTAL JOB COST:	\$659,717	\$0	\$659,717
	TOTAL WELL COST:	\$1,051,868	\$93,882	\$1,145,750
Nov 9 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	Installed meters in inlet lines, pumped 2000+ BBI liquid into SWD, hydroed takks, installed charge tk discharge		
		Installed meters in inlet lines, pumped 2000+ BBI liquid into SWD, hydroed tanks, installed charge tank discharge. ChangeTuboscope fittings in flow line.		
	ACTIVITY PLANNED:	change Tuboscope fittings in flow line		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$111,920		\$111,920
	TOTAL JOB COST:	\$771,637	\$0	\$771,637
	TOTAL WELL COST:	\$1,163,788	\$93,882	\$1,257,670
Nov 10 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	brace H-pump piping, prep for valve replacement		
		Brace H-pump piping, prep for valve replacement. Replace H-pump valves.		
	ACTIVITY PLANNED:	replace H-pump valves		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$4,730		\$4,730
	TOTAL JOB COST:	\$776,367	\$0	\$776,367
	TOTAL WELL COST:	\$1,168,518	\$93,882	\$1,262,400
Nov 11 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	changed out H-Pump valves, change out corrosion fittings on SWD flowline		
		Changed out H-Pump valves, change out corrosion fittings on SWD flow line. Complete yesterday's work and pressure test flow lines.		
	ACTIVITY PLANNED:	complete yesterday's work and pressure test flowline		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$88,230		\$88,230
	TOTAL JOB COST:	\$864,597	\$0	\$864,597
	TOTAL WELL COST:	\$1,256,748	\$93,882	\$1,350,630
Nov 12 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	test SWD flow line		
		Test SWD flow line. Commission battery.		
	ACTIVITY PLANNED:	commission battery		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$1,730		\$1,730
	TOTAL JOB COST:	\$866,327	\$0	\$866,327
	TOTAL WELL COST:	\$1,258,478	\$93,882	\$1,352,360
Nov 13 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	commission battery		
		Commission battery. Complete clean up.		
	ACTIVITY PLANNED:	complete clean up		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$1,730		\$1,730
	TOTAL JOB COST:	\$868,057	\$0	\$868,057
	TOTAL WELL COST:	\$1,260,208	\$93,882	\$1,354,090
Nov 14 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	install 6" valve on pig receiver, completed clean up of battery, released rental equipment		
		install 6" valve on pig receiver, completed clean up of battery, released rental equipment. Install chokes at the wellhead.		
	ACTIVITY PLANNED:	install chokes @ the wellhead		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$4,030		\$4,030
	TOTAL JOB COST:	\$872,087	\$0	\$872,087
	TOTAL WELL COST:	\$1,264,238	\$93,882	\$1,358,120

WELL: University 27-34 1D

Nov 16 2015	RIG SUPERVISOR:	John Landry	FW:	0.0
	PRESENT OPERATIONS:	install chokes in the SWD flow line		
		Install chokes in the SWD flow line. Install fence.		
	ACTIVITY PLANNED:	install fence		
		INTANGIBLE	TANGIBLE	TOTAL
	DAILY JOB COST:	\$10,000		\$10,000
	TOTAL JOB COST:	\$882,087	\$0	\$882,087
	TOTAL WELL COST:	\$1,274,238	\$93,882	\$1,368,120