



DAILY COMPLETIONS REPORT

Well Name:UTL 2932-17 2H

AFE #:

Report Date: 10/02/2017

Operation: Completion

Field:	October 2, 2017	Rig Name:	X20	Report #:	44
Location:	UTL 2932-17 2H	Supervisor:	Josh Pillow / Jeff White (Days)	Daily Cost:	\$23,438
County:	Ward	Phone:	pillow-903 475 6712/white-903 736	Cum Job:	\$1,323,051
State:	TX	Email:	joshpillow9@gmail.com / jeffgwhite	Job AFE:	\$6,151,345
		Total Well AFE:	\$9,256,870	Cum Well Cost:	\$5,576,504

24 Hr Summary:	Continue RU/ Begin fracing stage 5						
24 Hr Plan Forward:	Continue Stage Frac and Wireline Operations						
Incidents:		JPE Pers:	R. McItyre / A. Eva	Contract Pers:	BJ/Alltitude/Fesco/Enco	Conditions:	

Critical Comments	
Rick Snyder (432) 230-4320 richardsnyder39@gmail.com	Mark Hill 832-493-5454 Mark.Hill@Reagan.com

Time Breakdown

Activity Summary (6:00am - 6:00am)	24.0	HRS
------------------------------------	------	-----

[illegible]

Cost Summary

Intangible Costs	Code	Description	Comments	Daily	Cum.
	840-030	ROAD,LOCATIONS			
	840-045	NON-RETRIEVABLE PLUGS	HES Plugs 1700.00 Stg. (x-x)		\$6,800
	840-060	HOT OILER			
	840-065	FUEL, POWER	SunCoast Fuel (Split with 3H well)	\$4,873	\$90,773
	840-070	EQUIPMENT RENTAL		\$625	\$18,525
	840-071	HOT SHOT TRUCKING			\$12,025
	840-072	JPE OWNED EQUIP RENTAL			
	840-100	CEMENT SERV/ FLOAT EQUIP			\$46,335
	840-110	CASING CREW & EQPT			\$23,000
	840-115	FLOWBACK WATER			
	840-120	CONTRACT LABOR		\$6,090	\$73,929
	840-130	COMPLETION RIG			\$19,220
	840-135	COILED TUBING		\$300	\$164,263
	840-140	CASED HOLE LOGS & SURVEYS			\$4,849
	840-145	PERFORATING/WIRELINE SERV		\$7,550	\$62,300
	840-155	ACIDIZING/FRACTURING			\$331,886
	840-160	FLOW TESTING			
	840-165	COMPLETE FLUID-FRESH WTR			\$16,798
	840-167	COMPLETE FLUID-BRINE			\$1,275
840-175	WELLSITE SUPERVISION		\$4,000	\$57,691	
840-180	OVERHEAD				
840-195	P&A/TA COSTS				
			Total Intangible	\$23,438	\$929,668
Tangible Costs	860-030	PRODUCTION CASING			
	860-035	PRODUCTION LINER			
	860-040	PRODUCTION TUBING			
	860-041	GAS PIPELINE			
	860-042	WATER PIPELINE			
	860-043	OIL PIPELINE			
	860-045	WELLHEAD EQUIPMENT			
	860-060	SUBSURFACE EQUIPMENT			\$45,000
	860-065	SURFACE EQUIPMENT			\$2,625
	860-080	WELLSITE COMPRESSION			
	860-085	PUMPING UNIT & MOTOR			
	860-086	RODS			
	860-090	NIPPLE/VALVE/FITTING/FLO			\$81,656
	860-100	METERING EQP/TELE			\$29,629
	860-110	TANK STAIRS & WALKWAYS			
	860-115	SEPARATORS & TREATERS			\$135,734
	860-120	STRUCTURES & INSULATION			
	860-125	SIGNAGE			
	860-150	BUILD BATTERY			\$90,738
	860-155	POWER INSTALLATION			
860-175	SUPERVISION			\$8,000	
860-275	CONTINGENCY				
			Total Tangible		\$393,382
			Total Daily & Cum Costs	\$23,438	\$1,323,051