

UL COCHISE 2802 (DELAWARE)	DESTA #5	WARD CO., TX
AFE# 121250	SPUD DATE:	API: 42-475-36242
		PROP NUM: 15065-002

9/29-30/12
PO: MOVE IN & RU CWC \$305,985

10/1/12
PO: ATTEMPT TO REDRILL RATHOLE, LOCATION SOFT & WASHED OUT, PERFORM RIG REPAIRS. CWC \$323,600

10/2/12
PO: BACKDRAG LOCATION – ALLOW TO DRY OUT CWC \$340,480

10/3/12
PO: REDRILL MOUSEHOLE & SET IN 13 3/8" PIPE TO PREVENT CAVING, ALLOW LOCATION TO DRY OUT & RIG REPAIRS. CWC \$393,112

10/4/12
PO: RU & PREP TO SPUD CWC \$430,323

10/5/12
DAS 1; **PD 793'**; PO: DRILL F/60'-793', CIRC SWEEP OUT, TOH W/BIT #1. MW 8.8; VIS 60 CWC \$453,042

10/6/12
DAS 2; **PD 1010'**; PO: MU 12 1/4" BIT, TIH & WASH TO BTM 30', DRILL F/793'-1010' (TD), PMP HI-VIS SWEEP & CIRC, SURVEY, TOH. RUN 8 5/8" CSG & CMT, RD. MW 8.8; VIS 60 CWC \$530,739

10/7/12
DAS 3; **PD 1104'**; PO: FINISH CMT INT CSG, FABRICATE & WELD FLOWLINES, RU GAS BUSTER. MU BIT & TIH – TAG CMT @ 962', TEST CSG, DRILL CMT, FC & SHOE, DRILL F/1010'-1104', CIRC SWEEP OUT, TOH. STRAP & PU BHA, TRI-COLLAR, RMRS, DCS. MW 10; VIS 29 CWC \$581,489

10/8/12
DAS 4; **PD 2025'**; PO: DRILL F/1104'-2025', SURVEY. MW 10; VIS 29 CWC \$599,954

10/9/12
DAS 5; **PD 2754'**; PO: DRILL F/2025'-2754', SURVEY. MW 10; VIS 29 CWC \$631,873

10/10/12
DAS 6; **PD 3008'**; PO: DRILL F/2754'-3008', SWEEP HOLE, CIRC, STRAP OOH. STRAP & PU DDC TOOLS, TIH 9 STDS & TEST MTR, CONT TIH W/DDC TOOLS. MW 10.2; VIS 29 CWC \$658,617

10/11/12
DAS 7; **PD 3836'**; PO: CONT TIH W/DDC TOOLS, WASH T/BTM, SURVEY, DRILL F/3008'-3836'. MW 10.2; VIS 29 CWC \$697,731

10/12/12
DAS 8; **PD 4959'**; PO: DRILL F/3836'-4959', SURVEY. MW 8.9+; VIS 45; FL 21 CWC \$750,856

10/13/12
DAS 9; **PD 6330'**; PO: DRILL F/4959'-6330', SURVEY. MW 9; VIS 43; FL 21 CWC \$802,323

10/14/12
DAS 10; **PD 7420'**; PO: DRILL F/6330'-7356', PIPE STUCK @ 7356', WORK PIPE, PMP SWEEP & CIRC, DRILL F/7356'-7420'. MW 9.2+; VIS 45; FL 21 CWC \$941,486

10/15/12
DAS 11; **PD 7652'**; PO: DRILL F/7420'-7652', PMP SWEEP, SPOT PILL ON BTM, TOH, LD, MU NEW BIT /SUB, TIH. MW 9.1+; VIS 48; FL 21 CWC \$962,241

10/16/12

DAS 12; **PD 8054'**; PO: CONT TIH – TAG @ 4350', LATCH UP KELLY & WASH THRU BRIDGE, CONT TIH, DRILL F/7747'-8054'. MW 9.2/+; VIS 48; FL 21 CWC \$1,003,602

10/17/12

DAS 13; **PD 8200'**; PO: DRILL F/8054'-8200', PMP SWEEP & CIRC BTMS UP, SPOT PILL ON BTM, SURVEY, LOG – TD @ 8203'. MW 9.3; VIS 45; FL 21 CWC \$1,072,679

10/18/12

DAS 14; **PD 8200'**; PO: FINISH LOGGING WELL, TIH T/BTM, PMP SWEEP & CIRC, SPOT PILL ON BTM, LDDP & RUN 5.5 CSG. CWC \$1,130,173

10/19/12

DAS 15; **PD 8200'**; PO: RUN 5.5 CSG & CMT, SET SLIPS, CUT OFF CSG, SET TBG HEAD. CWC \$1,249,013

10/20/12

DAS 16; PO: RD – RELEASE RIG @ 07:00AM ON 10/19/12. CWC \$1,091,976