

## DAILY OPERATIONS PARTNER REPORT

**Date:** 10/23/2011  
**Report No:** 1

<b>Current Formation:</b>	@	<b>Lithology:</b>
<b>Current Ops:</b>	WAIT ON TRUCKS	
<b>24-Hr Summary:</b>	RIG DOWN, WAIT ON DAYLIGHT	
<b>24-Hr Forecast:</b>	WAIT ON TRUCKS, MOVE RIG TO NEW LOCATION (CHLOE #3)	

[illegible][illegible]

Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
--------	---------	-------------	------	----------	-----	---------	----------------	----------------	-----	------------	---------	-------

[illegible]

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 10/23/2011  
**Report No:** 1

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
10:00	20:00	10.00	01MIRU	LOCMOV	RD	P	RIG DOWN
20:00	0:00	4.00	01MIRU	LOCMOV	RD	PT	WAIT ON TRUCKS & DAYLIGHT
Total Time		14.00					

**Safety Incident?** N **Days since Last RI:** 310.00 **Weather Comments:**

**Environ Incident?** N **Days since Last LTA:** 310.00

**Incident Comments:**

**Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

NEXT RIG MOVE DATE 11/06/2011

DAYS WORKED WITH NO LTA: 310

DAYS SINCE LAST RI: 310

NUMBER SAFETY MEETINGS: 12

PERMITS TO WORK: 0

STOP CARDS: 8

LO/TO: 0

JSA'S: 12

BEST STOP CARD OF THE DAY: OBSERVED THIRD PARTY CLIMBING ON BOP WITH OUT FALL PROTECTION, STOPPED JOB & WENT OVER JSA, HANDS COMPLIED, JOB CONTINUED WITH OUT INCIDENT

## DAILY OPERATIONS PARTNER REPORT

Date: 10/24/2011  
Report No: 2

<b>Current Formation:</b>	@	<b>Lithology:</b>
<b>Current Ops:</b>	PICK UP BHA #1	
<b>24-Hr Summary:</b>	WAIT ON DAYLIGHT, WAIT ON TRUCKS, MOVE RIG TO NEW LOCATION (CHLOE #3), RIG UP TO SPUD, CHANGE OUT HYDRAULIC PUMP 1	
<b>24-Hr Forecast:</b>	FINISH CHANGING OUT HYDRAULIC PUMP, COMPLETE RIG UP SPUD, DRILL SURFACE HOLE	

[illegible]

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI

MUD DATA - M-I SWACO			LAST OR CURRENT BHA				
Engineer: Brandon Smith		MBT:	0.0 lbm/bbl				
Sample From: In		pH:	8.0				
Mud Type: Spud Mud		Pm / Pom:	0.00				
Time / MD: 12:00 / .0		Pf / Mf:	0.1 / 0.3				
Density @ Temp: 8.40 / 90		Chlorides:	500				
Rheology Temp: 120		Ca+ / K+:	120 / 0				
Viscosity: 26.00		CaCl2:	0.00				
PV / YP: 1 / 1		Clom:	0.00				
Gels 10s/10m/30m: 1 / 1 / 1		Lime:	0.00				
API WL: 45.00		ES:	100.20				
HTHP WL: 0.00		ECD:	0.00				
Cake API / HTHP: .0 / .0		n / K:	0.00 / 0.000				
Solids / Sol Corr: 0.00 / 0.00		Carbonate:	2 ppm				
Oil / Water: 0.0 / 0.0		Bicarbonate:	0 ppm				
Sand: 0.00		Form Loss:	0.0 / 0.0				
Water Added: 0.0 bbl		Fluid Disch:	/				
Oil Added:							
LGS: 0.50 / 4.40							
VG Meter: 1@3 / 1@6 / 1@100 / 1@200 / 2@300 / 3@600							
Comments: 0							

[illegible]

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 10/24/2011  
**Report No:** 2

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	6:00	6.00	01MIRU	LOCMOV	RD	PT	WAIT ON DAYLIGHT AND TRUCKS
6:00	12:30	6.50	01MIRU	LOCMOV	MOVE	PT	WAIT ON TRUCKS
12:30	14:00	1.50	01MIRU	LOCMOV	MOVE	PT	PJSM, WITH ALL ON LOCATION, MOVE RIG, TO THE CHLOE #3
14:00	20:00	6.00	01MIRU	LOCMOV	RU	P	PJSM RIG UP ON THE CHLOE #3, 100% ON LOCATION @ 1345 SUB SET @ 1400, DERRICK IN PLACE @ 1415, 100% IN PLACE @ 1530, TRUCKS RELEASED @ 15:30 DERRICK IN AIR @ 1650, SCOPED UP @ 18:00 RIG UP TO SPUD CALLED TRRC AND TALKED TO AMY AND THE JOB NUMBER IS 12198 AND ALSO CALLED UNIVERSITY ABOUT MOVING ON THE CHLOE #3
20:00	0:00	4.00	01MIRU	RIGMT	REP	PT	CHANGE OUT HYDRAULIC PUMP TO TOP DRIVE
Total Time		24.00					

**Safety Incident?** N **Days since Last RI:** 311.00 **Weather Comments:**

**Environ Incident?** N **Days since Last LTA:** 311.00

**Incident Comments:**

No incidents reported last 24 hours.

**Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

NEXT RIG MOVE DATE 11/06/2011

DAYS WORKED WITH NO LTA: 311

DAYS SINCE LAST RI: 311

NUMBER SAFETY MEETINGS: 11

PERMITS TO WORK: 0

STOP CARDS: 7

LO/TO: 2

JSA'S: 11

BEST STOP CARD OF THE DAY: OBSERVED EMPLOYEE WORKING WITHOUT GLOVES, STOP THE JOB AND EXPLAIN IMPORTANCE WEARING PROPER PPE

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 10/25/2011  
 Report No: 3

Wellbore / Top MD: 00 @ 54 ft Rig: SAVANNAH 643 Ref Datum: ORIGINAL KB @3,073.30ft DFS: 0.75  
 Today's MD: 1748 ft Progress: 1748 ft Ground Elev: 3,057.90 ft Daily Cost: \$109,567  
 Prev MD: 0 ft Rot Hrs Today: 18.00 hr AFE MD/Days: 11,400.0 / 15.1 days Cum Cost: \$164,264  
 PBMD: Avg ROP Today: 97.1 ft/hr AFE Number: 1138945#0202 AFE Cost: \$1,281,303

Current Formation: @ Lithology:  
 Current Ops: LAY DOWN 8" BHA  
 24-Hr Summary: NEXT RIG MOVE DATE 11/06/2011, FINISH CHANGING OUT HYDRAULIC PUMP, COMPLETE RIG UP SPUD, DRILL SURFACE HOLE TO 1748'  
 24-Hr Forecast: DRILL SURFACE HOLE TO 1855', CIRCULATE, TOH FROM 1855' TO 8" BHA, LAY DOWN 8" BHA

CASING/WELL CONTROL		HOOKLOAD & TORQUE		HYDRAULICS		MUD GAS		Avg	Max
Last Casing:	16.000in @ 54ft	Str Wt Up/Dn:	68.0/ 54.0 kip	Pump Rate:	753.3	Conn:	20	20	
Next Casing:	9.625in @ 1,855ft	Str Wt Rot:	68.0 kip	Pump Press:	1875	Trip:	0	0	
Last BOP Press Test:	10/13/2011	Torq Off Btm:	8.4 ft-lbf			Backgr:	0	0	
Form Test/EMW:		Torq On Btm:	12.5 ft-lbf						

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	JIM REEVES	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	KIRBY GORE	1,423.0	0.80	0.00	1,422.80	21.5	0.0	21.5	0.11	-0.11
Engineer:	IVAN	1,249.0	1.00	0.00	1,248.82	18.7	0.0	18.7	0.18	-0.18
Geologist:		974.0	1.50	0.00	973.89	12.7	0.0	12.7	0.15	0.15
Oxy Personnel:	2	0.0	0.00	0.00	0.00	0.0	0.0	0.0	0.00	0.00
Contractor Personnel:	14									
Total on Site:	16									

BIT RECORD										
Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
1	12.250	ULTERRA DRILLING T	MS1957BC	M9784	M323	7x11	54		--	--

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
1	18.00	18.00	1694	1694	94.1	94.1	10.0/18.0	45/70	0.650	1141	372.4	4.3

MUD DATA - M-I SWACO					LAST OR CURRENT BHA				
Engineer: Brandon Smith	MBT:	0.0 lbm/bbl	BHA No: 1	Bit No: 1	MD In: 54 ft				
Sample From: In	pH:	8.0	Purpose: 12.25" SURFACE HOLE						
Mud Type: Spud Mud	Pm / Pom:	0.00	MD Out:						
Time / MD: 17:30 / 1,409.0	Pf / Mf:	0.1 / 0.4	Component		OD	ID	Jts	Length	
Density @ Temp: 9.20 / 75	Chlorides:	1,500	HWDP		4.500	2.810	10	303.48	
Rheology Temp: 120	Ca+ / K+:	120 / 0	SPIRAL DRILL COLLAR		6.500	2.680	6	180.00	
Viscosity: 33.00	CaCl2:	0.00	CROSSOVER		5.620	2.370	1	2.20	
PV / YP: 8 / 9	Clom:	0.56	SPIRAL DRILL COLLAR		8.000	2.370	2	63.07	
Gels 10s/10m/30m: 6 / 8 / 10	Lime:	0.00	INTEGRAL BLADE STABILIZER		8.000	2.870	1	7.16	
API WL: 8.00	ES:	100.20	SPIRAL DRILL COLLAR		8.000	2.620	1	30.50	
HTHP WL: 0.00	ECD:	0.00	INTEGRAL BLADE STABILIZER		8.000	2.500	1	6.94	
Cake API / HTHP: 1.0 / .0	n / K:	0.00 / 0.000	UBHO SUB		8.000	3.750	1	4.92	
Solids / Sol Corr: 0.10 / 0.00	Carbonate:	2 ppm	SHOCK SUB		8.000	2.750	1	12.67	
Oil / Water: 0.0 / 0.0	Bicarbonate:	0 ppm	PDC BIT		12.250	2.500	1	1.00	
Sand: 0.02	Form Loss:	0.0 / 0.0							
Water Added: 156.0 bbl	Fluid Disch:	/							
Oil Added:									
LGS: 6.40 / 58.40									
VG Meter: 5@3 / 6@6 / 11@100 / 14@200 / 17@300 / 25@600									
Comments: 0			Total Length:	611.94 ft	Wt below Jars:				

MUD PRODUCTS		
Product	Units	Qty Used
AIR COMP RENT	EACH	1.00
ENGINEERING SERVICE	EACH	1.00
MF-55	CAN,5 GA	7.00
POLY-PLUS	CAN,5 GA	4.00
SOAP STICK	EACH	100.00
SODA ASH	BG,50 LB	4.00

OXY USA INC  
**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

**Date:** 10/25/2011  
**Report No:** 3

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	1:30	1.50	01MIRU	RIGMT	REP	PT	CHANGE OUT HYDRAULIC PUMP TO TOP DRIVE
1:30	4:00	2.50	01MIRU	LOCMOV	RU	P	RIG UP TO SPUD IN STRAP AND CALIPER BHA
4:00	6:00	2.00	01MIRU	LOCMOV	RU	P	PERFORM RIG INSPECTION WITH RIG MANAGER HELD PRE SPUD MEETING PICK UP BHA 12.25" BIT, 8" SHOCK SUB, 8" FLOW DRIFT SUB, 12 1/8" IBS, 8" DC, 12 1/8" IBS, 2 - 8" DC, 1 - XO SUB, 6 5/8" REG PIN X 4 1/2" XH, 6 - 6 1/2" DC, 10 - HWDP.
6:00	10:00	4.00	14SUDR	DRILL	ROTVR	P	SPUD- IN @ 0600, AND DRILL 12-1/4" SURFACE HOLE SECTION. FROM 54' TO 426' , AVERAGE ROP 93 FPH WOB 5-30K. TD RPM 40, FLOW RATE 300-450 GPM, STAND PIPE PRESSURE 280 PSI . TORQ. 1K OFF BTM, 10K ON BTM.  CIRCULATE OUTER RESERVE. PUMP 40 BBL 60 VIS GEL SWEEP EVERY 60'.  ADD 2 SOAP STICKS AND 2 CUP POLY PLUS EACH CONNECTION MF55 TO THE FLOW LINE
10:00	14:00	4.00	14SUDR	DRILL	ROTVR	P	DRILLING 12 1/4" SURFACE HOLE, FROM 426' TO 1029'; 603' IN 4HRS AVG ROP 151 FPH WOB 10-15K. TD RPM 85, FLOW RATE 400 - 600 GPM , 475 PSI OFF BOTTOM, 950 PSI ON BTM. TORQ 5K OFF BTM, 14K ON BTM.  CIRCULATE OUTSIDE RESERVE CLOSED IN TO STEEL PITS @ 900'  SURVEY @ 974 1.5 INC  MUD WT 5.4 IN, 8.5 OUT VIS 28 IN; 30 OUT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60 2 - SOAP STICKS, 2 - CUPS POLY PLUS, EVERY CON.  SAFETY BREAK DISCUSSED: DRIVING FORKLIFT
14:00	18:00	4.00	14SUDR	DRILL	ROTVR	P	DRILLING 12 1/4" SURFACE HOLE, FROM 1029' TO 1439'; 410' IN 4HRS AVG ROP 103 FPH WOB 10-15K. TD RPM 85, FLOW RATE 400 - 600 GPM , 550 PSI OFF BOTTOM, 1815 PSI ON BTM. TORQ XXK OFF BTM, XXK ON BTM.  CIRCULATE STEEL PITS  MUD WT 5.4 IN, 8.5 OUT VIS 28 IN; 30 OUT  SURVEY @ 1294 1INC  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60 2 - SOAP STICKS, 2 - CUPS POLY PLUS, EVERY CON.  SAFETY BREAK DISCUSSED: MAKING CONNECTIONS
18:00	22:00	4.00	14SUDR	DRILL	ROTVR	P	DRILLING 12 1/4" SURFACE HOLE, FROM 1439' TO 1664'; 225' IN 4HRS AVG ROP 56.3 FPH WOB 10-15K. TD RPM 85, FLOW RATE 400 - 600 GPM , 550 PSI OFF BOTTOM, 1845 PSI ON BTM. TORQ 10.3K OFF BTM, 13.4K ON BTM.  CIRCULATE STEEL PITS  MUD WT 9.1 IN, 9.2 OUT VIS 28 IN; 30 OUT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60 2 - SOAP STICKS, 2 - CUPS POLY PLUS, EVERY CON.  SAFETY BREAK DISCUSSED: GOOD HOUSEKEEPING

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 10/25/2011  
 Report No: 3

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
22:00	0:00	2.00	14SUDR	DRILL	ROTVR	P	DRILLING 12 1/4" SURFACE HOLE, FROM 1664' TO 1748'; 84' IN 2HRS AVG ROP 42 FPH WOB 10-15K. TD RPM 85, FLOW RATE 400 - 600 GPM , 550 PSI OFF BOTTOM, 1845 PSI ON BTM. TORQ 10.3K OFF BTM, 13.4K ON BTM.  CIRCULATE STEEL PITS  MUD WT 9.1 IN, 9.2 OUT VIS 28 IN; 30 OUT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60 2 - SOAP STICKS, 2 - CUPS POLY PLUS, EVERY CON.  SAFETY BREAK DISCUSSED: WORKING ON HYDRAULIC LINES
Total Time		24.00					
Safety Incident?		N	Days since Last RI:		312.00		Weather Comments:
Environ Incident?		N	Days since Last LTA:		312.00		
Incident Comments: No incidents reported last 24 hours.							
<b>Other Remarks:</b> EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION TRAILER TEL NUMBER: (713) 948-3590 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27  DAYS WORKED WITH NO LTA: 312 DAYS SINCE LAST RI: 312 NUMBER SAFETY MEETINGS: 12 PERMITS TO WORK: 0 STOP CARDS: 5 LO/TO: 1 JSA'S: 12  BEST STOP CARD OF THE DAY: EMPLOYEE MOUSE HOLED PIPE WITHOUT V-DOOR ROPES, EXPLAINED TO HIM THE DANGERS OF NOT USING A TAIL ROPE, HE COMPLIED							

## DAILY OPERATIONS PARTNER REPORT

Date: 10/26/2011  
Report No: 4

24-Hr Forecast:	REPAIR HYDRAULIC LINE ON TOP DRIVE, PICK UP BHA #2, TIH, TAG CEMENT, PERFORM CHOKE DRILL, DRILL CEMENT, FLOAT, & SHOE
-----------------	---

[illegible][illegible]

Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
1	2.00	20.00	107	1801	53.5	90.0	15.0/18.0	45/65	0.650	1129	370.4	4.2

<b>VG Meter:</b>	1@3 / 1@6 / 1@100 / 1@200 / 2@300 / 3@600
<b>Comments:</b>	0

BHA No:	1	Bit No:	1	MD In:	54 ft
Purpose:	12.25" SURFACE HOLE			MD Out:	1855 ft
<b>Component</b>	<b>OD</b>	<b>ID</b>	<b>Jts</b>	<b>Length</b>	
HWDP	4.500	2.810	10	303.48	
SPIRAL DRILL COLLAR	6.500	2.680	6	180.00	
CROSSOVER	5.620	2.370	1	2.20	
SPIRAL DRILL COLLAR	8.000	2.370	2	63.07	
INTEGRAL BLADE STABILIZER	8.000	2.870	1	7.16	
SPIRAL DRILL COLLAR	8.000	2.620	1	30.50	
INTEGRAL BLADE STABILIZER	8.000	2.500	1	6.94	
UBHO SUB	8.000	3.750	1	4.92	
SHOCK SUB	8.000	2.750	1	12.67	
PDC BIT	12.250	2.500	1	1.00	

<b>Total Length:</b>	611.94 ft	<b>Wt below Jars:</b>	
----------------------	-----------	-----------------------	--

[illegible]



## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 10/26/2011  
 Report No: 4

## OPERATIONS

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	2:00	2.00	14SUDR	DRILL	ROTVR	P	<p>DRILLING 12 1/4" SURFACE HOLE, FROM 1748' TO 1855'; 107' IN 2 HRS AVG ROP 53.5 FPH WOB 10-15K. TD RPM 85, FLOW RATE 400 - 600 GPM , 550 PSI OFF BOTTOM, 1845 PSI ON BTM. TORQ 10.3K OFF BTM, 13.4K ON BTM.</p> <p>CIRCULATE STEEL PITS            MUD WT 9.1 IN, 9.2 OUT            VIS 28 IN; 30 OUT</p> <p>SURVEY @ 1,833' - 1.0 INC.</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60            2 - SOAP STICKS, 2 - CUPS POLY PLUS, EVERY CON.</p> <p>SAFETY BREAK DISCUSSED: LOCKOUT AND TAGOUT</p>
2:00	3:00	1.00	14SUDR	CIRC	CNDHOL	P	CIRCULATE & PUMP HI VIS PILL TO BOTTOM
3:00	4:30	1.50	14SUDR	TRIP	DRILL	P	TOH FROM 1855' TO 8" BHA
4:30	6:00	1.50	14SUDR	TRIP	BHA	P	LAY DOWN 8" BHA
6:00	6:30	0.50	14SUDR	TRIP	BHA	P	LAY DOWN 8" BHA, CLEAN UP FLOOR TO RUN CASING
6:30	7:30	1.00	14SUDR	CSG	RIGUP	P	PJSM WITH B&L CASING CREW, RIG CREW, DSM, & OXY SAFETY DOUG HAISLETT.
7:30	11:30	4.00	14SUDR	CSG	RUNCSG	P	<p>RUN CASING PER PROG.</p> <p>1.CONDUCT PRE-JOB SAFETY MEETING WITH RIG AND CASING CREW            2. RIG UP CASING CREW TO RUN 9" 36# J55 LTC CASING.            3.HAVE A CIRCULATING SWEDGE, SWIVEL JOINT, AND 2" LOW-TORQUE AVAILABLE ON THE RIG FLOOR;            4.FUNCTION TEST LOW-TORQUE VALVE ON XO'S.            5.VISUALLY INSPECT FLOAT EQUIPMENT FOR DAMAGE; ENSURE THAT MANUFACTURER MODEL AND            6.NUMBERS MATCH WITH THE DESCRIPTIONS BELOW.</p> <p>MAKE UP AND RUN 9" 36# J55 LTC CASING AS FOLLOWS:            CASING MAKEUP TORQUE:            MINIMUM: 3400 FT-LBS            OPTIMUM: 4530 FT-LBS            MAXIMUM: 5660 FT-LBS</p> <p>GUIDE SHOE – WEATHERFORD MODEL 112            1 JOINT 9" 36# J55 LTC CASING            FLOAT COLLAR - WEATHERFORD MODEL 402E PDC DRILLABLE            9" 36# J55 LTC CASING TO SURFACE</p> <p>8.WEATHERFORD BOW SPRING CENTRALIZERS – WEATHERFORD MODEL B110 AS FOLLOWS:            1 BOW SPRING ON COLLAR STOP 10' ABOVE SHOE            1 BOW SPRING ON COUPLING ABOVE FLOAT COLLAR            1 BOW SPRING EVERY 3 JOINTS TO CELLAR ON COUPLINGS</p>
11:30	12:00	0.50	14SUDR	CMT	RIGUP	P	PJSM WITH HALLIBURTON

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 10/26/2011  
 Report No: 4

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
12:00	14:30	2.50	14SUDR	CMT	PRIM	P	CEMENT PERPROG RIG UP TO DISPLACE WITH CEMENT PUMP TRUCK, PLAN TO DO CEMENTING JOB THROUGH CEMENTING HEAD. ENSURE PRESSURE IS BLED OFF OF MUD LINES. PRESSURE TEST CEMENT LINE TO 250 PSI LOW AND 3000 PSI HIGH – HOLD EACH TEST FOR 5 MINUTES. PUMP 20 BBL FRESHWATER SPACER. MIX AND PUMP CEMENT AS FOLLOWS: FLUID 2: LEAD WITH 360 SKS PREMIUM PLUS CEMENT FLUID WEIGHT 13.50 LBM/GAL 94 LBM/SK PREMIUM PLUS CEMENT (CEMENT) SLURRY YIELD: 1.76 FT3/SK 4 % BENTONITE (ADDITIVE MATERIAL) TOTAL MIXING FLUID: 9.14 GAL/SK 2 % CALCIUM CHLORIDE (ACCELERATOR) TOP OF FLUID: 0 FT 2 LBM/SK PHENO SEAL MEDIUM (LOST CIRCULATION ADDITIVE)CALCULATED FILL:1139.30 FT VOLUME: 111.21 CALCULATED SACKS: 354.59 SKS PROPOSED SACKS: 360 SKS ESTIMATED SLURRY PROPERTIES: THICKENING TIME: 03:30 COMPRESSIVE STRENGTHS @ 80 °F 24:00 1208 PSI 48:00 1615 PSI 2:00 1750 PSI FLUID 3: TAIL-IN WITH 300 SKS PREMIUM PLUS CEMENT FLUID WEIGHT 14.80 LBM/GAL 94 LBM/SK PREMIUM PLUS CEMENT (CEMENT) SLURRY YIELD: 1.36 FT3/SK 2 LBM/SK PHENO SEAL MEDIUM (LOST CIRCULATION ADDITIVE)TOTAL MIXING FLUID:6.30 GAL/SK 2 % CALCIUM CHLORIDE (ACCELERATOR) TOP OF FLUID: 1139.3 FT CALCULATED FILL: 710.70 FT VOLUME: 72.56 BBL CALCULATED SACKS: 300 SKS PROPOSED SACKS: 300 SKS ESTIMATED SLURRY PROPERTIES: THICKENING TIME: 02:30 COMPRESSIVE STRENGTHS @ 80 °F 24:00 1608 PSI 48:00 2172 PSI 72:00 2500 PSI PLUG DROPED @ 13:30 PLUG BUMPED @14:32, W/ 900 Psi CIRCULATED 140 BBL's TO SURFACE PLUG HELD, 2BBLs BACK
14:30	15:00	0.50	14SUDR	WLHD	RWH	P	PJSM WITH FMC, MAN-WELDING, WELDER, & RIG CREW TO INSTALL WELL-HEAD.
15:00	17:30	2.50	14SUDR	WLHD	RWH	P	CUT OFF & WELD ON WELL-HEAD, GROUND LEVEL, TEST TO 1414 Psi TEST GOOD
17:30	18:00	0.50	14SUDR	BOP	RDBOP	P	PJSM W/ MAN-WELDING NU, & TEST, RIG HANDS
18:00	20:30	2.50	14SUDR	BOP	RUBOP	P	NIPPLE UP BOP
20:30	23:00	2.50	14SUDR	BOP	TSTBOP	P	TEST BOP, CHOKE MANIFOLD, AND 4" KILL CHOKE LINES TO 250 PSI LOW AND 2100 PSI HIGH TEST 4" MUD LINES 250 PSI LOW AND 3500 PSI HIGH  TEST 9-5/8" CASING AND BLIND RAMS TO 250 PSI LOW AND 2100 PSI HIGH AND HOLD IT FOR 30 MINUTES
23:00	0:00	1.00	14SURC	RIGMT	REP	PT	REPAIR HYDRAULIC LINE ON TOP DRIVE
Total Time		24.00					
Safety Incident?		N		Days since Last RI:		313.00	
Environ Incident?		N		Days since Last LTA:		313.00	
Incident Comments:							
No incidents reported last 24 hours.							

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

**Date:** 10/26/2011  
**Report No:** 4

**Other Remarks:** EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
TRAILER TEL NUMBER: (713) 948-3590  
FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 313  
DAYS SINCE LAST RI: 313  
NUMBER SAFETY MEETINGS: 13  
PERMITS TO WORK: 0  
STOP CARDS: 7  
LO/TO: 1  
JSA'S: 13

BEST STOP CARD OF THE DAY: WORKER WALKED UNDER A JOINT OF PIPE AS IT WAS BEING LOWERED DOWN THE V-DOOR. HE WAS STOPPED AND TOLD TO WAIT UNTIL THE JOINT WAS ON THE CAT WALK, HE COMPLIED

---

## DAILY OPERATIONS PARTNER REPORT

**Date:** 10/27/2011  
**Report No:** 5

<b>Current Formation:</b>	SALTS@1.950.0	<b>Lithology:</b>
---------------------------	---------------	-------------------

Current One:	WAIT ON TOP DRIVE
--------------	-------------------

Current Ops:	WASH ON TOP DRIVE
24 Hr Summary:	NEXT BIG MOVE DATE 11/06/2011 REPAIR HYDRAULIC LINE ON TOP DRIVE PICK UP BHA #3 TIE TAG CEMENT PERFORM CHOKER DRILL

24-11 Summary. NEXT RIG MOVE DATE 11/09/2011, NEXT AIR HIT DRAGAGE LINE ON TOR DRIVE, 1 TOR OF BHA #2, HIT, TAG CEMENT, 1 ENT FORM ONORE DRILL, 24-11-5 Summary. REPLACE TOP DRIVE, TILL DRILL 8 3/4" PRODUCTION HOLE TO TD

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	JIM REEVES	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	KIRBY GORE	2,400.0	1.60	0.00	2,399.60	40.8	0.0	40.8	0.11	0.11
Engineer:	IVAN	1,833.0	1.00	0.00	1,832.75	27.9	0.0	27.9	0.05	0.05
Geologist:		1,423.0	0.80	0.00	1,422.82	20.4	0.0	20.4	0.11	-0.11
Oxy Personnel:	2	1,249.0	1.00	0.00	1,248.84	17.7	0.0	17.7	0.15	-0.15
Contractor Personnel:	14	974.0	1.40	0.00	973.90	11.9	0.0	11.9	0.14	0.14
Total on Site:	16	0.0	0.00	0.00	0.00	0.0	0.0	0.0	0.00	0.00

## BIT RECORD

Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
2	8.750	ULTERRA DRILLING T	MS1666CDU	M10260	M423	6x13	1855		--	--
1	12.250	ULTERRA DRILLING T	MS1957BC	M9784	M323	7x11	54	1855	1-1-BT-N	D-I-CT-TD

## BIT OPERATING PARAMETERS TODAY

Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
2	6.50	6.50	1011	1011	155.5	155.5	10.0/18.0	45/55	0.778	464	247.1	2.7

## MUD DATA - M-I SWACO

**VG Meter:** 1@3 / 1@6 / 1@100 / 1@200 / 2@300 / 3@600

Comments: 0

## LAST OR CURRENT BHA

BHA No:	2	Bit No:	2	MD In:	1855 ft
---------	---	---------	---	--------	---------

Purpose:	8 3/4" PRODUCTION HOLE	MD Out:
----------	------------------------	---------

Component	OD	ID	Jts	Length
HWDP	4.500	2.810	4	120.82
DRILLING JAR	6.500	2.810	1	31.96
HWDP	4.500	2.810	8	243.64
SPIRAL DRILL COLLAR	6.500	2.870	12	355.62
ORIENTING SUB	6.500	2.870	1	4.95
3-POINT REAMER	6.500	2.870	1	7.00
SPIRAL DRILL COLLAR	6.310	2.370	1	31.02
3-POINT REAMER	6.500	2.870	1	7.38
POSITIVE DISPLACEMENT MOTOR	6.500	3.260	1	30.01
PDC BIT	8.750	2.500	1	1.00

<b>Total Length:</b>	833.40 ft	<b>Wt below Jars:</b>	
----------------------	-----------	-----------------------	--

## MUD PRODUCTS

[illegible]

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 10/27/2011  
Report No: 5

## OPERATIONS

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	0:30	0.50	14SURC	RIGMT	REP	PT	REPAIR HYDRAULIC LINE ON TOP DRIVE
0:30	1:00	0.50	14SURC	TRIP	DRILL	P	INSTALL WEAR BUSHING
1:00	4:30	3.50	14SURC	TRIP	BHA	P	TIH WITH #2 BHA FROM 0' TO 1807' INSTALL ROTATING HEAD, TAG CEMENT @ 1807'
4:30	5:00	0.50	14SURC	DRILL	MTRVER	P	PERFORM CHOKE DRILL
5:00	6:00	1.00	14SURC	DRLOUT	DOCMT	P	DRILL CEMENT, FLOAT COLLAR, SHOE, & 10' OF NEW HOLE
6:00	6:30	0.50	14SURC	DRLOUT	FST	P	PERFORM FIT TEST, TO 21.1 EMW TEST GOOD
6:30	10:30	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 1855' TO 2372'; 517' IN 4 HRS AVG ROP 129 FPH WOB 10-15K. TD RPM 53, FLOW RATE 400 - 600 GPM , 1400 PSI OFF BOTTOM, 1720 PSI ON BTM. TORQ 7K OFF BTM, 10.6K ON BTM.  CIRCULATE OUTER RESERVE MUD WT 8.4 IN, 8.5 OUT VIS 28 IN; 30 OUT  SURVEY @ 2400' - 1.6 INC.  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60  SAFETY BREAK DISCUSSED: GROUNDING EQUIPMENT
10:30	13:00	2.50	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 2372' TO 2866'; 494' IN 4 HRS AVG ROP 198 FPH WOB 10-15K. TD RPM , FLOW RATE 400 - 600 GPM , 1400PSI OFF BOTTOM, 1760 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.  CIRCULATE OUTER RESERVE MUD WT 8.5 IN, 8.6 OUT VIS 28 IN; 30 OUT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60  SAFETY BREAK DISCUSSED: TRIPPING
13:00	14:30	1.50	31PRDR	RIGMT	REP	PT	TOH TO SHOE, HOOK UP CIRCULATING HEAD, & CIRCULATE, PROBLEM WITH THE TOP DRIVE
14:30	0:00	9.50	31PRDR	WAIT	WOEQ	PT	WAITING ON CRANE TO REMOVE TOP DRIVE AND SHIP TO SHOP
Total Time		24.00					

Safety Incident? N Days since Last RI: 314.00 Weather Comments:

Environ Incident? N Days since Last LTA: 314.00

## Incident Comments:

No incidents reported last 24 hours.

## Other Remarks:

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75  
MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
TRAILER TEL NUMBER: (713) 948-3590  
FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 314  
DAYS SINCE LAST RI: 314  
NUMBER SAFETY MEETINGS: 17  
PERMITS TO WORK: 0  
STOP CARDS: 8  
LO/TO: 0  
JSA'S: 17

BEST STOP CARD OF THE DAY: RIG HAND DRIVING TOO FAST ACROSS THE LOCATION WITH THE FORKLIFT, HE  
WAS STOPPED AND ADVISED OF THE DANGER AND THE 5 MPH SPEED LIMIT, HE UNDERSTOOD AND PROCEEDED  
ACCORDINGLY.

## DAILY OPERATIONS PARTNER REPORT

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 10/28/2011  
Report No: 6

Wellbore / Top MD:	00 @ 0 ft	Rig:	SAVANNAH 643	Ref Datum:	ORIGINAL KB @3,073.30ft	DFS:	3.75
Today's MD:	2866 ft	Progress:	0 ft	Ground Elev:	3,057.90 ft	Daily Cost:	\$17,917
Prev MD:	2866 ft	Rot Hrs Today:	0.00 hr	AFE MD/Days:	11,400.0 / 15.1 days	Cum Cost:	\$292,270
PBMD:		Avg ROP Today:	0.0 ft/hr	AFE Number:	1138945#0202	AFE Cost:	\$1,281,303

**Current Formation:** SALTS@1,950.0

**Lithology:**

**Current Ops:** WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.

**24-Hr Summary:** NEXT RIG MOVE & RR, DATE 11/09/2011, WAIT ON CRANE TO REMOVE TOP DRIVE FOR REPAIRS, SHIP TO SHOP IN WEATHERFORD, TX

**24-Hr Forecast:** WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.

CASING/WELL CONTROL		HOOKLOAD & TORQUE		HYDRAULICS		MUD GAS		Avg	Max
Last Casing:	9.625in @ 1,855ft	Str Wt Up/Dn:	/	Pump Rate:	0.0	Conn:	0		0
Next Casing:	5.500in @ 11,350ft	Str Wt Rot:		Pump Press:	0	Trip:	0		0
Last BOP Press Test:	10/27/2011	Torq Off Btm:				Backgr:	0		0
Form Test/EMW:	FIT / 12.19 ppg	Torq On Btm:							

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	JIM REEVES	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	KIRBY GORE	2,400.0	1.60	0.00	2,399.60	40.8	0.0	40.8	0.11	0.11
Engineer:	IVAN	1,833.0	1.00	0.00	1,832.75	27.9	0.0	27.9	0.05	0.05
Geologist:		1,423.0	0.80	0.00	1,422.82	20.4	0.0	20.4	0.11	-0.11
Oxy Personnel:	2	1,249.0	1.00	0.00	1,248.84	17.7	0.0	17.7	0.15	-0.15
Contractor Personnel:	22	974.0	1.40	0.00	973.90	11.9	0.0	11.9	0.14	0.14
Total on Site:	24	0.0	0.00	0.00	0.00	0.0	0.0	0.0	0.00	0.00

[illegible]

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI

MUD DATA - M-I SWACO			LAST OR CURRENT BHA				
<b>Engineer:</b> Brandon Smith	<b>MBT:</b> 0.0 lbm/bbl	BHA No: 2	Bit No: 2	MD In: 1855 ft			
<b>Sample From:</b> In	<b>pH:</b> 8.0	Purpose: 8 3/4" PRODUCTION HOLE			MD Out:		
<b>Mud Type:</b> Spud Mud	<b>Pm / Pom:</b> 0.00	<b>Component</b>		<b>OD</b>	<b>ID</b>	<b>Jts</b>	<b>Length</b>
<b>Time / MD:</b> 12:00 / 2,866.0	<b>Pf / Mf:</b> 0.1 / 0.3	HWDP		4.500	2.810	4	120.82
<b>Density @ Temp:</b> 8.70 / 75	<b>Chlorides:</b> 35,000	DRILLING JAR		6.500	2.810	1	31.96
<b>Rheology Temp:</b> 120	<b>Ca+ / K+:</b> 2,200 / 0	HWDP		4.500	2.810	8	243.64
<b>Viscosity:</b> 27.00	<b>CaCl2:</b> 0.00	SPIRAL DRILL COLLAR		6.500	2.870	12	355.62
<b>PV / YP:</b> 1 / 1	<b>Clom:</b> 0.59	ORIENTING SUB		6.500	2.870	1	4.95
<b>Gels 10s/10m/30m:</b> 1 / 1 / 1	<b>Lime:</b> 0.00	3-POINT REAMER		6.500	2.870	1	7.00
<b>API WL:</b> 45.00	<b>ES:</b> 100.20	SPIRAL DRILL COLLAR		6.310	2.370	1	31.02
<b>HTHP WL:</b> 0.00	<b>ECD:</b> 0.00	3-POINT REAMER		6.500	2.870	1	7.38
<b>Cake API / HTHP:</b> .0 / .0	<b>n / K:</b> 0.00 / 0.000	POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1	30.01
<b>Solids / Sol Corr:</b> 1.80 / 0.00	<b>Carbonate:</b> 2 ppm	PDC BIT		8.750	2.500	1	1.00
<b>Oil / Water:</b> 0.0 / 0.0	<b>Bicarbonate:</b> 0 ppm						
<b>Sand:</b> 0.10	<b>Form Loss:</b> 0.0 / 0.0						
<b>Water Added:</b> 0.0 bbl	<b>Fluid Disch:</b> /						
<b>Oil Added:</b>							
<b>LGS:</b> 0.30 / 2.60							
<b>VG Meter:</b> 1@3 / 1@6 / 1@100 / 1@200 / 2@300 / 3@600							
<b>Comments:</b>		<b>Total Length:</b> 833.40 ft <b>Wt below Jars:</b>					

[illegible]

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 10/28/2011  
**Report No:** 6

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	6:00	6.00	31PRDR	WAIT	WOEQ	PT	WAITING ON CRANE TO REMOVE TOP DRIVE AND SHIP TO SHOP
6:00	6:30	0.50	31PRDR	WAIT	WOEQ	PT	WAITING ON CRANE TO REMOVE TOP DRIVE AND SHIP TO SHOP
6:30	8:30	2.00	31PRDR	WAIT	WOEQ	PT	WAITING ON TRUCK TO SHIP TO SHOP, IN WEATHERFORD, TX, FOR REPAIRS
8:30	0:00	15.50	31PRDR	WAIT	WOEQ	PT	WAITING ON TOP DRIVE TO BE RETURNED AND IN STALL SAME
Total Time		24.00					

**Safety Incident?** N **Days since Last RI:** 315.00 **Weather Comments:**

**Environ Incident?** N **Days since Last LTA:** 315.00

**Incident Comments:**

No incidents reported last 24 hours.

**Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 315  
 DAYS SINCE LAST RI: 315  
 NUMBER SAFETY MEETINGS: 8  
 PERMITS TO WORK: 0  
 STOP CARDS: 4  
 LO/TO: 0  
 JSA'S: 8

BEST STOP CARD OF THE DAY: RIG HAND NOT WEARING PERSONAL H2S MONITOR, STOPPED HIM, HE COMPLIED.

## DAILY OPERATIONS PARTNER REPORT

Date: 10/29/2011  
Report No: 7

<b>Current Formation:</b>	SALTS@1,950.0	<b>Lithology:</b>
<b>Current Ops:</b>	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS	
<b>24-Hr Summary:</b>	NEXT RIG MOVE & RR, DATE 11/09/2011, WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.	
<b>24-Hr Forecast:</b>	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS. TIH, DRILL PRODUCTION HOLE	

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	JIM REEVES	MD	Incl	Azi	TVD	N/-S	E/-W	VS	DLS	Build
Supervisor 2:	KIRBY GORE	2,400.0	1.60	0.00	2,399.60	40.8	0.0	40.8	0.11	0.11
Engineer:	IVAN	1,833.0	1.00	0.00	1,832.75	27.9	0.0	27.9	0.05	0.05
Geologist:		1,423.0	0.80	0.00	1,422.82	20.4	0.0	20.4	0.11	-0.11
Oxy Personnel:	2	1,249.0	1.00	0.00	1,248.84	17.7	0.0	17.7	0.15	-0.15
Contractor Personnel:	18	974.0	1.40	0.00	973.90	11.9	0.0	11.9	0.14	0.14
Total on Site:	20	0.0	0.00	0.00	0.00	0.0	0.0	0.0	0.00	0.00

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI

MUD DATA - M-J SWACO			LAST OR CURRENT BHA				
Engineer: Brandon Smith	MBT:	0.0 lbm/bbl	BHA No: 2	Bit No: 2	MD In: 1855 ft		
Sample From: In	pH:	8.0	Purpose: 8 3/4" PRODUCTION HOLE		MD Out:		
Mud Type: Spud Mud	Pm / Pom:	0.00	Component		OD	ID	Jts
Time / MD: 12:00 / 2,866.0	Pf / Mf:	0.1 / 0.3					Length
Density @ Temp: 8.70 / 75	Chlorides:	35,000	HWDP		4.500	2.810	4
Rheology Temp: 120	Ca+ / K+:	2,200 / 0	DRILLING JAR		6.500	2.810	1
Viscosity: 27.00	CaCl2:	0.00	HWDP		4.500	2.810	8
PV / YP: 1 / 1	Clom:	0.59	SPIRAL DRILL COLLAR		6.500	2.870	12
Gels 10s/10m/30m: 1 / 1 / 1	Lime:	0.00	ORIENTING SUB		6.500	2.870	1
API WL: 45.00	ES:	100.20	3-POINT REAMER		6.500	2.870	1
HTHP WL: 0.00	ECD:	0.00	SPIRAL DRILL COLLAR		6.310	2.370	1
Cake API / HTHP: .0 / .0	n / K:	0.00 / 0.000	3-POINT REAMER		6.500	2.870	1
Solids / Sol Corr: 1.80 / 0.00	Carbonate:	2 ppm	POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1
Oil / Water: 0.0 / 0.0	Bicarbonate:	0 ppm	PDC BIT		8.750	2.500	1
Sand: 0.10	Form Loss:	0.0 / 0.0					
Water Added: 0.0 bbl	Fluid Disch:	/					
Oil Added:							
LGS: 0.30 / 2.60							
VG Meter: 1@3 / 1@6 / 1@100 / 1@200 / 2@300 / 3@600							
Comments: 0			Total Length: 833.40 ft Wt below Jars:				

[illegible]



**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 10/29/2011  
**Report No:** 7

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	6:00	6.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.
6:00	0:00	18.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.
Total Time		24.00					

**Safety Incident?** N **Days since Last RI:** 316.00 **Weather Comments:**

**Environ Incident?** N **Days since Last LTA:** 316.00

**Incident Comments:**

No incidents reported last 24 hours.

**Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 316  
 DAYS SINCE LAST RI: 316  
 NUMBER SAFETY MEETINGS: 16  
 PERMITS TO WORK: 0  
 STOP CARDS: 8  
 LO/TO: 0  
 JSA'S: 16

BEST STOP CARD OF THE DAY: EMPLOYEE STANDING ON TOP RUNG OF LADDER, STOPPED JOB, EXPLAINED THE FALL HAZARD AND THE PROPER USE OF A HARNESS, JOB CONTINUED WITH OUT INCIDENT

## DAILY OPERATIONS PARTNER REPORT

Date: 10/30/2011  
Report No: 8

<b>Current Formation:</b>	SALTS@1,950.0	<b>Lithology:</b>
<b>Current Ops:</b>	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.	
<b>24-Hr Summary:</b>	NEXT RIG MOVE & RR, DATE 11/09/2011, WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.	
<b>24-Hr Forecast:</b>	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS. TIH, DRILL PRODUCTION HOLE	

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	JIM REEVES	MD	Incl	Azi	TVD	N/S	E/W	VS	DLS	Build
Supervisor 2:	KIRBY GORE	2,400.0	1.60	0.00	2,399.60	40.8	0.0	40.8	0.11	0.11
Engineer:	IVAN OTERO	1,833.0	1.00	0.00	1,832.75	27.9	0.0	27.9	0.05	0.05
Geologist:	TIM LYONS	1,423.0	0.80	0.00	1,422.82	20.4	0.0	20.4	0.11	-0.11
Oxy Personnel:	2	1,249.0	1.00	0.00	1,248.84	17.7	0.0	17.7	0.15	-0.15
Contractor Personnel:	14	974.0	1.40	0.00	973.90	11.9	0.0	11.9	0.14	0.14
Total on Site:	16	0.0	0.00	0.00	0.00	0.0	0.0	0.0	0.00	0.00

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI

MUD DATA - M-I SWACO			LAST OR CURRENT BHA				
Engineer: Brandon Smith	MBT:	0.0 lbm/bbl	BHA No: 2	Bit No: 2	MD In: 1855 ft		
Sample From: In	pH:	8.0	Purpose: 8 3/4" PRODUCTION HOLE		MD Out:		
Mud Type: Spud Mud	Pm / Pom:	0.00	Component		OD	ID	Jts
Time / MD: 12:00 / 2,866.0	Pf / Mf:	0.1 / 0.3					Length
Density @ Temp: 8.70 / 75	Chlorides:	32,000	HWDP		4.500	2.810	4
Rheology Temp: 120	Ca+ / K+: 2,200 / 0		DRILLING JAR		6.500	2.810	1
Viscosity: 27.00	CaCl2:	0.00	HWDP		4.500	2.810	8
PV / YP: 1 / 1	Clom:	0.59	SPIRAL DRILL COLLAR		6.500	2.870	12
Gels 10s/10m/30m: 1 / 1 / 1	Lime:	0.00	ORIENTING SUB		6.500	2.870	1
API WL: 45.00	ES:	100.20	3-POINT REAMER		6.500	2.870	1
HTHP WL: 0.00	ECD:	0.00	SPIRAL DRILL COLLAR		6.310	2.370	1
Cake API / HTHP: .0 / .0	n / K:	0.00 / 0.000	3-POINT REAMER		6.500	2.870	1
Solids / Sol Corr: 1.60 / 0.00	Carbonate:	2 ppm	POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1
Oil / Water: 0.0 / 0.0	Bicarbonate:	0 ppm	PDC BIT		8.750	2.500	1
Sand: 0.10	Form Loss:	0.0 / 0.0					
Water Added: 0.0 bbl	Fluid Disch:	/					
Oil Added:							
LGS: 0.50 / 4.60							
VG Meter: 1@3 / 1@6 / 1@100 / 1@200 / 2@300 / 3@600			Total Length: 833.40 ft Wt below Jars:				
Comments: 0							

[illegible]

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 10/30/2011  
**Report No:** 8

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	6:00	6.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS
6:00	0:00	18.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS
Total Time		24.00					

**Safety Incident?** N **Days since Last RI:** 317.00 **Weather Comments:**

**Environ Incident?** N **Days since Last LTA:** 317.00

**Incident Comments:**

No incidents reported last 24 hours.

**Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 317  
 DAYS SINCE LAST RI: 317  
 NUMBER SAFETY MEETINGS: 16  
 PERMITS TO WORK: 0  
 STOP CARDS: 12  
 LO/TO: 0  
 JSA'S: 16

BEST STOP CARD OF THE DAY: OBSERVED TWO HANDS RIDING ON FORKLIFT, STOPPED THEM AND WENT OVER SAFETY POLICY, THEY COMPLIED AND JOB CONTINUED WITH OUT INCIDENT

## DAILY OPERATIONS PARTNER REPORT

**Date:** 10/31/2011  
**Report No:** 9

<b>Current Formation:</b>	SALTS@1,950.0	<b>Lithology:</b>
<b>Current Ops:</b>	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.	
<b>24-Hr Summary:</b>	NEXT RIG MOVE & RR, DATE 11/09/2011, WAIT ON TOP DRIVE TO RETURN FROM REPAIRS.	
<b>24-Hr Forecast:</b>	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS. TIH. DRILL PRODUCTION HOLE	

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	JIM REEVES	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	KIRBY GORE	2,400.0	1.60	0.00	2,399.60	40.8	0.0	40.8	0.11	0.11
Engineer:	IVAN OTERO	1,833.0	1.00	0.00	1,832.75	27.9	0.0	27.9	0.05	0.05
Geologist:	TIM LYONS	1,423.0	0.80	0.00	1,422.82	20.4	0.0	20.4	0.11	-0.11
Oxy Personnel:	2	1,249.0	1.00	0.00	1,248.84	17.7	0.0	17.7	0.15	-0.15
Contractor Personnel:	14	974.0	1.40	0.00	973.90	11.9	0.0	11.9	0.14	0.14
Total on Site:	16	0.0	0.00	0.00	0.00	0.0	0.0	0.0	0.00	0.00

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI

MUD DATA - M-I SWACO			LAST OR CURRENT BHA				
Engineer: Brandon Smith	MBT:	0.0 lbm/bbl	BHA No: 2	Bit No: 2	MD In: 1855 ft		
Sample From: In	pH:	8.0	Purpose: 8 3/4" PRODUCTION HOLE		MD Out:		
Mud Type: Spud Mud	Pm / Pom:	0.00	Component		OD	ID	Jts
Time / MD: 12:00 / 2,866.0	Pf / Mf:	0.1 / 0.3					Length
Density @ Temp: 8.70 / 75	Chlorides:	32,000	HWDP		4.500	2.810	4
Rheology Temp: 120	Ca+ / K+:	2,200 / 0	DRILLING JAR		6.500	2.810	1
Viscosity: 27.00	CaCl2:	0.00	HWDP		4.500	2.810	8
PV / YP: 1 / 1	Clom:	0.59	SPIRAL DRILL COLLAR		6.500	2.870	12
Gels 10s/10m/30m: 1 / 1 / 1	Lime:	0.00	ORIENTING SUB		6.500	2.870	1
API WL: 45.00	ES:	100.20	3-POINT REAMER		6.500	2.870	1
HTHP WL: 0.00	ECD:	0.00	SPIRAL DRILL COLLAR		6.310	2.370	1
Cake API / HTHP: .0 / .0	n / K:	0.00 / 0.000	3-POINT REAMER		6.500	2.870	1
Solids / Sol Corr: 1.60 / 0.00	Carbonate:	2 ppm	POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1
Oil / Water: 0.0 / 0.0	Bicarbonate:	0 ppm	PDC BIT		8.750	2.500	1
Sand: 0.10	Form Loss:	0.0 / 0.0					
Water Added: 0.0 bbl	Fluid Disch:	/					
Oil Added:							
LGS: 0.50 / 4.60							
VG Meter: 1@3 / 1@6 / 1@100 / 1@200 / 2@300 / 3@600			Total Length: 833.40 ft Wt below Jars:				
Comments: 0							

1. *What is the purpose of the study?* The purpose of the study is to investigate the effects of a new educational program on student learning outcomes. The study aims to determine whether the program leads to improved academic performance and increased student engagement.

2. *What are the research questions or hypotheses?* The research questions are: (a) Does the new educational program lead to higher scores on standardized tests compared to the traditional program? (b) Does the new program lead to higher levels of student engagement and participation in class? The hypotheses are: (a) Students in the new program will score significantly higher on standardized tests than students in the traditional program. (b) Students in the new program will show significantly higher levels of engagement and participation than students in the traditional program.

3. *What is the significance of the study?* The significance of the study lies in its potential to inform educational policy and practice. If the new program is found to be effective, it could be implemented more widely, leading to improved educational outcomes for a larger number of students. Additionally, the study may provide insights into the factors that contribute to student engagement and learning success.

4. *What are the limitations of the study?* The limitations of the study include the potential for confounding variables, such as differences in student ability or motivation, which could affect the results. Additionally, the study may be limited by the sample size and the specific context in which it was conducted, which may not be generalizable to other settings.

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 10/31/2011  
**Report No:** 9

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	6:00	6.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS
6:00	0:00	18.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS
Total Time		24.00					

**Safety Incident?** N **Days since Last RI:** 318.00 **Weather Comments:**

**Environ Incident?** N **Days since Last LTA:** 318.00

**Incident Comments:**

No incidents reported last 24 hours.

**Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 318  
 DAYS SINCE LAST RI: 318  
 NUMBER SAFETY MEETINGS: 10  
 PERMITS TO WORK: 0  
 STOP CARDS: 8  
 LO/TO: 0  
 JSA'S: 10

BEST STOP CARD OF THE DAY: WENT OVER JSA' FOR THE DAY, HANDS HAD GOOD SUGGESTIONS, ON HOW TO COMPLETE THE YEAR WITHOUT A RECORD ABLE INCIDENT OR ACCIDENT

## DAILY OPERATIONS PARTNER REPORT

**Date:** 11/01/2011  
**Report No:** 10

**24-Hr Forecast:** WAIT ON TOP DRIVE TO RETURN FROM REPAIRS, INSTALL, TOH TO CHANGE OUT MOTOR, REAMERS, & BIT, TIH WITH 7 7/8" REAMERS

<b>Total on Site:</b>	16	0.0	0.00	0.00	0.00	0.0	0.0	0.0	0.00	0.00
-----------------------	----	-----	------	------	------	-----	-----	-----	------	------

[illegible]

Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
--------	---------	-------------	------	----------	-----	---------	----------------	----------------	-----	------------	---------	-------

--

--	--


**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 11/01/2011  
**Report No:** 10

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	6:00	6.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS
6:00	0:00	18.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS
Total Time		24.00					

**Safety Incident?** N **Days since Last RI:** 319.00 **Weather Comments:**

**Environ Incident?** N **Days since Last LTA:** 319.00

**Incident Comments:**

No incidents reported last 24 hours.

**Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 319  
 DAYS SINCE LAST RI: 319  
 NUMBER SAFETY MEETINGS: 10  
 PERMITS TO WORK: 0  
 STOP CARDS: 7  
 LO/TO: 0  
 JSA'S: 10

BEST STOP CARD OF THE DAY: EMPLOYEE MOVING DRILL PIPE WITH LOADER CLIMBED OUT AND LEFT LOADER RUNNING, HE WAS STOPPED, TOLD NEVER LEAVE MOTOR RUNNING WHEN NOT SITTING IN LOADER, HE COMPLIED.

## DAILY OPERATIONS PARTNER REPORT

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

**Date:** 11/02/2011  
**Report No:** 11

Wellbore / Top MD:	00 @ 0 ft	Rig:	SAVANNAH 643	Ref Datum:	ORIGINAL KB @3,073.30ft	DFS:	8.75
Today's MD:	2866 ft	Progress:	0 ft	Ground Elev:	3,057.90 ft	Daily Cost:	\$19,724
Prev MD:	2866 ft	Rot Hrs Today:	0.00 hr	AFE MD/Days:	11,400.0 / 15.1 days	Cum Cost:	\$358,705
PBMD:		Avg ROP Today:	0.0 ft/hr	AFE Number:	1138945#0202	AFE Cost:	\$1,281,303

**Current Formation:** SALTS@1,950.0

**Lithology:**

**Current Ops:** RIG UP TOP DRIVE,

**24-Hr Summary:** NEXT RIG MOVE 11/09/2011, WAIT ON TOP DRIVE TO RETURN FROM REPAIRS, RIG UP TOP DRIVE,

**24-Hr Forecast:** INSTALL TOP DRIVE, TEST MOTOR, TIH, DRILL 8 3/4" PRODUCTION HOLE

CASING/WELL CONTROL		HOOKLOAD & TORQUE		HYDRAULICS		MUD GAS		Avg	Max
Last Casing:	9.625in @ 1,855ft	Str Wt Up/Dn:	/	Pump Rate:	0.0	Conn:	0		0
Next Casing:	5.500in @ 11,350ft	Str Wt Rot:		Pump Press:	0	Trip:	0		0
Last BOP Press Test:	10/30/2011	Torq Off Btm:				Backgr:	0		0
Form Test/EMW:	FIT / 12.19 ppg	Torq On Btm:							

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	KIRBY GORE	2,400.0	1.60	0.00	2,399.60	40.8	0.0	40.8	0.11	0.11
Engineer:	IVAN OTERO	1,833.0	1.00	0.00	1,832.75	27.9	0.0	27.9	0.05	0.05
Geologist:	TIM LYONS	1,423.0	0.80	0.00	1,422.82	20.4	0.0	20.4	0.11	-0.11
Oxy Personnel:	2	1,249.0	1.00	0.00	1,248.84	17.7	0.0	17.7	0.15	-0.15
Contractor Personnel:	17	974.0	1.40	0.00	973.90	11.9	0.0	11.9	0.14	0.14
Total on Site:	19	0.0	0.00	0.00	0.00	0.0	0.0	0.0	0.00	0.00

## BIT RECORD

[illegible]

## BIT OPERATING PARAMETERS TODAY

Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
--------	---------	-------------	------	----------	-----	---------	----------------	----------------	-----	------------	---------	-------

## MUD DATA - M-I SWACO

Engineer:	Ty Dove
Sample From:	In
Mud Type:	Spud Mud
Time / MD:	19:30 / 2,866.0
Density @ Temp:	8.60 / 0
Rheology Temp:	120
Viscosity:	27.00
PV / YP:	1 / 1
Gels 10s/10m/30m:	1 / 1 / 1
API WL:	45.00
HTHP WL:	0.00
Cake API / HTHP:	0 / 0
Solids / Sol Corr:	1.70 / 0.00
Oil / Water:	0.0 / 99.6
Sand:	0.01
Water Added:	0.0 bbl
Oil Added:	
LGS:	0.40 / 3.90

<b>MBT:</b>	0.0 lbm/bbl
<b>pH:</b>	9.5
<b>Pm / Pom:</b>	0.00
<b>Pf / Mf:</b>	0.2 / 0.3
<b>Chlorides:</b>	33,000
<b>Ca+ / K+:</b>	2,600 / 0
<b>CaCl2:</b>	0.00
<b>Clom:</b>	0.00
<b>Lime:</b>	0.00
<b>ES:</b>	0.00
<b>ECD:</b>	0.00
<b>n / K:</b>	0.00 / 0.000
<b>Carbonate:</b>	4 ppm
<b>Bicarbonate:</b>	0 ppm
<b>Form Loss:</b>	0.0 / 0.0
<b>Fluid Disch:</b>	/

**LAST OR CURRENT BHA**

BHA No:	2	Bit No:	2	MD In:	1855 ft
---------	---	---------	---	--------	---------

Purpose:	8 3/4" PRODUCTION HOLE
----------	------------------------

MD Out:

Component	OD	ID	Jts	Length
HWDP	4.500	2.810	4	120.82
DRILLING JAR	6.500	2.810	1	31.96
HWDP	4.500	2.810	8	243.64
SPIRAL DRILL COLLAR	6.500	2.870	12	355.62
ORIENTING SUB	6.500	2.870	1	4.95
3-POINT REAMER	6.500	2.870	1	7.00
SPIRAL DRILL COLLAR	6.310	2.370	1	31.02
3-POINT REAMER	6.500	2.870	1	7.38
POSITIVE DISPLACEMENT MOTOR	6.500	3.260	1	30.01
PDC BIT	8.750	2.500	1	1.00

<b>Total Length:</b>	833.40 ft
----------------------	-----------

Wt below Jars:

## MUD PRODUCTS

[illegible]



**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 11/02/2011  
**Report No:** 11

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	6:00	6.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS
6:00	13:00	7.00	31PRDR	WAIT	WOEQ	PT	WAIT ON TOP DRIVE TO RETURN FROM REPAIRS, CRANE ARRIVED @ 0900 HRS, TOP DRIVE ON LOCATION 12:45.
13:00	0:00	11.00	31PRDR	RIGMT	REP	PT	INSTALL TOP DRIVE ON FLOOR AND RIG UP TOP DRIVE, CONNECT ELECTRIC, HYDRAULIC AND MUD LINES.

Total Time 24.00

**Safety Incident?** N **Days since Last RI:** 320.00 **Weather Comments:**

**Environ Incident?** N **Days since Last LTA:** 320.00

**Incident Comments:**

No incidents reported last 24 hours.

**Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 320  
 DAYS SINCE LAST RI: 320  
 NUMBER SAFETY MEETINGS: 8  
 PERMITS TO WORK: 0  
 STOP CARDS: 4  
 LO/TO: 0  
 JSA'S: 8

BEST STOP CARD OF THE DAY: EMPLOYEE CLIMBED THE TOP DRIVE WITH HARNESS BUT NO FALL ARRESTOR ATTACHED, STOP HIM, TOLD HIM TO COME DOWN, PROPERLY ATTACH FALL ARRESTOR, HE COMPLIED AND JOB CONTINUED

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 11/03/2011  
Report No: 12

Wellbore / Top MD: 00 @ 0 ft Rig: SAVANNAH 643 Ref Datum: ORIGINAL KB @3,073.30ft DFS: 9.75  
Today's MD: 4450 ft Progress: 1584 ft Ground Elev: 3,057.90 ft Daily Cost: \$26,578  
Prev MD: 2866 ft Rot Hrs Today: 12.00 hr AFE MD/Days: 11,400.0 / 15.1 days Cum Cost: \$385,283  
PBMD: Avg ROP Today: 132.0 ft/hr AFE Number: 1138945#0202 AFE Cost: \$1,281,303

Current Formation: QUEEN A@4,380.0 Lithology:  
Current Ops: DRILLING 8 3/4" SECTION 4950'  
24-Hr Summary: RIG UP TOP DRIVE, RUN IN HOLE TO 2866', CIRCULATE BOTTOMS, DRILL FROM 2866' TO 4450', RIG MOVE 11/10/2011  
24-Hr Forecast: DRILL 8-3/4" PRODUCTION HOLE SECTION

CASING/WELL CONTROL		HOOKLOAD & TORQUE		HYDRAULICS		MUD GAS	Avg	Max
Last Casing:	9.625in @ 1,855ft	Str Wt Up/Dn:	134.0 / 130.0 kip	Pump Rate:	304.8	Conn:	0	0
Next Casing:	5.500in @ 11,350ft	Str Wt Rot:	131.0 kip	Pump Press:	2250	Trip:	0	0
Last BOP Press Test:	10/30/2011	Torq Off Btm:	7,550.0 ft-lbf			Backgr:	0	0
Form Test/EMW:	FIT / 12.19 ppg	Torq On Btm:	9,000.0 ft-lbf					

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	RON BAILEY	3,225.0	1.90	0.00	3,224.16	67.9	0.0	67.9	0.02	-0.02
Engineer:	IVAN OTERO	2,782.0	2.00	0.00	2,781.41	52.8	0.0	52.8	0.10	0.10
Geologist:	TIM LYONS	2,400.0	1.60	0.00	2,399.60	40.8	0.0	40.8	0.11	0.11
Oxy Personnel:	2	1,833.0	1.00	0.00	1,832.75	27.9	0.0	27.9	0.05	0.05
Contractor Personnel:	14	1,423.0	0.80	0.00	1,422.82	20.4	0.0	20.4	0.11	-0.11
Total on Site:	16	1,249.0	1.00	0.00	1,248.84	17.7	0.0	17.7	0.15	-0.15

BIT RECORD										
Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
2	8.750	ULTERRA DRILLING T	MS1666CDU	M10260	M423	6x13	1855		--	--

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
2	12.00	18.50	1584	2595	132.0	140.3	10.6/24.8	59/76	0.778	543	247.5	3.2

MUD DATA - M-I SWACO				LAST OR CURRENT BHA						
Engineer: Ty Dove		MBT: 0.0 lbm/bbl		BHA No: 2		Bit No: 2		MD In: 1855 ft		
Sample From: In		pH: 10.0		Purpose: 8 3/4" PRODUCTION HOLE					MD Out:	
Mud Type: Spud Mud		Pm / Pom: 0.00								
Time / MD: 22:00 / 4,251.0		Pf / Mf: 0.3 / 0.5		Component		OD	ID	Jts	Length	
Density @ Temp: 9.40 / 80		Chlorides: 100,000		HWDP		4.500	2.810	4	120.82	
Rheology Temp: 120		Ca+ / K+: 2,000 / 0		DRILLING JAR		6.500	2.810	1	31.96	
Viscosity: 28.00		CaCl2: 0.00		HWDP		4.500	2.810	8	243.64	
PV / YP: 1 / 1		Clom: 0.00		SPIRAL DRILL COLLAR		6.500	2.870	12	355.62	
Gels 10s/10m/30m: 1 / 1 / 1		Lime: 0.00		ORIENTING SUB		6.500	2.870	1	4.95	
API WL: 45.00		ES: 0.00		3-POINT REAMER		6.500	2.870	1	7.00	
HTHP WL: 0.00		ECD: 9.55		SPIRAL DRILL COLLAR		6.310	2.370	1	31.02	
Cake API / HTHP: .0 / .0		n / K: 0.00 / 0.000		3-POINT REAMER		6.500	2.870	1	7.38	
Solids / Sol Corr: 5.50 / 0.00		Carbonate: 6 ppm		POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1	30.01	
Oil / Water: 0.0 / 98.7		Bicarbonate: 0 ppm		PDC BIT		8.750	2.500	1	1.00	
Sand: 0.01		Form Loss: 0.0 / 0.0								
Water Added: 50.0 bbl		Fluid Disch: /								
Oil Added:										
LGS: 1.30 / 11.50										
VG Meter: 1@3 / 1@6 / 1@100 / 1@200 / 2@300 / 3@600				Total Length:		833.40 ft	Wt below Jars:		37.5 kip	
Comments: Currently drilling ahead and mud is prepared and ready to displace.										

MUD PRODUCTS		
Product	Units	Qty Used
AIR COMP RENT	EACH	1.00
CAUSTIC SODA	BG,50 LB	27.00
CEDAR FIBER CHIP SEAL	BG,40 LB	14.00
ENGINEERING SERVICE	EACH	1.00
FIBER SEAL	BG,40 LB	2.00
LIME	BG,50 LB	13.00
MF-55	CAN,5 GA	7.00
M-I BAR	100 LBS/SK	55.00
MY LO JEL	BG,50 LB	63.00
MYACIDE GA25	CAN,5 GA	4.00
PECAN NUT PLUG MEDIUM	BG,50 LB	3.00
SODA ASH	BG,50 LB	14.00

OXY USA INC  
**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

**Date:** 11/03/2011  
**Report No:** 12

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	9:00	9.00	31PRDR	RIGMT	REP	PT	RIG UP TOP DRIVE, INSTALL MUD LINES SENSORS, CALIBRATE SAME.
9:00	11:00	2.00	31PRDR	TRIP	DRILL	PT	RUN IN HOLE BELOW THE SHOE, TEST MOTOR - GOOD TEST, CONTINUE RUN IN HOLE TO 2866' NO RESTRICTION OBSERVED, CIRCULATE BOTTOMS UP NO TRACES OF H2S.
11:00	15:00	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 2866' TO 3428', AVG ROP 140 FPH WOB 10-15K. FLOW RATE 610 GPM, TD RPM 70, MUD MOTOR RPM 110, TOTAL BIT RPM 180, 1830 PSI OFF BOTTOM, 1520 PSI ON BTM. TORQ 5K OFF BTM, 9K ON BTM.  CIRCULATE OUTER RESERVE MUD WT 9.6 VIS 28  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60  SAFETY BREAK TOPIC: COLD WEATHER
15:00	19:00	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 3428' TO 3,965, AVG ROP 134 FPH WOB 10-15K. FLOW RATE 610 GPM, TD RPM 70, MUD MOTOR RPM 110, TOTAL BIT RPM 180, 2000 PSI OFF BOTTOM, 2200 PSI ON BTM. TORQ 5K OFF BTM, 9K ON BTM.  CIRCULATE OUTER RESERVE MUD WT 9.6 VIS 28  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60  SAFETY BREAK TOPIC: LOCKOUT AND TAGOUT
19:00	19:30	0.50	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 3,965 TO 4013', AVG ROP 96 FPH WOB 10-15K. FLOW RATE 610 GPM, TD RPM 70, MUD MOTOR RPM 110, TOTAL BIT RPM 180, 2000 PSI OFF BOTTOM, 2200 PSI ON BTM. TORQ 5K OFF BTM, 9K ON BTM.  CIRCULATE OUTER RESERVE MUD WT 9.8 VIS 28  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'  SAFETY BREAK TOPIC: SAFE USE OF OTC COLD REMEDIES
19:30	20:30	1.00	31PRDR	DRILL	MTRVER	PT	REPAIR HYDRAULIC OIL LEAK ON TOP DRIVE (REPLACE O-RING)  CIRCULATE THROUGH CIRCULATING SWEDGE
20:30	0:00	3.50	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 4013' TO 4450', AVG ROP 125 FPH WOB 10-15K. FLOW RATE 610 GPM, TD RPM 70, MUD MOTOR RPM 110, TOTAL BIT RPM 180, 2000 PSI OFF BOTTOM, 2200 PSI ON BTM. TORQ 5K OFF BTM, 9K ON BTM.  CIRCULATE OUTER RESERVE MUD WT 9.9 VIS 28  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'  SAFETY BREAK TOPIC: WORKING SAFELY WITH LADDERS

Total Time	24.00	
Safety Incident?	N	Days since Last RI: 321.00
Environ Incident?	N	Days since Last LTA: 321.00
Incident Comments:	No incidents reported last 24 hours.	

**Weather Comments:**

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

**Date:** 11/03/2011  
**Report No:** 12

**Other Remarks:** EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
TRAILER TEL NUMBER: (713) 948-3590  
FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 321  
DAYS SINCE LAST RI: 321  
NUMBER SAFETY MEETINGS: 13  
PERMITS TO WORK: 0  
STOP CARDS: 9  
LO/TO: 0  
JSA'S: 11

BEST STOP CARD OF THE DAY: WORKER WAS WEARING ANTI-FALL PROTECTION, BUT WAS STANDING ON TOP RUNG ON LADDER. HAD HIM GET THE LONGER LADDER AND CONTINUE.

---

OXY USA INC  
**DAILY OPERATIONS PARTNER REPORT**

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 11/04/2011  
Report No: 13

Wellbore / Top MD:	00 @ 0 ft	Rig:	SAVANNAH 643	Ref Datum:	ORIGINAL KB @3,073.30ft	DFS:	10.75
Today's MD:	6165 ft	Progress:	1715 ft	Ground Elev:	3,057.90 ft	Daily Cost:	\$32,611
Prev MD:	4450 ft	Rot Hrs Today:	24.00 hr	AFE MD/Days:	11,400.0 / 15.1 days	Cum Cost:	\$417,894
PBMD:		Avg ROP Today:	71.5 ft/hr	AFE Number:	1138945#0202	AFE Cost:	\$1,281,303

Current Formation: SAN ANDRES@5,200.0      Lithology:

Current Ops: DRILLING 8 3/4" PRODUCTION HOLE SECTION AT 6700'

24-Hr Summary: DRILL 8-3/4" HOLE 4,450' TO 6,165', RIG MOVE 11/10/2011

24-Hr Forecast: DRILL 8-3/4" HOLE TO 11,350'

CASING/WELL CONTROL	HOOKLOAD & TORQUE	HYDRAULICS	MUD GAS	Avg	Max
Last Casing: 9.625in @ 1,855ft	Str Wt Up/Dn: 157.0 / 154.0 kip	Pump Rate: 606.8	Conn:	0	0
Next Casing: 5.500in @ 11,350ft	Str Wt Rot: 154.0 kip	Pump Press: 2400	Trip:	0	0
Last BOP Press Test: 10/30/2011	Torq Off Btm: 7,500.0 ft-lbf		Backgr:	0	0
Form Test/EMW: FIT / 12.19 ppg	Torq On Btm: 9,000.0 ft-lbf				

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	RON BAILEY	5,572.0	0.70	0.00	5,570.64	113.5	0.0	113.5	0.09	0.09
Engineer:	IVAN OTERO	5,254.0	0.40	0.00	5,252.65	110.4	0.0	110.4	0.09	-0.09
Geologist:	TIM LYONS	4,938.0	0.70	0.00	4,936.67	107.4	0.0	107.4	0.08	-0.08
Oxy Personnel:	2	4,431.0	1.10	0.00	4,429.73	99.4	0.0	99.4	0.07	-0.07
Contractor Personnel:	14	3,225.0	1.90	0.00	3,224.16	67.9	0.0	67.9	0.02	-0.02
Total on Site:	16	2,782.0	2.00	0.00	2,781.41	52.8	0.0	52.8	0.10	0.10

BIT RECORD										
Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
2	8.750	ULTERRA DRILLING T	MS1666CDU	M10260	M423	6x13	1855		--	--

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
2	24.00	42.50	1715	4310	71.5	101.4	20.0/25.0	40/67	0.778	527	250.3	3.1

MUD DATA - M-I SWACO			LAST OR CURRENT BHA					
Engineer: Ty Dove	MBT:	20.0 lbm/bbl	BHA No: 2 Bit No: 2 MD In: 1855 ft					
Sample From: In	pH:	10.5	Purpose: 8 3/4" PRODUCTION HOLE MD Out:					
Mud Type: M-I Gel Mud	Pm / Pom:	0.00	Component		OD	ID	Jts	Length
Time / MD: 20:30 / 5,980.0	Pf / Mf:	0.1 / 0.3	HWDP	4.500	2.810	4	120.82	
Density @ Temp: 9.40 / 80	Chlorides:	57,000	DRILLING JAR	6.500	2.810	1	31.96	
Rheology Temp: 120	Ca+ / K+:	1,600 / 0	HWDP	4.500	2.810	8	243.64	
Viscosity: 39.00	CaCl2:	0.00	SPIRAL DRILL COLLAR	6.500	2.870	12	355.62	
PV / YP: 5 / 18	Clom:	0.00	ORIENTING SUB	6.500	2.870	1	4.95	
Gels 10s/10m/30m: 13 / 15 / 16	Lime:	0.00	3-POINT REAMER	6.500	2.870	1	7.00	
API WL: 45.00	ES:	0.00	SPIRAL DRILL COLLAR	6.310	2.370	1	31.02	
HTHP WL: 0.00	ECD:	9.78	3-POINT REAMER	6.500	2.870	1	7.38	
Cake API / HTHP: 2.0 / .0	n / K:	0.00 / 0.000	POSITIVE DISPLACEMENT MOTOR	6.500	3.260	1	30.01	
Solids / Sol Corr: 2.90 / 0.00	Carbonate:	2 ppm	PDC BIT	8.750	2.500	1	1.00	
Oil / Water: 0.0 / 97.8	Bicarbonate:	0 ppm						
Sand: 0.01	Form Loss:	0.0 / 0.0						
Water Added: 300.0 bbl	Fluid Disch:	/						
Oil Added:								
LGS: 4.20 / 38.20								
VG Meter: 12@3 / 13@6 / 18@100 / 21@200 / 23@300 / 28@600			Total Length: 833.40 ft Wt below Jars: 37.5 kip					
Comments: Successfully displaced with M_I Gel mud @ 11;903 stks. Currently Drilling ahead.								

MUD PRODUCTS		
Product	Units	Qty Used
AIR COMP RENT	EACH	1.00
ENGINEERING SERVICE	EACH	1.00

<div style="text-align: center;"> OXY USA INC  <b>DAILY OPERATIONS PARTNER REPORT</b>  UNIVERSITY CHLOE 3  USA </div>							
<b>Event:</b> DEV DRILLING <b>Prim. Reason:</b> ORIG DRILL VERT				<b>Date:</b> 11/04/2011 <b>Report No:</b> 13			
OPERATIONS							
From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	4:00	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 4450' TO 4820', AVG ROP 92.5 FPH WOB 10-15K. FLOW RATE 610 GPM, TD RPM 70, MUD MOTOR RPM 110, TOTAL BIT RPM 180, 2000 PSI OFF BOTTOM, 2350 PSI ON BTM. TORQ 5K OFF BTM, 10K ON BTM.  CIRCULATE OUTER RESERVE MUD WT 9.9 VIS 28  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'  SAFETY BREAK TOPIC: COLD WEATHER OTC REMEDIES
4:00	6:00	2.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 4820' TO 4950', AVG ROP 75 FPH WOB 10-15K. FLOW RATE 610 GPM, TD RPM 70, MUD MOTOR RPM 110, TOTAL BIT RPM 180, 2000 PSI OFF BOTTOM, 2350 PSI ON BTM. TORQ 5K OFF BTM, 10K ON BTM.  DISPLACE NATIVE BRINE WITH GEL MUD  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'
6:00	10:00	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 4950' TO 5215', AVG ROP 66 FPH WOB 20-25K. FLOW RATE 590 GPM, TD RPM 45, MUD MOTOR RPM 105, TOTAL BIT RPM 150, 1900 PSI OFF BOTTOM, 2100 PSI ON BTM. TORQ 6K OFF BTM, 7.5K ON BTM.  CIRCULATE STEEL PITS MW 9.1 PPG, VIS 37 SEC, PH 10  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'
10:00	14:00	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 5215' TO 5500', AVG ROP 71 FPH WOB 20-25K. FLOW RATE 590 GPM, TD RPM 45, MUD MOTOR RPM 105, TOTAL BIT RPM 150, 1900 PSI OFF BOTTOM, 2100 PSI ON BTM. TORQ 6K OFF BTM, 7.5K ON BTM.  CIRCULATE STEEL PITS MW 8.9 PPG, VIS 41 SEC, PH 11  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'
14:00	18:00	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 5500' TO 5820', AVG ROP 80 FPH WOB 20-25K. FLOW RATE 590 GPM, TD RPM 45, MUD MOTOR RPM 105, TOTAL BIT RPM 150, 1900 PSI OFF BOTTOM, 2100 PSI ON BTM. TORQ 6K OFF BTM, 7.5K ON BTM.  CIRCULATE STEEL PITS MW 8.9 PPG, VIS 41 SEC, PH 11  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'
18:00	22:00	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 5820' TO 6000', AVG ROP 45 FPH WOB 20-25K. FLOW RATE 590 GPM, TD RPM 50, MUD MOTOR RPM 109, TOTAL BIT RPM 159, 1900 PSI OFF BOTTOM, 2400 PSI ON BTM. TORQ 6K OFF BTM, 7.8K ON BTM.  CIRCULATE STEEL PITS MW 8.9 PPG, VIS 41 SEC, PH 11  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'
22:00	0:00	2.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 6000' TO 6165', AVG ROP 32 FPH WOB 20-25K. FLOW RATE 600 GPM, TD RPM 67, MUD MOTOR RPM 107, TOTAL BIT RPM 174, 1900 PSI OFF BOTTOM, 2300 PSI ON BTM. TORQ 6K OFF BTM, 7.5K ON BTM.  CIRCULATE STEEL PITS MW 9.6 PPG, VIS 41 SEC, PH 11  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'
Total Time		24.00					
Safety Incident?		N		Days since Last RI:		322.00	
Environ Incident?		N		Days since Last LTA:		322.00	
<b>Incident Comments:</b> No incidents reported last 24 hours.							

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

**Date:** 11/04/2011  
**Report No:** 13

**Other Remarks:** EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
TRAILER TEL NUMBER: (713) 948-3590  
FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 322  
DAYS SINCE LAST RI: 322  
NUMBER SAFETY MEETINGS: 15  
PERMITS TO WORK: 0  
STOP CARDS: 12  
LO/TO: 1  
JSA'S: 13

BEST STOP CARD OF THE DAY: WORKER USING BENCH GRINDER, NOT USING THE FULL FACE PROTECTION.  
STOPPED HIM, EXPLAINED THE REASON FOR THE FACE PROTECTION, HE CONTINUED HIS TASK

## DAILY OPERATIONS PARTNER REPORT

**Date:** 11/05/2011  
**Report No:** 14

<b>Current Formation:</b>	SAN ANDRES@5,200.0	<b>Lithology:</b>
<b>Current Ops:</b>	DRILLING @ 8575'	
<b>24-Hr Summary:</b>	DRILL 8-3/4" PRODUCTION HOLE FROM 6165' TO 8065', RIG MOVE 11/10/2011	
<b>24-Hr Forecast:</b>	DRILL 8-3/4" PRODUCTION HOLE FROM 8065' TO +/- 9500'	

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	RON BAILEY	7,286.0	0.90	0.00	7,284.52	133.1	0.0	133.1	0.11	0.11
Engineer:	IVAN OTERO	6,716.0	0.30	0.00	6,714.55	127.1	0.0	127.1	0.13	-0.13
Geologist:	TIM LYONS	6,336.0	0.80	0.00	6,334.57	123.5	0.0	123.5	0.01	0.01
Oxy Personnel:	2	5,572.0	0.70	0.00	5,570.64	113.5	0.0	113.5	0.09	0.09
Contractor Personnel:	14	5,254.0	0.40	0.00	5,252.65	110.4	0.0	110.4	0.09	-0.09
Total on Site:	16	4,938.0	0.70	0.00	4,936.67	107.4	0.0	107.4	0.08	-0.08

[illegible]

Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
2	23.50	66.00	1900	6210	80.9	94.1	22.0/28.0	58/70	0.778	495	247.9	2.9

<b>VG Meter:</b>	12@3 / 13@6 / 16@100 / 19@200 / 21@300 / 28@600
<b>Comments:</b>	Currently drilling ahead with no issues.

BHA No:	2	Bit No:	2	MD In:	1855 ft
Purpose:	8 3/4" PRODUCTION HOLE			MD Out:	
<b>Component</b>	<b>OD</b>	<b>ID</b>	<b>Jts</b>	<b>Length</b>	
HWDP	4.500	2.810	4	120.82	
DRILLING JAR	6.500	2.810	1	31.96	
HWDP	4.500	2.810	8	243.64	
SPIRAL DRILL COLLAR	6.500	2.870	12	355.62	
ORIENTING SUB	6.500	2.870	1	4.95	
3-POINT REAMER	6.500	2.870	1	7.00	
SPIRAL DRILL COLLAR	6.310	2.370	1	31.02	
3-POINT REAMER	6.500	2.870	1	7.38	
POSITIVE DISPLACEMENT MOTOR	6.500	3.260	1	30.01	
PDC BIT	8.750	2.500	1	1.00	
<b>Total Length:</b>	833.40 ft		<b>Wt below Jars:</b>	37.5 kip	

Product	Units	Qty Used
AIR COMP RENT	EACH	1.00
CAUSTIC SODA	BG,50 LB	38.00
ENGINEERING SERVICE	EACH	1.00
FEDERAL BENTONITE	BG,100 LB	16.00
LIME	BG,50 LB	30.00
M-I GEL BULK	TON	40.00
PECAN NUT PLUG MEDIUM	BG,50 LB	37.00
SODA ASH	BG,50 LB	53.00



## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 11/05/2011  
Report No: 14

## OPERATIONS

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	4:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 6165' TO 6505', AVG ROP 85 FPH WOB 20-25K. FLOW RATE 600 GPM, TD RPM 67, MUD MOTOR RPM 107, TOTAL BIT RPM 174, 1900 PSI OFF BOTTOM, 2550 PSI ON BTM. TORQ 6K OFF BTM, 8K ON BTM.</p> <p>CIRCULATE STEEL PITS MW OUT 9.6 PPG, MUD WT IN 9.5 VIS 41 SEC, PH 10.5 DUMP AND DILUTE TO CONTROL MUD WT</p> <p>SURVEY @ 6336 ' INC 0.80 DEGREES</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'</p>
4:00	6:00	2.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 6505' TO 6700', AVG ROP 97 FPH WOB 20-25K. FLOW RATE 589 GPM, TD RPM 66, MUD MOTOR RPM 105, TOTAL BIT RPM 171, 2050 PSI OFF BOTTOM, 2450 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM.</p> <p>CIRCULATE STEEL PITS MW OUT 9.6 PPG, MUD WT IN 9.5 VIS 39 SEC, PH 10.5 DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'</p>
6:00	10:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 6700' TO 7100', AVG ROP 100 FPH WOB 20-25K. FLOW RATE 589 GPM, TD RPM 66, MUD MOTOR RPM 105, TOTAL BIT RPM 171, 2050 PSI OFF BOTTOM, 2450 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM.</p> <p>CIRCULATE STEEL PITS MW OUT 8.9 PPG, MUD WT IN 9.0 VIS 39 SEC, PH 12 DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'</p>
10:00	13:30	3.50	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 7100' TO 7370', AVG ROP 77 FPH WOB 20-25K. FLOW RATE 590 GPM, TD RPM 50, MUD MOTOR RPM 105, TOTAL BIT RPM 155, 2000 PSI OFF BOTTOM, 2400 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM.</p> <p>CIRCULATE STEEL PITS MW OUT 9.1 PPG, MUD WT IN 9.0 VIS 39 SEC, PH 12 DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'</p>
13:30	14:00	0.50	31PRDR	DRILL	MTRVER	P	RIG SERVICE
14:00	18:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 7370' TO 7670', AVG ROP 75 FPH WOB 20-25K. FLOW RATE 600 GPM, TD RPM 45, MUD MOTOR RPM 107, TOTAL BIT RPM 152, 2250 PSI OFF BOTTOM, 2680 PSI ON BTM. TORQ 7K OFF BTM, 9K ON BTM.</p> <p>CIRCULATE STEEL PITS MW OUT 9.1 PPG, MUD WT IN 9.0 VIS 39 SEC, PH 12 DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'</p>
18:00	22:00	4.00	31PRDR	DRILL	MTRDIR	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 7670' TO 7935', AVG ROP 66 FPH WOB 20-25K. FLOW RATE 600 GPM, TD RPM 70, MUD MOTOR RPM 107, TOTAL BIT RPM 177, 2100 PSI OFF BOTTOM, 2580 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS MWT OUT 9.0 PPG, MWT IN 8.9 PPG VIS 39 SEC, PH 12 DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60'</p>

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 11/05/2011  
 Report No: 14

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
22:00	0:00	2.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 7935' TO 8065', AVG ROP 65 FPH WOB 20-25K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2230 PSI OFF BOTTOM, 2580 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.  CIRCULATE STEEL PITS MWT OUT 9.0 PPG, MWT IN 8.9 PPG VIS 39 SEC, PH 11 DUMP AND DILUTE TO CONTROL MUD WT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60
Total Time		24.00					
Safety Incident?		N		Days since Last RI:		323.00	
Environ Incident?		N		Days since Last LTA:		323.00	
Incident Comments:		No incidents reported last 24 hours.					
Weather Comments:							
<b>Other Remarks:</b> EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION TRAILER TEL NUMBER: (713) 948-3590 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27  DAYS WORKED WITH NO LTA: 323 DAYS SINCE LAST RI: 323 NUMBER SAFETY MEETINGS: 17 PERMITS TO WORK: 0 STOP CARDS: 14 LO/TO: JSA'S: 15  BEST STOP CARD OF THE DAY:THIRD PARTY SMOKING IN THE WRONG AREA, STOPPED WORKER AND EXPLAINED WHERE THE RIGHT PLACE TO SMOKE WAS, HE COMPLIED							

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 11/06/2011  
Report No: 15

Wellbore / Top MD:	00 @ 0 ft	Rig:	SAVANNAH 643	Ref Datum:	ORIGINAL KB @3,073.30ft	DFS:	12.75			
Today's MD:	9606 ft	Progress:	1541 ft	Ground Elev:	3,057.90 ft	Daily Cost:	\$43,203			
Prev MD:	8065 ft	Rot Hrs Today:	25.00 hr	AFE MD/Days:	11,400.0 / 15.1 days	Cum Cost:	\$502,539			
PBMD:		Avg ROP Today:	61.6 ft/hr	AFE Number:	1138945#0202	AFE Cost:	\$1,281,303			
Current Formation:	SPRABERRY@8,450.0			Lithology:						
Current Ops:	DRILLING 8 3/4" HOLE SECTION AT 9860'									
24-Hr Summary:	DRILL 8-3/4" HOLE 8,065' TO 9,606'									
24-Hr Forecast:	DRILL 8-3/4" HOLE FROM 9,606", RR 10/10/2011, ROL 10/10/2011									

CASING/WELL CONTROL		HOOKLOAD & TORQUE		HYDRAULICS		MUD GAS	Avg	Max
Last Casing:	9.625in @ 1,855ft	Str Wt Up/Dn:	219.0/ 189.0 kip	Pump Rate:	603.8	Conn:	0	0
Next Casing:	5.500in @ 11,350ft	Str Wt Rot:	202.0 kip	Pump Press:	2825	Trip:	0	0
Last BOP Press Test:	10/30/2011	Torq Off Btm:	7,000.0 ft-lbf			Backgr:	0	0
Form Test/EMW:	FIT / 12.19 ppg	Torq On Btm:	10,170.0 ft-lbf					

PERSONNEL		SURVEY DATA (LAST 6)							
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS
Supervisor 2:	RON BAILEY	9,000.0	1.60	0.00	8,998.23	164.1	0.0	164.1	0.18
Engineer:	IVAN OTERO	8,555.0	0.80	0.00	8,553.33	154.8	0.0	154.8	0.06
Geologist:	TIM LYONS	8,049.0	1.10	0.00	8,047.40	146.4	0.0	146.4	0.03
Oxy Personnel:	2	7,286.0	0.90	0.00	7,284.52	133.1	0.0	133.1	0.11
Contractor Personnel:	14	6,716.0	0.30	0.00	6,714.55	127.1	0.0	127.1	0.13
Total on Site:	16	6,336.0	0.80	0.00	6,334.57	123.5	0.0	123.5	0.01

BIT RECORD										
Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
2	8.750	ULTERRA DRILLING T	MS1666CDU	M10260	M423	6x13	1855		--	--

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
2	25.00	91.00	154	7751	61.6	85.2	14.0/26.0	46/52	0.778	499	247.5	2.9

MUD DATA - M-I SWACO					LAST OR CURRENT BHA				
Engineer: Ty Dove	MBT:	0.0 lbm/bbl	BHA No: 2	Bit No: 2	MD In: 1855 ft				
Sample From: In	pH:	8.0	Purpose: 8 3/4" PRODUCTION HOLE						
Mud Type: FW Gel	Pm / Pom:	0.00	MD Out:						
Time / MD: 10:30 / 1,853.0	Pf / Mf:	0.1 / 0.2	Component		OD	ID	Jts	Length	
Density @ Temp: 9.10 / 80	Chlorides:	8,000	HWDP		4.500	2.810	4	120.82	
Rheology Temp: 120	Ca+ / K+:	400 / 0	DRILLING JAR		6.500	2.810	1	31.96	
Viscosity: 41.00	CaCl2:	0.00	HWDP		4.500	2.810	8	243.64	
PV / YP: 4 / 27	Clom:	0.00	SPIRAL DRILL COLLAR		6.500	2.870	12	355.62	
Gels 10s/10m/30m: 11 / 13 / 14	Lime:	0.00	ORIENTING SUB		6.500	2.870	1	4.95	
API WL: 6.00	ES:	0.00	3-POINT REAMER		6.500	2.870	1	7.00	
HTHP WL: 0.00	ECD:	0.00	SPIRAL DRILL COLLAR		6.310	2.370	1	31.02	
Cake API / HTHP: 2.0 / .0	n / K:	0.00 / 0.000	3-POINT REAMER		6.500	2.870	1	7.38	
Solids / Sol Corr: 0.40 / 0.00	Carbonate:	2 ppm	POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1	30.01	
Oil / Water: 0.0 / 93.3	Bicarbonate:	0 ppm	PDC BIT		8.750	2.500	1	1.00	
Sand: 0.01	Form Loss:	0.0 / 0.0							
Water Added: 250.0 bbl	Fluid Disch:	/							
Oil Added:									
LGS: 6.70 / 61.30									
VG Meter: 21@3 / 22@6 / 26@100 / 29@200 / 31@300 / 35@600									
Comments:			Total Length:	833.40 ft	Wt below Jars:	37.5 kip			

MUD PRODUCTS		
Product	Units	Qty Used
AIR COMP RENT	EACH	1.00
CAUSTIC SODA	BG,50 LB	30.00
CEDAR FIBER CHIP SEAL	BG,40 LB	12.00
ENGINEERING SERVICE	EACH	1.00
FEDERAL BENTONITE	BG,100 LB	32.00
FIBER SEAL	BG,40 LB	9.00
M-I BAR	100 LBS/SK	4.00
MICA FINE	BG,50 LB	5.00
M-I-X II COARSE	BG,25 LB	15.00
M-I-X II MEDIUM	BG,25 LB	12.00
PECAN NUT PLUG MEDIUM	BG,50 LB	31.00
SODA ASH	BG,50 LB	17.00

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 11/06/2011  
 Report No: 15

## OPERATIONS

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	4:00	5.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 8065' TO 8420',            AVG ROP 71 FPH WOB 20-25K. FLOW RATE 600 GPM, TD RPM 46, MUD MOTOR RPM 107, TOTAL BIT RPM 153, 2230 PSI OFF BOTTOM, 2700 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS            MWT OUT 9.1 PPG, MWT IN 9.0 PPG VIS 39 SEC, PH 11            DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
4:00	6:00	2.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 8420' TO 8575',            AVG ROP 77 FPH WOB 20-25K. FLOW RATE 600 GPM, TD RPM 46, MUD MOTOR RPM 107, TOTAL BIT RPM 153, 2230 PSI OFF BOTTOM, 2700 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS            MWT OUT 9.1 PPG, MWT IN 9.0 PPG VIS 39 SEC, PH 11            DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
6:00	10:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 8575' TO 8875',            AVG ROP 75 FPH WOB 15-20K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2230 PSI OFF BOTTOM, 2700 PSI ON BTM. TORQ 7K OFF BTM, 8.5K ON BTM.</p> <p>CIRCULATE STEEL PITS            MWT OUT 9.0 PPG, MWT IN 9.0 PPG VIS 43 SEC, PH 12            DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
10:00	14:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 8875' TO 9125',            AVG ROP 62 FPH WOB 15-20K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2250 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS            MWT OUT 9.1 PPG, MWT IN 9.0 PPG VIS 40 SEC, PH 12            DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
14:00	18:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 9125' TO 9360',            AVG ROP 58 FPH WOB 15-20K. FLOW RATE 600 GPM, TD RPM 54, MUD MOTOR RPM 107, TOTAL BIT RPM 161, 2250 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS            MWT OUT 9.1 PPG, MWT IN 9.0 PPG VIS 46 SEC, PH 10.5            DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
18:00	22:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 9360' TO 9525',            AVG ROP 41 FPH WOB 20-25K. FLOW RATE 600 GPM, TD RPM 49, MUD MOTOR RPM 107, TOTAL BIT RPM 156, 2250 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS            MWT OUT 9.1 PPG, MWT IN 9.1 PPG VIS 40 SEC, PH 12            DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
22:00	0:00	2.00	31PRDR	DRILL	MTRDIR	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 9525' TO 9606',            AVG ROP 40 FPH WOB 20-24 K. FLOW RATE 600 GPM, TD RPM 53, MUD MOTOR RPM 107, TOTAL BIT RPM 160, 2250 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS            MWT OUT 9.1 PPG, MWT IN 9.1 PPG VIS 40 SEC, PH 10            DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
Total Time		25.00					

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 11/06/2011  
Report No: 15

Safety Incident?	N	Days since Last RI:	324.00	Weather Comments:
Environ Incident?	N	Days since Last LTA:	324.00	
Incident Comments: No incidents reported last 24 hours.				

**Other Remarks:** EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
TRAILER TEL NUMBER: (713) 948-3590  
FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 324  
DAYS SINCE LAST RI: 324  
NUMBER SAFETY MEETINGS: 17  
PERMITS TO WORK: 0  
STOP CARDS: 19  
LO/TO:  
JSA'S: 15

BEST STOP CARD OF THE DAY: WORKER WALKING ON CATWALK WHILE THE SKATE WAS PUSHING A JOINT OF PIPE UP THE V-DOOR. STOPPED THE JOB; EXPLAINED TO BOTH WORKERS INVOLVED THE HAZARDS. THEY AGREED. THE JOB CONTINUED WITHOUT INCIDENT

OXY USA INC  
**DAILY OPERATIONS PARTNER REPORT**

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 11/07/2011  
Report No: 16

Wellbore / Top MD:	00 @ 0 ft	Rig:	SAVANNA 643	Ref Datum:	ORIGINAL KB @3,073.30ft	DFS:	13.75
Today's MD:	10,420 ft	Progress:	814 ft	Ground Elev:	3,057.90 ft	Daily Cost:	\$30,800
Prev MD:	9606 ft	Rot Hrs Today:	22.50 hr	AFE MD/Days:	11,400.0 / 15.1 days	Cum Cost:	\$642,292
PBMD:		Avg ROP Today:	36.2 ft/hr	AFE Number:	1138945#0202	AFE Cost:	\$1,281,303
Current Formation:	U WOLFCAMP@9,900.0			Lithology:			
Current Ops:	DRILL 8-3/4" PRODUCTION HOLE SECTION AT 10555'						
24-Hr Summary:	DRILL 8-3/4" HOLE 9,606' TO 10,420'						
24-Hr Forecast:	DRILL 8-3/4" HOLE TO 11,350', RR 11/11/2011, ROL 11/11/2011						

CASING/WELL CONTROL		HOOKLOAD & TORQUE		HYDRAULICS		MUD GAS	Avg	Max
Last Casing:	9.625in @ 1,855ft	Str Wt Up/Dn:	240.0 / 225.0 kip	Pump Rate:	598.0	Conn:	2	6
Next Casing:	5.500in @ 11,350ft	Str Wt Rot:	230.0 kip	Pump Press:	2650	Trip:	0	0
Last BOP Press Test:	10/30/2011	Torq Off Btm:	7,000.0 ft-lbf			Backgr:	2	6
Form Test/EMW:	FIT / 12.19 ppg	Torq On Btm:	10,100.0 ft-lbf					

PERSONNEL		SURVEY DATA (LAST 6)							
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS
Supervisor 2:	RON BAILEY	10,274.0	0.70	0.00	10,271.60	203.5	0.0	203.5	0.57
Engineer:	IVAN OTERO	10,082.0	1.80	0.00	10,079.65	199.3	0.0	199.3	0.23
Geologist:	TIM LYONS	9,825.0	2.40	0.00	9,822.83	189.9	0.0	189.9	0.32
Oxy Personnel:	2	9,637.0	1.80	0.00	9,634.95	183.0	0.0	183.0	0.03
Contractor Personnel:	14	9,000.0	1.60	0.00	8,998.23	164.1	0.0	164.1	0.18
Total on Site:	16	8,555.0	0.80	0.00	8,553.33	154.8	0.0	154.8	0.06

BIT RECORD										
Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
2	8.750	ULTERRA DRILLING T	MS1666CDU	M10260	M423	6x13	1855		--	--

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
2	22.50	113.50	814	8565	36.2	75.5	15.0/28.0	43/55	0.778	501	246.7	2.9

MUD DATA - M-I SWACO			LAST OR CURRENT BHA					
Engineer: Ty Dove	MBT:	20.0 lbm/bbl	BHA No: 2	Bit No: 2	MD In:	1855 ft		
Sample From: In	pH:	9.0	Purpose: 8 3/4" PRODUCTION HOLE		MD Out:			
Mud Type: M-I Gel Mud	Pm / Pom:	0.00	Component		OD	ID	Jts	Length
Time / MD: 22:30 / 10,070.0	Pf / Mf:	0.1 / 0.4	HWDP		4.500	2.810	4	120.82
Density @ Temp: 9.20 / 100	Chlorides:	35,000	DRILLING JAR		6.500	2.810	1	31.96
Rheology Temp: 120	Ca+ / K+:	600 / 0	HWDP		4.500	2.810	8	243.64
Viscosity: 40.00	CaCl2:	0.00	SPIRAL DRILL COLLAR		6.500	2.870	12	355.62
PV / YP: 5 / 24	Clom:	0.00	ORIENTING SUB		6.500	2.870	1	4.95
Gels 10s/10m/30m: 20 / 22 / 23	Lime:	0.00	3-POINT REAMER		6.500	2.870	1	7.00
API WL: 45.00	ES:	0.00	SPIRAL DRILL COLLAR		6.310	2.370	1	31.02
HTHP WL: 0.00	ECD:	9.69	3-POINT REAMER		6.500	2.870	1	7.38
Cake API / HTHP: 3.0 / .0	n / K:	0.00 / 0.000	POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1	30.01
Solids / Sol Corr: 1.70 / 0.00	Carbonate:	2 ppm	PDC BIT		8.750	2.500	1	1.00
Oil / Water: 0.0 / 97.8	Bicarbonate:	0 ppm						
Sand: 0.01	Form Loss:	0.0 / 0.0						
Water Added: 0.0 bbl	Fluid Disch:	/						
Oil Added:								
LGS: 4.10 / 37.70								
VG Meter: 20@3 / 23@6 / 25@100 / 28@200 / 29@300 / 34@600			Total Length: 833.40 ft Wt below Jars: 37.5 kip					
Comments: Last 24 hours: Drilled F/9568"-T/10;070"". Currently drilling ahead with minimal losses and no issues.								

MUD PRODUCTS		
Product	Units	Qty Used
AIR COMP RENT	EACH	1.00
CAUSTIC SODA	BG,50 LB	21.00
CEDAR FIBER CHIP SEAL	BG,40 LB	4.00
ENGINEERING SERVICE	EACH	1.00
M-I-X II MEDIUM	BG,25 LB	8.00
PECAN NUT PLUG MEDIUM	BG,50 LB	24.00

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 11/07/2011  
Report No: 16

## OPERATIONS

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	0:30	0.50	31PRDR	DRILL	MTRDIR	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 9606' TO 9632'</p> <p>AVG ROP 52 FPH WOB 20-24 K. FLOW RATE 600 GPM, TD RPM 53, MUD MOTOR RPM 107, TOTAL BIT RPM 160, 2250 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS</p> <p>MWT OUT 9.1 PPG, MWT IN 9.1 PPG VIS 40 SEC, PH 10</p> <p>DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
0:30	1:00	0.50	31PRDR	RIGMT	SRVRIG	P	SERVICE RIG
1:00	4:00	3.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM TO 9632' TO 9780'</p> <p>AVG ROP 49 FPH WOB 25-30 K. FLOW RATE 600 GPM, TD RPM 57, MUD MOTOR RPM 107, TOTAL BIT RPM 164, 2250 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>SURVEY @ 9637' INC 1.8 DEGREES</p> <p>CIRCULATE STEEL PITS</p> <p>MWT OUT 9.1 PPG, MWT IN 9.1 PPG VIS 40 SEC, PH 10</p> <p>DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
4:00	6:00	2.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 9780' TO 9860'</p> <p>AVG ROP 90 FPH WOB 20-25 K. FLOW RATE 600 GPM, TD RPM 51, MUD MOTOR RPM 107, TOTAL BIT RPM 158, 2250 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 11K ON BTM.</p> <p>CIRCULATE STEEL PITS</p> <p>MWT OUT 8.9 PPG, MWT IN 8.9 PPG VIS 40 SEC, PH 10</p> <p>DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
6:00	10:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 9860' TO 10020'</p> <p>AVG ROP 40 FPH WOB 15-20 K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2450 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 8K ON BTM.</p> <p>MWT OUT 9.0 PPG, MWT IN 9.0 PPG VIS 44 SEC, PH 10</p> <p>DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
10:00	14:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 10020' TO 10165'</p> <p>AVG ROP 36 FPH WOB 15-20 K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2450 PSI OFF BOTTOM, 2350 PSI ON BTM. TORQ 7K OFF BTM, 8K ON BTM.</p> <p>MWT OUT 9.0 PPG, MWT IN 9.0 PPG VIS 44 SEC, PH 10</p> <p>DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
14:00	18:00	4.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 10,165' TO 10,297'</p> <p>AVG ROP 33 FPH WOB 20-25 K. FLOW RATE 600 GPM, TD RPM 53, MUD MOTOR RPM 107, TOTAL BIT RPM 160, 2450 PSI OFF BOTTOM, 2700 PSI ON BTM. TORQ 7K OFF BTM, 13K ON BTM.</p> <p>MWT OUT 9.0 PPG, MWT IN 9.0 PPG VIS 44 SEC, PH 10</p> <p>DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>
18:00	19:00	1.00	31PRDR	DRILL	MTRVER	P	<p>DRILLING 8 3/4" PRODUCTION HOLE, FROM 10297' TO 10,328'</p> <p>AVG ROP 31 FPH WOB 15-20 K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2450 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 8K ON BTM.</p> <p>MWT OUT 9.0 PPG, MWT IN 9.0 PPG VIS 44 SEC, PH 10</p> <p>DUMP AND DILUTE TO CONTROL MUD WT</p> <p>PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60</p>

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 11/07/2011  
 Report No: 16

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
19:00	20:30	1.50	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 10297' TO 10,344' AVG ROP 10 FPH WOB 15-16 K. FLOW RATE 382 GPM, TD RPM 60, MUD MOTOR RPM 68, TOTAL BIT RPM 129, 1300 PSI OFF BOTTOM, 1365 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM. NOTE: DRILL WITH PUMP #1 WHILE REPAIRING PUMP #2 MWT OUT 9.0 PPG, MWT IN 9.0 PPG VIS 44 SEC, PH 10 DUMP AND DILUTE TO CONTROL MUD WT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60
20:30	23:00	2.50	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 10344' TO 10,420' AVG ROP 30 FPH WOB 15-20 K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2450 PSI OFF BOTTOM, 2850 PSI ON BTM. TORQ 7K OFF BTM, 8K ON BTM.  MWT OUT 9.0 PPG, MWT IN 9.0 PPG VIS 44 SEC, PH 10 DUMP AND DILUTE TO CONTROL MUD WT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60
23:00	0:00	1.00	31PRDR	DRILL	MTRVER	PT	CIRCULATE WITH PUMP #1, REPAIR PUMP #2 RATE 367 GPM PUMP PRESSURE 994 PSI TD RPM 38 MUD MOTOR RPM 65 TOTAL RPM 103
Total Time		24.00					

Safety Incident?	N	Days since Last RI:	325.00	Weather Comments:
Environ Incident?	N	Days since Last LTA:	325.00	
Incident Comments: No incidents reported last 24 hours.				

**Other Remarks:** EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 325  
 DAYS SINCE LAST RI: 325  
 NUMBER SAFETY MEETINGS: 18  
 PERMITS TO WORK: 0  
 STOP CARDS: 112  
 LO/TO: 2  
 JSA'S: 16

BEST STOP CARD OF THE DAY: POSITIVE STOP CARD. HANDS HAD MUD PUMP LOCKED OUT / TAGGED OUT WHILE CHANGING #2 SUCTION SEAT ON FLUID END.



## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 11/08/2011  
 Report No: 17

Wellbore / Top MD: 00 @ 0 ft Rig: SAVANNA 643 Ref Datum: ORIGINAL KB @3,073.30ft DFS: 14.75  
 Today's MD: 10,585 ft Progress: 165 ft Ground Elev: 3,057.90 ft Daily Cost: \$44,864  
 Prev MD: 10,420 ft Rot Hrs Today: 7.00 hr AFE MD/Days: 11,400.0 / 15.1 days Cum Cost: \$687,155  
 PBMD: Avg ROP Today: 23.6 ft/hr AFE Number: 1138945#0202 AFE Cost: \$1,281,303

Current Formation: WOLFCAMP@9,900.0

Lithology:

Current Ops: TRIP IN HOLE AT 9500'

24-Hr Summary: DRILL 8-3/4" HOLE TO 10,585'. TOH BIT #2. CHANGE ROLLER REAMERS AND MOTOR; TIH BIT #3 TO 1844'

24-Hr Forecast: CONTINUE TIH; CIRCULATE BOTTOMS UP. DRILL 7-7/8" HOLE TO 11,350'. RR 11/12/2011. ROL 11/12/2011

CASING/WELL CONTROL		HOOKLOAD & TORQUE		HYDRAULICS		MUD GAS	Avg	Max
Last Casing:	9.625in @ 1,855ft	Str Wt Up/Dn:	240.0 / 225.0 kip	Pump Rate:	609.7	Conn:	2	9
Next Casing:	5.500in @ 11,350ft	Str Wt Rot:	230.0 kip	Pump Press:	2650	Trip:	0	0
Last BOP Press Test:	10/30/2011	Torq Off Btm:	7,000.0 ft-lbf			Backgr:	1	3
Form Test/EMW:	FIT / 12.19 ppg	Torq On Btm:	10,100.0 ft-lbf					

PERSONNEL		SURVEY DATA (LAST 6)							
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS
Supervisor 2:	RON BAILEY	10,479.0	0.70	0.00	10,476.59	206.0	0.0	206.0	0.00
Engineer:	IVAN OTERO	10,274.0	0.70	0.00	10,271.60	203.5	0.0	203.5	0.57
Geologist:	TIM LYONS	10,082.0	1.80	0.00	10,079.65	199.3	0.0	199.3	0.23
Oxy Personnel:	2	9,825.0	2.40	0.00	9,822.83	189.9	0.0	189.9	0.32
Contractor Personnel:	14	9,637.0	1.80	0.00	9,634.95	183.0	0.0	183.0	0.03
Total on Site:	16	9,000.0	1.60	0.00	8,998.23	164.1	0.0	164.1	0.18

BIT RECORD										
Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
3	7.875	ULTERRA DRILLING T	MS1666CDG	M10651	M432	6x16	10,585		--	--
2	8.750	ULTERRA DRILLING T	MS1666CDU	M10260	M423	6x13	1855	10,585	5-5-BT-A	D-1-WT-PR

BIT OPERATING PARAMETERS TODAY											
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	HHPSI
2	7.00	120.50	165	8730	23.6	72.4	15.0/28.0	43/55	0.778	532	251.5

MUD DATA - M-I SWACO			LAST OR CURRENT BHA				
Engineer: Brandon Smith	MBT:	0.0 lbm/bbl	BHA No: 3	Bit No: 3	MD In:	10,585 ft	
Sample From: In	pH:	9.5	Purpose: DRILLING PRODUCTION HOLE SECTION		MD Out:		
Mud Type: M-I Gel Mud	Pm / Pom:	0.00	Component		OD	ID	Jts
Time / MD: 18:00 / 10,585.0	Pf / Mf:	0.2 / 0.5					Length
Density @ Temp: 9.40 / 75	Chlorides:	30,000	HWDP		4.500	2.810	4
Rheology Temp: 120	Ca+ / K+:	760 / 0	HYDRAULIC JAR		6.500	2.810	1
Viscosity: 40.00	CaCl2:	0.00	HWDP		4.500	2.810	8
PV / YP: 6 / 23	Clom:	0.27	DRILL COLLAR		6.500	2.870	12
Gels 10s/10m/30m: 12 / 15 / 17	Lime:	0.00	ORIENTING SUB		6.500	2.870	1
API WL: 0.00	ES:	6.30	3-POINT REAMER		6.500	2.870	1
HTHP WL: 0.00	ECD:	0.00	DRILL COLLAR		6.500	2.370	1
Cake API / HTHP: 11.0 / .0	n / K:	0.00 / 0.000	3-POINT REAMER		6.500	2.870	1
Solids / Sol Corr: 1.40 / 0.00	Carbonate:	4 ppm	POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1
Oil / Water: 0.0 / 0.0	Bicarbonate:	0 ppm	PDC BIT		7.875		1
Sand: 0.20	Form Loss:	0.0 / 0.0					
Water Added: 0.0 bbl	Fluid Disch:	/					
Oil Added:							
LGS: 6.00 / 54.70							
VG Meter: 12@3 / 15@6 / 22@100 / 27@200 / 29@300 / 35@600							
Comments: 0			Total Length:		832.71 ft	Wt below Jars: 37.5 kip	

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 11/08/2011  
 Report No: 17

## OPERATIONS

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	0:30	0.50	31PRDR	DRILL	MTRVER	PT	CIRCULATE WITH PUMP #1, REPAIR PUMP #2 RATE 367 GPM PUMP PRESSURE 994 PSI TD RPM 38 MUD MOTOR RPM 65 TOTAL RPM 103
0:30	4:00	3.50	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 10,420' TO 10,500' AVG ROP 23 FPH WOB 20-30K. FLOW RATE 600 GPM, TD RPM 50, MUD MOTOR RPM 107, TOTAL BIT RPM 157, 2350 PSI OFF BOTTOM, 2650 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM.  MWT OUT 9.1 PPG, MWT IN 9.0 PPG VIS 46 SEC, PH 10 DUMP AND DILUTE TO CONTROL MUD WT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60
4:00	6:00	2.00	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 10,500' TO 10,555' AVG ROP 27 FPH WOB 20-30K. FLOW RATE 600 GPM, TD RPM 50, MUD MOTOR RPM 107, TOTAL BIT RPM 157, 2350 PSI OFF BOTTOM, 2650 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM.  SURVEY @ 10479' INC 0.7 DEGREES  MWT OUT 9.1 PPG, MWT IN 9.0 PPG VIS 46 SEC, PH 10 DUMP AND DILUTE TO CONTROL MUD WT  PUMP 40 BBL 60+ VIS GEL SWEEP EVERY 60
6:00	7:30	1.50	31PRDR	DRILL	MTRVER	P	DRILLING 8 3/4" PRODUCTION HOLE, FROM 10,555' TO 10,585' AVG ROP 20 FPH WOB 20-30K. FLOW RATE 600 GPM, TD RPM 50, MUD MOTOR RPM 107, TOTAL BIT RPM 157, 2350 PSI OFF BOTTOM, 2650 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM.
7:30	9:00	1.50	31PRDR	CIRC	CNDHOL	P	CIRCULATE BOTTOMS UP PRIOR TO TRIP OUT OF THE HOLE, PUMP SLUG.
9:00	16:30	7.50	31PRDR	TRIP	DRILL	P	TOOH FROM 10585' TO 9 5/8" CASING SHOE AT 1855'
16:30	17:30	1.00	31PRDR	RIGMT	SRVRIG	P	SLIP & CUT DRILL LINE
17:30	20:00	2.50	31PRDR	TRIP	DRILL	P	CONTINUE TOOH; LAY DOWN 2 EACH ROLLER REAMERS, MOTOR AND BIT
20:00	0:00	4.00	31PRDR	TRIP	DRILL	P	PICK UP 7-7/8" BHA; TIH TO 1844' 7-7/8" ULTERRA PDC BIT 6.5" MUD MOTOR ROLLER REAMER 1/8" UNDERGUAGE 6.5" DC ROLLER REAMER 1/8" UNDERGUAGE NOV FLO DRIFT 12 EA. 6-1/2" DC 8 EA 4-1/2" HWDP 6.5" JARS 4 EA. 4-1/2" HWDP
Total Time		24.00					

Safety Incident? N Days since Last RI: 326.00 Weather Comments:

Environ Incident? N Days since Last LTA: 326.00

## Incident Comments:

No incidents reported last 24 hours.

## Other Remarks:

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 326  
 DAYS SINCE LAST RI: 326  
 NUMBER SAFETY MEETINGS: 16  
 PERMITS TO WORK: 0  
 STOP CARDS: 13  
 LO/TO: 2  
 JSA'S: 14

BEST STOP CARD OF THE DAY: WORKER DRIVING FORKLIFT AT AN EXCESSIVE SPEED. TOLD HIM TO SLOW DOWN WHEN DRIVING ON LOCATION. NOTHING IS SO IMPORTANT THAT EXCESSIVE SPEED IS NECESSARY. PLAN AHEAD.

## DAILY OPERATIONS PARTNER REPORT

**Date:** 11/09/2011  
**Report No:** 18

<b>Current Formation:</b>	STRAWN@11,080.0	<b>Lithology:</b>	
<b>Current Ops:</b>	LAYING DRILL STRING		
<b>24-Hr Summary:</b>	TIH; CIRC BTMS UP; DRILL 7-7/8" PRODUCTION HOLE TO 11,380'; CIRC HOLE CLEAN; TOOH LAY DOWN DRILL PIPES		
<b>24-Hr Forecast:</b>	CONT. LAY DOWN DRILL STRING: PJSM, RIG UP/RUN 5.5" CSG; PJSM, CEMENT CASING, RR 11/12/2011, ROL 11/12/2011		

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	RON BAILEY	11,299.0	1.80	0.00	11,296.38	223.9	0.0	223.9	0.13	0.13
Engineer:	IVAN OTERO	10,479.0	0.70	0.00	10,476.59	206.0	0.0	206.0	0.00	0.00
Geologist:	TIM LYONS	10,274.0	0.70	0.00	10,271.60	203.5	0.0	203.5	0.57	-0.57
Oxy Personnel:	2	10,082.0	1.80	0.00	10,079.65	199.3	0.0	199.3	0.23	-0.23
Contractor Personnel:	14	9,825.0	2.40	0.00	9,822.83	189.9	0.0	189.9	0.32	0.32
Total on Site:	16	9,637.0	1.80	0.00	9,634.95	183.0	0.0	183.0	0.03	0.03

Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
3	7.875	ULTRERRA DRILLING T	MS1666CDG	M10651	M432	6x16	10,585		- -	- -
2	8.750	ULTRERRA DRILLING T	MS1666CDU	M10260	M423	6x13	1855	10,585	5-5-BT-A	D-1-WT-PR

Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI
3	11.50	11.50	795	795	69.1	69.1	26.0/27.0	42/45	1.178	170	143.7	1.1

<b>VG Meter:</b> 16@3 / 18@6 / 22@100 / 26@200 / 30@300 / 39@600
<b>Comments:</b> 0

BHA No:	3	Bit No:	3	MD In:	10,585 ft
Purpose:	DRILLING PRODUCTION HOLE SECTION			MD Out:	
	<b>Component</b>	<b>OD</b>	<b>ID</b>	<b>Jts</b>	<b>Length</b>
	HWDP	4.500	2.810	4	120.82
	HYDRAULIC JAR	6.500	2.810	1	31.96
	HWDP	4.500	2.810	8	243.64
	DRILL COLLAR	6.500	2.870	12	355.62
	ORIENTING SUB	6.500	2.870	1	4.95
	3-POINT REAMER	6.500	2.870	1	6.51
	DRILL COLLAR	6.500	2.370	1	31.02
	3-POINT REAMER	6.500	2.870	1	6.82
	POSITIVE DISPLACEMENT MOTOR	6.500	3.260	1	30.37
	PDC BIT	7.875		1	1.00
<b>Total Length:</b>	832.71 ft	<b>Wt below Jars:</b>	37.5 kip		

[illegible]

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
USA

Date: 11/09/2011  
Report No: 18

## OPERATIONS

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	1:30	1.50	31PRDR	TRIP	DRILL	P	TIH BIT #3 TO 4,000'
1:30	3:00	1.50	31PRDR	TRIP	DRILL	P	CIRCULATE, CONDITION MUD @4,000' MUD WT IN 9.0 MUD WT OUT 9.1 MAX MUD WT @ BTMS UP 9.6 PPG
3:00	7:30	4.50	31PRDR	TRIP	DRILL	P	CONTINUE TIH TO 10,585'
7:30	8:30	1.00	31PRDR	CIRC	CNDFLD	P	CIRCULATE BOTTOMS UP CONDITION MUD PROPERTIES MUD WT IN 9.0 MUD WT OUT 9.1, VIS 40 SEC
8:30	12:30	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 7-7/8" PRODUCTION HOLE, FROM 10,585' TO 10,835' AVG ROP 62 FPH WOB 20-30K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2550 PSI OFF BOTTOM, 2950 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM.
12:30	16:30	4.00	31PRDR	DRILL	MTRVER	P	DRILLING 7-7/8" PRODUCTION HOLE, FROM 10,835' TO 11121' AVG ROP 71 FPH WOB 20-30K. FLOW RATE 600 GPM, TD RPM 60, MUD MOTOR RPM 107, TOTAL BIT RPM 167, 2550 PSI OFF BOTTOM, 2950 PSI ON BTM. TORQ 7K OFF BTM, 10K ON BTM. MUD WT IN 9.0 MUD WT OUT 9.1, VIS 40 SEC, PH 11
16:30	20:00	3.50	31PRDR	DRILL	MTRVER	P	DRILLING 7-7/8" PRODUCTION HOLE, FROM 11121' TO 11380 AVG ROP 74 FPH WOB 20-30K. FLOW RATE 590 GPM, TD RPM 43, MUD MOTOR RPM 105, TOTAL BIT RPM 148, 2550 PSI OFF BOTTOM, 2950 PSI ON BTM. TORQ 7K OFF BTM, 12K ON BTM. MUD WT IN 9.0 MUD WT OUT 9.1, VIS 40 SEC, PH 11
20:00	21:30	1.50	31PRDR	CIRC	CNDHOL	P	CIRCULATE CONDITION MUD PRIOR TO TOOH TO RUN PRODUCTION CASING MUD WT IN 9.1 MUD WT OUT 9.1: VIS 38: PH 11 SURVEY @ 11,299' INC 1.8 DEGREES
21:30	0:00	2.50	31PRDR	TRIP	PULD	P	FLOW CHECK OK; TOOH LAY DOWN 20 SGLS; FLOW CHECK OK; PUMP SLUG TOOH LAYING DOWN DRILL PIPES TO 10,000'
Total Time		24.00					

Safety Incident?	N	Days since Last RI:	327.00	Weather Comments:
Environ Incident?	N	Days since Last LTA:	327.00	
Incident Comments: No incidents reported last 24 hours.				

**Other Remarks:** EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
TRAILER TEL NUMBER: (713) 948-3590  
FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 327  
DAYS SINCE LAST RI: 327  
NUMBER SAFETY MEETINGS: 17  
PERMITS TO WORK: 0  
STOP CARDS: 15  
LO/TO: 0  
JSA'S: 15

BEST STOP CARD OF THE DAY: EMPLOYEE STANDING IN POSSIBLE PINCH POINT AREA WHILE ROLLING PIPE, STOPPED JOB; REVIEWED RECENTLY DISCUSSED JSA, AFTER ALL AGREED, JOB CONTINUED WITHOUT INCIDENT

## DAILY OPERATIONS PARTNER REPORT

**Date:** 11/10/2011  
**Report No:** 19

<b>Current Formation:</b>	STRAWN@11,150.0	<b>Lithology:</b>
<b>Current Ops:</b>	CIRCULATE WAIT FOR HALLIBURTON CEMENTING CREW AND EQUIPMENT	
<b>24-Hr Summary:</b>	LD DRILL STRING; PJSM; RIG UP & RUN 5.5" PRODUCTION STRING	
<b>24-Hr Forecast:</b>	RUN 5.5" PROD. CASING, RR 11/11/2011; ROL 11/12/2011	

PERSONNEL		SURVEY DATA (LAST 6)								
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS	Build
Supervisor 2:	RON BAILEY	11,299.0	1.80	0.00	11,296.38	223.9	0.0	223.9	0.13	0.13
Engineer:	IVAN OTERO	10,479.0	0.70	0.00	10,476.59	206.0	0.0	206.0	0.00	0.00
Geologist:	TIM LYONS	10,274.0	0.70	0.00	10,271.60	203.5	0.0	203.5	0.57	-0.57
Oxy Personnel:	2	10,082.0	1.80	0.00	10,079.65	199.3	0.0	199.3	0.23	-0.23
Contractor Personnel:	25	9,825.0	2.40	0.00	9,822.83	189.9	0.0	189.9	0.32	0.32
Total on Site:	27	9,637.0	1.80	0.00	9,634.95	183.0	0.0	183.0	0.03	0.03

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI

MUD DATA - M-I SWACO			LAST OR CURRENT BHA				
<b>Engineer:</b> Brandon Smith	<b>MBT:</b> 0.0 lbm/bbl	BHA No: 3	Bit No: 3	MD In: 10,585 ft			
<b>Sample From:</b> In	<b>pH:</b> 10.5	Purpose: DRILLING PRODUCTION HOLE SECTION			MD Out: 11,380 ft		
<b>Mud Type:</b> M-I Gel Mud	<b>Pm / Pom:</b> 0.00	<b>Component</b>		<b>OD</b>	<b>ID</b>	<b>Jts</b>	<b>Length</b>
<b>Time / MD:</b> 18:00 / 11,380.0	<b>Pf / Mf:</b> 0.4 / 0.6	HWDP		4.500	2.810	4	120.82
<b>Density @ Temp:</b> 9.20 / 100	<b>Chlorides:</b> 38,000	HYDRAULIC JAR		6.500	2.810	1	31.96
<b>Rheology Temp:</b> 120	<b>Ca+ / K+:</b> 760 / 0	HWDP		4.500	2.810	8	243.64
<b>Viscosity:</b> 38.00	<b>CaCl2:</b> 0.00	DRILL COLLAR		6.500	2.870	12	355.62
<b>PV / YP:</b> 9 / 21	<b>Clom:</b> 0.38	ORIENTING SUB		6.500	2.870	1	4.95
<b>Gels 10s/10m/30m:</b> 16 / 18 / 21	<b>Lime:</b> 0.00	3-POINT REAMER		6.500	2.870	1	6.51
<b>API WL:</b> 45.00	<b>ES:</b> 1.20	DRILL COLLAR		6.500	2.370	1	31.02
<b>HTHP WL:</b> 0.00	<b>ECD:</b> 0.00	3-POINT REAMER		6.500	2.870	1	6.82
<b>Cake API / HTHP:</b> 2.0 / .0	<b>n / K:</b> 0.00 / 0.000	POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1	30.37
<b>Solids / Sol Corr:</b> 1.90 / 0.00	<b>Carbonate:</b> 8 ppm	PDC BIT		7.875		1	1.00
<b>Oil / Water:</b> 0.0 / 0.0	<b>Bicarbonate:</b> 0 ppm						
<b>Sand:</b> 0.20	<b>Form Loss:</b> 130.0 / 130.0						
<b>Water Added:</b> 0.0 bbl	<b>Fluid Disch:</b> /						
<b>Oil Added:</b>							
<b>LGS:</b> 3.90 / 35.80							
<b>VG Meter:</b> 12@3 / 18@6 / 22@100 / 26@200 / 30@300 / 39@600		<b>Total Length:</b> 832.71 ft		<b>Wt below Jars:</b>		37.5 kip	
<b>Comments:</b> 0							

the 1990s, the number of people in the United States who are 65 years of age and older has increased by 50 percent, and the number of people 75 years of age and older has increased by 100 percent. The number of people 85 years of age and older has increased by 200 percent. The number of people 95 years of age and older has increased by 400 percent. The number of people 100 years of age and older has increased by 1,000 percent. The number of people 105 years of age and older has increased by 2,000 percent. The number of people 110 years of age and older has increased by 4,000 percent. The number of people 115 years of age and older has increased by 8,000 percent. The number of people 120 years of age and older has increased by 16,000 percent. The number of people 125 years of age and older has increased by 32,000 percent. The number of people 130 years of age and older has increased by 64,000 percent. The number of people 135 years of age and older has increased by 128,000 percent. The number of people 140 years of age and older has increased by 256,000 percent. The number of people 145 years of age and older has increased by 512,000 percent. The number of people 150 years of age and older has increased by 1,024,000 percent. The number of people 155 years of age and older has increased by 2,048,000 percent. The number of people 160 years of age and older has increased by 4,096,000 percent. The number of people 165 years of age and older has increased by 8,192,000 percent. The number of people 170 years of age and older has increased by 16,384,000 percent. The number of people 175 years of age and older has increased by 32,768,000 percent. The number of people 180 years of age and older has increased by 65,536,000 percent. The number of people 185 years of age and older has increased by 131,072,000 percent. The number of people 190 years of age and older has increased by 262,144,000 percent. The number of people 195 years of age and older has increased by 524,288,000 percent. The number of people 200 years of age and older has increased by 1,048,576,000 percent. The number of people 205 years of age and older has increased by 2,097,152,000 percent. The number of people 210 years of age and older has increased by 4,194,304,000 percent. The number of people 215 years of age and older has increased by 8,388,608,000 percent. The number of people 220 years of age and older has increased by 16,777,216,000 percent. The number of people 225 years of age and older has increased by 33,554,432,000 percent. The number of people 230 years of age and older has increased by 67,108,864,000 percent. The number of people 235 years of age and older has increased by 134,217,728,000 percent. The number of people 240 years of age and older has increased by 268,435,456,000 percent. The number of people 245 years of age and older has increased by 536,870,912,000 percent. The number of people 250 years of age and older has increased by 1,073,741,824,000 percent. The number of people 255 years of age and older has increased by 2,147,483,648,000 percent. The number of people 260 years of age and older has increased by 4,294,967,296,000 percent. The number of people 265 years of age and older has increased by 8,589,934,592,000 percent. The number of people 270 years of age and older has increased by 17,179,869,184,000 percent. The number of people 275 years of age and older has increased by 34,359,738,368,000 percent. The number of people 280 years of age and older has increased by 68,719,476,736,000 percent. The number of people 285 years of age and older has increased by 137,438,953,472,000 percent. The number of people 290 years of age and older has increased by 274,877,906,944,000 percent. The number of people 295 years of age and older has increased by 549,755,813,888,000 percent. The number of people 300 years of age and older has increased by 1,099,511,627,776,000 percent. The number of people 305 years of age and older has increased by 2,199,023,255,552,000 percent. The number of people 310 years of age and older has increased by 4,398,046,511,104,000 percent. The number of people 315 years of age and older has increased by 8,796,093,022,208,000 percent. The number of people 320 years of age and older has increased by 17,592,186,044,416,000 percent. The number of people 325 years of age and older has increased by 35,184,372,088,832,000 percent. The number of people 330 years of age and older has increased by 70,368,744,177,664,000 percent. The number of people 335 years of age and older has increased by 140,737,488,355,328,000 percent. The number of people 340 years of age and older has increased by 281,474,976,710,656,000 percent. The number of people 345 years of age and older has increased by 562,949,953,421,312,000 percent. The number of people 350 years of age and older has increased by 1,125,899,906,842,624,000 percent. The number of people 355 years of age and older has increased by 2,251,799,813,685,248,000 percent. The number of people 360 years of age and older has increased by 4,503,599,627,370,496,000 percent. The number of people 365 years of age and older has increased by 9,007,199,254,740,992,000 percent. The number of people 370 years of age and older has increased by 18,014,398,509,481,984,000 percent. The number of people 375 years of age and older has increased by 36,028,797,018,963,968,000 percent. The number of people 380 years of age and older has increased by 72,057,594,037,927,936,000 percent. The number of people 385 years of age and older has increased by 144,115,188,075,855,872,000 percent. The number of people 390 years of age and older has increased by 288,230,376,151,711,744,000 percent. The number of people 395 years of age and older has increased by 576,460,752,303,423,488,000 percent. The number of people 400 years of age and older has increased by 1,152,921,504,606,846,976,000 percent. The number of people 405 years of age and older has increased by 2,305,843,009,213,693,952,000 percent. The number of people 410 years of age and older has increased by 4,611,686,018,427,387,904,000 percent. The number of people 415 years of age and older has increased by 9,223,372,036,854,775,808,000 percent. The number of people 420 years of age and older has increased by 18,446,744,073,709,551,616,000 percent. The number of people 425 years of age and older has increased by 36,893,488,147,419,103,232,000 percent. The number of people 430 years of age and older has increased by 73,786,976,294,838,206,464,000 percent. The number of people 435 years of age and older has increased by 147,573,952,589,676,412,928,000 percent. The number of people 440 years of age and older has increased by 295,147,905,179,352,825,856,000 percent. The number of people 445 years of age and older has increased by 590,295,810,358,705,651,712,000 percent. The number of people 450 years of age and older has increased by 1,180,591,620,717,411,303,424,000 percent. The number of people 455 years of age and older has increased by 2,361,183,241,434,822,606,848,000 percent. The number of people 460 years of age and older has increased by 4,722,366,482,869,645,213,696,000 percent. The number of people 465 years of age and older has increased by 9,444,732,965,739,290,427,392,000 percent. The number of people 470 years of age and older has increased by 18,889,465,931,478,580,854,784,000 percent. The number of people 475 years of age and older has increased by 37,778,931,862,957,161,709,568,000 percent. The number of people 480 years of age and older has increased by 75,557,863,725,914,323,419,136,000 percent. The number of people 485 years of age and older has increased by 151,115,727,451,828,646,838,272,000 percent. The number of people 490 years of age and older has increased by 302,231,454,903,657,293,676,544,000 percent. The number of people 495 years of age and older has increased by 604,462,909,807,314,587,353,088,000 percent. The number of people 500 years of age and older has increased by 1,208,925,819,614,629,174,706,176,000 percent. The number of people 505 years of age and older has increased by 2,417,851,639,229,258,349,412,352,000 percent. The number of people 510 years of age and older has increased by 4,835,703,278,458,516,698,824,704,000 percent. The number of people 515 years of age and older has increased by 9,671,406,556,917,033,397,649,408,000 percent. The number of people 520 years of age and older has increased by 19,342,813,113,834,066,795,298,816,000 percent. The number of people 525 years of age and older has increased by 38,685,626,227,668,133,590,597,632,000 percent. The number of people 530 years of age and older has increased by 77,371,252,455,336,267,181,195,264,000 percent. The number of people 535 years of age and older has increased by 154,742,504,910,672,534,362,390,528,000 percent. The number of people 540 years of age and older has increased by 309,485,009,821,345,068,724,781,056,000 percent. The number of people 545 years of age and older has increased by 618,970,019,642,690,137,449,562,112,000 percent. The number of people 550 years of age and older has increased by 1,237,940,039,285,380,274,899,124,224,000 percent. The number of people 555 years of age and older has increased by 2,475,880,078,570,760,549,798,248,448,000 percent. The number of people 560 years of age and older has increased by 4,951,760,157,141,521,099,596,496,896,000 percent. The number of people 565 years of age and older has increased by 9,903,520,314,283,042,199,193,993,792,000 percent. The number of people 570 years of age and older has increased by 19,807,040,628,566,084,398,387,

**DAILY OPERATIONS PARTNER REPORT**

**Event:** DEV DRILLING  
**Prim. Reason:** ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

**Date:** 11/10/2011  
**Report No:** 19

**OPERATIONS**

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	9:00	9.00	31PRDR	TRIP	PULD	P	CONTINUE LAY DOWN DRILL PIPES TO 832' FLOW CHECK @ 5698' OK
9:00	11:00	2.00	31PRDR	TRIP	BHA	P	LAY DOWN BHA
11:00	11:30	0.50	31PRDR	OTHR	OTHER	P	RETRIEVE WEAR BUSHING. REMOVE MOUSEHOLES.
11:30	13:00	1.50	31PRRC	CSG	RUNCSG	P	HELD PRE JOB SAFETY MEETING WITH B & L CASING AND RIG CREWS, RIG UP B & L CASING RUNNING EQUIPMENT.
13:00	0:00	11.00	31PRRC	CSG	RUNCSG	P	RUN 5 1/2" PRODUCTION CASING AS PER PROG. MAKE UP FLOAT EQUIPMENT THREAD LOCKED TO TOP OF FLOAT COLLAR TORQ TO MAX 4260 FT*LBS, CHECK FLOAT EQUIPMENT GOOD TEST 5 1/2" 17# L-80 LTC PRODUCTION CASING RUN AS FOLLOWS SHOE MODEL 303A AT 11378' 2 -JOINT CASING FLOAT COLLAR MODEL 402A AT 11290 68 -JOINTS CASING 1- FLAG JOINT DEPTH 8495' 35 -JOINTS CASING 48 - JOINTS RYT-WRAP, CASING 132 - JOINTS CASING  FILL UP ON THE FLY AND EVERY 10 JOINTS COMPLETE FILL UP TORQUE TO 3410 FT*LBS  INSTALL 50 BOWSPRING CENTRALIZER'S AS PER PROGRAM INSTALL 17 CENTRALIZERS ON RYT-WRAP AND;  JOINT #251 ON HOOK AT MIDNIGHT (10,583')

Total Time 24.00

**Safety Incident?** N **Days since Last RI:** 328.00

**Environ Incident?** N **Days since Last LTA:** 328.00

**Incident Comments:**

No incidents reported last 24 hours.

**Weather Comments:****Other Remarks:**

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 328  
 DAYS SINCE LAST RI: 328  
 NUMBER SAFETY MEETINGS: 17  
 PERMITS TO WORK: 0  
 STOP CARDS: 15  
 LO/TO: 0  
 JSA'S: 15

BEST STOP CARD OF THE DAY: WORKER WAS USING V-DOOR STAIRS WHILE LAYING DOWN DRILL PIPE. STOPPED THE JOB, TOLD WORKER TO NEVER USE STAIRS OR CATWALK WHILE LAYING DOWN DP'S. HE AGREED, WORK CONTINUED WITHOUT INCIDENT

## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 11/11/2011  
 Report No: 20

Wellbore / Top MD: 00 @ 0 ft Rig: SAVANNA 643 Ref Datum: ORIGINAL KB @3,073.30ft DFS: 17.75  
 Today's MD: 11,380 ft Progress: 0 ft Ground Elev: 3,057.90 ft Daily Cost: \$323,552  
 Prev MD: 11,380 ft Rot Hrs Today: 0.00 hr AFE MD/Days: 11,400.0 / 15.1 days Cum Cost: \$1,186,690  
 PBMD: Avg ROP Today: 0.0 ft/hr AFE Number: 1138945#0202 AFE Cost: \$1,281,303

Current Formation: STRAWN@11,080.0

Lithology:

Current Ops: WAIT ON DAYLIGHT PREPARE TO MOVE

24-Hr Summary: CONT. RUN 5.5" PROD. CSG; HANDLE LOSS CIRCULATION ISSUE: WAIT ON HALLIBURTON: CEMENT CSG: NIPPLE DOWN BOP; NIPPLE

24-Hr Forecast: MOVE RIG SAVANNA 643 TO UNIVERSITY PAMELA 4

CASING/WELL CONTROL		HOOKLOAD & TORQUE		HYDRAULICS		MUD GAS	Avg	Max
Last Casing:	9.625in @ 1,855ft	Str Wt Up/Dn:	/	Pump Rate:	0.0	Conn:	0	0
Next Casing:	5.500in @ 11,350ft	Str Wt Rot:		Pump Press:	0	Trip:	0	0
Last BOP Press Test:	10/30/2011	Torq Off Btm:				Backgr:	0	0
Form Test/EMW:	FIT / 12.19 ppg	Torq On Btm:						

PERSONNEL		SURVEY DATA (LAST 6)							
Supervisor 1:	KERIM HUSEYNOV	MD	Incl	Azi	TVD	N-S	E-W	VS	DLS
Supervisor 2:	RON BAILEY	11,299.0	1.80	0.00	11,296.40	222.8	0.0	222.8	0.13
Engineer:	IVAN OTERO	10,479.0	0.70	0.00	10,476.61	204.9	0.0	204.9	0.00
Geologist:	TIM LYONS	10,274.0	0.70	0.00	10,271.62	202.4	0.0	202.4	0.57
Oxy Personnel:	2	10,082.0	1.80	0.00	10,079.67	198.2	0.0	198.2	0.23
Contractor Personnel:	41	9,825.0	2.40	0.00	9,822.85	188.8	0.0	188.8	0.32
Total on Site:	43	9,637.0	1.80	0.00	9,634.97	181.9	0.0	181.9	0.03

BIT RECORD										
Bit No	Size	Manufacturer	Model	Serial No	IADC Code	Nozzles	MD In	MD Out	I-O-D-L	B-G-O-R
3	7.875	ULTERRA DRILLING T	MS1666CDG	M10651	M432	6x16	10,585	11,380	1-1-WT-A	D-I-WT-TD

BIT OPERATING PARAMETERS TODAY												
Bit No	Rot Hrs	Cum Rot Hrs	Prog	Cum Prog	ROP	Cum ROP	WOB min/max	RPM min/max	TFA	P Drop Bit	Noz Vel	HHPSI

MUD DATA - M-I SWACO				LAST OR CURRENT BHA					
Engineer: Brandon Smith		MBT: 0.0 lbm/bbl		BHA No: 3		Bit No: 3		MD In: 10,585 ft	
Sample From: In		pH: 10.5		Purpose: DRILLING PRODUCTION HOLE SECTION				MD Out: 11,380 ft	
Mud Type: M-I Gel Mud		Pm / Pom: 0.00		Component		OD	ID	Jts	Length
Time / MD: 14:00 / 11,830.0		Pf / Mf: 0.6 / 38,000.0		HWDP		4.500	2.810	4	120.82
Density @ Temp: 9.20 / 75		Chlorides: 760		HYDRAULIC JAR		6.500	2.810	1	31.96
Rheology Temp: 120		Ca+ / K+: 0 / 0		HWDP		4.500	2.810	8	243.64
Viscosity: 38.00		CaCl2: 0.00		DRILL COLLAR		6.500	2.870	12	355.62
PV / YP: 9 / 21		Clom: 0.38		ORIENTING SUB		6.500	2.870	1	4.95
Gels 10s/10m/30m: 16 / 18 / 21		Lime: 0.00		3-POINT REAMER		6.500	2.870	1	6.51
API WL: 45.00		ES: 1.90		DRILL COLLAR		6.500	2.370	1	31.02
HTHP WL: 0.00		ECD: 0.00		3-POINT REAMER		6.500	2.870	1	6.82
Cake API / HTHP: 2.0 / .0		n / K: 0.00 / 0.000		POSITIVE DISPLACEMENT MOTOR		6.500	3.260	1	30.37
Solids / Sol Corr: 0.00 / 0.00		Carbonate: 12 ppm		PDC BIT		7.875		1	1.00
Oil / Water: 0.0 / 0.0		Bicarbonate: 0 ppm							
Sand: 0.20		Form Loss: 0.0 / 130.0							
Water Added: 0.0 bbl		Fluid Disch: /							
Oil Added:									
LGS: 6.50 / 58.90									
VG Meter: 12@3 / 18@6 / 22@100 / 26@200 / 30@300 / 39@600				Total Length:		832.71 ft	Wt below Jars:		37.5 kip
Comments: 0									

MUD PRODUCTS		
Product	Units	Qty Used
AIR COMP RENT	EACH	1.00
CEDAR FIBER CHIP SEAL	BG,40 LB	26.00
ENGINEERING SERVICE	EACH	1.00
FEDERAL BENTONITE	BG,100 LB	30.00
FIBER SEAL	BG,40 LB	30.00
M-I GEL BULK	TON	4.84
M-I-X II MEDIUM	BG,25 LB	20.00
PECAN NUT PLUG MEDIUM	BG,50 LB	10.00



## DAILY OPERATIONS PARTNER REPORT

Event: DEV DRILLING  
 Prim. Reason: ORIG DRILL VERT

UNIVERSITY CHLOE 3  
 USA

Date: 11/11/2011  
 Report No: 20

## OPERATIONS

From	To	Hrs	Op Phase	Op Code	Op Sub	Op Type	Operation Details
0:00	2:00	2.00	31PRRC	CSG	RUNCSG	P	RUN 5 1/2" PRODUCTION CASING AS PER PROG. MAKE UP FLOAT EQUIPMENT THREAD LOCKED TO TOP OF FLOAT COLLAR TORQ TO MAX 4260 FT*LBS, CHECK FLOAT EQUIPMENT GOOD TEST 5 1/2" 17# L-80 LTC PRODUCTION CASING RUN AS FOLLOWS SHOE MODEL 303A AT 11378' 2 -JOINT CASING FLOAT COLLAR MODEL 402A AT 11290 68 -JOINTS CASING 1- FLAG JOINT DEPTH 8495' 35 -JOINTS CASING 48 - JOINTS RYT-WRAP, CASING 165 - JOINTS CASING  FILL UP ON THE FLY AND EVERY 10 JOINTS COMPLETE FILL UP TORQUE TO 3410 FT*LBS  INSTALL 50 BOWSPRING CENTRALIZER'S AS PER PROGRAM INSTALL 17 CENTRALIZERS ON RYT-WRAP AND; 1 RIGID ON FIRST CONNECTION BELOW WELL HEAD  ATTEMPT ESTABLISH CIRCULATION AT 11382' NO RETURNS
2:00	4:30	2.50	31PRRC	CSG	RUNCSG	P	MIX AND PUMP 50 BBL, 40 LB/BBL LCM PILL AFTER 4000 STROKES BEFORE LCM PILL REACH CASING SHOE ESTABLISHED FULL RETURNS CIRCULATE BOTTOMS UP AND LCM PILL OUT. TOTAL LOSSES 130 BBL.
4:30	9:00	4.50	31PRRC	WAIT	WOEQ	PT	CIRCULATE WAIT FOR HALLIBURTON CEMENTING CREW AND EQUIPMENT
9:00	10:30	1.50	31PRRC	CMT	RIGUP	P	HALLIBURTON ON LOCATION. HELD PREJOB SAFETY MEETING WITH HALLIBURTON AND RIG CREW, RIG UP CEMENTING EQUIPMENT.
10:30	14:00	3.50	31PRRC	CMT	PRIM	P	CEMENT 5.5" PRODUCTION CASING TEST LINES TO 4000, GOOD TEST PUMP SPACER 10 BBLS FW @ 4 BBLS MIN, 700 PSI PUMP GEL SPACER 20 BBLS FW @ 4 BBLS MIN, 645 PSI PUMP 11.7 PPG 480 SKS 225 BBLS LEAD CEMENT @ 7 BBLS MIN, 200 PSI, PUMP 13 PPG 820 SKS 253 BBLS TAIL CEMENT @ 7 BBLS MIN, 150 PSI, DROP PLUG PUMP BRINE WATER DISPLACEMENT @ 8 BBLS MIN, 261 BBLS, 1800 PSI BUMP PLUG @ 3.5 BBLS MIN, 261 BBLS, WITH 2400 PSI - 500 PSI OVER HELD FIVE MIN BLEED BACK 2 BBLS FLOATS HELD CEMENT IN PLACE AT 13:40 PLUG DOWN HAD RETURNS ENTIRE JOB RIG DOWN HALLIBURTON
14:00	19:00	5.00	31PRRC	WLHD	RWH	P	BRAKE CONNECTION BETWEEN DRILLING SPOOL AND 11" 5K FMC WELLHEAD, PICK UP BOP, SET SLIPS WITH 180K, MAKE ROUGH CUT ON 5.5" CASING, NIPPLE DOWN BOP & INSTALL TUBING HEAD AND TEST TO 5000 PSI FOR 15 MIN. TEST OK. RELEASE RIG AT 19:00 11/11/2011

Total Time 19.00

Safety Incident? N Days since Last RI: 329.00 Weather Comments:

Environ Incident? N Days since Last LTA: 329.00

## Incident Comments:

No incidents reported last 24 hours.

## Other Remarks:

EAST OF ANDREWS, TEXAS, AT INTERSECTION OF HIGHWAY 115 AND FM 1788, DRIVE (SOUTH) ON FM 1788 1.75 MILES. TURN LEFT ( EAST) ONTO LEASE ROAD. DRIVE 1.5 MILE, TURN RT GO .75 MILE, TO LOCATION  
 TRAILER TEL NUMBER: (713) 948-3590  
 FLIGHT FOR LIFE DIRECTIONS: LATITUDE 32°21'23.45"N, LONGITUDE 102°23'26.86"W, NAD 27

DAYS WORKED WITH NO LTA: 329  
 DAYS SINCE LAST RI: 329  
 NUMBER SAFETY MEETINGS: 16  
 PERMITS TO WORK: 2  
 STOP CARDS: 10  
 LO/TO: 1  
 JSA'S: 14

BEST STOP CARD OF THE DAY: FLOORMAN WORKING IN DERRICK WITH NO FALL PROTECTION. HE WAS USING DERRICK ASSIST ONLY. A SAFETY STAND DOWN WAS CALLED TO DISCUSS THE SITUATION. THE FLOORMAN ACCEPTED THE RESPONSIBILITY




[View Details...](#)

<b>Event</b>		
<b>Completed</b>		
<b>CHLOE-3</b>	<b>Dev Completion - Cased</b>	
<b>Hole</b>		
<b>01/02/2012</b>		
Break for Crew		LUNCH
Tubing - Run		MAKE UP BHA AND RUN IN HOLE WITH PRODUCTION TUBING
Safety Meeting		CREW CHANGE, SAFETY MEETING, RIG INSPECTION
Tubing - Run		FINISH RUN IN HOLE WITH PROD TUBING
Tubing Anchor - Set		SET TUBING ANCHOR W/ 20K TENSION
BOPE Hydraulic - Nipple Down		NIPPLE DOWN BOP AND SPOOL
Wellhead - Nipple Up		NIPPLE UP WELLHEAD
Rods - Run		PREP NEW RODS TO RUN IN THE HOLE, TAKE OFF THREAD PROTECTORS AND PUT ON COUPLINGS
Safety - Personnel		
Job Cost Detail Report		
Bit - Pull		PULL OUT OF HOLE WITH BIT LAYING DOWN DRILL COLLARS
Well Control - Kill Well - Brine		TUBING AND CASING 50 PSI, PUMP 50 BBLs BRINE DOWN CASING AND 20 BBLs DOWN TBG
Safety Meeting		LOCATION SAFETY MEETING, RIG INSPECTION'
Safety Meeting		
Rig Crew Travel Time		CREW TRAVEL TO LOCATION
Daily Summary		1-2-12.....circulate hole with brine, pull out of hole with bit laying down drill collars, make up bha and run in hole with production tubing, set tubing anchor, nipple down bop, nipple up wellhead
<b>Total Cost for 01/02/2012</b>	<b>\$13,706.02</b>	
<b>01/03/2012</b>		
Rods - Run		Prep rods to RIH
Safety Meeting		Safety huddle
Pump/Rods - Run		RUN IN HOLE WITH PUMP, 6 X 1.5" K BARS AND NEW HD RODS
Shut-in Overnight		SHUT IN WELL, SECURE LOCATION
Rig Crew Travel Time		CREW TRAVEL TO WESTEX YARD
Safety Meeting		WESTEX SAFETY MEETING
Rig Crew Travel Time		CREW TRAVEL TO LOCATION
Safety Meeting		SAFETY MEETING, RIG INSPECTION
Pump/Rods - Run		RUN IN HOLE WITH PUMP AND RODS
Break for Crew		LUNCH
Pump/Rods - Run		RUN IN HOLE WITH PUMP AND RODS
Site Work		CLEANUP LOCATION
Safety Meeting		CREW CHANGE, SAFETY MEETING, RIG INSPECTION


[View Details...](#)

Pump/Rods - Run		RUN IN HOLE WITH PUMP AND RODS, SPACE OUT
Tubing - Pressure Test		LOAD AND TEST TUBING TO 500 PSI, LONG STROKE PUMP
Safety - Personnel		
Pumping Unit - Hang on Head		WEATHERFORD LOWER BEAM ON PUMPING UNIT, HANG WELL ON
Job Cost Detail Report		
Break for Crew		Lunch
Pump/Rods - Run		RUN IN HOLE WITH PUMP AND RODS
Daily Summary		CHLOE 3 WLP 106 LARRY WILLIAMS 1-3-12.....nipple down bop, nipple up wellhead, prep rods to run in hole, run in hole with pump, 6 x 1.5" k bars and 90 x 3/4" HD rods, attend Westex safety meeting, run in hole with pump and rods cumulative cost thru 1-2-12 -- \$936,449
<b>Total Cost for 01/03/2012</b>	<b>\$15,109.20</b>	
<b>01/04/2012</b>		
Break for Crew		LUNCH
Site Work		CLEAN UP LOCATION
Safety Meeting		SAFETY HUDDLE
Pulling Unit - Rig Down		RD PU WLP 106, RD all equip, move equip ito Pamela 4
Safety Meeting		CREW CHANGE, SAFETY MEETING
Rig Crew Travel Time		CREW TRAVEL HOME
Job Cost Detail Report		
Equipment - Load/Unload		getting equipment ready/
Well Control - Kill Well		killing well with 100bbls of brine water
Safety Meeting		review jsa with crew step#4 nipple down frak valve
Frac Valve - Nipple Down		
Rig Crew - Shift Change		crew change
Shut-in Overnight		shut down and drove crew back home
BOPE Hydraulic - Nipple Up		
Safety Meeting		review jsa 002 rig up pulling unit with crew members
Pulling Unit - Rig Up		riging up pulling unit/
Equipment - Load/Unload		tbg arrived in loc...and unloading tbg and pipe racks
Bit - Run		tallying dc and tbg ready to picking up/ tally 157 joints top roll/ run 6 drill collars and 1 joint
<b>Total Cost for 01/04/2012</b>	<b>\$7,560.73</b>	
<b>11/16/2011</b>		
Daily Summary		11-16-11 -MIRU Schlumberger wireline. RIH and log CCL, GR, CBL. Logged without psi. Nabors pump trk did not show up. RDMO wire line. SIW & SDFN Daily cost=\$15308.26 Cumulative cost=\$15308.26
<b>Total Cost for 11/16/2011</b>	<b>\$0.00</b>	
<b>11/17/2011</b>		
Daily Summary		11-17-11-Install 10K frac stack. MIRU kill trk. Psi test csg & frac


[View Details...](#)

		stack to 5000 psi. Leak at flange on well head. Got bolts re-torqued. Will pressure test again tomorrow. Daily cost=\$18568 Cumulative cost=\$33876.26
<b>Total Cost for 11/17/2011</b>	<b>\$0.00</b>	
<b>11/18/2011</b>		
Daily Summary		11-18-11-Dig out cellar and find bull plug missing on b-section. Install bull plug. Re-test csg & frac stack to 5000 psi. Good test. FMC tested seals on well head to 4000 psi. Good test. RDMO equipment. Well prepped for frac.
<b>Total Cost for 11/18/2011</b>	<b>\$0.00</b>	
<b>11/19/2011</b>		
Daily Summary		11-19-11-Re-test frac stack & csg w/ braden head open to 4000 psi. Test good. No flow from braden head. Daily cost=\$1700 Cumulative cost=\$38576.26
<b>Total Cost for 11/19/2011</b>	<b>\$0.00</b>	
<b>11/23/2011</b>		
Job Cost Detail Report		
Frac - Sand		Frac Middle Sprayberry 19:35-20:23. RU Halliburton frac Upper Wolfcamp zone. Breakdown at 485 psi @ 8 bpm. Pump 1968 gal 15% Ferchek acid. Pump 10172 gal treated water pre-pad. 35291 gal Hybor G Pad 73292 gal Hybor G w/ 179,923# 20/40 SLC sand, 8372 gal treated water flush. Max rate=71 bpm, Avg rate=70 bpm, Max psi=3639 psi, Avg psi=2431 psi, ISIP=1241 psi. Total load= 145,115 gal.
Wireline - Bridge Plug - Composite - Set Wireline		RU Halliburton Wireline. RIH w/ 5 1/2" composite plug. Set @ 9010'.
Wireline - Perforate Casing/Liner		Perf Middle Sprayberry 18:00-19:00. Perf Lower Sprayberry w/ 3 1/8" csg gun perf. using 3319-331T charges 19 gm wt. 0.42" EHD, 42" penetration, 6 SPF, 60 degree phasing. Perforate Upper Wolfcamp @ 8964, 8912, 8854, 8784, 8730, 8657. Total shots=53 & fired=53. Net feet =307'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11. NOTE:
Frac - Sand		Frac Lower Sprayberry 17:15-18:20. RU Halliburton frac Upper Wolfcamp zone. Breakdown at 2323 psi @ 6 bpm. Pump 983 gal 15% Ferchek acid. Pump 18839 gal treated water pre-pad. 49989 gal Hybor G Pad 61568 gal Hybor G w/ 159,933# 20/40 SLC sand, Pump 999 gal 15% Ferchek acid, 8966 gal treated water flush. Max rate=71 bpm, Avg rate=70 bpm, Max psi=3894 psi, Avg psi=3322 psi, ISIP= psi. 1594 Total load= 145,115 gal.
Wireline - Perforate Casing/Liner		Perf Lower Sprayberry 16:00-17:00. Perf Lower Sprayberry w/ 3 1/8" csg gun perf. using 3319-331T charges 19 gm wt. 0.42" EHD, 42" penetration, 6 SPF, 60 degree phasing. Perforate Upper Wolfcamp @ 9682, 9612, 9562, 9498, 9420. Total shots=45 & fired=45. Net feet =262'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11. NOTE:
Wireline - Bridge Plug - Composite - Set Wireline		RU Halliburton Wireline. RIH w/ 5 1/2" composite plug. Set @ 9720'.
Frac - Sand		Frac Upper Wolfcamp 15:00-15:45. RU Halliburton frac Upper Wolfcamp zone. Breakdown at 2630 psi @ 10 bpm. Pump 1004 gal 15% Ferchek acid. Pump 19400 gal treated water pre-pad. 19931gal Hybor G Pad, 61568 gal Hybor G w/ 90,136# 20/40 SLC sand, Pump 1007 15% Ferchek acid, 8649 gal treated water flush. Max rate=71 bpm, Avg rate=70 bpm, Max psi=5565 psi, Avg psi=4201 psi, ISIP=2420 psi. Total load=90,007 gal. NOTE:
Wireline - Perforate Casing/Liner		Perf Middle Wolfcamp 13:30-14:35. Perf Upper Wolfcamp w/ 3 1/8" csg gun perf. using 3319-331T charges 19 gm wt. 0.42" EHD, 42" penetration, 6 SPF, 60 degree phasing. Perforate Middle Wolfcamp @ 10100, 10066, 10008, 9964, 9909. Total shots=45 & fired=45. Net feet =191'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11.


[View Details...](#)

Wireline - Bridge Plug - Composite - Set Wireline		RU Halliburton Wireline. RIH w/ 5 1/2" composite plug. Set @ 10140'.
Frac - Sand		Frac Middle Wolfcamp 12:10-13:15 RU Halliburton frac Middle Wolfcamp zone. Break down at 3789 @ 3 bpm. Pump 990 gal 15% Ferchek acid. Pump 22643gal treated water pre-pad. 70223 gal Hybor G Pad, 61568 gal Hybor G w/ 120,191# 20/40 20/40 SLC sand,1048 gal 15% Ferchek acid, 9061 gal treated water flush. Max rate=71 bpm, Avg rate=70 bpm, Max psi=5515 psi, Avg psi=4419 psi, ISIP=2449 psi. Total load=175,985 gal. NOTE:
Wireline - Perforate Casing/Liner		Perf Middle Wolfcamp 10:50-11:50 . Perf Middle Wolfcamp w/ 3 1/8" csg gun perf. using 3319-331T charges 19 gm wt. 0.42" EHD, 42" penetration, 6 SPF, 60 degree phasing. Perforate Middle Wolfcamp @ 10468, 10411, 10362, 10301, 10238. Total shots=44 & fired=44. Net feet =230'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11.
Wireline - Bridge Plug - Composite - Set Wireline		RU Halliburton Wireline. RIH w/ 5 1/2" composite plug. Set @ 10510'
Frac - Sand		Frac Lower Wolfcamp 10:36-16:00. RU Halliburton frac Lower Wolfcamp zone. Break down at 2816 psi @ 6 bpm. Pump 1044 gal 15% Ferchek acid. Pump 20140 gal treated water pre-pad. 60287 gal Hybor G Pad, 61568 gal Hybor G w/ 77,571# 20/40 Premium prop, 1034 gal 15% Ferchek acid, 9431gal treated water flush. Max rate=71 bpm, Avg rate=70 bpm, Max psi=5142 psi, Avg psi=4736 psi, ISIP=3360 psi. Total load=159,045gal.
Wireline - Perforate Casing/Liner		Perf Lower Wolfcamp 07:45-08:45 Perf Lower Wolfcamp w/ 3 1/8" csg gun perf. using 3319-331T charges 19 gm wt. 0.42" EHD, 42" penetration, 6 SPF, 60 degree phasing. Perforate Strawn @ 10864, 10810, 10746, 10701, 10654. Total shots=44 & fired=44. Net feet =210'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11.
Wireline - Bridge Plug - Composite - Set Wireline		RU Halliburton Wireline. RIH w/ 5 1/2" composite plug. Set @ 10910'.
Frac - Sand		Frac Strawn 06:15-07:30 RU Halliburton frac Strawn zone. Break down at 4766 psi @ 5 bpm. Pump 2032 gal 15% Ferchek acid. Pump 21121 gal treated water pre-pad. 60402 gal Hybor G Pad, 61568 gal Hybor G w/ 76534# 20/40 Premium prop, 1028 gal 15% Ferchek acid, 9817 gal treated water flush. Max rate 59 bpm, Avg rate=56 bpm, Max psi=6147 psi, Avg psi=4936 psi, ISIP=3959 psi. Total load=156,910 gal. NOTE:
Wireline - Perforate Casing/Liner		Perf Lower Strawn 12:00-13:00 RU Halliburton Wireline. RIH w. 3 1/8" csg gun perf. Using 3319-331T charges 19 gm wt. 0.42", 42" penetration, 6 SPF, 60 degree phasing. Perforate Strawn @11198, 11152, 11100, 11054. Total shots=33& fired=33. Net feet =144'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11.
Daily Summary		Chloe #3 11/23/11 Perf Lower Strawn 12:00-13:00 RU Halliburton Wireline. RIH w. 3 1/8" csg gun perf. Using 3319-331T charges 19 gm wt. 0.42", 42" penetration, 6 SPF, 60 degree phasing. Perforate Strawn @11198, 11152, 11100, 11054. Total shots=33& fired=33. Net feet =144'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11. Frac Strawn 06:15-07:30 RU Halliburton frac Strawn zone. Break down at 4766 psi @ 5 bpm. Pump 2032 gal 15% Ferchek acid. Pump 21121 gal treated water pre-pad. 60402 gal Hybor G Pad, 61568 gal Hybor G w/ 76534# 20/40 Premium prop, 1028 gal 15% Ferchek acid, 9817 gal treated water flush. Max rate 59 bpm, Avg rate=56 bpm, Max psi=6147 psi, Avg psi=4936 psi, ISIP=3959 psi. Total load=156,910 gal. NOTE: Perf Lower Wolfcamp 07:45-08:45 RU Halliburton Wireline. RIH w/ 5 1/2" composite plug. Set @ 10910'. Perf Lower Wolfcamp w/ 3 1/8" csg gun perf. using 3319-331T charges 19 gm wt. 0.42" EHD, 42" penetration, 6 SPF, 60 degree phasing. Perforate Strawn @ 10864, 10810, 10746, 10701, 10654. Total shots=44 & fired=44. Net feet =210'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11. Frac Lower Wolfcamp 10:36-16:00. RU Halliburton frac Lower Wolfcamp zone. Break down at 2816 psi @ 6 bpm. Pump 1044 gal 15% Ferchek acid. Pump 20140 gal treated water pre-pad. 60287 gal Hybor G Pad, 61568 gal Hybor G w/ 77,571# 20/40 Premium prop, 1034 gal 15% Ferchek acid, 9431gal treated water flush. Max rate=71 bpm, Avg rate=70 bpm, Max psi=5142 psi, Avg psi=4736 psi,


[View Details...](#)

		ISIP=3360 psi. Total load=159,045gal. Perf Middle Wolfcamp 10:50-11:50 RU Halliburton Wireline. RIH w/ 5 1/2" composite plug. Set @ 10510'. Perf Middle Wolfcamp w/ 3 1/8" csg gun perf. using 3319-331T charges 19 gm wt. 0.42" EHD, 42" penetration, 6 SPF, 60 degree phasing. Perforate Middle Wolfcamp @ 10468, 10411, 10362, 10301, 10238. Total shots=44 & fired=44. Net feet =230'. Reference log Schlumberger CNL/GR/CCL dated 11-16-11. Frac Middle Wolfcamp 12:10-13:15 RU Halliburton frac Middle Wolfcamp zone. Break down at 3789 @ 3 bpm. Pump 990 gal 15% Ferchek acid. Pump 22643gal treated water pre-pad. 70223 gal Hybor G Pad, 61568 gal Hybor G w/ 120,191# 20/40 20/40 SLC sand,1048 gal 15% Ferchek acid, 9061 gal treated water flush
<b>Total Cost for 11/23/2011</b>	<b>\$836,818.50</b>	
<b>12/29/2011</b>		
Rig Travel Time		RIG TRAVEL TO LOCATION
Safety Meeting		LOCATION SAFETY MEETING
Pulling Unit - Repair/Service		RIG INSPECTION, SERVICE RIG
Equipment - Load/Unload		MOVE ALL EQUIPMENT TO LOCATION AND RIG UP, START FILLING UP FRAC TANK
Frac Valve - Nipple Down		NIPPLE DOWN TOP PART OF FRAC STACK
BOPE - Function Test		UNLOAD BOP, FUNCTION TEST, NIPPLE UP XOVER SPOOL ON BOP
Safety Meeting		CREW CHANGE , SAFETY MEETING, RIG INSPECTION
Well Control - Kill Well - Brine		PUMP 200 BBLS BRINE DOWN CASING, SHUT IN FOR 1 HOUR
Casing - Flowback		FLOW WELL DOWN TO PIT
Safety - Personnel		
Job Cost Detail Report		
Daily Summary		CHLOE 3 WLP 106 LARRY WILLIAMS 12-29-11.....move in pulling unit and all equipment and rig up,mechanic fix hydraulic leak on motor, kill well with brine water
Rig Crew Travel Time		CREW TRAVEL TO LOCATION
Site Work		CLEANUP LOCATION
Break for Crew		LUNCH
Pulling Unit - Rig Up		RIG UP PULLING UNIT - WLP 106
Pulling Unit - Repair/Service		MECHANIC FIX HYDRAULIC LEAK ON TRANSMISSION
<b>Total Cost for 12/29/2011</b>	<b>\$108,407.36</b>	
<b>12/30/2011</b>		
Job Cost Detail Report		
Safety Meeting		WESTEX SAFETY MEETING
Rig Crew Travel Time		CREW TRAVEL TO LOCATION
Safety Meeting		LOCATION SAFETY MEETING, RIG INSPECTION
Bit - Run		RUN IN HOLE WITH BIT
Break for Crew		LUNCH
Bit - Run		TALLY AND RUN IN HOLE WITH BIT TO TOP BRIDGE PLUG
Stripper Head - Nipple Up/Nipple Down		NIPPLE UP STRIPPER HEAD AND FLOWLINE TO PIT


[View Details...](#)

Power Swivel - Rig Up		RIG UP SWIVEL
Circulate		CIRCULATE HOLE WITH AIR
Safety Meeting		CREW CHANGE, SAFETY MEETING, RIG INSPECTION
Circulate		CIRCULATE HOLE WITH AIR
Drill - Bridge Plug		DRILL OUT BRIDGE PLUGS AT 9010', 9720' AND 10140'
Safety - Personnel		
Break for Crew		LUNCH
Frac Valve - Nipple Down		NIPPLE DOWN FRAC VALVE
BOPE Hydraulic - Nipple Up		NIPPLE UP BOP AND SPOOL
Bit - Run		PREP TOOLS TO RUN TUBING, RUN IN HOLE WITH 4 3/4" BIT, 6 X 3 1/2" DC AND 2 7/8" L-80 TBG
Shut-in Overnight		SHUT IN WELL, SECURE LOCATION
Rig Crew Travel Time		CREW TRAVEL TO WESTEX YARD
Daily Summary		CHLOE 3 WLP 106 LARRY WILLIAMS 12-30-11.....nipple down frac valve, nipple up bop and xover spool, pick up and run in hole with 4 3/4" bit, 6 x 3 1/2' drill collars and 2 7/8" L-80 tbg, attend Friday safety meeting, run in hole with bit to top bridge plug, nipple up stripper head and flowline to pit, establish circulation with air, drill out bridge plugs
<b>Total Cost for 12/30/2011</b>	<b>\$72,526.48</b>	
<b>12/31/2011</b>		
Power Swivel - Rig Down		LAY DOWN SWIVEL
Stripper Head - Nipple Up/Nipple Down		NIPPLE DOWN STRIPPER HEAD
Bit - Pull		PULL OUT OF HOLE WITH 45 STANDS
Shut-in Overnight		SHUT IN WELL, SECURE LOCATION
Rig Crew Travel Time		CREW TRAVEL HOME
Safety - Personnel		
Job Cost Detail Report		
Drill - Bridge Plug		DRILL OUT BRIDGE PLUGS AT 10510' AND 10910', CLEANOUT TO FLOAT COLLAR AT 11290'
Circulate		CIRCULATE HOLE CLEAN WITH AIR
Safety Meeting		CREW CHANGE, SAFETY MEETING, RIG INSPECTION
Circulate		CIRCULATE HOLE CLEAN WITH AIR
Well Control - Kill Well - Brine		KILL WELL WITH BRINE
Daily Summary		12-31-11.....drill out bridge plugs at 9010', 9720', 10140', 10510' and 10910', cleanout to float collar at 11290, circulate hole clean, kill well with brine water, rig down swivel, nipple down stripper head, pull out of hole with bit above perms to 8500', shut in well till Monday
<b>Total Cost for 12/31/2011</b>	<b>\$28,093.02</b>	
<b>Total Cost for CHLOE-3</b>	<b>\$1,082,221.31</b>	