



## Partner Report

Report # 1 Date: 10/25/2011 06:00

District PERMIAN BASIN		County ANDREWS	Field Name FULLERTON		Project Group PB TEXAS		State/Province TX	
Surface Legal Location 10, BLK-12, UL		API/UWI 4200343463	Latitude (DMS) 32° 15' 55.505" N	Longitude (DMS) 102° 52' 58.267" W	Ground Elev ... 3,306.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 3,331.00	TH Elev (ft)

### Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB)	Authorized Depth TVD (ftKB)	API/UWI 4200343463
--------------------------------------	-------------------------	-----------------------------	-----------------------

### Costs

AFE Number 201501	Planned Days (days) 29.00	Daily Cost 141,620	Cum Cost To Date 141,620	Total AFE + Sup Amount	Job % Complete (%)
Job Phase	Cum Duration (days)	Cost this Report	Cum Phase Costs	Planned Cost	Cost Variance
DRILLING	0.00	0	0	1,602,000	1,602,000
COMPLETION	0.00	10,000	10,000	400,000	390,000

### Daily Operations

Rig PATTERSON DRILLING, 262		Land Contact HUDSON, BRETT		Drilling Contact BLOUNT, JIM		Geology Contact TROIANI, TAYLOR					
Drilled Last 24 Hours (ft)		Depth End (ftKB) 0.0		Depth End (TVD) (ftKB)		DFS (days)		Report Number 1		Report End Date 10/25/2011	
Last Casing String				Next Casing OD Calc (in)				Next Casing Set Depth Calc (ftKB)			
Status at 6 AM WODR				24 Hour Forecast WODR							

### Time Log

Start Time	End Time	Dur (hrs)	Operation	Ops Status	Description
06:00	06:00	24.00	LOCATN	ACTIVE	BUILD ROAD AND LOCATION



## Partner Report

Report # 3 Date: 12/18/2011 06:00

District		County	Field Name		Project Group		State/Province	
PERMIAN BASIN		ANDREWS	FULLERTON		PB TEXAS		TX	
Surface Legal Location		API/UWI	Latitude (DMS)	Longitude (DMS)	Ground Elev ...	KB - GL (ft)	Orig KB Elev (ft)	TH Elev (ft)
10, BLK-12, UL		4200343463	32° 15' 55.505" N	102° 52' 58.267" W	3,306.00	25.00	3,331.00	

### Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 3,321.0	Authorized Depth TVD (ftKB)	API/UWI 4200343463
--------------------------------------	------------------------------------	-----------------------------	-----------------------

### Costs

A/E Number 201501	Planned Days (days) 29.00	Daily Cost 0	Cum Cost To Date 316,582	Total A/E + Sup Amount 3,960,000	Job % Complete (%) 10.2
Job Phase	Cum Duration (days)	Cost this Report	Cum Phase Costs	Planned Cost	Cost Variance
DRILLING	3.00	0	204,879	2,053,000	1,848,121
COMPLETION	0.00	0	111,703	400,000	288,297

### Daily Operations

Rig TRANSCEND DRILLING COMPANY, 1		Land Contact HUDSON, BRETT		Drilling Contact BLOUNT, JIM		Geology Contact TROIANI, TAYLOR/ BROYLES OWEN		
Drilled Last 24 Hours (ft) 214.00		Depth End (ftKB) 1,434.0		Depth End (TVD) (ftKB)		DFS (days) 1.56	Report Number 3	Report End Date 12/18/2011
Last Casing String				Next Casing OD Calc (in) 9 5/8			Next Casing Set Depth Calc (ftKB) 7,000.00	
Status at 6 AM WAIT ON CSG CREW TO BACK OUT JT OF CSG TO LAY DN				24 Hour Forecast ATTEMPT TO FREE STUCK CSG				

### Time Log

Start Time	End Time	Dur (hrs)	Operation	Ops Status	Description
06:00	09:30	3.50	RIGSVC	ACTIVE	CIRC AND WAIT ON WELDER TO REPAIR TOP DRIVE
09:30	16:00	6.50	DRLG	ACTIVE	DRILLING FROM 1220' TO 1434'
16:00	17:00	1.00	CIRC	ACTIVE	PUMP 70 VIS SWEEP AND CIRC HOLE CLEAN
17:00	18:00	1.00	DEVSUR	ACTIVE	WL SURVEY @ 1419' - 0.5*
18:00	22:30	4.50	TRIP	ACTIVE	SAFETY MEETIN AND TOH LAYING DOWN DP AND BHA
22:30	03:00	4.50	CSG	ACTIVE	RIG UP CSG CREW AND RUN 9 5/8" CSG TO 1234' - CSG STUCK
03:00	06:00	3.00	CSG	ACTIVE	WAIT ON CSG TONGS TO BACK OUT CSG



## Partner Report

Report # 4 Date: 12/19/2011 06:00

District	County	Field Name		Project Group		State/Province	
PERMIAN BASIN	ANDREWS	FULLERTON		PB TEXAS		TX	
Surface Legal Location	API/UWI	Latitude (DMS)	Longitude (DMS)	Ground Elev ...	KB - GL (ft)	Orig KB Elev (ft)	TH Elev (ft)
10, BLK-12, UL	4200343463	32° 15' 55.505" N	102° 52' 58.267" W	3,306.00	25.00	3,331.00	

### Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 3,321.0	Authorized Depth TVD (ftKB)	API/UWI 4200343463
--------------------------------------	------------------------------------	-----------------------------	-----------------------

### Costs

AFE Number 201501	Planned Days (days) 29.00	Daily Cost 0	Cum Cost To Date 316,582	Total AFE + Sup Amount 3,960,000	Job % Complete (%) 13.2
Job Phase	Cum Duration (days)	Cost this Report	Cum Phase Costs	Planned Cost	Cost Variance
DRILLING	4.00	0	204,879	2,053,000	1,848,121
COMPLETION	0.00	0	111,703	400,000	288,297

### Daily Operations

Rig TRANSCEND DRILLING COMPANY, 1		Land Contact HUDSON, BRETT		Drilling Contact BLOUNT, JIM		Geology Contact TROIANI, TAYLOR/ BROYLES OWEN					
Drilled Last 24 Hours (ft) 0.00		Depth End (ftKB) 1,434.0		Depth End (TVD) (ftKB)		DFS (days) 2.56		Report Number 4		Report End Date 12/19/2011	
Last Casing String				Next Casing OD Calc (in) 9 5/8				Next Casing Set Depth Calc (ftKB) 7,000.00			
Status at 6 AM WAIT ON ORDERS				24 Hour Forecast WAIT ON ORDERS, WORK STUCK CSG							

### Time Log

Start Time	End Time	Dur (hrs)	Operation	Ops Status	Description
06:00	08:00	2.00	CSG	ACTIVE	SAFETY MEETING AND RIG UP CSG CREW AND BACK OUT 1 JT OF 9 5/8" CSG
08:00	18:00	10.00	CSG	ACTIVE	CIRC AND COND MUD AND WORK STUCK CSG AT 1234'
18:00	06:00	12.00	CSG	ACTIVE	WAIT ON ORDERS - ATTEMPT TO GET AND EXCEPTION FROM TRRC TO CEMENT CSG AND WORK STUCK CSG



## Partner Report

Report # 5 Date: 12/20/2011 00:00

District PERMIAN BASIN		County ANDREWS	Field Name FULLERTON		Project Group PB TEXAS		State/Province TX	
Surface Legal Location 10, BLK-12, UL		API/UWI 4200343463	Latitude (DMS) 32° 15' 55.505" N	Longitude (DMS) 102° 52' 58.267" W	Ground Elev ... 3,306.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 3,331.00	TH Elev (ft)

### Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 3,321.0	Authorized Depth TVD (ftKB)	API/UWI 4200343463
--------------------------------------	------------------------------------	-----------------------------	-----------------------

### Costs

AFE Number 201501	Planned Days (days) 29.00	Daily Cost 0	Cum Cost To Date 316,582	Total AFE + Sup Amount 3,960,000	Job % Complete (%) 15.3
Job Phase	Cum Duration (days)	Cost this Report	Cum Phase Costs	Planned Cost	Cost Variance
DRILLING	4.75	0	204,879	2,053,000	1,848,121
COMPLETION	0.00	0	111,703	400,000	288,297

### Daily Operations

Rig TRANSCEND DRILLING COMPANY, 1		Land Contact HUDSON, BRETT		Drilling Contact BLOUNT, JIM		Geology Contact TROIANI, TAYLOR/ BROYLES OWEN					
Drilled Last 24 Hours (ft) 0.00		Depth End (ftKB) 1,434.0		Depth End (TVD) (ftKB)		DFS (days) 3.31		Report Number 5		Report End Date 12/20/2011	
Last Casing String SURFACE, 1,234.0ftKB				Next Casing OD Calc (in) 9 5/8				Next Casing Set Depth Calc (ftKB) 7,000.00			
Status at 6 AM RIG RELEASED - RIG DN AND WAIT ON TRUCKS				24 Hour Forecast RIG RELEASED							

### Time Log

Start Time	End Time	Dur (hrs)	Operation	Ops Status	Description
06:00	12:30	6.50	CSG	ACTIVE	WAIT ON ORDERS, WORK STUCK CSG AT 1234 DECISION WAS MADE TO P & A - RECIEVED P & A PROCEDURE FROM TRCC - WILL CEMENT BACK SIDE OF CSG AND SET 2 INSIDE PLUGS FROM 0' TO 300' AND 900' TO 1234'
12:30	14:00	1.50	CMTPRI	ACTIVE	SAFETY MEETING - RIG UP BJ AND CEMENT 9 5/8 CSG - PUMPED 20 BBL SPACER, 127 BBL OF 13# LEAD CLASS C, AND 48 BBLs OF 14.8# TAIL CLASS C CEMENT - DISPLACED W/ FRESH WATER FOR 35 BBLs - STOPPED PUMPING WHEN WE GOT CEMENT TO SURFACE
14:00	16:00	2.00	CSG	ACTIVE	CUT OFF CSG, LOAD PIPE RACK W/ DP, AND STRAP
16:00	16:30	0.50	TRIP	ACTIVE	TIH TO 253'
16:30	20:30	4.00	CIRC	ACTIVE	WAIT ON CEMENT AND WAIT ON BULK CEMENT TO SET PLUG
20:30	21:30	1.00	TRIP	ACTIVE	TIH AND TAG CEMENT @ 374' TOH TO 315'
21:30	22:00	0.50	CMTPRI	ACTIVE	RIG UP BJ AND SET PLUG FROM 315' TO SURFACE PUMPED 30 BBL / 127 SKS OF LEAD CLASS C CEMENT
22:00	23:00	1.00	TRIP	ACTIVE	TOH LAYING DOWN 9 JTS OF DP
23:00	23:30	0.50	CMTPRI	ACTIVE	LEFT 1 JT OF DP IN HOLE - RIG UP BJ AND FILL CSG W/ CEMENT TO SURFACE PUMP 15 BBL / 63 SKS CLASS C CEMENT WASH UP TO PIT
23:30	00:00	0.50	CMTPRI	ACTIVE	RIG DOWN BJ RIG RELEASED AT 2400 HRS 12-19-11 MOVED RIG OUT - LEFT 7 JTS OF 9 5/8 40# J-55 CSG ON LOCATION