

ENSIGN 125

Accept:

12/29/2022

Release:

Days Since LTI:

876.00

Days Since RI:

876.00

PERMIAN ASSET TEAM

Job:

ODR

Report Date:

12/30/2022

Report #:

4

DFS:

2

AFE #:

9023600

Total AFE + Sup:

\$3,472,933.43

Daily Field Est. (Cost):

\$148,004.31

Daily Drilling Report

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)									
SSN ID00034024		Property Sub		KB-Grd (ft) 25.00		Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022		TD Date				
Jobs																
Responsible Grp 2				Responsible Grp 3			Job Type		Start Date			End Date		Job Status		
DRL ENG - JOHN GARZA				AREA TEAM 2			ODR		11/9/2022 22:30					IN PROGRESS		
Job Dates (ex. Estimated Pad Release, TXRRC Calls)																
Type		Subtype				Date		Note								
MILESTONE		ESTIMATED PAD RELEASE				2/5/2023		5th Intermediate of a 5 well pad, Batch Drilling.								
Daily Operations																
Footage/Meterage (ft)		Drilling Hours		% Rotating Time		End Depth (ftKB)		Target Depth (ftKB)		Daily Field Est Total			Cum Field Est To Date			
565.00		7.25		79.31		2,601.0		19,619.0		\$148,004.31			\$599,614.73			
24 HR ROP (ft/hr)		Circulating Hours		% Sliding Time		End Depth (TVD) (ftKB)		Target Depth Depth (TVD) (ftKB)		Daily Mud Field Est Total			Cum Mud Field Est		Total AFE + Sup	
77.9				20.69		2,595.8		8,963.1		\$			\$		\$3,472,933.43	
Daily Goal Description				Daily Goal - Last 24				Daily Goal - Next 24				Goal Comments				
DRILLED FEET				0.0				3,000.0				Goal Met				
Backbuild		Lateral		Last Casing String					Next Casing String							
Yes		Inclination		SURFACE, 2,016.7ftKB					PROPOSED INTERMEDIATE, 6,948.0ftKB							
Avg Connection Gas			Avg Trip Gas		Avg Background Gas			Max Connection Gas			Max Trip Gas		Max Drill Gas			
3.00			0.00		2.00			3.00			0.00		2.00			
Operations Summary																
Walk Rig From University 6-48A 101H T/University 6-48B 102H, N/U BOP, Peform FULL BOP Test, P/U and TIH W/12 1/4" Intermediate Drilling Assembly, Drill Out Shoe Track, Rathole and 10' New Formation, Perfrom FIT T/12.5# EMW, Drill Intermediate Section F/2,046' T/2,601' Building 13° Tangent. (INC - 8.93°, AZI - 254.46°, Above - 1.7', Right - .5')																
Operations Next Report Period																
Drill Intermediate Section F/2,601' T/5,601'																
Operations At Report Time																
Drilling Intermediate Section @ 2,601' Building and Holding 13° Tangent																
Remarks																
No incidents reported, No spills recorded.																
Rig NPT - Well: 0 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 0 Total hr Surf-100%, Int 1- 11.48%, Curve- 0%, Prod Lat- 0%																
Time Log																
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com			Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #				
13:00	0.25	13:15	MOB, RIG UP	SFTY	NORMAL	PJSM for Skidding Rig			2,036.0	2,036.0						
13:15	0.5	13:45	MOB, RIG UP	SKID	NORMAL	Walk rig F/University 6-48A 101H well.			2,036.0	2,036.0						
13:45	0.5	14:15	MOB, RIG UP	NU_BOPE	NORMAL	Remove TA cap and N/U BOP			2,036.0	2,036.0						
14:15	2.25	16:30	MOB, RIG UP	TEST_BOPE	NORMAL	Perform FULL test on BOP 250-5,000 psi for 5-5 minutes, 250-3,500 psi for 5-5 minutes, 250-5,500 psi for 5-5 minutes.			2,036.0	2,036.0						
16:30	0.5	17:00	INT, PRE DRL	WRBSH	NORMAL	M/U wearbushing retrieval tool and set wearbushing in wellhead.			2,036.0	2,036.0						
17:00	0.25	17:15	INT, PRE DRL	SFTY	NORMAL	Hold PJSM with all personnel on picking up directional components.			2,036.0	2,036.0						
17:15	1.75	19:00	INT, PRE DRL	PU_DIR	NORMAL	P/U directional components as per Baker directional.			2,036.0	2,036.0						
19:00	0.25	19:15	INT, PRE DRL	CIRC	NORMAL	Fill pipe and test directional components.			2,036.0	2,036.0						
19:15	0.5	19:45	INT, PRE DRL	RIG_SVC	NORMAL	Service and inspect drill floor equipment.			2,036.0	2,036.0						
19:45	0.75	20:30	INT, PRE DRL	HDL_BHA	NORMAL	TIH F/482 T/1,386' with stands of 5" HWDP from the derrick.			2,036.0	2,036.0						
20:30	0.25	20:45	INT, PRE DRL	TIH_ELEV	NORMAL	TIH F/1,386' T/1,972' tagging float collar. Monitoring displacements on trip tanks.			2,036.0	2,036.0						
20:45	0.5	21:15	INT, PRE DRL	HDL_ROTHD	NORMAL	Remove trip nipple and install rotating head assembly			2,036.0	2,036.0						
21:15	0.5	21:45	INT, PRE DRL	DRL_OUT	NORMAL	Drill out shoe track and rathole T/2,036'.			2,036.0	2,036.0						
21:45	0.25	22:00	INT, PRE DRL	DRL	NORMAL	Drill 10' new formation F/2,036' T/2,046'.			2,036.0	2,046.0						
22:00	0.25	22:15	INT, PRE DRL	CIRC	NORMAL	Circulate prior to performing FIT			2,046.0	2,046.0						

22:15	0.25	22:30	INT, PRE DRL	FIT	NORMAL	Perform FIT T/12.5# EMW				2,046.0	2,046.0										
22:30	7.5	06:00	INT, DRL	DRL_OUT	NORMAL	Drill Intermediate Section F/2,046' T/2601' Building 13° Tangent (555' @ 74 fph) Pumping @ 1,000 GPM w/4,450 psi, Rotating @ 50 RPM w/15-18K torque, 35K WOB and 700 psi Diff.				2,046.0	2,601.0										
Drill Strings																					
BHA #2 , INTERMEDIATE																					
Bit Run			Drill Bit				Bit Type			Make											
2			12 1/4, SPL616, 59774				PDC			ULTERRA											
Nozzles (1/32")			Bit Total Fluid Area (nozzles) (in²)			IADC Bit Dull			Hours Drilled By Bit (hr)		Depth Drilled By Bit (ft)										
11/11/11/11/11/11/13/13/13			0.95			-----			7.25		565.00										
BHA Drilling Time (hr)			BHA Depth Drilled (ft)			BHA ROP (ft/hr)			Depth In (ftKB)		Depth Out (ftKB)										
7.25			565.00			77.9			2,036.0		2,601.0										
Drill String Components																					
Jts	Item Des				OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make										
27	DRILL PIPE				5	4.28	1,214.97	2,601.00	23,691.9	69	RIG										
2	HWDP				5	2.88	60.96	1,386.03	3,169.9	45	RIG										
1	DRILLING JARS - HYDRAULIC				7 1/8	2.63	30.91	1,325.07		42	COUGAR										
27	HWDP				5	2.88	811.49	1,294.16	42,197.5	42	RIG										
1	SUB - XO				7 7/8	2.75	3.20	482.67		0	RIG										
12	DRILL COLLAR - SPIRALED				8.06	2.88	364.57	479.47		0	RIG										
1	SUB - XO				8	3.25	4.44	114.90		0	DRILLING TOOLS INTERNATIONAL										
1	SUB - FILTER				8 1/4	3.25	3.45	110.46		0	GE/BAKER HUGHES										
1	DRILL COLLAR - NON MAG				8	3.25	28.23	107.01		0	GE/BAKER HUGHES										
1	MWD TOOL - NON-RETRIEVABLE				8	3.25	34.70	78.78		0	GE/BAKER HUGHES										
1	STABILIZER				8 9/32	2.56	6.10	44.08		0	DRILLING TOOLS INTERNATIONAL										
1	MOTOR - STABILIZER SLEEVE				9 1/2	3.25	36.63	37.98		0	PHOENIX										
Mud Motors																					
SN			Bend Angle		Bearing Type		Lobe Config		# Stages	Lwr Defn Type		Bit To Bend									
PHX900025			1.5		NOT SEALED		7:8		7			6.77									
Sensors																					
Sensor Type				Sensor-Bit (ft)				Note													
GAMMA				57.13																	
DIRECTIONAL				60.53																	
Drilling Parameters																					
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)				
21:45	22:00	2,036.0	10.00	40.0	11	40	254.4	612	1,933.0	68.0	130	130	130	130	6.0	6.0					
22:30	23:00	2,046.0	58.00	116.0	19	30	360.2	706	2,510.0	125.0	120	120	120	120	8.0	8.0					
23:15	23:45	2,104.0	22.00	44.0	10	0	202.6	706	2,352.0	53.0	129	129	129	129	0.0	0.0					
23:45	00:00	2,126.0	69.00	276.0	24	48	384.9	706	2,594.0	174.0	120	120	120	120	10.0	10.0					
00:15	01:00	2,195.0	34.00	45.3	10	0	134.2	853	3,100.0	57.0	133	133	133	133	0.0	0.0					
01:00	01:15	2,229.0	56.00	224.0	23	50	571.5	853	3,537.0	318.0	115	115	115	115	12.0	12.0					
01:15	01:30	2,285.0	12.00	48.0	9	0	109.6	853	3,075.0	43.0	132	132	132	132	0.0	0.0					
01:30	06:00	2,297.0	304.00	67.6	9	50	109.6	990	4,450.0	67.5	132	132	132	132	12.0	12.0					
Hydraulic Calculations																					
Dens Mud (lb/gal)		ECD End (lb/gal)		Bit Hydraulic Power (hp)		HP/Area (hp/in²)		Jet Vel (ft/s)		Bit dP (psi)		Min Open Hole AV (ft/min)		Max Open Hole AV (ft/min)		Vol DrillString (bbl)		Vol Bit to Shoe (bbl)		Vol Shoe to Top (bbl)	
10.70		10.79		631.4		5.4		335.9		1,093.3		27.7		405.7		32.92		54.21		259.55	
Mud Checks																					
Time			Mud Company				Type		Depth (ftKB)		Density (lb/gal)		Funnel Viscosity (s/qt)		T Flowline (° F)						
12/29/2022 23:00			PIONEER DRILLING FLUIDS				WATER BASE		2,100.0		10.70		34		95.0						
pV (cP)		YP (lbf/100ft²)		Vis 3rpm		Vis 6rpm		Filtrate (mL/30min)		HTHP Filtrate (mL/30min)			HTHP Temperature (° F)			HTHP Pressure (psi)					
11.0		7.000		3		4		16.0		0.0			0.0			0.0					
Solids (%)			Low Gravity Solids (%)					Sand (%)		MBT (lb/bbl)			Pm (mL/mL)		Pf (mL/mL)						
21.0			4.7					0.2		5.0			0.000		0.2						
Chlorides (mg/L)			Calcium (mg/L)			CaCl (ppm)			Oil Water Ratio			Electric Stab (V)			Lime (lb/bbl)		pH				
135,000			600.000			0			8.2/91.8			0.0			0.1		10.0				
Gel 10 sec (lbf/100ft²)						Gel 10 min (lbf/100ft²)					Gel 30 min (lbf/100ft²)										
5.000						7.000					8.000										
Comment																					
Recommended Fluid Treatment: Maintain 10.6-10.7ppg MW w/ whole mud dilution. Treatment: 3/4 ppb Soda Ash, 1/4 ppb Xan, 1/2 ppb Pac LV, 1/2 ppb Soltex, 5% Diesel.																					
Drilling Fluid Activity Last 24 Hrs: Use pre built WBM as needed for volume. Xfer all product t/ the 102H. No fresh water use on this section all dilution f/ reserve, & whole mud.																					
Rig Activity Last 24 Hours: Finish skidding rig t/ the 102H. Performed full BOP test. P/U BHA #1. TIH T/1,972' Tag & drill Float Collar, Shoe & 10' of new formation. Perform FIT T/12.5 EMW. Slide/Drill f/2,046' t/2,100'. Drilling parameters: ROP- 190', WOB-21K, Rotary- 50 RPM, Bit- 127 RPM, Torque- 10 KLB-Ft, Diff- 350 PSI. P/U 160k, S/O 155k, ROT 160K. Lithology @ 2,046' 10% CMT, 90%RSH. Currently drilling INT at time of report.																					
Last BOP Test																					
Date				Test Type		Item Tested				Next Test Date				Com							

12/29/2022 14:15	BOP	BOP'S, 12/29/2022 13:00	1/19/2023 14:15			Full Test BOPs			
Leak Off and Formation Integrity Tests									
Test Type				Depth (ftKB)			Dens Fluid (lb/gal)		
FORMATION INTEGRITY				2,016.0			12.51		
Casing Pressure Test									
Test Type	Test Subtype	Date		Item Tested		Failed?	Time (min)	P (psi)	
CASING	STANDARD	11/17/2022 17:30		SURFACE, 2,016.7ftKB		No	30.00	1,000.0	
Kick Offs & Key Depths									
Date		Type	Top Depth (ftKB)			Depth Top (TVD) (ftKB)			
No Data									
Casing Strings									
Description	Set Depth (ftKB)		Set Depth (TVD) (ftKB)		OD (in)	Grade	Wt/Len (lb/ft)	Top Thread	P LeakOff (psi)
CONDUCTOR	105.0		105.0		20	H40	78.67		
SURFACE	2,016.7		2,015.0		13 3/8	J55	54.50	BTC	1,308.6
Gas Emissions - Flare									
Type		Method		Dur (Min)		Amount		Units	Com
No Data									
Job Supply Amounts									
Supply Item Des	Type	Unit Label	Received	Consumed	Returned	Note		Cum On Loc	Cum Consumed
DIESEL	MUD	GAL	9504	0		Transferred from' UNIVERSITY 6-48A 101H'		9,504	0
DIESEL	FUEL	GAL	19990	0		Winter Tank		19,990	0
DIESEL	FUEL	GAL	9218	1463		Transferred from' UNIVERSITY 6-48A 101H'		7,755	2354
WATER	FRESH	BBL	4213	4213		Initial Reading: 72,681 Final Reading: 76,894		0	11630
Mud Additive Amounts									
Des	Type	Units		Rec	Consumed		On Loc	Cum Cons	
Pump Operations									
Pump #	Make		Model	Liner Size (in)		Stroke (in)	Vol/Stk (bbl/stk)		P Max (psi)
1	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0
2	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0
3	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0
Pump Checks									
Pump #	Depth (ftKB)		Time		P (psi)	Strokes (spm)		Q Flow (gpm)	Eff (%)
1	2,559.0		12/30/2022 04:30		150.0	20		70	95
1	2,559.0		12/30/2022 04:30		240.0	40		141	95
1	2,559.0		12/30/2022 04:30		200.0	30		106	95
2	2,559.0		12/30/2022 04:30		170.0	30		106	95
2	2,559.0		12/30/2022 04:30		220.0	40		141	95
2	2,559.0		12/30/2022 04:30		140.0	20		70	95
3	2,559.0		12/30/2022 04:30		140.0	20		70	95
3	2,559.0		12/30/2022 04:30		220.0	40		141	95
3	2,559.0		12/30/2022 04:30		170.0	30		106	95
Deviation Surveys									
Date			Description			Job			
11/10/2022 01:30			AS DRILL SURVEY			ODR, 11/9/2022 22:30			
Survey Data - All surveys for 24 hr reporting period									
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)		VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	
2,044.00	1.89	247.09	2,042.24		10.06	-27.03	-66.22	0.40	
2,134.00	2.71	247.85	2,132.17		10.58	-28.41	-69.56	0.91	
2,224.00	4.21	245.21	2,222.00		11.49	-30.60	-74.53	1.68	
2,315.00	5.96	245.65	2,312.64		12.95	-33.94	-81.86	1.92	
2,406.00	7.72	248.38	2,402.99		14.58	-38.14	-91.85	1.97	
2,496.00	8.93	254.46	2,492.04		15.55	-42.24	-104.20	1.66	
Formations									
Formation Name			Prog Top Override (TVD SS) (ft(elv))		Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)	
255_0_TNSL_TOP_DOL			-90.0			3,083.0	3,070.0		
256_0_YATES			-132.0			3,125.0	3,152.0		
257_0_SEVEN RIVERS			-434.0			3,427.0	3,425.0		
258_0_QUEEN			-1,102.0			4,095.0	4,101.0		
259_0_GRAYBURG			-1,611.0			4,604.0	4,563.0		
261_0_SAN ANDRES			-1,802.0			4,795.0	4,740.0		
263_5_Top_Cherry_Canyon			-2,697.0			5,690.0	5,684.0		
264_5_TOP_BRUSHY_CANYON			-3,594.0			6,587.0			
265_0_CLEARFORK/POP			-3,815.0			6,808.0	6,851.0		
ICP1			-3,865.0			6,858.0			
267_0_SPBY_U_A1/267_0_SPBY			-5,443.0			8,436.0	8,493.0		
ALT_ICP2			-5,493.0			8,486.0			
267_5_SPBY_M_A1			-5,755.0			8,748.0	8,807.0		
268_5_SPBY_L_A1			-5,987.0			8,980.0	9,026.0		
268_5_SPBY_L_A2			-6,023.0			9,016.0	9,077.0		
268_5_SPBY_L_A3			-6,108.0			9,101.0	9,155.0		

268_6_SPBY_L_B1/JO MILL	-6,262.0		9,255.0	9,355.0	
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE	-6,321.0		9,314.0	9,409.0	
ILP	-5,920.0		8,913.0		
PBHL/TD	-5,970.0		8,963.0		
269_0_DEAN	-6,633.0		9,626.0		
270_0_WFMP_A1	-6,802.0		9,795.0		
275_0_WFMP_B1	-7,009.0		10,002.0		
276_0_WFMP_B2	-7,031.0		10,024.0		
278_0_WFMP_B3	-7,085.0		10,078.0		
280_0_WFMP_C1	-7,175.0		10,168.0		
282_0_WFMP_C2	-7,275.0		10,268.0		
292_0_WFMP_D	-7,701.0		10,694.0		
304_0_STRAWN	-8,065.0		11,058.0		

Daily Contacts				
Job Contact	Title	Office	Mobile	Email
JACKSON, AUSTIN, ENGINEER	ENGINEER	972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM
COX, BRYAN, ENGINEER	ENGINEER	972-969-5717	361-318-4212	BRYAN.COX@PXD.COM
KUMAR, DEV, ENGINEER	ENGINEER		469-865-6956	DEV.KUMAR@PXD.COM
RICHARDSON, KEN, AREA DRILLING SUPERINTENDENT	AREA DRILLING SUPERINTENDENT	432-571-2557	432-557-8128	KEN.RICHARDSON@PXD.COM
GARZA, JOHN, ENGINEER	ENGINEER		469-286-7746	JOHN.GARZA@PXD.COM
VOGEL, WILLIS, SUPERINTENDENT	SUPERINTENDENT		432-301-6784	WILLIS.VOGEL@PXD.COM
BROWN, KEITH, SUPERINTENDENT	SUPERINTENDENT	972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM
DOYLE, ANTHONY, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		318-452-0523	ANTHONY.DOYLE@PXD.COM
HENZE, BRENDON, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		361-935-5507	BRENDON.HENZE@PXD.COM
LIGHTSEY, WADE, MUD ENGINEER	MUD ENGINEER		210-834-7068	WADE.LIGHTSEY@PXD.COM
RIG-ENSIGN 125, RIG PHONE	RIG PHONE	432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM
Personnel Log				
Company				Count
PIONEER NATURAL RESOURCES USA INC				2
ENSIGN UNITED STATES DRILLING S W INC				13
BAKER HUGHES OILFIELD OPERATIONS INC				2
GISLER BROTHERS LOGGING CO INC				2
STALLION SOLIDS CONTROL INC				1

ENSIGN 125

Accept:

12/29/2022

Release:

Days Since LTI:

879.00

Days Since RI:

879.00

PERMIAN ASSET TEAM

Job:

ODR

Report Date:

01/02/2023

Report #:

7

DFS:

5

AFE #:

9023600

Total AFE + Sup:

\$3,472,933.43

Daily Field Est. (Cost):

\$66,435.50

Daily Drilling Report

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)			
SSN ID00034024		Property Sub	KB-Grd (ft) 25.00	Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022	TD Date	
Jobs										
Responsible Grp 2			Responsible Grp 3		Job Type	Start Date		End Date	Job Status	
DRL ENG - JOHN GARZA			AREA TEAM 2		ODR	11/9/2022 22:30			IN PROGRESS	
Job Dates (ex. Estimated Pad Release, TXRRC Calls)										
Type	Subtype			Date		Note				
MILESTONE	ESTIMATED PAD RELEASE			2/5/2023		5th Intermediate of a 5 well pad, Batch Drilling.				
TXRRC CALL	CEMENT INT			1/1/2023 11:20		Audry #2				
Daily Operations										
Footage/Meterage (ft) 510.00		Drilling Hours 5.00	% Rotating Time 100.00	End Depth (ftKB) 6,965.0	Target Depth (ftKB) 19,619.0		Daily Field Est Total \$66,435.50		Cum Field Est To Date \$1,378,733.88	
24 HR ROP (ft/hr) 102.0	Circulating Hours 1.50	% Sliding Time 0.00	End Depth (TVD) (ftKB) 6,863.5	Target Depth Depth (TVD) (ftKB) 8,963.1		Daily Mud Field Est Total \$11,913.81		Cum Mud Field Est \$31,475.18	Total AFE + Sup \$3,472,933.43	
Daily Goal Description DRILLED FEET			Daily Goal - Last 24 510.0		Daily Goal - Next 24 500.0			Goal Comments Goal Met TD		
Backbuild Yes	Lateral Inclination	Last Casing String SURFACE, 2,016.7ftKB				Next Casing String INTERMEDIATE, 6,950.0ftKB				
Avg Connection Gas 35.00		Avg Trip Gas 0.00	Avg Background Gas 25.00		Max Connection Gas 75.00		Max Trip Gas 0.00		Max Drill Gas 61.00	
Operations Summary Drill Intermediate T/TD @ 6,965', Circulate Hole Clean & Spot Pad Mud, TOO H T/5,553', Backream T/5,200', TOO H, L/D 8" DC and Directional Components, RIH W/9 5/8" Casing T/1,500'.										
Operations Next Report Period TIH and Land 9 5/8" Intermediate Casing, Circulate 1.5x Capacity, R/U and Cement Intermediate, Install and Test Packoff, P/U 8 3/4" Vertical Assembly, TIH, Test Casing To 2500 psi, Drill Out Shoe Track and 10' Formation, FIT To 9.5#, Drill 8 3/4" Vertical Section T/7,465'.										
Operations At Report Time TIH @ 1,500' W/9 5/8" Intermediate Casing										
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 0%, Prod Lat- 0%										
Time Log										
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com	Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #
06:00	5	11:00	INT, DRL	DRL	NORMAL	Drill Intermediate Section F/ 6,455' T/6,965' (510' @ 102 fph) Pumping @ 950 GPM w/4,400 psi, Rotating @ 60 RPM w/18-22K torque, 40-45K WOB and 500 psi Diff. Note: Began dropping back to vertical at 5,900'	6,455.0	6,965.0		
11:00	1.5	12:30	INT, POST DRL	CIRC	NORMAL	Circulate 2 sweeps STS & spot pad mud ***Calculate 9% washout***	6,965.0	6,965.0		
12:30	0.25	12:45	INT, POST DRL	FLOW_CHK	NORMAL	Flow Check (static)	6,965.0	6,965.0		
12:45	2	14:45	INT, POST DRL	TOOH_ELEV	NORMAL	TOOH F/ 6,965' T/ 5,553', hole taking proper fill ***Tight spot @ 5553', unable to pull on elevators***	6,965.0	6,965.0		
14:45	5.5	20:15	INT, POST DRL	TOOH_NONELEV	NORMAL	Wash and Ream F/ 5,553' T/ 5,230', 800 GPMs, 50 RPM, Tq 6-23K, Full Returns	6,965.0	6,965.0		
20:15	4	00:15	INT, POST DRL	TOOH_ELEV	NORMAL	TOOH F/ 5,230 T/ 479', hole taking proper fill	6,965.0	6,965.0		
00:15	0.75	01:00	INT, POST DRL	L/D BHA	NORMAL	L/D 8" DCs F/482' T/114', hole taking proper fill	6,965.0	6,965.0		
01:00	0.25	01:15	INT, POST DRL	SFTY	NORMAL	PJSM on laying down directional tools	6,965.0	6,965.0		
01:15	0.75	02:00	INT, POST DRL	LD_DIR	NORMAL	L/D Directional components	6,965.0	6,965.0		
02:00	0.25	02:15	INT, POST DRL	WRBSH	NORMAL	Pull wear bushing/ Clean rig floor	6,965.0	6,965.0		
02:15	0.5	02:45	INT, POST DRL	RIG_SVC	NORMAL	Service and inspect drill floor equipment	6,965.0	6,965.0		
02:45	0.25	03:00	INT, POST DRL	SFTY	NORMAL	PJSM on rigging up and running 9 5/8" casing	6,965.0	6,965.0		
03:00	0.5	03:30	INT, CASE & CMT	RU_CSG	NORMAL	R/U and function test casing equipment	6,965.0	6,965.0		

03:30	0.25	03:45	INT, CASE & CMT	MU_SHOE_TRK	NORMAL	M/U 2 joint shoe track and ensure circulation through same			6,965.0	6,965.0							
03:45	2.25	06:00	INT, CASE & CMT	CSG_W/O ROTATION	NORMAL	RIH with 9 5/8" casing F/91' T/1,500'. Monitoring displacements on trip tanks. Hole giving proper displacement.			6,965.0	6,965.0							
Drill Strings																	
BHA #2 , INTERMEDIATE																	
Bit Run			Drill Bit				Bit Type		Make								
2			12 1/4, SPL616, 59774				PDC		ULTERRA								
Nozzles (1/32")			Bit Total Fluid Area (nozzles) (in²)		IADC Bit Dull		Hours Drilled By Bit (hr)		Depth Drilled By Bit (ft)								
11/11/11/11/11/11/13/13/13			0.95		1-2-BT-S-X-0-CT-TD		53.75		4,929.00								
BHA Drilling Time (hr)			BHA Depth Drilled (ft)		BHA ROP (ft/hr)		Depth In (ftKB)		Depth Out (ftKB)								
53.75			4,929.00		91.7		2,036.0		6,965.0								
Drill String Components																	
Jts	Item Des			OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make							
124	DRILL PIPE			5	4.28	5,578.97	6,965.00	108,789.9	154	RIG							
2	HWDP			5	2.88	60.96	1,386.03	3,169.9	45	RIG							
1	DRILLING JARS - HYDRAULIC			7 1/8	2.63	30.91	1,325.07		42	COUGAR							
27	HWDP			5	2.88	811.49	1,294.16	42,197.5	42	RIG							
1	SUB - XO			7 7/8	2.75	3.20	482.67		0	RIG							
12	DRILL COLLAR - SPIRALED			8.06	2.88	364.57	479.47		0	RIG							
1	SUB - XO			8	3.25	4.44	114.90		0	DRILLING TOOLS INTERNATIONAL							
1	SUB - FILTER			8 1/4	3.25	3.45	110.46		0	GE/BAKER HUGHES							
1	DRILL COLLAR - NON MAG			8	3.25	28.23	107.01		0	GE/BAKER HUGHES							
1	MWD TOOL - NON-RETRIEVABLE			8	3.25	34.70	78.78		0	GE/BAKER HUGHES							
1	STABILIZER			8 9/32	2.56	6.10	44.08		0	DRILLING TOOLS INTERNATIONAL							
1	MOTOR - STABILIZER SLEEVE			9 1/2	3.25	36.63	37.98		0	PHOENIX							
Mud Motors																	
SN		Bend Angle		Bearing Type		Lobe Config		# Stages	Lwr Defn Type		Bit To Bend						
PHX900025		1.5		NOT SEALED		7:8		7			6.77						
Sensors																	
Sensor Type			Sensor-Bit (ft)				Note										
GAMMA			57.13														
DIRECTIONAL			60.53														
Drilling Parameters																	
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)
06:00	11:00	6,455.0	510.00	102.0	40	50	109.6	990	4,450.0	102.0	132	132	132	132	12.0	12.0	
11:00	12:30	6,965.0	0.00		0	50	109.6	990	4,450.0	0.0	132	132	132	132	12.0	12.0	
Hydraulic Calculations																	
Dens Mud (lb/gal)	ECD End (lb/gal)	Bit Hydraulic Power (hp)		HP/Area (hp/in²)	Jet Vel (ft/s)	Bit dP (psi)	Min Open Hole AV (ft/min)	Max Open Hole AV (ft/min)	Vol DrillString (bbl)	Vol Bit to Shoe (bbl)	Vol Shoe to Top (bbl)						
10.70	10.78	631.4		5.4	335.9	1,093.3	27.7	405.7	110.58	583.61	260.32						
Mud Checks																	
Time		Mud Company				Type		Depth (ftKB)	Density (lb/gal)	Funnel Viscosity (s/qt)		T Flowline (° F)					
1/1/2023 23:00		PIONEER DRILLING FLUIDS				WATER BASE		6,965.0	10.75	34		0.0					
pV (cP)	YP (lbf/100ft²)	Vis 3rpm	Vis 6rpm	Filtrate (mL/30min)		HTHP Filtrate (mL/30min)		HTHP Temperature (° F)		HTHP Pressure (psi)							
8.0	10.000	4	5	8.4		0.0		0.0		0.0							
Solids (%)		Low Gravity Solids (%)				Sand (%)		MBT (lb/bbl)		Pm (mL/mL)		Pf (mL/mL)					
18.0		2.6				0.2		3.5		0.000		0.2					
Chlorides (mg/L)		Calcium (mg/L)			CaCl (ppm)		Oil Water Ratio		Electric Stab (V)		Lime (lb/bbl)		pH				
13,600		280.000			0		4.9/95.1		0.0		0.0		9.0				
Gel 10 sec (lbf/100ft²)					Gel 10 min (lbf/100ft²)					Gel 30 min (lbf/100ft²)							
4.000					8.000					10.000							
Comment																	
Recommeded Fluid Treatment: No treatment needed at this time.																	
Drilling Fluid Activity Last 24 Hrs: Circ hole clean; pumped caliper around calc 9% washout. Spotted 200 bbls pad mud on bottom prior to POOH. Monitor well on trip tank during tripping ops.																	
Rig Activity Last 24 Hours: Slide/drill f/ 6,182' t/ 6,965'. ICP reached. Circ hole clean; spotted pad mud; flow checked well was static. POOH t/ 5,500'. Back reamed f/ 5,500' t/ 5,200'. POOH on elevators. Drilling parameters: ROP- 200', WOB-40K, Rotary- 60 RPM, Bit- 191 RPM, Tq- 14 KLB-Ft, Diff- 985 PSI. P/U 230k, S/O 200k, ROT 225K. Lithology @ 6,965' 95% LS, 5%SH. Currently POOH at time of report.																	
Last BOP Test																	
Date		Test Type		Item Tested				Next Test Date		Com							
12/29/2022 14:15		BOP		BOP'S, 12/29/2022 13:00				1/19/2023 14:15		Full Test BOPs							
Leak Off and Formation Integrity Tests																	
Test Type							Depth (ftKB)			Dens Fluid (lb/gal)							
FORMATION INTEGRITY							2,016.0			12.51							
Casing Pressure Test																	
Test Type		Test Subtype		Date			Item Tested			Failed?	Time (min)	P (psi)					
CASING		STANDARD		11/17/2022 17:30			SURFACE, 2,016.7ftKB			No	30.00	1,000.0					



Kick Offs & Key Depths										
Date		Type	Top Depth (ftKB)			Depth Top (TVD) (ftKB)				
No Data										
Casing Strings										
Description	Set Depth (ftKB)		Set Depth (TVD) (ftKB)		OD (in)	Grade	Wt/Len (lb/ft)	Top Thread	P LeakOff (psi)	
CONDUCTOR	105.0		105.0		20	H40	78.67			
SURFACE	2,016.7		2,015.0		13 3/8	J55	54.50	BTC	1,308.6	
Gas Emissions - Flare										
Type		Method		Dur (Min)		Amount		Units	Com	
No Data										
Job Supply Amounts										
Supply Item Des	Type	Unit Label	Received	Consumed	Returned	Note		Cum On Loc	Cum Consumed	
DIESEL	MUD	GAL		2123				8,230	642	
DIESEL	FUEL	GAL		2639				7,281	12477	
DIESEL	FUEL	GAL	0	0		Winter Tank		19,990	0	
WATER	FRESH	BBL	275	275		Initial Reading: 77,381 Final Reading: 77,656		0	12392	
Mud Additive Amounts										
Des			Type			Units	Rec	Consumed	On Loc	Cum Cons
BARITE - BULK			WEIGHTING MATERIAL			TON		4.22	29.02	11
CAUSTIC SODA			ALKALINITY CONTROL			SACK		3	46.0	9
PAC LV			FILTRATE CONTROL			SACK		57	91.0	57
SODA ASH			ALKALINITY CONTROL			SACK		46	58.0	192
WO DEFOAMER A			DEFOAMER			GAL		11	16.0	64
SOLTEX			FILTRATE CONTROL			LB		36	94.0	148
NUT PLUG MEDIUM - WALNUT MEDIUM			LOST CIRCULATION			LB SACK		4	46.0	4
DEFOAMER - SILICONE			DEFOAMER			GAL CAN		2	30.0	34
Pump Operations										
Pump #	Make		Model	Liner Size (in)		Stroke (in)	Vol/Stk (bbl/stk)		P Max (psi)	
1	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0	
2	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0	
3	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0	
Pump Checks										
Pump #	Depth (ftKB)			Time	P (psi)	Strokes (spm)	Q Flow (gpm)		Eff (%)	
No Data										
Deviation Surveys										
Date			Description			Job				
11/10/2022 01:30			AS DRILL SURVEY			ODR, 11/9/2022 22:30				
Survey Data - All surveys for 24 hr reporting period										
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)		VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)		
6,472.00	3.43	241.04	6,370.94		110.59	-342.32	-907.50	1.61		
6,563.00	2.50	230.54	6,461.82		112.14	-344.90	-911.41	1.18		
6,653.00	2.51	227.71	6,551.74		113.91	-347.47	-914.38	0.14		
6,744.00	2.30	232.33	6,642.66		115.58	-349.93	-917.30	0.31		
6,834.00	2.20	231.87	6,732.59		117.00	-352.10	-920.09	0.11		
Formations										
Formation Name			Prog Top Override (TVD SS) (ft(elv))		Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)		
267_0_SPBY_U_A1/267_0_SPBY			-5,443.0			8,436.0	8,493.0			
ALT_ICP2			-5,493.0			8,486.0				
267_5_SPBY_M_A1			-5,755.0			8,748.0	8,807.0			
268_5_SPBY_L_A1			-5,987.0			8,980.0	9,026.0			
268_5_SPBY_L_A2			-6,023.0			9,016.0	9,077.0			
268_5_SPBY_L_A3			-6,108.0			9,101.0	9,155.0			
268_6_SPBY_L_B1/JO MILL			-6,262.0			9,255.0	9,355.0			
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE			-6,321.0			9,314.0	9,409.0			
ILP			-5,920.0			8,913.0				
PBHL/TD			-5,970.0			8,963.0				
269_0_DEAN			-6,633.0			9,626.0				
270_0_WFMP_A1			-6,802.0			9,795.0				
275_0_WFMP_B1			-7,009.0			10,002.0				
276_0_WFMP_B2			-7,031.0			10,024.0				
278_0_WFMP_B3			-7,085.0			10,078.0				
280_0_WFMP_C1			-7,175.0			10,168.0				
282_0_WFMP_C2			-7,275.0			10,268.0				
292_0_WFMP_D			-7,701.0			10,694.0				
304_0_STRAWN			-8,065.0			11,058.0				
Daily Contacts										
Job Contact			Title			Office	Mobile	Email		
JACKSON, AUSTIN, ENGINEER			ENGINEER			972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM		
COX, BRYAN, ENGINEER			ENGINEER			972-969-5717	361-318-4212	BRYAN.COX@PXD.COM		
KUMAR, DEV, ENGINEER			ENGINEER				469-865-6956	DEV.KUMAR@PXD.COM		

RICHARDSON, KEN, AREA DRILLING SUPERINTENDENT	AREA DRILLING SUPERINTENDENT	432-571-2557	432-557-8128	KEN.RICHARDSON@PXD.COM
GARZA, JOHN, ENGINEER	ENGINEER		469-286-7746	JOHN.GARZA@PXD.COM
VOGEL, WILLIS, SUPERINTENDENT	SUPERINTENDENT		432-301-6784	WILLIS.VOGEL@PXD.COM
BROWN, KEITH, SUPERINTENDENT	SUPERINTENDENT	972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM
DOYLE, ANTHONY, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		318-452-0523	ANTHONY.DOYLE@PXD.COM
HENZE, BRENDON, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		361-935-5507	BRENDON.HENZE@PXD.COM
LIGHTSEY, WADE, MUD ENGINEER	MUD ENGINEER		210-834-7068	WADE.LIGHTSEY@PXD.COM
RIG-ENSIGN 125, RIG PHONE	RIG PHONE	432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM
Personnel Log				
Company				Count
PIONEER NATURAL RESOURCES USA INC				2
ENSIGN UNITED STATES DRILLING S W INC				13
BAKER HUGHES OILFIELD OPERATIONS INC				2
GISLER BROTHERS LOGGING CO INC				2
STALLION SOLIDS CONTROL INC				1



ENSIGN 125

Accept:12/29/2022

Release:

Days Since LTI:880.00

Days Since RI:880.00

Daily Drilling Report

PERMIAN ASSET TEAM

Job:ODR

Report Date:01/03/2023

Report #:8

DFS:6

AFE #:9023600

Total AFE + Sup:\$3,472,933.43

Daily Field Est. (Cost):\$205,197.62

API/UWI 42-003-48664-0000			Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)					
SSN ID00034024		Property Sub		KB-Grd (ft) 25.00		Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022		TD Date	
Jobs													
Responsible Grp 2				Responsible Grp 3			Job Type	Start Date		End Date	Job Status		
DRL ENG - JOHN GARZA				AREA TEAM 2			ODR	11/9/2022 22:30			IN PROGRESS		
Job Dates (ex. Estimated Pad Release, TXRRC Calls)													
Type		Subtype				Date		Note					
MILESTONE		ESTIMATED PAD RELEASE				2/5/2023		1st Production of a 5 well pad, Batch Drilling.					
Daily Operations													
Footage/Meterage (ft) 378.00		Drilling Hours 3.50		% Rotating Time 100.00		End Depth (ftKB) 7,343.0		Target Depth (ftKB) 19,619.0		Daily Field Est Total \$205,197.62		Cum Field Est To Date \$1,583,931.50	
24 HR ROP (ft/hr) 108.0		Circulating Hours		% Sliding Time 0.00		End Depth (TVD) (ftKB) 7,241.5		Target Depth Depth (TVD) (ftKB) 8,963.1		Daily Mud Field Est Total \$		Cum Mud Field Est \$31,475.18	Total AFE + Sup \$3,472,933.43
Daily Goal Description DRILLED FEET				Daily Goal - Last 24 500.0				Daily Goal - Next 24 1,500.0			Goal Comments Goal Not Met		
Backbuild Yes		Lateral Inclination		Last Casing String INTERMEDIATE, 6,950.0ftKB					Next Casing String PROPOSED PRODUCTION, 19,621.0ftKB				
Avg Connection Gas 0.00			Avg Trip Gas 30.00		Avg Background Gas 5.00			Max Connection Gas 0.00		Max Trip Gas 30.00		Max Drill Gas 0.00	
Operations Summary TIH and Land 9 5/8" Intermediate Casing, Circulate 1.5x Capacity, R/U and Cement Intermediate, Install and Test Packoff, P/U 8 3/4" Vertical Assembly, TIH, Test Casing To 2500 psi, Drill Out Shoe Track and 10' Formation, FIT To 9.5#, Drill 8 3/4" Vertical Section T/7,343'. (INC - .50°, AZI - 161.46°, Above - 2.2', Right - 26.9')													
Operations Next Report Period Drlll Production Vertical F/7,343' T/8,398', Circulate Wellbore Clean, Round Trip For Autotrack Assembly, Drill Production Curve.													
Operations At Report Time Drilling Production Vertical @ 7,343'													
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 0%, Prod Lat- 0%													
Time Log													
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com			Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #	
06:00	5.5	11:30	INT, CASE & CMT	CSG_W/O ROTATION	NORMAL	RIH with 9 5/8" int casing F/1,500' T/6,921'. Monitoring displacements on trip tanks.			6,965.0	6,965.0			
11:30	0.25	11:45	INT, CASE & CMT	CSG_W/O ROTATION	NORMAL	P/U landing joint and slack off F/6,921' T/6,650' landing out in wellhead. Land out with 180K down			6,965.0	6,965.0			
11:45	0.25	12:00	INT, CASE & CMT	RD_CSG	NORMAL	R/D 9 5/8" Intermediate casing equipment			6,965.0	6,965.0			
12:00	0.25	12:15	INT, CASE & CMT	RU_CMT	NORMAL	R/U 9 5/8" cement head assembly			6,965.0	6,965.0			
12:15	1.5	13:45	INT, CASE & CMT	CIRC	NORMAL	Circulate 1.5x casing capacity prior to cementing at 6 bpm with FULL returns. ***Safety meeting on cementing while circulating***			6,965.0	6,965.0			
13:45	0.25	14:00	INT, CASE & CMT	RU_CMT	NORMAL	Rig Up Halliburton steel lines			6,965.0	6,965.0			
14:00	4	18:00	INT, CASE & CMT	CMT	NORMAL	Cement intermediate single stage as follows: Pressure test lines to 4500 psi, pump 50 bbls of 11 ppg spacer, 656 bbls of 11 ppg lead, 50 bbls of 14.8 ppg 1st tail, 15 bbls of 15.2 ppg 2nd tail, drop plug and displace with 520 bbls of FW. Plug bumped on time,Pressured up @ 3 BPM F/1,440 psi T/1,890 psi, held for 5 minutes, Bled back 4 bbls, floats holding. 290 bbls of cement returned to surface. Flowcheck - well was static			6,965.0	6,965.0			
18:00	0.25	18:15	INT, CASE & CMT	FLOW_CHK	NORMAL	Flow Check **Well is Static**			6,965.0	6,965.0			

18:15	0.25	18:30	INT, CASE & CMT	WH	NORMAL	Flush through BOPE	6,965.0	6,965.0		
18:30	0.5	19:00	INT, CASE & CMT	WH	NORMAL	Set Pack off in well head & Test to 5K **Good Test**	6,965.0	6,965.0		
19:00	0.25	19:15	INT, CASE & CMT	WRBSH	NORMAL	P/U wearbushing retrieval tool and set wearbushing in wellhead	6,965.0	6,965.0		
19:15	0.25	19:30	PROD, PRE DRL	SFTY	NORMAL	Hold PJSM with personnel on picking up directional components	6,965.0	6,965.0		
19:30	0.5	20:00	PROD, PRE DRL	PU_ DIR	NORMAL	P/U directional components as per Baker Directional	6,965.0	6,965.0		
20:00	0.5	20:30	PROD, PRE DRL	RIG_SVC	NORMAL	Service and inspect drill floor equipment.	6,965.0	6,965.0		
20:30	0.5	21:00	PROD, PRE DRL	HDL_BHA	NORMAL	TIH 117' T/1020' with stands of 5" HWDP from the derrick. Monitoring displacements on trip tanks.	6,965.0	6,965.0		
21:00	2.5	23:30	PROD, PRE DRL	TIH_ELEV	NORMAL	TIH F/1,020' T/6,858'. Monitoring displacements on trip tanks.	6,965.0	6,965.0		
23:30	0.5	00:00	PROD, PRE DRL	HDL_ROTHD	NORMAL	Remove trip nipple and install rotating head assembly.	6,965.0	6,965.0		
00:00	1.25	01:15	PROD, PRE DRL	CSG_TEST	NORMAL	Fill DP, space out drill string, flush surface lines and test casing T/2,500 psi F/30 minutes.	6,965.0	6,965.0		
01:15	0.5	01:45	PROD, PRE DRL	DRL_OUT	NORMAL	Drill out shoe track and rathole F/6,858' T/6,965.	6,965.0	6,965.0		
01:45	0.25	02:00	PROD, PRE DRL	DRL	NORMAL	Drill 10' new formation	6,965.0	6,975.0		
02:00	0.25	02:15	PROD, PRE DRL	CIRC	NORMAL	Circulate prior to performing FIT	6,975.0	6,975.0		
02:15	0.25	02:30	PROD, PRE DRL	FLOW_CHK	NORMAL	Flow check well. Well static	6,975.0	6,975.0		
02:30	0.25	02:45	PROD, PRE DRL	FIT	NORMAL	Space out drill string and perform FIT T/9.5# EMW.	6,975.0	6,975.0		
02:45	3.25	06:00	PROD, DRL	DRL	NORMAL	Drill Production Vertical F/6,975' T/7,343' (368' @ 113.2' fph). Pumping @ 600 GPM w/3,030 psi, Rotating @ 60 RPM w/7-12K torque, 30K WOB and 850 psi Diff.	6,975.0	7,343.0		

Drill Strings

BHA #3 , INTERMEDIATE 2 - VERTICAL/CURVE

Bit Run	Drill Bit	Bit Type	Make
3	8 3/4, DD506TX, 5332261	PDC	GE/BAKER HUGHES
Nozzles (1/32")	Bit Total Fluid Area (nozzles) (in²)	IADC Bit Dull	Hours Drilled By Bit (hr)
12/12/12/14/14/14	0.78	-----	3.50
BHA Drilling Time (hr)	BHA Depth Drilled (ft)	BHA ROP (ft/hr)	Depth In (ftKB)
3.50	378.00	108.0	6,965.0
			Depth Out (ftKB)
			7,343.0

Drill String Components

Jts	Item Des	OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make
140	DRILL PIPE	5	4.28	6,322.20	7,343.00	123,282.9	169	RIG
2	HWDP	5	3.25	60.96	1,020.80	3,169.9	45	RIG
1	DRILLING JARS - HYDRAULIC	7 1/8	2.63	30.91	959.84		42	WEATHERFORD
27	HWDP	5	3.25	811.49	928.93	42,197.5	42	RIG
26	SUB - FILTER	6 7/16	2.75	4.17	117.44		0	DRILLING TOOLS INTERNATIONAL
1	DRILL COLLAR - NON MAG	6 17/32	3.25	28.35	113.27		0	DRILLING TOOLS INTERNATIONAL
1	MWD TOOL - NON-RETRIEVABLE	6 3/4	2.81	41.11	84.92		0	GE/BAKER HUGHES
1	MOTOR - STABILIZER SLEEVE	7	3.25	42.76	43.81		0	GE/BAKER HUGHES

Mud Motors

SN	Bend Angle	Bearing Type	Lobe Config	# Stages	Lwr Defin Type	Bit To Bend
15022849	1.5	NOT SEALED	7:8	6.4		6.55

Sensors

Sensor Type	Sensor-Bit (ft)	Note
GAMMA	53.95	
DIRECTIONAL	57.35	

Drilling Parameters

Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)
01:45	02:00	6,965.0	10.00	40.0	25	30	265.0	500	2,150.0	40.0	195	210	185	195	8.0	8.0	
02:45	06:00	6,975.0	368.00	113.2	30	60	800.0	600	3,030.0	113.0	195	210	185	195	12.0	8.0	

Hydraulic Calculations

Dens Mud (lb/gal)	ECD End (lb/gal)	Bit Hydraulic Power (hp)	HP/Area (hp/in²)	Jet Vel (ft/s)	Bit dP (psi)	Min Open Hole AV (ft/min)	Max Open Hole AV (ft/min)	Vol DrillString (bbl)	Vol Bit to Shoe (bbl)	Vol Shoe to Top (bbl)
10.80	11.04	207.3	3.4	246.1	592.3	16.8	632.5	122.74	16.75	356.74

Mud Checks

Time		Mud Company			Type	Depth (ftKB)	Density (lb/gal)	Funnel Viscosity (s/qt)		T Flowline (° F)	
1/2/2023 18:00		PIONEER DRILLING FLUIDS			WATER BASE	6,965.0	10.80	34		0.0	
pV (cP)	YP (lb/100ft²)	Vis 3rpm	Vis 6rpm	Filtrate (mL/30min)		HTHP Filtrate (mL/30min)		HTHP Temperature (° F)		HTHP Pressure (psi)	
8.0	10.000	4	5	8.4		0.0		0.0		0.0	
Solids (%)		Low Gravity Solids (%)			Sand (%)		MBT (lb/bbl)		Pm (mL/mL)		Pf (mL/mL)
18.0		2.7			0.2		3.5		0.000		0.2
Chlorides (mg/L)		Calcium (mg/L)		CaCl (ppm)		Oil Water Ratio		Electric Stab (V)		Lime (lb/bbl)	pH

136,000	280,000	0	4.9/95.1	0.0	0.0	9.0		
Gel 10 sec (lb/100ft²)		Gel 10 min (lb/100ft²)			Gel 30 min (lb/100ft²)			
4.000		7.000			9.000			
Comment								
Recommended Fluid Treatment: Fill pits w/ 8.4ppg OBM when ready.								
Drilling Fluid Activity Last 24 Hrs: CMT INT job had good returns throughout no losses 290 bbls CMT seen at surface. Transferred WBM t/ Fracs. Cleaned pits. Dressed shakers w/ 170 mesh screens. Rec 7,296 gal mud diesel.								
Rig Activity Last 24 Hours: Washed landing jt t/ 6,950'. Circ csg cap. CMT. Flow checked well was static. Set/tested pack off. P/U BHA. Drilling parameters: ROP- 200', WOB-40K, Rotary- 60 RPM, Bit- 191 RPM, Tq- 14 KLB-Ft, Diff- 985 PSI. P/U 230k, S/O 200k, ROT 225K. Lithology @ 6,965' 95% LS, 5%SH. Currently TIH at time of report.								
Last BOP Test								
Date	Test Type	Item Tested		Next Test Date		Com		
12/29/2022 14:15	BOP	BOP'S, 12/29/2022 13:00		1/19/2023 14:15		Full Test BOPs		
Leak Off and Formation Integrity Tests								
Test Type		Depth (ftKB)		Dens Fluid (lb/gal)				
FORMATION INTEGRITY		2,016.0		12.51				
FORMATION INTEGRITY		6,950.0		9.55				
Casing Pressure Test								
Test Type	Test Subtype	Date	Item Tested		Failed?	Time (min)	P (psi)	
CASING	STANDARD	11/17/2022 17:30	SURFACE, 2,016.7ftKB		No	30.00	1,000.0	
CASING	STANDARD	1/3/2023 01:00	INTERMEDIATE, 6,950.0ftKB		No	30.00	2,500.0	
Kick Offs & Key Depths								
Date	Type	Top Depth (ftKB)		Depth Top (TVD) (ftKB)				
No Data								
Casing Strings								
Description	Set Depth (ftKB)	Set Depth (TVD) (ftKB)	OD (in)	Grade	Wt/Len (lb/ft)	Top Thread	P LeakOff (psi)	
CONDUCTOR	105.0	105.0	20	H40	78.67			
SURFACE	2,016.7	2,015.0	13 3/8	J55	54.50	BTC	1,308.6	
INTERMEDIATE	6,950.0	6,848.5	9 5/8	L80-IC	40.00	BTC	3,398.9	
Cement								
Cement Fluids								
Fluid Type	Estimated Top (ftKB)	Estimated Bottom (ftKB)		Class	Yield (ft³/sack)	Density (lb/gal)		
SPACER	0.0	0.0				11.00		
Fluid Type	Estimated Top (ftKB)	Estimated Bottom (ftKB)		Class	Yield (ft³/sack)	Density (lb/gal)		
LEAD CMT	27.0	5,903.0		CLASS C	2.50	11.00		
Fluid Type	Estimated Top (ftKB)	Estimated Bottom (ftKB)		Class	Yield (ft³/sack)	Density (lb/gal)		
TAIL CMT	5,903.0	6,816.0		CLASS C	1.33	14.80		
Fluid Type	Estimated Top (ftKB)	Estimated Bottom (ftKB)		Class	Yield (ft³/sack)	Density (lb/gal)		
TAIL CMT	6,816.0	6,955.0		CLASS C	1.26	15.20		
Fluid Type	Estimated Top (ftKB)	Estimated Bottom (ftKB)		Class	Yield (ft³/sack)	Density (lb/gal)		
DSPLMT	6,858.0	6,858.0				8.40		
Cement Stages								
Description		Final Top Depth	Btm (ftKB)	Top Pl...	Btm Pl...			
INTERMEDIATE CEMENT		27.0	6,955.0	Yes				
Q Pump Init	Q Pump Final	Q Pump Avg	P Pump Final	P Plug Bump	Float	Recip?	Rotated?	
6	3	6	1,395.0	1,400.0	No	No	No	
INTERMEDIATE CASING CEMENT casing 1/2/2023 14:00								
Cmtg End Date	Wellbore	Technical Result	Comment					
1/2/2023 18:00	ORIGINAL	SUCCESS	Cement intermediate single stage as follows: Pressure test lines to 4500 psi, pump 50 bbls of 11 ppg spacer, 656 bbls of 11 ppg lead, 50 bbls of 14.8 ppg 1st tail, 15 bbls of 15.2 ppg 2nd tail, drop plug and displace with 520 bbls of FW. Plug bumped on time,Pressured up @ 3 BPM F/1,440 psi T/1,890 psi, held for 5 minutes, Bled back 4 bbls, floats holding. 290 bbls of cement returned to surface. Flowcheck - well was static					
Gas Emissions - Flare								
Type		Method	Dur (Min)	Amount	Units	Com		
No Data								
Job Supply Amounts								
Supply Item Des	Type	Unit Label	Received	Consumed	Returned	Note	Cum On Loc	Cum Consumed
DIESEL	FUEL	GAL	7295	1734			12,842	14211
DIESEL	MUD	GAL	7296	0			15,526	6427
DIESEL	FUEL	GAL	0	0		Winter Tank	19,990	0
WATER	FRESH	BBL	0	0		Initial Reading: 77,656 Final Reading: 77,656	0	12392
Mud Additive Amounts								
Des	Type	Units	Rec	Consumed	On Loc	Cum Cons		
Pump Operations								
Pump #	Make	Model	Liner Size (in)	Stroke (in)	Vol/Stk (bbl/stk)	P Max (psi)		
1	BOMCO	F1600	5 1/2	12.00	0.088	7,500.0		
2	BOMCO	F1600	5 1/2	12.00	0.088	7,500.0		
3	BOMCO	F1600	5 1/2	12.00	0.088	7,500.0		
Pump Checks								
Pump #	Depth (ftKB)	Time	P (psi)	Strokes (spm)	Q Flow (gpm)	Eff (%)		
2	7,071.0	1/3/2023 03:45	300.0	30	106	95		

2	7,071.0	1/3/2023 03:45	350.0	40	141	95
2	7,071.0	1/3/2023 03:45	220.0	20	70	95
3	7,071.0	1/3/2023 03:45	350.0	40	141	95
3	7,071.0	1/3/2023 03:45	210.0	20	70	95
3	7,071.0	1/3/2023 03:45	290.0	30	106	95

Deviation Surveys						
Date		Description			Job	
11/10/2022 01:30		AS DRILL SURVEY			ODR, 11/9/2022 22:30	

Survey Data - All surveys for 24 hr reporting period							
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)
7,009.00	1.31	235.92	6,907.51	119.11	-355.29	-924.13	0.41
7,100.00	0.50	235.92	6,998.50	119.60	-356.10	-925.32	0.89

Formations						
Formation Name		Prog Top Override (TVD SS) (ft(elv))	Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)
267_0_SPBY_U_A1/267_0_SPBY		-5,443.0		8,436.0	8,493.0	
ALT_ICP2		-5,493.0		8,486.0		
267_5_SPBY_M_A1		-5,755.0		8,748.0	8,807.0	
268_5_SPBY_L_A1		-5,987.0		8,980.0	9,026.0	
268_5_SPBY_L_A2		-6,023.0		9,016.0	9,077.0	
268_5_SPBY_L_A3		-6,108.0		9,101.0	9,155.0	
268_6_SPBY_L_B1/JO MILL		-6,262.0		9,255.0	9,355.0	
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE		-6,321.0		9,314.0	9,409.0	
ILP		-5,920.0		8,913.0		
PBHL/TD		-5,970.0		8,963.0		
269_0_DEAN		-6,633.0		9,626.0		
270_0_WFMP_A1		-6,802.0		9,795.0		
275_0_WFMP_B1		-7,009.0		10,002.0		
276_0_WFMP_B2		-7,031.0		10,024.0		
278_0_WFMP_B3		-7,085.0		10,078.0		
280_0_WFMP_C1		-7,175.0		10,168.0		
282_0_WFMP_C2		-7,275.0		10,268.0		
292_0_WFMP_D		-7,701.0		10,694.0		
304_0_STRAWN		-8,065.0		11,058.0		

Daily Contacts				
Job Contact		Title	Office	Email
JACKSON, AUSTIN, ENGINEER		ENGINEER	972-969-5954	AUSTIN.JACKSON@PXD.COM
COX, BRYAN, ENGINEER		ENGINEER	972-969-5717	BRYAN.COX@PXD.COM
KUMAR, DEV, ENGINEER		ENGINEER		DEV.KUMAR@PXD.COM
RICHARDSON, KEN, AREA DRILLING SUPERINTENDENT		AREA DRILLING SUPERINTENDENT	432-571-2557	KEN.RICHARDSON@PXD.COM
GARZA, JOHN, ENGINEER		ENGINEER		JOHN.GARZA@PXD.COM
VOGEL, WILLIS, SUPERINTENDENT		SUPERINTENDENT		WILLIS.VOGEL@PXD.COM
BROWN, KEITH, SUPERINTENDENT		SUPERINTENDENT	972-313-9798	KEITH.BROWN@PXD.COM
DOYLE, ANTHONY, WELLSITE SUPERVISOR		WELLSITE SUPERVISOR		ANTHONY.DOYLE@PXD.COM
HENZE, BRENDON, WELLSITE SUPERVISOR		WELLSITE SUPERVISOR		BRENDON.HENZE@PXD.COM
LIGHTSEY, WADE, MUD ENGINEER		MUD ENGINEER		WADE.LIGHTSEY@PXD.COM
RIG-ENSIGN 125, RIG PHONE		RIG PHONE	432-848-5232	DL-ENSIGN125@PXD.COM

Personnel Log	
Company	Count
PIONEER NATURAL RESOURCES USA INC	2
ENSIGN UNITED STATES DRILLING S W INC	13
BAKER HUGHES OILFIELD OPERATIONS INC	2
GISLER BROTHERS LOGGING CO INC	2
STALLION SOLIDS CONTROL INC	1

ENSIGN 125

Accept:12/29/2022

Release:

Days Since LTI:881.00

Days Since RI:881.00

Daily Drilling Report

PERMIAN ASSET TEAM

Job:ODR

Report Date:01/04/2023

Report #:9

Dfs:7

Afe #:9023600

Total Afe + Sup:\$3,472,933.43

Daily Field Est. (Cost):\$79,292.52

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)			
SSN ID00034024		Property Sub	KB-Grd (ft) 25.00	Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022	TD Date	
Jobs										
Responsible Grp 2			Responsible Grp 3		Job Type	Start Date		End Date	Job Status	
DRL ENG - JOHN GARZA			AREA TEAM 2		ODR	11/9/2022 22:30			IN PROGRESS	
Job Dates (ex. Estimated Pad Release, TXRRC Calls)										
Type	Subtype			Date	Note					
MILESTONE	ESTIMATED PAD RELEASE			2/5/2023	1st Production of a 5 well pad, Batch Drilling.					
Daily Operations										
Footage/Meterage (ft) 1,221.00		Drilling Hours 8.00	% Rotating Time 100.00	End Depth (ftKB) 8,564.0	Target Depth (ftKB) 19,619.0	Daily Field Est Total \$79,292.52		Cum Field Est To Date \$1,662,048.02		
24 HR ROP (ft/hr) 152.6	Circulating Hours 1.00	% Sliding Time 0.00	End Depth (TVD) (ftKB) 8,460.2	Target Depth Depth (TVD) (ftKB) 8,963.1	Daily Mud Field Est Total \$13,419.38		Cum Mud Field Est \$44,894.56	Total AFE + Sup \$3,472,933.43		
Daily Goal Description DRILLED FEET			Daily Goal - Last 24 1,500.0		Daily Goal - Next 24 2,000.0		Goal Comments Goal Not Met			
Backbuild Yes	Lateral Inclination	Last Casing String INTERMEDIATE, 6,950.0ftKB				Next Casing String PROPOSED PRODUCTION, 19,621.0ftKB				
Avg Connection Gas 0.00		Avg Trip Gas 474.00	Avg Background Gas 925.00		Max Connection Gas 0.00		Max Trip Gas 474.00	Max Drill Gas 1,829.00		
Operations Summary Drll Production Vertical F/7,343' T/8,375', Circulate Wellbore Clean, Round Trip For Autotrack Assembly, TIH, Drill Production Curve F/8,375' T/8,564' (INC - .11.28°, AZI - 176.26°, Above - 12', Right - 18.3', MY - 9.2°, BRN - 9.4°)										
Operations Next Report Period Drill & Land Production Curve, Drill Lateral T/10,564'										
Operations At Report Time Drilling Production Curve @ 8,564										
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 66.76%, Prod Lat- 0%										
Time Log										
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com	Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #
06:00	4.25	10:15	PROD, DRL	DRL	NORMAL	Drill Production Vertical F/ 7,343' T/8,375' ( 1,032' @ 243' fph). Pumping @ 600 GPM w/3,530 psi, Rotating @ 60 RPM w/13-15K torque, 30K WOB and 1100 psi Diff.	7,343.0	8,375.0		
10:15	1	11:15	PROD, DRL CURVE	CIRC	NORMAL	Circulate hole clean	8,375.0	8,375.0		
11:15	0.25	11:30	PROD, DRL CURVE	FLOW_CHK	NORMAL	Flow Check (Well Static)	8,375.0	8,375.0		
11:30	3.75	15:15	PROD, DRL CURVE	TOOH_ELEV	NORMAL	TOOH F/ 8,375' T/ BHA, monitoring well on trip tank, hole taking proper fill	8,375.0	8,375.0		
15:15	0.25	15:30	PROD, DRL CURVE	SFTY	NORMAL	PJSM on laying down BHA	8,375.0	8,375.0		
15:30	0.75	16:15	PROD, DRL CURVE	LD_DIR	NORMAL	L/D 8 3/4" Directional Components	8,375.0	8,375.0		
16:15	0.5	16:45	PROD, DRL CURVE	RIG_SVC	NORMAL	Rig Service	8,375.0	8,375.0		
16:45	0.5	17:15	PROD, DRL CURVE	SFTY	NORMAL	PJSM on picking up directional tools/ Clean rig floor	8,375.0	8,375.0		
17:15	0.75	18:00	PROD, DRL CURVE	PU_DIR	NORMAL	P/U 8 1/2" Bit, RSS assembly	8,375.0	8,375.0		
18:00	0.25	18:15	PROD, DRL CURVE	TIH_ELEV	NORMAL	TIH F/BHA T/1,018'. Monitoring well on trip tanks. Hole giving proper displacements.	8,375.0	8,375.0		
18:15	0.5	18:45	PROD, DRL CURVE	CIRC	NORMAL	Fill DP and test test directional tools.	8,375.0	8,375.0		



18:45	2	20:45	PROD, DRL CURVE	TIH_ELEV	NORMAL	TIH F/1,018' T/5,535'. Monitoring well on trip tanks. Hole giving proper displacements.	8,375.0	8,375.0		
20:45	0.5	21:15	PROD, DRL CURVE	HDL_ROTHD	NORMAL	Remove trip nipple and install rotating head assembly.	8,375.0	8,375.0		
21:15	0.75	22:00	PROD, DRL CURVE	TIH_ELEV	NORMAL	TIH F/5,535' T/6,950'. Monitoring well on trip tanks. Hole giving proper displacements.	8,375.0	8,375.0		
22:00	0.25	22:15	PROD, DRL CURVE	SFTY	NORMAL	Hold PJSM with personnel on Slip/Cut Operations.	8,375.0	8,375.0		
22:15	1.5	23:45	PROD, DRL CURVE	SLIP_CUT	NORMAL	Slip/Cut 72' of drilling line	8,375.0	8,375.0		
23:45	0.5	00:15	PROD, DRL CURVE	RIG_SVC	NORMAL	Service and inspect drill floor equipment.	8,375.0	8,375.0		
00:15	0.5	00:45	PROD, DRL CURVE	RIG_RPR	NORMAL	Change out saver sub on topdrive	8,375.0	8,375.0		
00:45	0.5	01:15	PROD, DRL CURVE	TIH_ELEV	NORMAL	TIH F/6,950' T/7,833'. Monitoring well on trip tanks. Hole giving proper displacements.	8,375.0	8,375.0		
01:15	1	02:15	PROD, DRL CURVE	PU_DP	NORMAL	P/U drill pipe singles and TIH F/7,833' T/8,375'. Monitoring well on trip tanks. Hole giving proper displacements.	8,375.0	8,375.0		
02:15	3.75	06:00	PROD, DRL CURVE	DRL	NORMAL	Drill Production Curve F/8,375' T/8,564' (189' @ 50.4' fph). Pumping @ 550 GPM w/2,500 psi, Rotating @ 75 RPM w/7-9K torque, 10K WOB and 400 psi Diff.	8,375.0	8,564.0		

Drill Strings				
BHA #3 , PRODUCTION - VERTICAL				
Bit Run	Drill Bit		Bit Type	Make
3	8 3/4, DD506TX, 5332261		PDC	GE/BAKER HUGHES
Nozzles (1/32")	Bit Total Fluid Area (nozzles) (in²)	IADC Bit Dull	Hours Drilled By Bit (hr)	Depth Drilled By Bit (ft)
12/12/12/14/14/14	0.78	1-1-CT-S-X-0-NO-BHA	7.75	1,410.00
BHA Drilling Time (hr)	BHA Depth Drilled (ft)	BHA ROP (ft/hr)	Depth In (ftKB)	Depth Out (ftKB)
7.75	1,410.00	181.9	6,965.0	8,375.0

Drill String Components										
Jts	Item Des	OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make		
163	DRILL PIPE	5	4.28	7,354.20	8,375.00	143,406.9	189	RIG		
2	HWDP	5	3.25	60.96	1,020.80	3,169.9	45	RIG		
1	DRILLING JARS - HYDRAULIC	7 1/8	2.63	30.91	959.84		42	WEATHERFORD		
27	HWDP	5	3.25	811.49	928.93	42,197.5	42	RIG		
26	SUB - FILTER	6 7/16	2.75	4.17	117.44		0	DRILLING TOOLS INTERNATIONAL		
1	DRILL COLLAR - NON MAG	6 17/32	3.25	28.35	113.27		0	DRILLING TOOLS INTERNATIONAL		
1	MWD TOOL - NON-RETRIEVABLE	6 3/4	2.81	41.11	84.92		0	GE/BAKER HUGHES		
1	MOTOR - STABILIZER SLEEVE	7	3.25	42.76	43.81		0	GE/BAKER HUGHES		

Mud Motors							
SN		Bend Angle		Bearing Type		Lobe Config	
15022849		1.5		NOT SEALED		7:8	
						6.4	
						6.55	

Sensors									
Sensor Type				Sensor-Bit (ft)				Note	
GAMMA				53.95					
DIRECTIONAL				57.35					

Drilling Parameters																	
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)
06:00	10:15	7,343.0	1,032.00	242.8	45	60	1,100.0	600	3,550.0	300.0	195	210	185	195	14.0	8.0	
10:15	11:15	8,375.0	0.00		0	60	0.0	600	3,550.0	0.0	195	210	185	195	0.0	8.0	

BHA #4 , PRODUCTION - CURVE/LATERAL				
Bit Run	Drill Bit		Bit Type	Make
4	8 1/2, DD506TSX, 5337347		PDC	GE/BAKER HUGHES
Nozzles (1/32")	Bit Total Fluid Area (nozzles) (in²)	IADC Bit Dull	Hours Drilled By Bit (hr)	Depth Drilled By Bit (ft)
12/12/12/14/14/14	0.78	-----	3.75	189.00
BHA Drilling Time (hr)	BHA Depth Drilled (ft)	BHA ROP (ft/hr)	Depth In (ftKB)	Depth Out (ftKB)
3.75	189.00	50.4	8,375.0	8,564.0

Drill String Components										
Jts	Item Des	OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make		
185	DRILL PIPE	5	4.50	8,354.80	8,564.00	162,918.6	165	RIG		
1	SUB - FILTER	6 11/16	3.19	4.17	209.20		2	GE/BAKER HUGHES		
3	DRILL PIPE	5	4.50	90.00	205.03	1,755.0	2	RIG		
1	MOTOR - STABILIZER SLEEVE	6.65	2.25	43.24	115.03		0	GE/BAKER HUGHES		
1	SUB - SHOCK	6.96	3.00	22.66	71.79		0	RIG		
1	STABILIZER	7.04	2.75	10.42	49.13		0	DRILLING TOOLS INTERNATIONAL		
1	RSS TOOL	6.86	2.75	12.69	38.71		0	GE/BAKER HUGHES		
1	MWD TOOL - NON-RETRIEVABLE	6.69	2.75	15.62	26.02		0	GE/BAKER HUGHES		



1	RSS TOOL			6.99	2.75			9.35		10.40			0	GE/BAKER HUGHES							
Mud Motors																					
SN		Bend Angle		Bearing Type			Lobe Config			# Stages		Lwr Defln Type		Bit To Bend							
15072694		0		NOT SEALED			7:8			6.4				0							
Sensors																					
Sensor Type			Sensor-Bit (ft)					Note													
GAMMA			12.60																		
DIRECTIONAL			22.67																		
Drilling Parameters																					
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)				
02:15	06:00	8,375.0	189.00	50.4	10	75	300.0	550	2,500.0	50.4	200	215	185	200	8.0	8.0					
Hydraulic Calculations																					
Dens Mud (lb/gal)		ECD End (lb/gal)		Bit Hydraulic Power (hp)		HP/Area (hp/in²)		Jet Vel (ft/s)		Bit dP (psi)		Min Open Hole AV (ft/min)		Max Open Hole AV (ft/min)		Vol DrillString (bbl)		Vol Bit to Shoe (bbl)		Vol Shoe to Top (bbl)	
8.55		8.75		126.4		2.2		225.6		394.0		15.4		594.2		166.93		78.63		357.52	
Mud Checks																					
Time		Mud Company				Type		Depth (ftKB)		Density (lb/gal)		Funnel Viscosity (s/qt)			T Flowline (° F)						
1/3/2023 21:00		PIONEER DRILLING FLUIDS				OIL BASE		8,375.0		8.55		64			0.0						
pV (cP)		YP (lb/100ft²)		Vis 3rpm		Vis 6rpm		Filtrate (mL/30min)		HTHP Filtrate (mL/30min)		HTHP Temperature (° F)			HTHP Pressure (psi)						
15.0		10.000		5		6		0.0		7.5		200.0			500.0						
Solids (%)		Low Gravity Solids (%)				3.0		Sand (%)		0.0		MBT (lb/bbl)		0.0		Pm (mL/mL)		0.000		Pf (mL/mL)	
6.5																					
Chlorides (mg/L)			Calcium (mg/L)			CaCl (ppm)			Oil Water Ratio			Electric Stab (V)			Lime (lb/bbl)			pH			
29,000			4,000.000			0			70.7/29.3			426.0			2.1			0.0			
Gel 10 sec (lb/100ft²)					Gel 10 min (lb/100ft²)					Gel 30 min (lb/100ft²)											
					8.000					14.000					16.000						
Comment																					
Recommended Fluid Treatment: MW 8.4 ppg. Diesel at 7.13 BPH. Treatment: 1 ppb Tone to raise rheologies, 1 ppb Lime to increase Alkalinity, 2 ppb Mul to increase es, 1 ppb LEM to maintain 6/3 rpm, 0.5 ppb Gilsonite & Soltex to lower HTHP & shale stability.																					
Drilling Fluid Activity Last 24 Hrs: Filled pits w/ 8.3ppg OBM. Dressed shakers w/ 170 mesh screens. Displaced hole w/ 8.3ppg OBM. Increased MW t/ 8.4 ppg. Pumped slug. Monitor well on trip tank during tripping ops.																					
Rig Activity Last 24 Hours: TIH, Tested csg for 30 min. Drilled LC & shoe track + 10' t/ 6,975' displaced t/ obm. Flow checked well was static. FIT t/ 9.5 emw. Slide/drilled f/ 6,975' 8,375'. Circ hole clean flow check well was static; pulled 5 stds wet no issues; pumped slug POOH for RSS. C/O BHA TIH, Slip/cut at shoe. Drilling parameters: ROP- 350', WOB-40K, Rotary- 60 RPM, Bit- 180 RPM, Tq- 15 KLB-Ft, Diff- 900 PSI. P/U 235k, S/O 200k, ROT 215K. Lithology @ 8,375' 90% SH, 10% LS. Ftg Drilled Last 24hrs: 1,410'. Currently slip/cut drill line at time of report.																					
Last BOP Test																					
Date		Test Type		Item Tested				Next Test Date				Com									
12/29/2022 14:15		BOP		BOP'S, 12/29/2022 13:00				1/19/2023 14:15				Full Test BOPs									
Leak Off and Formation Integrity Tests																					
Test Type					Depth (ftKB)					Dens Fluid (lb/gal)											
FORMATION INTEGRITY					2,016.0					12.51											
FORMATION INTEGRITY					6,950.0					9.55											
Casing Pressure Test																					
Test Type		Test Subtype		Date		Item Tested				Failed?		Time (min)		P (psi)							
CASING		STANDARD		11/17/2022 17:30		SURFACE, 2,016.7ftKB				No		30.00		1,000.0							
CASING		STANDARD		1/3/2023 01:00		INTERMEDIATE, 6,950.0ftKB				No		30.00		2,500.0							
Kick Offs & Key Depths																					
Date			Type			Top Depth (ftKB)			Depth Top (TVD) (ftKB)												
1/3/2023 10:15			KICK OFF			8,375.0			8,273.4												
Casing Strings																					
Description		Set Depth (ftKB)		Set Depth (TVD) (ftKB)		OD (in)		Grade		Wt/Len (lb/ft)		Top Thread		P LeakOff (psi)							
CONDUCTOR		105.0		105.0		20		H40		78.67											
SURFACE		2,016.7		2,015.0		13 3/8		J55		54.50		BTC		1,308.6							
INTERMEDIATE		6,950.0		6,848.5		9 5/8		L80-IC		40.00		BTC		3,398.9							
Gas Emissions - Flare																					
Type			Method			Dur (Min)			Amount			Units		Com							
No Data																					
Job Supply Amounts																					
Supply Item Des		Type	Unit Label	Received	Consumed	Returned	Note					Cum On Loc		Cum Consumed							
DIESEL		MUD	GAL		928							14,598		7355							
DIESEL		FUEL	GAL	0	0		Winter Tank					19,990		0							
WATER		FRESH	BBL	0	0		Initial Reading: 77,656 Final Reading: 77,656					0		12392							
DIESEL		FUEL	GAL		1308							11,534		15519							
Mud Additive Amounts																					
Des			Type				Units		Rec	Consumed		On Loc		Cum Cons							
BARITE - BULK			WEIGHTING MATERIAL				TON			5		24.02		16							
CALCIUM CHLORIDE			CALCIUM CHLORIDE				LB			36		300.0		36							
DD LEM			LOW END MODIFIER				GAL			125		1,250.0		125							

DD TONE		ORGANOPHILLIC CLAY		SACK			10	330.0	10
DDF MUL		ALL IN ONE EMULSIFIER		GAL			425	675.0	425
SOLTEX		FILTRATE CONTROL		LB			23	71.0	171
XMP GILSONITE		FILTRATE CONTROL		LB			23	107.0	23
DEFOAMER - SILICONE		DEFOAMER		GAL CAN			2	28.0	36
Pump Operations									
Pump #	Make	Model	Liner Size (in)	Stroke (in)	Vol/Stk (bbl/stk)			P Max (psi)	
1	BOMCO	F1600	5 1/2	12.00	0.088			7,500.0	
2	BOMCO	F1600	5 1/2	12.00	0.088			7,500.0	
3	BOMCO	F1600	5 1/2	12.00	0.088			7,500.0	
Pump Checks									
Pump #	Depth (ftKB)	Time	P (psi)	Strokes (spm)	Q Flow (gpm)			Eff (%)	
2	8,339.0	1/4/2023 02:15	135.0	20	70			95	
2	8,339.0	1/4/2023 02:15	300.0	40	141			95	
2	8,339.0	1/4/2023 02:15	205.0	30	106			95	
Deviation Surveys									
Date		Description			Job				
11/10/2022 01:30		AS DRILL SURVEY			ODR, 11/9/2022 22:30				
Survey Data - All surveys for 24 hr reporting period									
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)		
7,371.00	1.29	60.91	7,269.44	118.87	-354.27	-921.09	0.64		
7,461.00	1.21	64.39	7,359.42	118.41	-353.37	-919.35	0.12		
7,552.00	0.77	69.44	7,450.40	118.15	-352.74	-917.91	0.49		
7,642.00	0.74	65.38	7,540.39	117.98	-352.28	-916.82	0.07		
7,732.00	0.21	78.35	7,630.39	117.88	-352.01	-916.13	0.60		
7,823.00	0.26	337.11	7,721.39	117.68	-351.79	-916.04	0.40		
7,913.00	0.41	273.31	7,811.39	117.39	-351.58	-916.44	0.42		
8,003.00	0.71	287.59	7,901.38	117.00	-351.39	-917.30	0.37		
8,093.00	0.50	278.54	7,991.38	116.55	-351.16	-918.22	0.26		
8,184.00	0.47	87.30	8,082.38	116.47	-351.09	-918.24	1.06		
8,274.00	0.90	70.90	8,172.37	116.49	-350.84	-917.20	0.52		
8,313.00	0.84	55.41	8,211.37	116.36	-350.58	-916.68	0.62		
8,404.00	2.94	171.04	8,302.33	118.45	-352.50	-915.76	3.72		
8,494.00	11.28	176.26	8,391.56	129.43	-363.59	-914.83	9.28		
Formations									
Formation Name		Prog Top Override (TVD SS) (ft(elv))		Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)		
ALT_ICP2		-5,493.0			8,486.0				
267_5_SPBY_M_A1		-5,755.0			8,748.0	8,807.0			
268_5_SPBY_L_A1		-5,987.0			8,980.0	9,026.0			
268_5_SPBY_L_A2		-6,023.0			9,016.0	9,077.0			
268_5_SPBY_L_A3		-6,108.0			9,101.0	9,155.0			
268_6_SPBY_L_B1/JO MILL		-6,262.0			9,255.0	9,355.0			
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE		-6,321.0			9,314.0	9,409.0			
ILP		-5,920.0			8,913.0				
PBHL/TD		-5,970.0			8,963.0				
269_0_DEAN		-6,633.0			9,626.0				
270_0_WFMP_A1		-6,802.0			9,795.0				
275_0_WFMP_B1		-7,009.0			10,002.0				
276_0_WFMP_B2		-7,031.0			10,024.0				
278_0_WFMP_B3		-7,085.0			10,078.0				
280_0_WFMP_C1		-7,175.0			10,168.0				
282_0_WFMP_C2		-7,275.0			10,268.0				
292_0_WFMP_D		-7,701.0			10,694.0				
304_0_STRAWN		-8,065.0			11,058.0				
Daily Contacts									
Job Contact			Title	Office	Mobile	Email			
JACKSON, AUSTIN, ENGINEER			ENGINEER	972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM			
COX, BRYAN, ENGINEER			ENGINEER	972-969-5717	361-318-4212	BRYAN.COX@PXD.COM			
KUMAR, DEV, ENGINEER			ENGINEER		469-865-6956	DEV.KUMAR@PXD.COM			
RICHARDSON, KEN, AREA DRILLING SUPERINTENDENT			AREA DRILLING SUPERINTENDENT	432-571-2557	432-557-8128	KEN.RICHARDSON@PXD.COM			
GARZA, JOHN, ENGINEER			ENGINEER		469-286-7746	JOHN.GARZA@PXD.COM			
VOGEL, WILLIS, SUPERINTENDENT			SUPERINTENDENT		432-301-6784	WILLIS.VOGEL@PXD.COM			
BROWN, KEITH, SUPERINTENDENT			SUPERINTENDENT	972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM			
DOYLE, ANTHONY, WELLSITE SUPERVISOR			WELLSITE SUPERVISOR		318-452-0523	ANTHONY.DOYLE@PXD.COM			
HENZE, BRENDON, WELLSITE SUPERVISOR			WELLSITE SUPERVISOR		361-935-5507	BRENDON.HENZE@PXD.COM			
LIGHTSEY, WADE, MUD ENGINEER			MUD ENGINEER		210-834-7068	WADE.LIGHTSEY@PXD.COM			
RIG-ENSIGN 125, RIG PHONE			RIG PHONE	432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM			
Personnel Log									
Company								Count	

PIONEER NATURAL RESOURCES USA INC	2
ENSIGN UNITED STATES DRILLING S W INC	13
BAKER HUGHES OILFIELD OPERATIONS INC	2
GISLER BROTHERS LOGGING CO INC	2
STALLION SOLIDS CONTROL INC	1

ENSIGN 125

Accept:12/29/2022

Release:

Days Since LTI:882.00

Days Since RI:882.00

Daily Drilling Report

PERMIAN ASSET TEAM

Job:ODR

Report Date:01/05/2023

Report #:10

DFS:8

AFE #:9023600

Total AFE + Sup:\$3,472,933.43

Daily Field Est. (Cost):\$187,210.99

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)			
SSN ID00034024		Property Sub	KB-Grd (ft) 25.00		Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022	TD Date
Jobs										
Responsible Grp 2			Responsible Grp 3		Job Type	Start Date		End Date	Job Status	
DRL ENG - JOHN GARZA			AREA TEAM 2		ODR	11/9/2022 22:30			IN PROGRESS	
Job Dates (ex. Estimated Pad Release, TXRRC Calls)										
Type	Subtype			Date	Note					
MILESTONE	ESTIMATED PAD RELEASE			2/5/2023	1st Production of a 5 well pad, Batch Drilling.					
Daily Operations										
Footage/Meterage (ft) 2,494.00		Drilling Hours 20.75	% Rotating Time 100.00	End Depth (ftKB) 11,058.0	Target Depth (ftKB) 19,619.0	Daily Field Est Total \$187,210.99		Cum Field Est To Date \$1,849,259.00		
24 HR ROP (ft/hr) 120.2	Circulating Hours 0.75	% Sliding Time 0.00	End Depth (TVD) (ftKB) 8,914.7	Target Depth Depth (TVD) (ftKB) 8,963.1	Daily Mud Field Est Total \$25,006.67		Cum Mud Field Est \$69,901.22	Total AFE + Sup \$3,472,933.43		
Daily Goal Description DRILLED FEET			Daily Goal - Last 24 2,000.0			Daily Goal - Next 24 3,000.0		Goal Comments Goal Met		
Backbuild Yes	Lateral Inclination	Last Casing String INTERMEDIATE, 6,950.0ftKB				Next Casing String PROPOSED PRODUCTION, 19,621.0ftKB				
Avg Connection Gas 416.00		Avg Trip Gas 0.00	Avg Background Gas 634.00		Max Connection Gas 989.00		Max Trip Gas 0.00	Max Drill Gas 932.00		
Operations Summary Drill Production Curve F/8,564' T/9,475, Drill Lateral F/ 9,475' T/11,058' (INC - .89.92°, AZI - 164.32°, Above - 13.2', Right - 2.3', AVG DLS -2.30)										
Operations Next Report Period Drill Prouction Lateral T/ 14,058'										
Operations At Report Time Drill Production Lateral @ 11,058										
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 100%, Prod Lat- 15.60%										
Time Log										
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com	Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #
06:00	13	19:00	PROD, DRL CURVE	DRL	NORMAL	Drill Production Curve F/8,564' T/9,475' (911' @ 70.1' fph). Pumping @ 550 GPM w/2,500 psi, Rotating @ 75 RPM w/7-9K torque, 10K WOB and 400 psi Diff.	8,564.0	9,475.0		
19:00	9.25	04:15	PROD, DRL LAT	DRL	NORMAL	Drill Production Lateral F/9475' T/10870' (1,395' @ 151' fph). Pumping @ 650 GPM w/3,500 psi, Rotating @ 50RPM w/14-15K torque, 40-45K WOB and 575psi Diff. Note: Control drilled due to lateral vibrations. Attempted different parameters to mitigate lateral vibrations with no success.	9,475.0	10,870.0		
04:15	0.5	04:45	PROD, DRL LAT	RIG_SVC	NORMAL	Rig Service	10,870.0	10,870.0		
04:45	1.25	06:00	PROD, DRL LAT	DRL	NORMAL	Drill Production Lateral F/10,870' T/11058' (188' @ 151' fph). Pumping @ 650 GPM w/3,500 psi, Rotating @ 50RPM w/14-15K torque, 40-45K WOB and 575psi Diff. Note: Control drilled due to lateral vibrations. Attempted different parameters to mitigate lateral vibrations with no success.	10,870.0	11,058.0		
Interval Problems										
DIRECTIONAL, ftKB, 1/4/2023 19:00										
Ref #	Dur (hr)	Exclude From Problem Time Calcs?	SubType	Problem Description	Est Cost OR (Cost)	Accountable Party	Comment			
3		Yes	DIRECTIONAL CONTROL	EQUIPMENT		BAKER HUGHES OILFIELD OPERATIONS INC	Control drilling due to lateral vibrations. Attempted different parameters to mitigate lateral vibrations with no success.			
Drill Strings										
BHA #4 , PRODUCTION - CURVE/LATERAL										
Bit Run			Drill Bit			Bit Type			Make	

4 8 1/2, DD506TSX, 5337347				PDC				GE/BAKER HUGHES													
Nozzles (1/32") 12/12/12/14/14/14		Bit Total Fluid Area (nozzles) (in²) 0.78		IADC Bit Dull -----		Hours Drilled By Bit (hr) 24.50		Depth Drilled By Bit (ft) 2,683.00													
BHA Drilling Time (hr) 24.50		BHA Depth Drilled (ft) 2,683.00		BHA ROP (ft/hr) 109.5		Depth In (ftKB) 8,375.0		Depth Out (ftKB) 11,058.0													
Drill String Components																					
Jts	Item Des		OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make												
240	DRILL PIPE		5	4.50	10,848.80	11,058.00	211,551.6	213	RIG												
1	SUB - FILTER		6 11/16	3.19	4.17	209.20		2	GE/BAKER HUGHES												
3	DRILL PIPE		5	4.50	90.00	205.03	1,755.0	2	RIG												
1	MOTOR - STABILIZER SLEEVE		6.65	2.25	43.24	115.03		0	GE/BAKER HUGHES												
1	SUB - SHOCK		6.96	3.00	22.66	71.79		0	RIG												
1	STABILIZER		7.04	2.75	10.42	49.13		0	DRILLING TOOLS INTERNATIONAL												
1	RSS TOOL		6.86	2.75	12.69	38.71		0	GE/BAKER HUGHES												
1	MWD TOOL - NON-RETRIEVABLE		6.69	2.75	15.62	26.02		0	GE/BAKER HUGHES												
1	RSS TOOL		6.99	2.75	9.35	10.40		0	GE/BAKER HUGHES												
Mud Motors																					
SN		Bend Angle		Bearing Type		Lobe Config		# Stages		Lwr Defln Type		Bit To Bend									
15072694		0		NOT SEALED		7:8		6.4				0									
Sensors																					
Sensor Type			Sensor-Bit (ft)				Note														
GAMMA			12.60																		
DIRECTIONAL			22.67																		
Drilling Parameters																					
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)				
06:00	06:15	8,564.0	46.00	184.0	9	75	321.7	548	2,463.0	100.0	180	180	180	180	9.0	9.0					
06:30	07:30	8,610.0	91.00	91.0	17	75	415.9	549	2,488.0	93.0	181	181	181	181	9.0	9.0					
07:30	09:00	8,701.0	92.00	61.3	15	75	289.9	548	2,362.0	67.0	184	184	184	184	8.0	8.0					
09:15	10:45	8,793.0	88.00	58.7	15	75	268.1	549	2,340.0	60.0	183	183	183	183	8.0	8.0					
10:45	12:30	8,881.0	92.00	52.6	16	75	198.3	548	2,270.0	50.0	182	182	182	182	8.0	8.0					
12:30	13:15	8,973.0	32.00	42.7	15	75	150.9	547	2,222.0	49.0	183	183	183	183	8.0	8.0					
13:15	14:30	9,005.0	57.00	45.6	17	75	179.6	548	2,251.0	50.0	182	182	182	182	8.0	8.0					
14:30	15:45	9,062.0	90.00	72.0	21	75	283.6	548	2,355.0	86.0	178	178	178	178	10.0	10.0					
15:45	16:15	9,152.0	91.00	182.0	29	75	456.4	548	2,504.0	139.0	171	171	171	171	11.0	11.0					
16:30	16:45	9,243.0	0.00		0	30	0.0	548	1,965.0	0.0	204	204	204	204	4.0	4.0					
16:45	17:30	9,243.0	92.00	122.7	31	75	403.2	548	2,450.0	122.0	170	170	170	170	11.0	11.0					
17:45	18:00	9,335.0	10.00	40.0	27	75	167.5	548	2,199.0	70.0	187	187	187	187	9.0	9.0					
18:00	18:30	9,345.0	81.00	162.0	33	75	442.1	548	2,473.0	130.0	182	182	182	182	10.0	10.0					
18:45	19:15	9,426.0	92.00	184.0	29	61	382.1	649	3,101.0	128.0	177	177	177	177	11.0	11.0					
19:30	20:00	9,518.0	87.00	174.0	31	40	392.0	653	3,111.0	132.0	175	175	175	175	11.0	11.0					
20:15	20:30	9,605.0	90.00	360.0	43	55	658.0	649	3,377.0	230.0	162	162	162	162	14.0	14.0					
20:45	21:00	9,695.0	91.00	364.0	32	40	560.3	653	3,388.0	190.0	163	163	163	163	13.0	13.0					
21:15	21:30	9,786.0	90.00	360.0	35	40	591.9	653	3,420.0	197.0	160	160	160	160	14.0	14.0					
21:45	22:30	9,876.0	90.00	120.0	38	40	377.6	653	3,227.0	129.0	168	168	168	168	12.0	12.0					
22:30	23:00	9,966.0	91.00	182.0	42	43	542.9	653	3,392.0	199.0	164	164	164	164	14.0	14.0					
23:00	23:30	10,057.0	92.00	184.0	44	50	569.1	653	3,418.0	192.0	161	161	161	161	15.0	15.0					
23:30	00:00	10,149.0	88.00	176.0	45	50	547.0	653	3,396.0	181.0	161	161	161	161	15.0	15.0					
00:00	00:30	10,237.0	91.00	182.0	45	50	555.0	653	3,404.0	182.0	161	161	161	161	15.0	15.0					
00:30	01:15	10,328.0	100.00	133.3	45	50	526.8	653	3,404.0	170.0	161	161	161	161	14.0	14.0					
01:15	01:45	10,428.0	82.00	164.0	45	50	520.6	653	3,398.0	168.0	162	162	162	162	14.0	14.0					
01:45	04:15	10,510.0	360.00	144.0	45	50	520.6	653	3,398.0	144.0	162	162	162	162	14.0	14.0					
04:15	04:45	10,870.0	0.00		0	50	520.6	653	3,398.0	0.0	162	162	162	162	14.0	14.0					
04:45	06:00	10,870.0	188.00	150.4	45	50	520.6	653	3,398.0	150.0	162	162	162	162	14.0	14.0					
Hydraulic Calculations																					
Dens Mud (lb/gal)		ECD End (lb/gal)		Bit Hydraulic Power (hp)		HP/Area (hp/in²)		Jet Vel (ft/s)		Bit dP (psi)		Min Open Hole AV (ft/min)		Max Open Hole AV (ft/min)		Vol DrillString (bbl)		Vol Bit to Shoe (bbl)		Vol Shoe to Top (bbl)	
8.40		8.68		207.9		3.7		267.8		545.7		18.3		705.4		215.99		193.11		357.52	
Mud Checks																					
Time		Mud Company				Type		Depth (ftKB)		Density (lb/gal)		Funnel Viscosity (s/qt)			T Flowline (° F)						
1/4/2023 23:00		PIONEER DRILLING FLUIDS				OIL BASE		10,100.0		8.40		50			117.0						
pV (cP)		YP (lbf/100ft²)		Vis 3rpm		Vis 6rpm		Filtrate (mL/30min)		HTHP Filtrate (mL/30min)			HTHP Temperature (° F)			HTHP Pressure (psi)					
12.0		7.000		5		6		0.0		8.0			200.0			500.0					
Solids (%)			Low Gravity Solids (%)					Sand (%)		MBT (lb/bbl)			Pm (mL/mL)			Pf (mL/mL)					
6.0			3.2					0.0		0.0			0.000			0.0					
Chlorides (mg/L)			Calcium (mg/L)			CaCl (ppm)			Oil Water Ratio			Electric Stab (V)			Lime (lb/bbl)			pH			
27,000			4,000.000			0			73.4/26.6			479.0			1.9			0.0			
Gel 10 sec (lbf/100ft²)					Gel 10 min (lbf/100ft²)					Gel 30 min (lbf/100ft²)											
7.000					11.000					13.000											
Comment																					

Recommended Fluid Treatment: MW 8.4 ppg. Diesel at 7.13 BPH. Water at 2.68 BPH. Treatment: 1 ppb Tone to maintain rheologies, 1 ppb Lime to increase Alkalinity, 2 ppb Mul to increase es, 1 ppb LEM to maintain 6/3 rpm, 0.5 ppb Gilsonite & Soltex to maintain HTHP & shale stability.

Drilling Fluid Activity Last 24 Hrs: Building 225 bbl batches of OBM slurry as needed for volume in MT2. Seepage seen when drilling through sprayberry at 8,700' lowered MW t/ 8.4ppg pumped 20 bbl 15ppd LCM sweep t/ mitigate seepage

Rig Activity Last 24 Hours: TIH, Drilled curve f/ 8,375' KOP t/ 9,475' LP. Drilled lateral f/ 9,476' t/ 10,100'. Drilling parameters: ROP- 200', WOB-45K, Rotary- 100 RPM, Bit- 181 RPM, Tq- 11 KLB-Ft, Diff- 600 PSI. P/U 215k, S/O 185k, ROT 205K. Lithology @ 9,970' 100% SH, TR% LS. Ftg Drilled Last 24hrs: 1,725'. Currently drilling lateral at time of report.

Last BOP Test				
Date	Test Type	Item Tested	Next Test Date	Com
12/29/2022 14:15	BOP	BOP'S, 12/29/2022 13:00	1/19/2023 14:15	Full Test BOPs

Leak Off and Formation Integrity Tests		
Test Type	Depth (ftKB)	Dens Fluid (lb/gal)
FORMATION INTEGRITY	2,016.0	12.51
FORMATION INTEGRITY	6,950.0	9.55

Casing Pressure Test						
Test Type	Test Subtype	Date	Item Tested	Failed?	Time (min)	P (psi)
CASING	STANDARD	11/17/2022 17:30	SURFACE, 2,016.7ftKB	No	30.00	1,000.0
CASING	STANDARD	1/3/2023 01:00	INTERMEDIATE, 6,950.0ftKB	No	30.00	2,500.0

Kick Offs & Key Depths			
Date	Type	Top Depth (ftKB)	Depth Top (TVD) (ftKB)
1/4/2023 02:15	KICK OFF	8,375.0	8,273.4
1/4/2023 19:00	HEEL	9,475.0	8,904.9

Casing Strings							
Description	Set Depth (ftKB)	Set Depth (TVD) (ftKB)	OD (in)	Grade	Wt/Len (lb/ft)	Top Thread	P LeakOff (psi)
CONDUCTOR	105.0	105.0	20	H40	78.67		
SURFACE	2,016.7	2,015.0	13 3/8	J55	54.50	BTC	1,308.6
INTERMEDIATE	6,950.0	6,848.5	9 5/8	L80-IC	40.00	BTC	3,398.9

Gas Emissions - Flare					
Type	Method	Dur (Min)	Amount	Units	Com

No Data

Job Supply Amounts								
Supply Item Des	Type	Unit Label	Received	Consumed	Returned	Note	Cum On Loc	Cum Consumed
DIESEL	MUD	GAL	22000	14696			21,902	22051
DIESEL	FUEL	GAL	0	0		Winter Tank	19,990	0
WATER	FRESH	BBL	0	0		Initial Reading: 77,656 Final Reading: 77,656	0	12392
DIESEL	FUEL	GAL		2373			9,161	17892

Mud Additive Amounts							
Des	Type	Units	Rec	Consumed	On Loc	Cum Cons	
BARITE - BULK	WEIGHTING MATERIAL	TON	18.94	3.94	39.02	20	
CALCIUM CHLORIDE	CALCIUM CHLORIDE	LB		65	235.0	101	
DD LEM	LOW END MODIFIER	GAL		425	825.0	550	
DDF MUL	ALL IN ONE EMULSIFIER	GAL		300	375.0	725	
DD TONE	ORGANOPHILLIC CLAY	SACK		91	239.0	101	
LIME	ALKALINITY CONTROL	SACK		80	110.0	97	
SOLTEX	FILTRATE CONTROL	LB		16	55.0	187	
XMP GILSONITE	FILTRATE CONTROL	LB		17	90.0	40	
CALCIUM CARBONATE FINE	LOST CIRCULATION	LB		8	63.0	8	
CALCIUM CARBONATE MEDIUM	LOST CIRCULATION	LB		8	63.0	8	
ALUMINUM STERATE	DEFOAMER	LB	5	5	0.0	5	
PRO SWEEP AID	LOST CIRCULATION	LB		30	210.0	30	
TRANSPORTATION	MISCELLANEOUS	EA	1	1	0.0	3	

Pump Operations						
Pump #	Make	Model	Liner Size (in)	Stroke (in)	Vol/Stk (bbl/stk)	P Max (psi)
1	BOMCO	F1600	5 1/2	12.00	0.088	7,500.0
2	BOMCO	F1600	5 1/2	12.00	0.088	7,500.0
3	BOMCO	F1600	5 1/2	12.00	0.088	7,500.0

Pump Checks						
Pump #	Depth (ftKB)	Time	P (psi)	Strokes (spm)	Q Flow (gpm)	Eff (%)
1	9,333.0	1/5/2023 03:22	200.0	20	70	95
2	9,333.0	1/5/2023 03:22	180.0	20	70	95
1	9,333.0	1/5/2023 03:22	265.0	30	106	95
2	9,333.0	1/5/2023 03:22	260.0	30	106	95
1	9,333.0	1/5/2023 03:23	345.0	40	141	95
2	9,333.0	1/5/2023 03:23	340.0	40	141	95

Deviation Surveys		
Date	Description	Job



11/10/2022 01:30			AS DRILL SURVEY		ODR, 11/9/2022 22:30		
Survey Data - All surveys for 24 hr reporting period							
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)
8,585.00	19.60	163.33	8,479.22	153.48	-387.14	-909.86	9.84
8,675.00	28.53	164.98	8,561.32	190.12	-422.43	-899.94	9.95
8,765.00	35.11	163.69	8,637.75	237.53	-468.08	-887.09	7.35
8,856.00	44.27	163.02	8,707.70	295.52	-523.69	-870.42	10.08
8,946.00	52.38	161.65	8,767.49	362.56	-587.67	-850.00	9.08
9,037.00	60.91	162.36	8,817.48	438.32	-659.90	-826.56	9.40
9,127.00	72.18	166.48	8,853.26	520.71	-739.32	-804.55	13.20
9,218.00	78.88	172.41	8,876.00	608.55	-825.86	-788.49	9.69
9,308.00	81.32	168.86	8,891.48	696.89	-913.31	-774.06	4.74
9,398.00	85.63	164.12	8,901.71	786.25	-1,000.21	-753.16	7.09
9,489.00	90.29	160.85	8,904.95	877.00	-1,086.90	-725.80	6.25
9,579.00	87.45	164.90	8,906.73	966.83	-1,172.86	-699.31	5.50
9,670.00	91.18	166.58	8,907.82	1,057.80	-1,261.03	-676.90	4.50
9,760.00	87.98	167.23	8,908.47	1,147.77	-1,348.68	-656.52	3.63
9,850.00	88.56	163.30	8,911.19	1,237.71	-1,435.66	-633.64	4.41
9,941.00	89.06	165.46	8,913.08	1,328.65	-1,523.28	-609.14	2.44
10,031.00	89.52	167.19	8,914.20	1,418.64	-1,610.71	-587.87	1.99
10,122.00	89.61	166.65	8,914.89	1,509.62	-1,699.35	-567.28	0.60
10,212.00	89.55	166.35	8,915.55	1,599.61	-1,786.86	-546.27	0.34
10,302.00	89.76	166.06	8,916.09	1,689.61	-1,874.26	-524.81	0.40
10,393.00	90.35	165.96	8,916.00	1,780.61	-1,962.56	-502.81	0.66
10,483.00	90.66	166.42	8,915.21	1,870.60	-2,049.96	-481.32	0.62
10,574.00	89.58	166.12	8,915.02	1,961.60	-2,138.36	-459.73	1.23
10,664.00	89.61	165.02	8,915.66	2,051.59	-2,225.51	-437.30	1.22
10,754.00	91.06	164.70	8,915.13	2,141.58	-2,312.39	-413.79	1.65
10,844.00	89.92	164.32	8,914.36	2,231.54	-2,399.11	-389.76	1.34
Formations							
Formation Name		Prog Top Override (TVD SS) (ft(elv))		Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)
268_5_SPBY_L_A1		-5,987.0			8,980.0	9,026.0	8,812.0
268_5_SPBY_L_A2		-6,023.0			9,016.0	9,077.0	8,835.4
268_5_SPBY_L_A3		-6,108.0			9,101.0	9,155.0	8,861.4
268_6_SPBY_L_B1/JO MILL		-6,262.0			9,255.0	9,355.0	8,897.7
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE		-6,321.0			9,314.0	9,409.0	8,902.5
PBHL/TD		-5,970.0			8,963.0		
269_0_DEAN		-6,633.0			9,626.0		
270_0_WFMP_A1		-6,802.0			9,795.0		
275_0_WFMP_B1		-7,009.0			10,002.0		
276_0_WFMP_B2		-7,031.0			10,024.0		
278_0_WFMP_B3		-7,085.0			10,078.0		
280_0_WFMP_C1		-7,175.0			10,168.0		
282_0_WFMP_C2		-7,275.0			10,268.0		
292_0_WFMP_D		-7,701.0			10,694.0		
304_0_STRAWN		-8,065.0			11,058.0		
Daily Contacts							
Job Contact		Title		Office	Mobile	Email	
JACKSON, AUSTIN, ENGINEER		ENGINEER		972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM	
COX, BRYAN, ENGINEER		ENGINEER		972-969-5717	361-318-4212	BRYAN.COX@PXD.COM	
KUMAR, DEV, ENGINEER		ENGINEER			469-865-6956	DEV.KUMAR@PXD.COM	
POLYA, JOE, AREA DRILLING SUPERINTENDENT		AREA DRILLING SUPERINTENDENT		432-413-6147	432-352-3155	JOE.POLYA@PXD.COM	
GARZA, JOHN, ENGINEER		ENGINEER			469-286-7746	JOHN.GARZA@PXD.COM	
VOGEL, WILLIS, SUPERINTENDENT		SUPERINTENDENT			432-301-6784	WILLIS.VOGEL@PXD.COM	
BROWN, KEITH, SUPERINTENDENT		SUPERINTENDENT		972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM	
DOYLE, ANTHONY, WELLSITE SUPERVISOR		WELLSITE SUPERVISOR			318-452-0523	ANTHONY.DOYLE@PXD.COM	
HENZE, BRENDON, WELLSITE SUPERVISOR		WELLSITE SUPERVISOR			361-935-5507	BRENDON.HENZE@PXD.COM	
LIGHTSEY, WADE, MUD ENGINEER		MUD ENGINEER			210-834-7068	WADE.LIGHTSEY@PXD.COM	
RIG-ENSIGN 125, RIG PHONE		RIG PHONE		432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM	
GALLAGHER, JEFFERY, WELLSITE SUPERVISOR		WELLSITE SUPERVISOR			318-282-4788	JEFFERY.GALLAGHER@PXD.COM	
Personnel Log							
Company							Count
PIONEER NATURAL RESOURCES USA INC							2
ENSIGN UNITED STATES DRILLING S W INC							13
BAKER HUGHES OILFIELD OPERATIONS INC							2
GISLER BROTHERS LOGGING CO INC							2
STALLION SOLIDS CONTROL INC							1

ENSIGN 125

Accept:

12/29/2022

Release:

Days Since LTI:

883.00

Days Since RI:

883.00

PERMIAN ASSET TEAM

Job:

ODR

Report Date:

01/06/2023

Report #:

11

DFS:

9

AFE #:

9023600

Total AFE + Sup:

\$3,472,933.43

Daily Field Est. (Cost):

\$143,063.07

Daily Drilling Report

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)				
SSN ID00034024		Property Sub	KB-Grd (ft) 25.00		Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022		TD Date
Jobs											
Responsible Grp 2				Responsible Grp 3		Job Type	Start Date		End Date	Job Status	
DRL ENG - JOHN GARZA				AREA TEAM 2		ODR	11/9/2022 22:30			IN PROGRESS	
Job Dates (ex. Estimated Pad Release, TXRRC Calls)											
Type		Subtype			Date		Note				
MILESTONE		ESTIMATED PAD RELEASE			2/5/2023		1st Production of a 5 well pad, Batch Drilling.				
Daily Operations											
Footage/Meterage (ft) 955.00		Drilling Hours 7.00	% Rotating Time 100.00		End Depth (ftKB) 12,013.0	Target Depth (ftKB) 19,619.0		Daily Field Est Total \$143,063.07		Cum Field Est To Date \$1,992,322.07	
24 HR ROP (ft/hr) 136.4	Circulating Hours	% Sliding Time 0.00	End Depth (TVD) (ftKB) 8,905.1		Target Depth Depth (TVD) (ftKB) 8,963.1		Daily Mud Field Est Total \$11,738.90		Cum Mud Field Est \$81,640.12	Total AFE + Sup \$3,472,933.43	
Daily Goal Description DRILLED FEET			Daily Goal - Last 24 3,000.0			Daily Goal - Next 24 3,000.0			Goal Comments Goal Not Met		
Backbuild Yes	Lateral Inclination	Last Casing String INTERMEDIATE, 6,950.0ftKB					Next Casing String PROPOSED PRODUCTION, 19,621.0ftKB				
Avg Connection Gas 790.00		Avg Trip Gas 0.00		Avg Background Gas 715.00		Max Connection Gas 995.00		Max Trip Gas 0.00		Max Drill Gas 974.00	
Operations Summary Drill Prouction Lateral T/ 11,058' T/ 11863'; TOO H due to RSS not maintaining hole direction, possibly due to excessive shock and vibe from 7" tomax tool, Change BHA & TIH, Drill F/11863 T/12,013' (INC - .92.2°, AZI - 171.28°, Above - 4.5', Left - 9.89', AVG DLS -3.1)											
Operations Next Report Period Drill Prouction Lateral T/ 15,013'											
Operations At Report Time Drill Production Lateral @ 12,013'											
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 100%, Prod Lat- 15.60%											
Time Log											
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com		Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #
06:00	4.75	10:45	PROD, DRL LAT	DRL	NORMAL	Drill Production Lateral F/11,058' T/11,863' ( 805' @ 169' fph). Pumping @ 650 GPM w/3,500 psi, Rotating @ 50RPM w/14-15K torque, 40-45K WOB and 575psi Diff. ***Control drill and adjust parameters and try to mitigate shock and vibe, tool started giving 5-7 degree doglegs and didnt seam to be formation push, last survey had came up to 97 degrees, decision was made to TOO H due VSS caused from the 7 degree tomax creating comms issues with the RSS steering head***		11,058.0	11,863.0		
10:45	1.25	12:00	PROD, DRL LAT	CIRC	NORMAL	Circulate hole clean		11,863.0	11,863.0	1.25	4
12:00	0.25	12:15	PROD, DRL LAT	FLOW_CHK	NORMAL	Flow Check Well (static)		11,863.0	11,863.0	0.25	4
12:15	5	17:15	PROD, DRL LAT	TOOH_ELEV	NORMAL	TOOH F/ 11,863' T/ BHA, monitoring well on trip tank, hole taking proper fill		11,863.0	11,863.0	5.00	4
17:15	0.25	17:30	PROD, DRL LAT	SFTY	NORMAL	PJSM on changing out tomax/ bit/ flex		11,863.0	11,863.0	0.25	4
17:30	1	18:30	PROD, DRL LAT	LD_DIR	NORMAL	L/D RSS assembly		11,863.0	11,863.0	1.00	4
18:30	0.5	19:00	PROD, DRL LAT	RIG_SVC	NORMAL	Rig Service		11,863.0	11,863.0	0.50	4
19:00	0.5	19:30	PROD, DRL LAT	SFTY	NORMAL	PJSM on picking up BHA/ Clean Rig Floor		11,863.0	11,863.0	0.50	4
19:30	1.5	21:00	PROD, DRL LAT	PU_DIR	NORMAL	P/U RSS assembly		11,863.0	11,863.0	1.50	4
21:00	2.75	23:45	PROD, DRL LAT	TIH_ELEV	NORMAL	TIH F/ BHA T/ 4200', monitoring well on trip tank, hole displacing properly		11,863.0	11,863.0	2.75	4
23:45	0.5	00:15	PROD, DRL LAT	HDL_ROT HD	NORMAL	Pull Trip nipple and install rotating head		11,863.0	11,863.0	0.50	4
00:15	3.5	03:45	PROD, DRL LAT	TIH_ELEV	NORMAL	TIH F/ 4200'T/ 11863', monitoring well on trip		11,863.0	11,863.0	3.50	4

						tank, hole displacing properly				
03:45	2.25	06:00	PROD, DRL LAT	DRL	NORMAL	Drill Production lateral F/ 11,863' T/ 12,013' (150' @ 66 FPH), 650 GPMs, 100 RPM, 40K WOB, 3500 SPP, 14-15K torque ****Downlink to gravity steer mode once on bottom to correct 97 degree inc****	11,863.0	12,013.0		

Interval Problems

DIRECTIONAL, 11,863.0ftKB, 1/4/2023 19:00

Ref #	Dur (hr)	Exclude From Problem Time Calcs?	SubType	Problem Description	Est Cost OR (Cost)	Accountable Party	Comment
3	15.75	Yes	DIRECTIONAL CONTROL	EQUIPMENT		BAKER HUGHES OILFIELD OPERATIONS INC	Control drilling due to lateral vibrations. Attempted different parameters to mitigate lateral vibrations with no success.

DIRECTIONAL, 11,863.0ftKB, 1/5/2023 10:45

Ref #	Dur (hr)	Exclude From Problem Time Calcs?	SubType	Problem Description	Est Cost OR (Cost)	Accountable Party	Comment
4	17.00	No	ROTARY STEERABLE	TROUBLESHOOTING - DOWNHOLE EQUIPMENT		TOMAX DRILLING TECHNOLOGY LLC	TOOH due to RSS not maintaining hole direction, possibly due to excessive shock and vibe from 7" tomax tool, Change BHA & TIH

Drill Strings

BHA #4 , PRODUCTION - CURVE/LATERAL

Bit Run	Drill Bit	Bit Type	Make
4	8 1/2, DD506TSX, 5337347	PDC	GE/BAKER HUGHES
Nozzles (1/32")	Bit Total Fluid Area (nozzles) (in²)	IADC Bit Dull	Hours Drilled By Bit (hr)
12/12/12/14/14/14	0.78	1-1-WT-S-X-0-NO-DTF	31.25
BHA Drilling Time (hr)	BHA Depth Drilled (ft)	BHA ROP (ft/hr)	Depth In (ftKB)
31.25	3,488.00	111.6	8,375.0
			Depth Out (ftKB)
			11,863.0

Drill String Components

Jts	Item Des	OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make
259	DRILL PIPE	5	4.50	11,653.80	11,863.00	227,249.1	229	RIG
1	SUB - FILTER	6 11/16	3.19	4.17	209.20		2	GE/BAKER HUGHES
3	DRILL PIPE	5	4.50	90.00	205.03	1,755.0	2	RIG
1	MOTOR - STABILIZER SLEEVE	6.65	2.25	43.24	115.03		0	GE/BAKER HUGHES
1	SUB - SHOCK	6.96	3.00	22.66	71.79		0	RIG
1	STABILIZER	7.04	2.75	10.42	49.13		0	DRILLING TOOLS INTERNATIONAL
1	RSS TOOL	6.86	2.75	12.69	38.71		0	GE/BAKER HUGHES
1	MWD TOOL - NON-RETRIEVABLE	6.69	2.75	15.62	26.02		0	GE/BAKER HUGHES
1	RSS TOOL	6.99	2.75	9.35	10.40		0	GE/BAKER HUGHES

Mud Motors

SN	Bend Angle	Bearing Type	Lobe Config	# Stages	Lwr Defln Type	Bit To Bend
15072694	0	NOT SEALED	7:8	6.4		0

Sensors

Sensor Type	Sensor-Bit (ft)	Note
GAMMA	12.60	
DIRECTIONAL	22.67	

Drilling Parameters

Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)
06:00	10:45	11,058.0	805.00	169.5	45	50	520.6	653	3,398.0	160.0	162	162	162	162	14.0	14.0	

BHA #5 , PRODUCTION - LATERAL

Bit Run	Drill Bit	Bit Type	Make
5	8 1/2, DD506TSX, 5372111	PDC	GE/BAKER HUGHES
Nozzles (1/32")	Bit Total Fluid Area (nozzles) (in²)	IADC Bit Dull	Hours Drilled By Bit (hr)
12/12/12/14/14/14	0.78	-----	2.25
BHA Drilling Time (hr)	BHA Depth Drilled (ft)	BHA ROP (ft/hr)	Depth In (ftKB)
2.25	150.00	66.7	11,863.0
			Depth Out (ftKB)
			12,013.0

Drill String Components

Jts	Item Des	OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make
262	DRILL PIPE	5	3.83	11,805.41	12,013.00	230,205.5	230	RIG
1	SUB - FILTER	6 3/4	2.75	4.17	207.59		0	GE/BAKER HUGHES
3	DRILL PIPE	5	3.83	90.00	203.42		0	RIG
1	MOTOR - STABILIZER SLEEVE	4.778	3.25	43.00	113.42		0	GE/BAKER HUGHES
1	SUB - SHOCK	6 3/4	2.75	17.24	70.42		0	TOMAX
1	DRILL COLLAR - PONY	6.96	3.00	9.98	53.18		0	GE/BAKER HUGHES
1	STABILIZER	7.04	2.75	4.84	43.20		0	DRILLING TOOLS INTERNATIONAL
1	RSS TOOL	6.86	2.75	12.38	38.36		0	GE/BAKER HUGHES
1	MWD TOOL - NON-RETRIEVABLE	6.69	2.75	15.63	25.98		0	GE/BAKER HUGHES
1	RSS TOOL	6.99	2.75	9.34	10.35		0	GE/BAKER HUGHES

Mud Motors

SN	Bend Angle	Bearing Type	Lobe Config	# Stages	Lwr Defln Type	Bit To Bend
15013762	0	NOT SEALED	7:8	6.4		0

Sensors																		
Sensor Type					Sensor-Bit (ft)					Note								
GAMMA					12.60													
DIRECTIONAL					22.67													
Drilling Parameters																		
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)	
03:45	06:00	11,863.0	150.00	66.7	20	50	285.0	625	3,141.0	50.0	200	225	170	200	11.0	6.0		
Hydraulic Calculations																		
Dens Mud (lb/gal)		ECD End (lb/gal)	Bit Hydraulic Power (hp)		HP/Area (hp/in²)	Jet Vel (ft/s)		Bit dP (psi)	Min Open Hole AV (ft/min)		Max Open Hole AV (ft/min)		Vol DrillString (bbl)	Vol Bit to Shoe (bbl)		Vol Shoe to Top (bbl)		
8.40		8.71	182.2		3.2	256.3		499.9	17.5		675.2		170.15	237.92		357.52		
Mud Checks																		
Time		Mud Company				Type		Depth (ftKB)		Density (lb/gal)		Funnel Viscosity (s/qt)			T Flowline (° F)			
1/5/2023 22:00		PIONEER DRILLING FLUIDS				OIL BASE		11,863.0		8.40		56						
pV (cP)	YP (lbf/100ft²)		Vis 3rpm	Vis 6rpm	Filtrate (mL/30min)		HTHP Filtrate (mL/30min)		HTHP Temperature (° F)		HTHP Pressure (psi)							
12.0	9.000		5	6	0.0		8.4		200.0		500.0							
Solids (%)		Low Gravity Solids (%)				Sand (%)		MBT (lb/bbl)		Pm (mL/mL)		Pf (mL/mL)						
6.0		3.2				0.0		0.0		0.000		0.0						
Chlorides (mg/L)			Calcium (mg/L)			CaCl (ppm)		Oil Water Ratio		Electric Stab (V)			Lime (lb/bbl)		pH			
24,000			4,000.000			0		74.5/25.5		511.0			2.2		0.0			
Gel 10 sec (lbf/100ft²)					Gel 10 min (lbf/100ft²)					Gel 30 min (lbf/100ft²)								
8.000					14.000					16.000								
Comment																		
Recommended Fluid Treatment: MW 8.4 ppg. Diesel at 7.13 BPH. Water at 2.68 BPH. Treatment: 1 ppb Tone to maintain rheologies, 1 ppb Lime to increase Alkalinity, 2 ppb Mul to increase es, 1 ppb LEM to maintain 6/3 rpm, 0.5 ppb Gilsonite & Soltex to maintain HTHP & shale stability.																		
Drilling Fluid Activity Last 24 Hrs:Building 225 bbl batches of OBM slurry as needed for volume in MT2. Circ hole clean prior to trip. Monitor well on trip tank during tripping ops. Rec 17,130 gal mud diesel. Rec load of OBM chemicals. Rec 16-170 mesh screens.																		
Rig Activity Last 24 Hours:Drilled lateral f/ 10,100' t/ 11,863'. Circ hole clean flow checked well was static. POOH due t/ shock/vibe/steering. C/O BHA. Shallow test RSS, TIH. Drilling parameters: ROP- 150', WOB-50K, Rotary;50 RPM, Bit- 181 RPM, Tq- 16 KLB-Ft, Diff- 550 PSI. P/U 220k, S/O 185k, ROT 205K. Lithology @ 11,863' 100% SH, TR% LS. Ftg Drilled Last 24hrs: 1,763'. Currently TIH at time of report.																		
Last BOP Test																		
Date			Test Type		Item Tested					Next Test Date				Com				
12/29/2022 14:15			BOP		BOP'S, 12/29/2022 13:00					1/19/2023 14:15				Full Test BOPs				
Leak Off and Formation Integrity Tests																		
Test Type								Depth (ftKB)				Dens Fluid (lb/gal)						
FORMATION INTEGRITY								2,016.0				12.51						
FORMATION INTEGRITY								6,950.0				9.55						
Casing Pressure Test																		
Test Type		Test Subtype		Date			Item Tested					Failed?		Time (min)		P (psi)		
CASING		STANDARD		11/17/2022 17:30			SURFACE, 2,016.7ftKB					No		30.00		1,000.0		
CASING		STANDARD		1/3/2023 01:00			INTERMEDIATE, 6,950.0ftKB					No		30.00		2,500.0		
Kick Offs & Key Depths																		
Date				Type			Top Depth (ftKB)				Depth Top (TVD) (ftKB)							
1/4/2023 02:15				KICK OFF			8,375.0				8,273.4							
1/4/2023 19:00				HEEL			9,475.0				8,904.9							
Casing Strings																		
Description		Set Depth (ftKB)			Set Depth (TVD) (ftKB)			OD (in)		Grade		Wt/Len (lb/ft)		Top Thread		P LeakOff (psi)		
CONDUCTOR		105.0			105.0			20		H40		78.67						
SURFACE		2,016.7			2,015.0			13 3/8		J55		54.50		BTC		1,308.6		
INTERMEDIATE		6,950.0			6,848.5			9 5/8		L80-IC		40.00		BTC		3,398.9		
Gas Emissions - Flare																		
Type			Method			Dur (Min)			Amount			Units			Com			
No Data																		
Job Supply Amounts																		
Supply Item Des		Type	Unit Label	Received	Consumed	Returned	Note					Cum On Loc		Cum Consumed				
DIESEL		FUEL	GAL	4771	1549							12,383		19441				
DIESEL		MUD	GAL	9826	13947							17,781		35998				
WATER		FRESH	BBL	0	0		nitial Reading: 77,656 Final Reading: 77,656					0		12392				
Mud Additive Amounts																		

Des			Type	Units	Rec	Consumed	On Loc	Cum Cons
TRANSPORTATION			MISCELLANEOUS	EA	1	1	0.0	4
BARITE - BULK			WEIGHTING MATERIAL	TON		5	34.02	25
DD LEM			LOW END MODIFIER	GAL	550	275	1,100.0	825
DDF MUL			ALL IN ONE EMULSIFIER	GAL	1100	100	1,375.0	825
DD TONE			ORGANOPHILIC CLAY	SACK	100	9	330.0	110
LIME			ALKALINITY CONTROL	SACK	100	30	180.0	127
SOLTEX			FILTRATE CONTROL	LB	40	15	80.0	202
XMP GILSONITE			FILTRATE CONTROL	LB	50	12	128.0	52
CALCIUM CARBONATE FINE			LOST CIRCULATION	LB		8	55.0	16
CALCIUM CARBONATE MEDIUM			LOST CIRCULATION	LB		8	55.0	16
PRO SWEEP AID			LOST CIRCULATION	LB		30	180.0	60
Pump Operations								
Pump #	Make	Model	Liner Size (in)	Stroke (in)	Vol/Stk (bbl/stk)		P Max (psi)	
1	BOMCO	F1600	5 1/2	12.00	0.088		7,500.0	
2	BOMCO	F1600	5 1/2	12.00	0.088		7,500.0	
3	BOMCO	F1600	5 1/2	12.00	0.088		7,500.0	
Pump Checks								
Pump #	Depth (ftKB)		Time	P (psi)	Strokes (spm)	Q Flow (gpm)		Eff (%)
No Data								
Deviation Surveys								
Date		Description			Job			
11/10/2022 01:30		AS DRILL SURVEY			ODR, 11/9/2022 22:30			
Survey Data - All surveys for 24 hr reporting period								
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	
11,116.00	89.55	165.09	8,916.29	2,503.49	-2,661.58	-318.42	0.20	
11,206.00	90.32	164.76	8,916.39	2,593.47	-2,748.48	-295.01	0.93	
11,296.00	90.81	165.47	8,915.51	2,683.46	-2,835.46	-271.89	0.96	
11,386.00	89.92	165.54	8,914.93	2,773.45	-2,922.59	-249.37	0.99	
11,477.00	90.78	167.19	8,914.38	2,864.45	-3,011.02	-227.92	2.04	
11,567.00	90.10	160.45	8,913.68	2,954.33	-3,097.40	-202.85	7.53	
11,658.00	87.82	164.25	8,915.34	3,045.12	-3,184.08	-175.27	4.87	
11,748.00	92.20	171.28	8,915.32	3,134.99	-3,271.96	-156.22	9.20	
Formations								
Formation Name			Prog Top Override (TVD SS) (ft(elv))	Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)	
268_5_SPBY_L_A1			-5,987.0		8,980.0	9,026.0	8,812.0	
268_5_SPBY_L_A2			-6,023.0		9,016.0	9,077.0	8,835.4	
268_5_SPBY_L_A3			-6,108.0		9,101.0	9,155.0	8,861.4	
268_6_SPBY_L_B1/JO MILL			-6,262.0		9,255.0	9,355.0	8,897.7	
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE			-6,321.0		9,314.0	9,409.0	8,902.5	
ILP			-5,920.0		8,913.0			
PBHL/TD			-5,970.0		8,963.0			
269_0_DEAN			-6,633.0		9,626.0			
270_0_WFMP_A1			-6,802.0		9,795.0			
275_0_WFMP_B1			-7,009.0		10,002.0			
276_0_WFMP_B2			-7,031.0		10,024.0			
278_0_WFMP_B3			-7,085.0		10,078.0			
280_0_WFMP_C1			-7,175.0		10,168.0			
282_0_WFMP_C2			-7,275.0		10,268.0			
292_0_WFMP_D			-7,701.0		10,694.0			
304_0_STRAWN			-8,065.0		11,058.0			
Daily Contacts								
Job Contact			Title	Office	Mobile	Email		
JACKSON, AUSTIN, ENGINEER			ENGINEER	972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM		
COX, BRYAN, ENGINEER			ENGINEER	972-969-5717	361-318-4212	BRYAN.COX@PXD.COM		
KUMAR, DEV, ENGINEER			ENGINEER		469-865-6956	DEV.KUMAR@PXD.COM		
POLYA, JOE, AREA DRILLING SUPERINTENDENT			AREA DRILLING SUPERINTENDENT	432-413-6147	432-352-3155	JOE.POLYA@PXD.COM		
GARZA, JOHN, ENGINEER			ENGINEER		469-286-7746	JOHN.GARZA@PXD.COM		
VOGEL, WILLIS, SUPERINTENDENT			SUPERINTENDENT		432-301-6784	WILLIS.VOGEL@PXD.COM		
BROWN, KEITH, SUPERINTENDENT			SUPERINTENDENT	972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM		
DOYLE, ANTHONY, WELLSITE SUPERVISOR			WELLSITE SUPERVISOR		318-452-0523	ANTHONY.DOYLE@PXD.COM		
HENZE, BRENDON, WELLSITE SUPERVISOR			WELLSITE SUPERVISOR		361-935-5507	BRENDON.HENZE@PXD.COM		
LIGHTSEY, WADE, MUD ENGINEER			MUD ENGINEER		210-834-7068	WADE.LIGHTSEY@PXD.COM		
RIG-ENSIGN 125, RIG PHONE			RIG PHONE	432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM		
GALLAGHER, JEFFERY, WELLSITE SUPERVISOR			WELLSITE SUPERVISOR		318-282-4788	JEFFERY.GALLAGHER@PXD.COM		
Personnel Log								
Company								Count
PIONEER NATURAL RESOURCES USA INC								2
ENSIGN UNITED STATES DRILLING S W INC								13
BAKER HUGHES OILFIELD OPERATIONS INC								2

GISLER BROTHERS LOGGING CO INC	2
STALLION SOLIDS CONTROL INC	1



ENSIGN 125

Accept:12/29/2022

Release:

Days Since LTI:884.00

Days Since RI:884.00

Daily Drilling Report

PERMIAN ASSET TEAM

Job:ODR

Report Date:01/07/2023

Report #:12

Dfs:10

Afe #:9023600

Total Afe + Sup:\$3,472,933.43

Daily Field Est. (Cost):\$136,391.57

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)				
SSN ID00034024		Property Sub	KB-Grd (ft) 25.00		Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022		TD Date
Jobs											
Responsible Grp 2			Responsible Grp 3			Job Type	Start Date		End Date	Job Status	
DRL ENG - JOHN GARZA			AREA TEAM 2			ODR	11/9/2022 22:30			IN PROGRESS	
Job Dates (ex. Estimated Pad Release, TXRRC Calls)											
Type		Subtype			Date		Note				
MILESTONE		ESTIMATED PAD RELEASE			2/5/2023		1st Production of a 5 well pad, Batch Drilling.				
Daily Operations											
Footage/Meterage (ft) 3,774.00		Drilling Hours 23.00	% Rotating Time 100.00		End Depth (ftKB) 15,787.0		Target Depth (ftKB) 19,619.0		Daily Field Est Total \$136,391.57		Cum Field Est To Date \$2,128,713.64
24 HR ROP (ft/hr) 164.1	Circulating Hours 1.00	% Sliding Time 0.00	End Depth (TVD) (ftKB) 8,959.3		Target Depth Depth (TVD) (ftKB) 8,963.1		Daily Mud Field Est Total \$11,631.00		Cum Mud Field Est \$93,271.12	Total AFE + Sup \$3,472,933.43	
Daily Goal Description DRILLED FEET			Daily Goal - Last 24 3,000.0			Daily Goal - Next 24 3,000.0			Goal Comments Goal Met		
Backbuild Yes	Lateral Inclination	Last Casing String INTERMEDIATE, 6,950.0ftKB					Next Casing String PRODUCTION, 19,600.0ftKB				
Avg Connection Gas 743.00		Avg Trip Gas 2,359.00		Avg Background Gas 750.00		Max Connection Gas 1,052.00		Max Trip Gas 2,359.00		Max Drill Gas 1,162.00	
Operations Summary Drill Production Lateral F/ 12,013' T/ 15,787' (INC - .89.97°, AZI - 166.96°, Above - 1.3', Left - 3.3', AVG DLS -2.57)											
Operations Next Report Period Drill Production Lateral T/ 18787'											
Operations At Report Time Drill Production Lateral @ 15,787'											
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 100%, Prod Lat- 60%											
Time Log											
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com		Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #
06:00	11	17:00	PROD, DRL LAT	DRL	NORMAL	Drill Production lateral F/ 12,013' T/ 14,032' (2019" @ 184' FPH), 650 GPMs, 100 RPM, 40K WOB, 3500 SPP, 14-15K torque		12,013.0	14,032.0		
17:00	0.5	17:30	PROD, DRL LAT	RIG_SVC	NORMAL	Rig Service		14,032.0	14,032.0		
17:30	10.5	04:00	PROD, DRL LAT	DRL	NORMAL	Drill Production lateral F/ 14032' T/ 15,568' (1,536' @ 146 FPH), 650 GPMs, 100 RPM, 40K WOB, 3500 SPP, 14-15K torque		14,032.0	15,568.0		
04:00	0.5	04:30	PROD, DRL LAT	RIG_SVC	NORMAL	Rig Service		15,568.0	15,568.0		
04:30	1.5	06:00	PROD, DRL LAT	DRL	NORMAL	Drill Production lateral F/ 15568' T/ 15787' (219' @ 146 FPH), 625 GPMs, 50 RPM, 40K WOB, 3500 SPP, 14-15K torque		15,568.0	15,787.0		
Drill Strings											
BHA #5 , PRODUCTION - LATERAL											
Bit Run 5			Drill Bit 8 1/2, DD506TSX, 5372111				Bit Type PDC		Make GE/BAKER HUGHES		
Nozzles (1/32") 12/12/12/14/14/14			Bit Total Fluid Area (nozzles) (in²) 0.78		IADC Bit Dull -----		Hours Drilled By Bit (hr) 25.25		Depth Drilled By Bit (ft) 3,924.00		
BHA Drilling Time (hr) 25.25			BHA Depth Drilled (ft) 3,924.00		BHA ROP (ft/hr) 155.4		Depth In (ftKB) 11,863.0		Depth Out (ftKB) 15,787.0		
Drill String Components											
Jts	Item Des			OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make	
262	DRILL PIPE			5	3.83	15,579.41	15,787.00	303,798.5	304	RIG	
1	SUB - FILTER			6 3/4	2.75	4.17	207.59		0	GE/BAKER HUGHES	
3	DRILL PIPE			5	3.83	90.00	203.42		0	RIG	
1	MOTOR - STABILIZER SLEEVE			4.778	3.25	43.00	113.42		0	GE/BAKER HUGHES	
1	SUB - SHOCK			6 3/4	2.75	17.24	70.42		0	TOMAX	

1	DRILL COLLAR - PONY	6.96	3.00	9.98	53.18		0	GE/BAKER HUGHES													
1	STABILIZER	7.04	2.75	4.84	43.20		0	DRILLING TOOLS INTERNATIONAL													
1	RSS TOOL	6.86	2.75	12.38	38.36		0	GE/BAKER HUGHES													
1	MWD TOOL - NON-RETRIEVABLE	6.69	2.75	15.63	25.98		0	GE/BAKER HUGHES													
1	RSS TOOL	6.99	2.75	9.34	10.35		0	GE/BAKER HUGHES													
Mud Motors																					
SN		Bend Angle		Bearing Type		Lobe Config		# Stages	Lwr Defln Type		Bit To Bend										
15013762		0		NOT SEALED		7:8		6.4				0									
Sensors																					
Sensor Type			Sensor-Bit (ft)				Note														
GAMMA			12.60																		
DIRECTIONAL			22.67																		
Drilling Parameters																					
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)				
06:00	17:00	12,013.0	2,019.00	183.5	40	80	350.0	625	3,500.0	184.0	205	230	170	205	11.0	6.0					
17:00	17:30	14,032.0	0.00		0	0	350.0	625	3,500.0	0.0	205	230	170	205	11.0	6.0					
17:30	04:00	14,032.0	1,536.00	146.3	40	50	350.0	600	3,500.0	146.0	205	230	170	205	11.0	6.0					
04:00	04:30	15,568.0	0.00		0	0	350.0	600	3,500.0	0.0	205	230	170	205	11.0	6.0					
04:30	06:00	15,568.0	219.00	146.0	40	50	350.0	600	3,500.0	146.0	205	230	170	205	11.0	6.0					
Hydraulic Calculations																					
Dens Mud (lb/gal)		ECD End (lb/gal)		Bit Hydraulic Power (hp)		HP/Area (hp/in²)		Jet Vel (ft/s)		Bit dP (psi)		Min Open Hole AV (ft/min)		Max Open Hole AV (ft/min)		Vol DrillString (bbl)		Vol Bit to Shoe (bbl)		Vol Shoe to Top (bbl)	
8.50		8.88		163.2		2.9		246.1		466.2		16.8		648.2		223.81		411.15		357.52	
Mud Checks																					
Time		Mud Company				Type		Depth (ftKB)		Density (lb/gal)		Funnel Viscosity (s/qt)			T Flowline (° F)						
1/6/2023 22:30		PIONEER DRILLING FLUIDS				OIL BASE		14,690.0		8.50		51			122.0						
pV (cP)		YP (lbf/100ft²)		Vis 3rpm		Vis 6rpm		Filtrate (mL/30min)		HTHP Filtrate (mL/30min)			HTHP Temperature (° F)			HTHP Pressure (psi)					
13.0		7.000		5		6		0.0		8.0			200.0			500.0					
Solids (%)		Low Gravity Solids (%)				Sand (%)		MBT (lb/bbl)			Pm (mL/mL)			Pf (mL/mL)							
6.0		2.9				0.0		0.0			0.000			0.0							
Chlorides (mg/L)			Calcium (mg/L)			CaCl (ppm)			Oil Water Ratio			Electric Stab (V)			Lime (lb/bbl)		pH				
20,000			7,000.000			0			74.5/25.5			612.0			2.2		0.0				
Gel 10 sec (lbf/100ft²)					Gel 10 min (lbf/100ft²)					Gel 30 min (lbf/100ft²)											
7.000					12.000					14.000											
Comment																					
Recommended Fluid Treatment:MW 8.4 ppg. Diesel at 7.13 BPH. Water at 2.68 BPH. Treatment: 1 ppb Tone to maintain rheologies, 1 ppb Lime to increase Alkalinity, 2 ppb Mul to increase es, 1 ppb LEM to maintain 6/3 rpm, 0.5 ppb Gilsonite & Soltex to maintain HTHP & shale stability.																					
Drilling Fluid Activity Last 24 Hrs:Building 225 bbl batches of OBM slurry as needed for volume in MT2. Xfer f/ MT2 t/ active as needed for volume. Rec 7,306 gal mud diesel.																					
Rig Activity Last 24 Hours:TIH. Drilled lateral f/ 11,863' t/ 14,690'. Drilling parameters: ROP- 200', WOB-40K, Rotary- 80 RPM, Bit- 205 RPM, Tq- 16 KLB-Ft, Diff- 550 PSI. P/U 235k, S/O 165k, ROT 205K. Lithology @ 14,500' 100% SH, TR% LS.																					
Ftg Drilled Last 24hrs: 2,827'. Currently drilling lateral at time of report.																					
Last BOP Test																					
Date			Test Type		Item Tested					Next Test Date			Com								
12/29/2022 14:15			BOP		BOP'S, 12/29/2022 13:00					1/19/2023 14:15			Full Test BOPs								
Leak Off and Formation Integrity Tests																					
Test Type								Depth (ftKB)				Dens Fluid (lb/gal)									
FORMATION INTEGRITY								2,016.0				12.51									
FORMATION INTEGRITY								6,950.0				9.55									
Casing Pressure Test																					
Test Type		Test Subtype		Date			Item Tested					Failed?		Time (min)		P (psi)					
CASING		STANDARD		11/17/2022 17:30			SURFACE, 2,016.7ftKB					No		30.00		1,000.0					
CASING		STANDARD		1/3/2023 01:00			INTERMEDIATE, 6,950.0ftKB					No		30.00		2,500.0					
Kick Offs & Key Depths																					
Date			Type			Top Depth (ftKB)					Depth Top (TVD) (ftKB)										
1/4/2023 02:15			KICK OFF			8,375.0					8,273.4										
1/4/2023 19:00			HEEL			9,475.0					8,904.9										
Casing Strings																					
Description		Set Depth (ftKB)			Set Depth (TVD) (ftKB)			OD (in)		Grade		Wt/Len (lb/ft)		Top Thread		P LeakOff (psi)					
CONDUCTOR		105.0			105.0			20		H40		78.67									
SURFACE		2,016.7			2,015.0			13 3/8		J55		54.50		BTC		1,308.6					

INTERMEDIATE	6,950.0		6,848.5		9 5/8	L80-IC	40.00	BTC	3,398.9	
Gas Emissions - Flare										
Type		Method		Dur (Min)		Amount		Units	Com	
No Data										
Job Supply Amounts										
Supply Item Des		Type	Unit Label	Received	Consumed	Returned	Note	Cum On Loc	Cum Consumed	
DIESEL		MUD	GAL	7306				25,087	35998	
DIESEL		MUD	GAL		15371			9,716	51369	
DIESEL		FUEL	GAL		2916			9,467	22357	
Mud Additive Amounts										
Des		Type			Units	Rec	Consumed	On Loc	Cum Cons	
DD LEM		LOW END MODIFIER			GAL		275	825.0	1,100	
DDF MUL		ALL IN ONE EMULSIFIER			GAL		275	1,100.0	1,100	
DD TONE		ORGANOPHILLIC CLAY			SACK		10	320.0	120	
LIME		ALKALINITY CONTROL			SACK		55	125.0	182	
SOLTEX		FILTRATE CONTROL			LB		20	60.0	222	
XMP GILSONITE		FILTRATE CONTROL			LB		21	107.0	73	
Pump Operations										
Pump #	Make	Model	Liner Size (in)		Stroke (in)	Vol/Stk (bbl/stk)		P Max (psi)		
1	BOMCO	F1600	5 1/2		12.00	0.088		7,500.0		
2	BOMCO	F1600	5 1/2		12.00	0.088		7,500.0		
3	BOMCO	F1600	5 1/2		12.00	0.088		7,500.0		
Pump Checks										
Pump #	Depth (ftKB)		Time		P (psi)	Strokes (spm)		Q Flow (gpm)		Eff (%)
3	14,032.0		1/6/2023 22:01		355.0	30		106		95
3	14,032.0		1/6/2023 22:02		430.0	40		141		95
2	14,032.0		1/6/2023 22:04		275.0	20		70		95
2	14,032.0		1/6/2023 22:04		350.0	30		106		95
2	14,032.0		1/6/2023 22:04		440.0	40		141		95
3	15,568.0		1/7/2023 04:14		340.0	20		70		95
3	15,568.0		1/7/2023 04:14		400.0	30		106		95
3	1,568.0		1/7/2023 04:15		500.0	40		141		95
2	15,568.0		1/7/2023 04:15		350.0	20		70		95
2	15,568.0		1/7/2023 04:15		415.0	30		106		95
2	15,568.0		1/7/2023 04:16		500.0	40		141		95
1	15,568.0		1/7/2023 04:16		330.0	20		70		95
1	15,568.0		1/7/2023 04:16		400.0	30		106		95
1	15,568.0		1/7/2023 04:17		505.0	40		141		95
Deviation Surveys										
Date			Description			Job				
11/10/2022 01:30			AS DRILL SURVEY			ODR, 11/9/2022 22:30				
Survey Data - All surveys for 24 hr reporting period										
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)			
12,018.00	89.26	167.65	8,897.69	3,403.99	-3,534.69	-98.01	4.57			
12,109.00	88.21	164.92	8,899.70	3,494.95	-3,623.07	-76.45	3.21			
12,198.00	89.38	164.94	8,901.58	3,583.92	-3,708.99	-53.31	1.31			
12,289.00	89.54	164.29	8,902.43	3,674.89	-3,796.72	-29.17	0.74			
12,379.00	89.20	163.09	8,903.42	3,764.82	-3,883.09	-3.90	1.39			
12,470.00	88.92	163.35	8,904.92	3,855.71	-3,970.20	22.37	0.42			
12,560.00	88.37	163.92	8,907.04	3,945.61	-4,056.53	47.72	0.88			
12,650.00	87.10	165.28	8,910.60	4,035.52	-4,143.23	71.60	2.07			
12,741.00	84.63	170.43	8,917.17	4,126.19	-4,231.92	90.69	6.26			
12,831.00	89.91	169.16	8,921.45	4,215.84	-4,320.37	106.62	6.03			
12,922.00	88.80	167.87	8,922.48	4,306.74	-4,409.53	124.74	1.87			
13,012.00	88.52	168.81	8,924.58	4,396.63	-4,497.65	142.92	1.09			
13,102.00	88.95	167.47	8,926.57	4,486.54	-4,585.71	161.41	1.56			
13,193.00	89.51	165.33	8,927.79	4,577.52	-4,674.14	182.81	2.43			
13,283.00	86.79	162.17	8,930.70	4,667.39	-4,760.48	207.97	4.63			
13,374.00	86.64	167.38	8,935.91	4,758.19	-4,848.11	231.82	5.72			
13,464.00	90.52	170.47	8,938.15	4,848.01	-4,936.38	249.10	5.51			
13,555.00	89.26	164.99	8,938.32	4,938.92	-5,025.27	268.43	6.18			
13,645.00	88.86	165.02	8,939.80	5,028.90	-5,112.19	291.71	0.45			
13,736.00	88.21	164.95	8,942.12	5,119.86	-5,200.06	315.28	0.72			
13,826.00	90.15	163.82	8,943.41	5,209.82	-5,286.72	339.50	2.49			
13,916.00	87.29	168.08	8,945.42	5,299.76	-5,373.98	361.34	5.70			
14,007.00	91.23	165.57	8,946.60	5,390.72	-5,462.55	382.07	5.13			
14,097.00	89.11	161.78	8,946.33	5,480.63	-5,548.90	407.36	4.82			
14,188.00	89.23	160.63	8,947.65	5,571.31	-5,635.04	436.68	1.27			
14,278.00	89.14	161.00	8,948.93	5,660.95	-5,720.03	466.25	0.42			

14,368.00	88.24	166.24	8,950.99	5,750.83	-5,806.32	491.62	5.91
14,459.00	88.61	167.71	8,953.49	5,841.77	-5,894.95	512.12	1.67
14,549.00	89.51	166.58	8,954.97	5,931.74	-5,982.68	532.14	1.60
14,640.00	89.60	166.36	8,955.67	6,022.73	-6,071.15	553.43	0.26
14,730.00	89.23	166.62	8,956.59	6,112.72	-6,158.65	574.45	0.50
14,820.00	89.51	165.68	8,957.58	6,202.71	-6,246.03	596.00	1.09
14,911.00	90.43	167.63	8,957.63	6,293.70	-6,334.57	617.00	2.37
15,001.00	90.15	166.04	8,957.17	6,383.68	-6,422.20	637.50	1.79
15,092.00	90.03	166.86	8,957.03	6,474.68	-6,510.66	658.82	0.91
15,182.00	90.12	166.93	8,956.91	6,564.66	-6,598.32	679.22	0.13
15,272.00	88.98	166.68	8,957.62	6,654.65	-6,685.94	699.77	1.30
15,363.00	90.00	166.77	8,958.43	6,745.63	-6,774.50	720.66	1.13
15,453.00	89.78	166.26	8,958.60	6,835.63	-6,862.02	741.65	0.62

Formations						
Formation Name	Prog Top Override (TVD SS) (ft(elv))	Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)	
268_5_SPBY_L_A1	-5,987.0		8,980.0	9,026.0	8,812.0	
268_5_SPBY_L_A2	-6,023.0		9,016.0	9,077.0	8,835.4	
268_5_SPBY_L_A3	-6,108.0		9,101.0	9,155.0	8,861.4	
268_6_SPBY_L_B1/JO MILL	-6,262.0		9,255.0	9,355.0	8,897.7	
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE	-6,321.0		9,314.0	9,409.0	8,902.5	
PBHL/TD	-5,970.0		8,963.0			
269_0_DEAN	-6,633.0		9,626.0			
270_0_WFMP_A1	-6,802.0		9,795.0			
275_0_WFMP_B1	-7,009.0		10,002.0			
276_0_WFMP_B2	-7,031.0		10,024.0			
278_0_WFMP_B3	-7,085.0		10,078.0			
280_0_WFMP_C1	-7,175.0		10,168.0			
282_0_WFMP_C2	-7,275.0		10,268.0			
292_0_WFMP_D	-7,701.0		10,694.0			
304_0_STRAWN	-8,065.0		11,058.0			

Daily Contacts				
Job Contact	Title	Office	Mobile	Email
JACKSON, AUSTIN, ENGINEER	ENGINEER	972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM
COX, BRYAN, ENGINEER	ENGINEER	972-969-5717	361-318-4212	BRYAN.COX@PXD.COM
KUMAR, DEV, ENGINEER	ENGINEER		469-865-6956	DEV.KUMAR@PXD.COM
POLYA, JOE, AREA DRILLING SUPERINTENDENT	AREA DRILLING SUPERINTENDENT	432-413-6147	432-352-3155	JOE.POLYA@PXD.COM
GARZA, JOHN, ENGINEER	ENGINEER		469-286-7746	JOHN.GARZA@PXD.COM
VOGEL, WILLIS, SUPERINTENDENT	SUPERINTENDENT		432-301-6784	WILLIS.VOGEL@PXD.COM
BROWN, KEITH, SUPERINTENDENT	SUPERINTENDENT	972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM
DOYLE, ANTHONY, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		318-452-0523	ANTHONY.DOYLE@PXD.COM
HENZE, BRENDON, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		361-935-5507	BRENDON.HENZE@PXD.COM
LIGHTSEY, WADE, MUD ENGINEER	MUD ENGINEER		210-834-7068	WADE.LIGHTSEY@PXD.COM
RIG- ENSIGN 125, RIG PHONE	RIG PHONE	432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM
GALLAGHER, JEFFERY, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		318-282-4788	JEFFERY.GALLAGHER@PXD.COM

Personnel Log	
Company	Count
PIONEER NATURAL RESOURCES USA INC	2
ENSIGN UNITED STATES DRILLING S W INC	13
BAKER HUGHES OILFIELD OPERATIONS INC	2
GISLER BROTHERS LOGGING CO INC	2
STALLION SOLIDS CONTROL INC	1

ENSIGN 125

Accept:12/29/2022

Release:

Days Since LTI:885.00

Days Since RI:885.00

Daily Drilling Report

PERMIAN ASSET TEAM

Job:ODR

Report Date:01/08/2023

Report #:13

DFS:11

AFE #:9023600

Total AFE + Sup:\$3,472,933.43

Daily Field Est. (Cost):\$79,637.99

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)				
SSN ID00034024		Property Sub	KB-Grd (ft) 25.00		Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022		TD Date
Jobs											
Responsible Grp 2			Responsible Grp 3			Job Type	Start Date		End Date	Job Status	
DRL ENG - JOHN GARZA			AREA TEAM 2			ODR	11/9/2022 22:30			IN PROGRESS	
Job Dates (ex. Estimated Pad Release, TXRRC Calls)											
Type		Subtype			Date		Note				
MILESTONE		ESTIMATED PAD RELEASE			2/5/2023		1st Production of a 5 well pad, Batch Drilling.				
Daily Operations											
Footage/Meterage (ft) 3,424.00		Drilling Hours 23.00	% Rotating Time 100.00		End Depth (ftKB) 19,211.0		Target Depth (ftKB) 19,619.0		Daily Field Est Total \$79,637.99		Cum Field Est To Date \$2,208,351.63
24 HR ROP (ft/hr) 148.9	Circulating Hours 1.00	% Sliding Time 0.00	End Depth (TVD) (ftKB) 8,961.0		Target Depth Depth (TVD) (ftKB) 8,963.1		Daily Mud Field Est Total \$8,072.25		Cum Mud Field Est \$101,343.37	Total AFE + Sup \$3,472,933.43	
Daily Goal Description DRILLED FEET			Daily Goal - Last 24 3,000.0			Daily Goal - Next 24 383.0			Goal Comments Goal Met		
Backbuild Yes	Lateral Inclination	Last Casing String INTERMEDIATE, 6,950.0ftKB					Next Casing String PRODUCTION, 19,574.0ftKB				
Avg Connection Gas 720.00		Avg Trip Gas 0.00		Avg Background Gas 715.00		Max Connection Gas 906.00		Max Trip Gas 0.00		Max Drill Gas 863.00	
Operations Summary Drill Production Lateral F/ 15,787' T/ 19211' (INC - .89.88°, AZI - 166.70°, Below - 0.5', Right - 8.3', AVG DLS -2.12)											
Operations Next Report Period Drill Production Lateral T/ TD 19594+-', Perform K&M cleanup cycle,TOOH, L/D BHA											
Operations At Report Time Drill Production Lateral @ 19,211'											
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 100%, Prod Lat- 98%											
Time Log											
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com		Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #
06:00	9.75	15:45	PROD, DRL LAT	DRL	NORMAL	Drill Production lateral F/ 15787' T/ 17376' (1589" @ 163' FPH), 600 GPMs, 50 RPM, 40K WOB, 3800 SPP, 18K torque		15,787.0	17,376.0		
15:45	0.5	16:15	PROD, DRL LAT	RIG_SVC	NORMAL	Rig Service		17,376.0	17,376.0		
16:15	12	04:15	PROD, DRL LAT	DRL	NORMAL	Drill Production lateral F/ 17,376' T/ 19,091' (1,715' @ 143 FPH), 600 GPMs, 50 RPM, 42K WOB, 3900 SPP, 21K torque		17,376.0	19,091.0		
04:15	0.5	04:45	PROD, DRL LAT	RIG_SVC	NORMAL	Rig Service		19,091.0	19,091.0		
04:45	1.25	06:00	PROD, DRL LAT	DRL	NORMAL	Drill Production lateral F/ 19,091' T/ 19211' (120' @ 96 FPH), 600 GPMs, 50 RPM, 40K WOB, 3900 SPP, 21K torque		19,091.0	19,211.0		
Drill Strings											
BHA #5 , PRODUCTION - LATERAL											
Bit Run 5			Drill Bit 8 1/2, DD506TSX, 5372111				Bit Type PDC		Make GE/BAKER HUGHES		
Nozzles (1/32") 12/12/12/14/14/14			Bit Total Fluid Area (nozzles) (in²) 0.78		IADC Bit Dull -----		Hours Drilled By Bit (hr) 48.25		Depth Drilled By Bit (ft) 7,348.00		
BHA Drilling Time (hr) 48.25			BHA Depth Drilled (ft) 7,348.00		BHA ROP (ft/hr) 152.3		Depth In (ftKB) 11,863.0		Depth Out (ftKB) 19,211.0		
Drill String Components											
Jts	Item Des			OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make	
262	DRILL PIPE			5	3.83	19,003.41	19,211.00	370,566.5	371	RIG	
1	SUB - FILTER			6 3/4	2.75	4.17	207.59		0	GE/BAKER HUGHES	
3	DRILL PIPE			5	3.83	90.00	203.42		0	RIG	
1	MOTOR - STABILIZER SLEEVE			4.778	3.25	43.00	113.42		0	GE/BAKER HUGHES	
1	SUB - SHOCK			6 3/4	2.75	17.24	70.42		0	TOMAX	

1	DRILL COLLAR - PONY	6.96	3.00	9.98	53.18			0	GE/BAKER HUGHES												
1	STABILIZER	7.04	2.75	4.84	43.20			0	DRILLING TOOLS INTERNATIONAL												
1	RSS TOOL	6.86	2.75	12.38	38.36			0	GE/BAKER HUGHES												
1	MWD TOOL - NON-RETRIEVABLE	6.69	2.75	15.63	25.98			0	GE/BAKER HUGHES												
1	RSS TOOL	6.99	2.75	9.34	10.35			0	GE/BAKER HUGHES												
Mud Motors																					
SN		Bend Angle		Bearing Type		Lobe Config		# Stages	Lwr Defln Type	Bit To Bend											
15013762		0		NOT SEALED		7:8		6.4		0											
Sensors																					
Sensor Type			Sensor-Bit (ft)				Note														
GAMMA			12.60																		
DIRECTIONAL			22.67																		
Drilling Parameters																					
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (")				
06:00	15:45	15,787.0	1,589.00	163.0	40	50	750.0	600	3,800.0	163.0	205	235	150	205	18.0	6.0					
15:45	16:15	17,376.0	0.00		0	0	750.0	600	3,800.0	0.0	205	235	150	205	18.0	6.0					
16:15	04:15	17,376.0	1,715.00	142.9	42	50	750.0	600	3,850.0	143.0	205	235	150	205	21.0	6.0					
04:15	04:45	19,091.0	0.00		0	0	750.0	600	3,850.0	0.0	205	235	150	205	21.0	6.0					
04:45	06:00	19,091.0	120.00	96.0	42	50	750.0	600	3,850.0	140.0	205	235	150	205	21.0	6.0					
Hydraulic Calculations																					
Dens Mud (lb/gal)		ECD End (lb/gal)		Bit Hydraulic Power (hp)		HP/Area (hp/in²)		Jet Vel (ft/s)		Bit dP (psi)		Min Open Hole AV (ft/min)		Max Open Hole AV (ft/min)		Vol DrillString (bbl)		Vol Bit to Shoe (bbl)		Vol Shoe to Top (bbl)	
8.50		8.99		163.2		2.9		246.1		466.2		16.8		648.2		272.50		568.31		357.52	
Mud Checks																					
Time		Mud Company				Type		Depth (ftKB)		Density (lb/gal)		Funnel Viscosity (s/qt)			T Flowline (° F)						
1/7/2023 22:30		PIONEER DRILLING FLUIDS				OIL BASE		18,400.0		8.50		52			116.0						
pV (cP)		YP (lbf/100ft²)		Vis 3rpm		Vis 6rpm		Filtrate (mL/30min)		HTHP Filtrate (mL/30min)			HTHP Temperature (° F)			HTHP Pressure (psi)					
12.0		7.000		4		5		0.0		7.5			200.0			500.0					
Solids (%)			Low Gravity Solids (%)					Sand (%)		MBT (lb/bbl)			Pm (mL/mL)			Pf (mL/mL)					
6.0			3.1					0.0		0.0			0.000			0.0					
Chlorides (mg/L)			Calcium (mg/L)			CaCl (ppm)			Oil Water Ratio			Electric Stab (V)			Lime (lb/bbl)		pH				
16,000			8,000.000			0			75.5/24.5			654.0			2.2		0.0				
Gel 10 sec (lbf/100ft²)						Gel 10 min (lbf/100ft²)						Gel 30 min (lbf/100ft²)									
6.000						11.000						13.000									
Comment																					
Recommended Fluid Treatment:MW 8.4-8.5ppg. Diesel at 5.35 BPH. Water at 2.68 BPH. Treatment: 1 ppb Tone to maintain rheologies, 0.5 ppb Lime to maintain Alkalinity, 1 ppb Mul to maintain es, 1 ppb LEM to maintain 6/3 rpm, 0.5 ppb Gilsonite & Soltex to maintain HTHP & shale stability.																					
Drilling Fluid Activity Last 24 Hrs:Building 225 bbl batches of OBM slurry as needed for volume in MT2. Xfer f/ MT2 t/ active as needed for volume. Running centrifuge as needed to control MW. C/O 3-170 mesh shaker screens.																					
Rig Activity Last 24 Hours:Drilled lateral f/ 14,690' t/ 18,400'. Drilling parameters: ROP- 175', WOB-42K, Rotary- 50 RPM, Bit- 171 RPM, Tq- 21 KLB-Ft, Diff- 600 PSI. P/U 250k, S/O 120k, ROT 200K. Lithology @ 18,310' 100% SH. Ftg Drilled Last 24hrs: 3,710'. Currently drilling lateral at time of report																					
Last BOP Test																					
Date			Test Type		Item Tested					Next Test Date			Com								
12/29/2022 14:15			BOP		BOP'S, 12/29/2022 13:00					1/19/2023 14:15			Full Test BOPs								
Leak Off and Formation Integrity Tests																					
Test Type								Depth (ftKB)				Dens Fluid (lb/gal)									
FORMATION INTEGRITY								2,016.0				12.51									
FORMATION INTEGRITY								6,950.0				9.55									
Casing Pressure Test																					
Test Type		Test Subtype		Date			Item Tested				Failed?		Time (min)		P (psi)						
CASING		STANDARD		11/17/2022 17:30			SURFACE, 2,016.7ftKB				No		30.00		1,000.0						
CASING		STANDARD		1/3/2023 01:00			INTERMEDIATE, 6,950.0ftKB				No		30.00		2,500.0						
Kick Offs & Key Depths																					
Date			Type			Top Depth (ftKB)				Depth Top (TVD) (ftKB)											
1/4/2023 02:15			KICK OFF			8,375.0				8,273.4											
1/4/2023 19:00			HEEL			9,475.0				8,904.9											
Casing Strings																					
Description		Set Depth (ftKB)			Set Depth (TVD) (ftKB)			OD (in)		Grade		Wt/Len (lb/ft)		Top Thread		P LeakOff (psi)					
CONDUCTOR		105.0			105.0			20		H40		78.67									



SURFACE		2,016.7		2,015.0		13 3/8	J55		54.50	BTC		1,308.6
INTERMEDIATE		6,950.0		6,848.5		9 5/8	L80-IC		40.00	BTC		3,398.9
Gas Emissions - Flare												
Type		Method		Dur (Min)			Amount			Units	Com	
No Data												
Job Supply Amounts												
Supply Item Des		Type	Unit Label	Received	Consumed	Returned	Note	Cum On Loc		Cum Consumed		
DIESEL		MUD	GAL		5531			4,185		56900		
DIESEL		FUEL	GAL		2820			6,647		25177		
Mud Additive Amounts												
Des		Type				Units	Rec	Consumed		On Loc	Cum Cons	
DD LEM		LOW END MODIFIER				GAL		225		600.0	1,325	
DDF MUL		ALL IN ONE EMULSIFIER				GAL		225		875.0	1,325	
LIME		ALKALINITY CONTROL				SACK		30		95.0	212	
SOLTEX		FILTRATE CONTROL				LB		10		50.0	232	
XMP GILSONITE		FILTRATE CONTROL				LB		10		97.0	83	
Pump Operations												
Pump #	Make	Model	Liner Size (in)		Stroke (in)		Vol/Stk (bbl/stk)			P Max (psi)		
1	BOMCO	F1600	5 1/2		12.00		0.088			7,500.0		
2	BOMCO	F1600	5 1/2		12.00		0.088			7,500.0		
3	BOMCO	F1600	5 1/2		12.00		0.088			7,500.0		
Pump Checks												
Pump #	Depth (ftKB)		Time		P (psi)		Strokes (spm)		Q Flow (gpm)		Eff (%)	
3	19,091.0		1/8/2023 04:36		325.0		20		70		95	
3	19,091.0		1/8/2023 04:36		405.0		30		106		95	
3	19,091.0		1/8/2023 04:37		535.0		40		141		95	
2	19,091.0		1/8/2023 04:37		350.0		20		70		95	
2	19,091.0		1/8/2023 04:37		425.0		30		106		95	
2	19,091.0		1/8/2023 04:37		510.0		40		141		95	
1	19,091.0		1/8/2023 04:38		320.0		20		70		95	
1	19,091.0		1/8/2023 04:38		415.0		30		106		95	
1	19,091.0		1/8/2023 04:38		525.0		40		141		95	
Deviation Surveys												
Date			Description				Job					
11/10/2022 01:30			AS DRILL SURVEY				ODR, 11/9/2022 22:30					
Survey Data - All surveys for 24 hr reporting period												
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)		NS (ft)		EW (ft)		DLS (°/100ft)		
15,815.00	89.29	167.23	8,960.46	7,197.58		-7,214.26		825.13		0.95		
15,905.00	89.82	166.90	8,961.16	7,287.56		-7,301.97		845.27		0.69		
15,996.00	89.60	166.88	8,961.62	7,378.55		-7,390.60		865.91		0.24		
16,086.00	90.09	167.29	8,961.86	7,468.52		-7,478.32		886.03		0.71		
16,176.00	91.29	166.07	8,960.78	7,558.51		-7,565.89		906.76		1.90		
16,267.00	90.52	164.35	8,959.34	7,649.48		-7,653.86		929.99		2.07		
16,357.00	90.28	165.50	8,958.71	7,739.47		-7,740.76		953.39		1.31		
16,447.00	89.66	164.11	8,958.76	7,829.45		-7,827.61		976.98		1.69		
16,538.00	89.29	164.67	8,959.59	7,920.41		-7,915.25		1,001.47		0.74		
16,628.00	89.88	167.08	8,960.25	8,010.41		-8,002.52		1,023.43		2.76		
16,719.00	90.03	165.42	8,960.32	8,101.40		-8,090.91		1,045.06		1.83		
16,809.00	88.98	165.24	8,961.10	8,191.39		-8,177.97		1,067.85		1.18		
16,899.00	88.49	164.16	8,963.08	8,281.35		-8,264.75		1,091.59		1.32		
16,990.00	90.15	165.96	8,964.16	8,372.33		-8,352.67		1,115.05		2.69		
17,080.00	90.77	165.73	8,963.44	8,462.32		-8,439.93		1,137.06		0.73		
17,170.00	91.36	165.44	8,961.77	8,552.31		-8,527.08		1,159.46		0.73		
17,260.00	90.46	165.08	8,960.34	8,642.29		-8,614.11		1,182.35		1.08		
17,351.00	90.15	165.42	8,959.85	8,733.28		-8,702.11		1,205.52		0.51		
17,441.00	90.52	167.22	8,959.33	8,823.27		-8,789.55		1,226.81		2.04		
17,531.00	89.48	163.68	8,959.33	8,913.25		-8,876.65		1,249.41		4.10		
17,621.00	89.26	165.76	8,960.32	9,003.23		-8,963.46		1,273.13		2.32		
17,711.00	90.62	165.65	8,960.41	9,093.22		-9,050.67		1,295.35		1.52		
17,801.00	90.71	164.62	8,959.37	9,183.21		-9,137.65		1,318.44		1.15		
17,892.00	90.18	167.59	8,958.66	9,274.19		-9,225.97		1,340.29		3.32		
17,982.00	91.14	166.54	8,957.62	9,364.17		-9,313.68		1,360.43		1.58		
18,072.00	89.41	167.28	8,957.19	9,454.15		-9,401.34		1,380.81		2.09		
18,163.00	89.69	166.04	8,957.91	9,545.13		-9,489.88		1,401.81		1.40		
18,253.00	89.75	164.98	8,958.35	9,635.13		-9,577.01		1,424.33		1.18		
18,343.00	89.66	166.42	8,958.81	9,725.13		-9,664.22		1,446.55		1.60		
18,433.00	89.94	167.07	8,959.12	9,815.11		-9,751.82		1,467.19		0.79		
18,523.00	89.78	167.05	8,959.34	9,905.09		-9,839.53		1,487.34		0.18		
18,614.00	89.48	167.81	8,959.93	9,996.06		-9,928.35		1,507.15		0.90		

18,704.00	90.22	167.07	8,960.17	10,086.02	-10,016.20	1,526.72	1.16
18,795.00	90.09	167.03	8,959.92	10,177.00	-10,104.88	1,547.11	0.15
18,885.00	89.78	166.91	8,960.02	10,266.99	-10,192.56	1,567.40	0.37
Formations							
Formation Name		Prog Top Override (TVD SS) (ft(elv))		Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)
268_5_SPBY_L_A1		-5,987.0			8,980.0	9,026.0	8,812.0
268_5_SPBY_L_A2		-6,023.0			9,016.0	9,077.0	8,835.4
268_5_SPBY_L_A3		-6,108.0			9,101.0	9,155.0	8,861.4
268_6_SPBY_L_B1/JO MILL		-6,262.0			9,255.0	9,355.0	8,897.7
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE		-6,321.0			9,314.0	9,409.0	8,902.5
PBHL/TD		-5,970.0			8,963.0		
269_0_DEAN		-6,633.0			9,626.0		
270_0_WFMP_A1		-6,802.0			9,795.0		
275_0_WFMP_B1		-7,009.0			10,002.0		
276_0_WFMP_B2		-7,031.0			10,024.0		
278_0_WFMP_B3		-7,085.0			10,078.0		
280_0_WFMP_C1		-7,175.0			10,168.0		
282_0_WFMP_C2		-7,275.0			10,268.0		
292_0_WFMP_D		-7,701.0			10,694.0		
304_0_STRAWN		-8,065.0			11,058.0		
Daily Contacts							
Job Contact		Title		Office	Mobile	Email	
JACKSON, AUSTIN, ENGINEER		ENGINEER		972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM	
COX, BRYAN, ENGINEER		ENGINEER		972-969-5717	361-318-4212	BRYAN.COX@PXD.COM	
KUMAR, DEV, ENGINEER		ENGINEER			469-865-6956	DEV.KUMAR@PXD.COM	
POLYA, JOE, AREA DRILLING SUPERINTENDENT		AREA DRILLING SUPERINTENDENT		432-413-6147	432-352-3155	JOE.POLYA@PXD.COM	
GARZA, JOHN, ENGINEER		ENGINEER			469-286-7746	JOHN.GARZA@PXD.COM	
VOGEL, WILLIS, SUPERINTENDENT		SUPERINTENDENT			432-301-6784	WILLIS.VOGEL@PXD.COM	
BROWN, KEITH, SUPERINTENDENT		SUPERINTENDENT		972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM	
DOYLE, ANTHONY, WELLSITE SUPERVISOR		WELLSITE SUPERVISOR			318-452-0523	ANTHONY.DOYLE@PXD.COM	
HENZE, BRENDON, WELLSITE SUPERVISOR		WELLSITE SUPERVISOR			361-935-5507	BRENDON.HENZE@PXD.COM	
LIGHTSEY, WADE, MUD ENGINEER		MUD ENGINEER			210-834-7068	WADE.LIGHTSEY@PXD.COM	
RIG-ENSIGN 125, RIG PHONE		RIG PHONE		432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM	
GALLAGHER, JEFFERY, WELLSITE SUPERVISOR		WELLSITE SUPERVISOR			318-282-4788	JEFFERY.GALLAGHER@PXD.COM	
Personnel Log							
Company							Count
PIONEER NATURAL RESOURCES USA INC							2
ENSIGN UNITED STATES DRILLING S W INC							13
BAKER HUGHES OILFIELD OPERATIONS INC							2
GISLER BROTHERS LOGGING CO INC							2
STALLION SOLIDS CONTROL INC							1

ENSIGN 125

Accept:12/29/2022

Release:

Days Since LTI:886.00

Days Since RI:886.00

Daily Drilling Report

PERMIAN ASSET TEAM

Job:ODR

Report Date:01/09/2023

Report #:14

DFS:12

AFE #:9023600

Total AFE + Sup:\$3,472,933.43

Daily Field Est. (Cost):\$109,029.13

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)			
SSN ID00034024		Property Sub	KB-Grd (ft) 25.00	Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022	TD Date 1/8/2023	
Jobs										
Responsible Grp 2			Responsible Grp 3		Job Type	Start Date		End Date	Job Status	
DRL ENG - JOHN GARZA			AREA TEAM 2		ODR	11/9/2022 22:30			IN PROGRESS	
Job Dates (ex. Estimated Pad Release, TXRRC Calls)										
Type	Subtype			Date		Note				
MILESTONE	ESTIMATED PAD RELEASE			2/5/2023		1st Production of a 5 well pad, Batch Drilling.				
TXRRC CALL	CEMENT PROD			1/8/2023 21:30		Sandy #5				
Daily Operations										
Footage/Meterage (ft) 379.00		Drilling Hours 2.50	% Rotating Time 100.00	End Depth (ftKB) 19,590.0	Target Depth (ftKB) 19,619.0	Daily Field Est Total \$109,029.13		Cum Field Est To Date \$2,317,380.76		
24 HR ROP (ft/hr) 151.6	Circulating Hours 6.00	% Sliding Time 0.00	End Depth (TVD) (ftKB) 8,957.5	Target Depth Depth (TVD) (ftKB) 8,963.1	Daily Mud Field Est Total \$6,215.20		Cum Mud Field Est \$107,558.57	Total AFE + Sup \$3,472,933.43		
Daily Goal Description DRILLED FEET			Daily Goal - Last 24 383.0		Daily Goal - Next 24 0.0		Goal Comments Goal Met TD Well			
Backbuild Yes	Lateral Inclination Toe Flat	Last Casing String INTERMEDIATE, 6,950.0ftKB				Next Casing String PRODUCTION, 19,572.0ftKB				
Avg Connection Gas 651.00		Avg Trip Gas 669.00	Avg Background Gas 0.00		Max Connection Gas 580.00		Max Trip Gas 0.00	Max Drill Gas 651.00		
Operations Summary Drill Production Lateral T/ TD 19594+-', Perform K&M cleanup cycle,TOOH, L/D BHA, R/U casing tools, RIH with production casing T/3,234'.										
Operations Next Report Period RIH with 5.5" production casing & land in wellhead @ 19,574', circulate STS, Cement production casing										
Operations At Report Time Running Production casing @ 3234'										
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 100%, Prod Lat- 100%										
Time Log										
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com	Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #
06:00	2.5	08:30	PROD, DRL LAT	DRL	NORMAL	Drill Production lateral F/ 19,211' T/ 19590' (379' @ 152 FPH), 600 GPMs, 50 RPM, 40K WOB, 3900 SPP, 21K torque	19,211.0	19,590.0		
08:30	6	14:30	PROD, POST DRL	CIRC	NORMAL	Circulate K&M cylce 6 bttns up. FULL returns while circulating wellbore clean.	19,590.0	19,590.0		
14:30	0.25	14:45	PROD, POST DRL	FLOW_CHK	NORMAL	Flow Check, Well Static	19,590.0	19,590.0		
14:45	0.25	15:00	PROD, POST DRL	TOOH_ELEV	NORMAL	TOOH 10 stands F/19,590' T/18,600'. Top filling with trip tanks. Hole taking proper fill on trip out.	19,590.0	19,590.0		
15:00	0.25	15:15	PROD, POST DRL	FLOW_CHK	NORMAL	Flow Check Well Static	19,590.0	19,590.0		
15:15	0.25	15:30	PROD, POST DRL	CIRC	NORMAL	Pump Slug	19,590.0	19,590.0		
15:30	7	22:30	PROD, POST DRL	TOOH_ELEV	NORMAL	Trip out of F/18,600' T/117'. Top filling with trip tanks. Hole taking proper fill.	19,590.0	19,590.0		
22:30	0.25	22:45	PROD, POST DRL	SFTY	NORMAL	PJSM on L/D BHA	19,590.0	19,590.0		
22:45	0.75	23:30	PROD, POST DRL	LD_DIR	NORMAL	L/D all Directional tools	19,590.0	19,590.0		
23:30	0.25	23:45	PROD, POST DRL	WRBSH	NORMAL	Pull wear bushing	19,590.0	19,590.0		
23:45	0.75	00:30	PROD, POST DRL	SFTY	NORMAL	Clean rig floor and PJSM R/U casing crew	19,590.0	19,590.0		

00:30	0.75	01:15	PROD, CASE & CMT	RU_CSG	NORMAL	R/U CSI casing crew			19,590.0	19,590.0											
01:15	0.25	01:30	PROD, CASE & CMT	SFTY	NORMAL	PJSM on running 5.5" production casing			19,590.0	19,590.0											
01:30	0.25	01:45	PROD, CASE & CMT	MU_SHOE_TRK	NORMAL	Make up shoe track and test float			19,590.0	19,590.0											
01:45	4.25	06:00	PROD, CASE & CMT	CSG_W/O ROTATION	NORMAL	RIH with production casing T/3,234'. Hole giving proper displacement while tripping in.			19,590.0	19,590.0											
Drill Strings																					
BHA #5 , PRODUCTION - LATERAL																					
Bit Run			Drill Bit				Bit Type			Make											
			5 8 1/2, DD506TSX, 5372111				PDC			GE/BAKER HUGHES											
Nozzles (1/32")			Bit Total Fluid Area (nozzles) (in²)			IADC Bit Dull			Hours Drilled By Bit (hr)		Depth Drilled By Bit (ft)										
12/12/12/14/14/14			0.78			1-1-NO-A-X-0-NO-TD			50.75		7,727.00										
BHA Drilling Time (hr)			BHA Depth Drilled (ft)		BHA ROP (ft/hr)			Depth In (ftKB)		Depth Out (ftKB)											
50.75			7,727.00		152.3			11,863.0		19,590.0											
Drill String Components																					
Jts	Item Des			OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make											
431	DRILL PIPE			5	3.83	19,382.41	19,590.00	377,957.0	378	RIG											
1	SUB - FILTER			6 3/4	2.75	4.17	207.59		0	GE/BAKER HUGHES											
3	DRILL PIPE			5	3.83	90.00	203.42		0	RIG											
1	MOTOR - STABILIZER SLEEVE			4.778	3.25	43.00	113.42		0	GE/BAKER HUGHES											
1	SUB - SHOCK			6 3/4	2.75	17.24	70.42		0	TOMAX											
1	DRILL COLLAR - PONY			6.96	3.00	9.98	53.18		0	GE/BAKER HUGHES											
1	STABILIZER			7.04	2.75	4.84	43.20		0	DRILLING TOOLS INTERNATIONAL											
1	RSS TOOL			6.86	2.75	12.38	38.36		0	GE/BAKER HUGHES											
1	MWD TOOL - NON-RETRIEVABLE			6.69	2.75	15.63	25.98		0	GE/BAKER HUGHES											
1	RSS TOOL			6.99	2.75	9.34	10.35		0	GE/BAKER HUGHES											
Mud Motors																					
SN		Bend Angle		Bearing Type		Lobe Config		# Stages		Lwr DefIn Type		Bit To Bend									
15013762		0		NOT SEALED		7:8		6.4				0									
Sensors																					
Sensor Type			Sensor-Bit (ft)				Note														
GAMMA			12.60																		
DIRECTIONAL			22.67																		
Drilling Parameters																					
Start Time	End Time	Start Depth (ftKB)	Int Depth (ft)	Int ROP (ft/hr)	WOB (1000lbf)	RPM	dP (SPP) (psi)	Q Flow (gpm)	SPP (psi)	ROP Average (ft/hr)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	SO Str Wt (1000lbf)	Off-Btm Str Wt (1000lbf)	Drill Tq	Off Btm Tq	TFO (°)				
06:00	08:30	19,211.0	379.00	151.6	42	50	750.0	600	3,850.0	152.0	205	235	150	205	21.0	11.0					
08:30	14:30	19,590.0	0.00		0	50	0.0	600	3,850.0	0.0	205	235	150	205	0.0	11.0					
Hydraulic Calculations																					
Dens Mud (lb/gal)		ECD End (lb/gal)		Bit Hydraulic Power (hp)		HP/Area (hp/in²)		Jet Vel (ft/s)		Bit dP (psi)		Min Open Hole AV (ft/min)		Max Open Hole AV (ft/min)		Vol DrillString (bbl)		Vol Bit to Shoe (bbl)		Vol Shoe to Top (bbl)	
8.50		9.01		163.2		2.9		246.1		466.2		16.8		648.2		277.89		585.71		357.52	
Mud Checks																					
Time		Mud Company				Type		Depth (ftKB)		Density (lb/gal)		Funnel Viscosity (s/qt)			T Flowline (° F)						
1/8/2023 22:30		PIONEER DRILLING FLUIDS				OIL BASE		19,590.0		8.50		55									
pV (cP)		YP (lbf/100ft²)		Vis 3rpm		Vis 6rpm		Filtrate (mL/30min)		HTHP Filtrate (mL/30min)			HTHP Temperature (° F)			HTHP Pressure (psi)					
12.0		8.000		5		6		0.0		7.8			200.0			500.0					
Solids (%)		Low Gravity Solids (%)				Sand (%)		MBT (lb/bbl)			Pm (mL/mL)			Pf (mL/mL)							
6.0						3.1		0.0			0.0			0.000							
Chlorides (mg/L)			Calcium (mg/L)			CaCl (ppm)			Oil Water Ratio			Electric Stab (V)			Lime (lb/bbl)			pH			
15,000			7,000.000			0			75/25			657.0			2.1			0.0			
Gel 10 sec (lbf/100ft²)						Gel 10 min (lbf/100ft²)						Gel 30 min (lbf/100ft²)									
7.000						14.000						14.000									
Comment																					
Recommended Fluid Treatment:No treatment needed at this time.																					
Drilling Fluid Activity Last 24 Hrs: Xfer f/ MT2 t/ active as needed for volume. Running centrifuge as needed to control MW. Performed 5.5 b/u CUC monitored shakers during CUC. Flow checked well was static. Pulled t/ 18,600' no issues pumped slug. Monitored well on trip tank during tripping ops. 7,303-gal mud diesel rec.																					
Rig Activity Last 24 Hours:Drilled lateral f/ 18,400' t/ 19,590'. TD'd well. Performed CUC, flow checked well was static pulled t/ 18,600' pumped slug. POOH. L/D BHA. Drilling parameters: ROP- 175', WOB-42K, Rotary- 50 RPM, Bit;171 RPM, Tq- 21 KLB-Ft, Diff- 475 PSI. P/U 245k, S/O 125k, ROT 200K. Lithology @ 19,590' 100% SH, TR % LS. Ftg Drilled Last 24hrs: 1,190'. Currently R/U csg crew at time of report.																					

Last BOP Test								
Date		Test Type	Item Tested		Next Test Date		Com	
12/29/2022 14:15		BOP	BOP'S, 12/29/2022 13:00		1/19/2023 14:15		Full Test BOPs	
Leak Off and Formation Integrity Tests								
Test Type			Depth (ftKB)		Dens Fluid (lb/gal)			
FORMATION INTEGRITY			2,016.0		12.51			
FORMATION INTEGRITY			6,950.0		9.55			
Casing Pressure Test								
Test Type	Test Subtype	Date	Item Tested			Failed?	Time (min)	P (psi)
CASING	STANDARD	11/17/2022 17:30	SURFACE, 2,016.7ftKB			No	30.00	1,000.0
CASING	STANDARD	1/3/2023 01:00	INTERMEDIATE, 6,950.0ftKB			No	30.00	2,500.0
Kick Offs & Key Depths								
Date		Type	Top Depth (ftKB)		Depth Top (TVD) (ftKB)			
1/4/2023 02:15		KICK OFF	8,375.0		8,273.4			
1/4/2023 19:00		HEEL	9,475.0		8,904.9			
Casing Strings								
Description	Set Depth (ftKB)	Set Depth (TVD) (ftKB)	OD (in)	Grade	Wt/Len (lb/ft)	Top Thread	P LeakOff (psi)	
CONDUCTOR	105.0	105.0	20	H40	78.67			
SURFACE	2,016.7	2,015.0	13 3/8	J55	54.50	BTC	1,308.6	
INTERMEDIATE	6,950.0	6,848.5	9 5/8	L80-IC	40.00	BTC	3,398.9	
Gas Emissions - Flare								
Type		Method	Dur (Min)		Amount	Units	Com	
No Data								
Job Supply Amounts								
Supply Item Des	Type	Unit Label	Received	Consumed	Returned	Note	Cum On Loc	Cum Consumed
DIESEL	FUEL	GAL	7299	1934			12,012	27111
DIESEL	MUD	GAL	7303	2995			8,493	59895
Mud Additive Amounts								
Des	Type			Units	Rec	Consumed	On Loc	Cum Cons
BARITE - BULK	WEIGHTING MATERIAL			TON		11	23.02	36
DD LEM	LOW END MODIFIER			GAL		100	500.0	1,425
DDF MUL	ALL IN ONE EMULSIFIER			GAL		25	850.0	1,350
LIME	ALKALINITY CONTROL			SACK		11	84.0	223
SOLTEX	FILTRATE CONTROL			LB		12	38.0	244
XMP GILSONITE	FILTRATE CONTROL			LB		12	85.0	95
Pump Operations								
Pump #	Make	Model	Liner Size (in)	Stroke (in)	Vol/Stk (bbl/stk)		P Max (psi)	
1	BOMCO	F1600	5 1/2	12.00	0.088		7,500.0	
2	BOMCO	F1600	5 1/2	12.00	0.088		7,500.0	
3	BOMCO	F1600	5 1/2	12.00	0.088		7,500.0	
Pump Checks								
Pump #	Depth (ftKB)		Time	P (psi)	Strokes (spm)	Q Flow (gpm)		Eff (%)
No Data								
Deviation Surveys								
Date		Description			Job			
11/10/2022 01:30		AS DRILL SURVEY			ODR, 11/9/2022 22:30			
Survey Data - All surveys for 24 hr reporting period								
MD (ftKB)	Incl (°)	Azm (°)	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	
19,247.00	90.15	165.97	8,959.04	10,628.97	-10,544.15	1,653.57	0.20	
19,337.00	90.55	165.83	8,958.49	10,718.97	-10,631.44	1,675.49	0.47	
19,427.00	90.06	166.26	8,958.02	10,808.97	-10,718.78	1,697.20	0.72	
19,518.00	90.22	165.91	8,957.79	10,899.97	-10,807.11	1,719.08	0.42	
19,565.00	90.22	165.91	8,957.61	10,946.97	-10,852.69	1,730.52	0.00	
Formations								
Formation Name			Prog Top Override (TVD SS) (ft(elv))	Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)	
268_5_SPBY_L_A1			-5,987.0		8,980.0			
268_5_SPBY_L_A2			-6,023.0		9,016.0			
268_5_SPBY_L_A3			-6,108.0		9,101.0			
268_6_SPBY_L_B1/JO MILL			-6,262.0		9,255.0			
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE			-6,321.0		9,314.0			
PBHL/TD			-5,970.0		8,963.0			
269_0_DEAN			-6,633.0		9,626.0			
270_0_WFMP_A1			-6,802.0		9,795.0			
275_0_WFMP_B1			-7,009.0		10,002.0			
276_0_WFMP_B2			-7,031.0		10,024.0			
278_0_WFMP_B3			-7,085.0		10,078.0			
280_0_WFMP_C1			-7,175.0		10,168.0			
282_0_WFMP_C2			-7,275.0		10,268.0			
292_0_WFMP_D			-7,701.0		10,694.0			
304_0_STRAWN			-8,065.0		11,058.0			

Daily Contacts				
Job Contact	Title	Office	Mobile	Email
JACKSON, AUSTIN, ENGINEER	ENGINEER	972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM
COX, BRYAN, ENGINEER	ENGINEER	972-969-5717	361-318-4212	BRYAN.COX@PXD.COM
KUMAR, DEV, ENGINEER	ENGINEER		469-865-6956	DEV.KUMAR@PXD.COM
POLYA, JOE, AREA DRILLING SUPERINTENDENT	AREA DRILLING SUPERINTENDENT	432-413-6147	432-352-3155	JOE.POLYA@PXD.COM
GARZA, JOHN, ENGINEER	ENGINEER		469-286-7746	JOHN.GARZA@PXD.COM
VOGEL, WILLIS, SUPERINTENDENT	SUPERINTENDENT		432-301-6784	WILLIS.VOGEL@PXD.COM
BROWN, KEITH, SUPERINTENDENT	SUPERINTENDENT	972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM
DOYLE, ANTHONY, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		318-452-0523	ANTHONY.DOYLE@PXD.COM
HENZE, BRENDON, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		361-935-5507	BRENDON.HENZE@PXD.COM
LIGHTSEY, WADE, MUD ENGINEER	MUD ENGINEER		210-834-7068	WADE.LIGHTSEY@PXD.COM
RIG-ENSIGN 125, RIG PHONE	RIG PHONE	432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM
GALLAGHER, JEFFERY, WELLSITE SUPERVISOR	WELLSITE SUPERVISOR		318-282-4788	JEFFERY.GALLAGHER@PXD.COM
Personnel Log				
Company				Count
PIONEER NATURAL RESOURCES USA INC				2
ENSIGN UNITED STATES DRILLING S W INC				13
BAKER HUGHES OILFIELD OPERATIONS INC				2
GISLER BROTHERS LOGGING CO INC				2
STALLION SOLIDS CONTROL INC				1



ENSIGN 125

Accept:12/29/2022

Release:

Days Since LTI:887.00

Days Since RI:887.00

Daily Drilling Report

PERMIAN ASSET TEAM

Job:ODR

Report Date:01/10/2023

Report #:15

DFS:13

AFE #:9023600

Total AFE + Sup:\$3,472,933.43

Daily Field Est. (Cost):\$807,091.13

API/UWI 42-003-48664-0000		Well Profile HORIZONTAL		Open Formation MIDDLE SPRABERRY (SPBY M A1)			Field Name SPRABERRY (TREND AREA)			
SSN ID00034024	Property Sub	KB-Grd (ft) 25.00	Orig KB Elevation (ft) 2,993.00		Ground Elevation (ft) 2,968.00		Spud Date 11/10/2022	TD Date 1/8/2023		
Jobs										
Responsible Grp 2			Responsible Grp 3		Job Type	Start Date		End Date		Job Status
DRL ENG - JOHN GARZA			AREA TEAM 2		ODR	11/9/2022 22:30		1/10/2023 06:00		COMPLETE
Job Dates (ex. Estimated Pad Release, TXRRC Calls)										
Type	Subtype			Date	Note					
MILESTONE	ESTIMATED PAD RELEASE			2/5/2023	1st Production of a 5 well pad, Batch Drilling.					
Daily Operations										
Footage/Meterage (ft) 0.00		Drilling Hours	% Rotating Time	End Depth (ftKB) 19,590.0	Target Depth (ftKB) 19,619.0	Daily Field Est Total \$807,091.13		Cum Field Est To Date \$3,124,471.89		
24 HR ROP (ft/hr)	Circulating Hours	% Sliding Time	End Depth (TVD) (ftKB) 8,957.5	Target Depth Depth (TVD) (ftKB) 8,963.1	Daily Mud Field Est Total \$		Cum Mud Field Est \$107,558.57	Total AFE + Sup \$3,472,933.43		
Daily Goal Description DRILLED FEET			Daily Goal - Last 24 0.0		Daily Goal - Next 24 0.0			Goal Comments Goal Met		
Backbuild Yes	Lateral Inclination Toe Flat	Last Casing String INTERMEDIATE, 6,950.0ftKB				Next Casing String PRODUCTION, 19,572.0ftKB				
Avg Connection Gas 238.00		Avg Trip Gas 238.00	Avg Background Gas 23.00		Max Connection Gas 0.00		Max Trip Gas 238.00	Max Drill Gas 0.00		
Operations Summary RIH with 5.5" production casing & land in wellhead @ 19,574', circulate STS, Cement production casing, Install and test packoff BPV, Nipple down, Release rig to the University 6-48D 104H										
Operations Next Report Period University 6-48D 104H										
Operations At Report Time University 6-48D 104H										
Remarks No incidents reported, No spills recorded.  Rig NPT - Well: 2.25 Total hrs 3rd Party NPT Well: 0 Total hrs Pioneer NPT Well: 2.75 Total hr Surf-100%, Int 1- 100%, Curve- 100%, Prod Lat- 100%										
Time Log										
Start Time	Dur (hr)	End Time	Phase	Operation	Ops Category	Com	Start Depth (ftKB)	End Depth (ftKB)	Prob Hrs	Prob Ref #
06:00	13.75	19:45	DEMOB, RIG DOWN	CSG_W/O ROTATION	NORMAL	RIH with production casing F/3,234' T/ 19,542'. Hole giving proper displacement while tripping in.	19,590.0	19,590.0		
19:45	0.5	20:15	DEMOB, RIG DOWN	CSG_W/WASH	NORMAL	M/U landing joint and slack off landing out in wellhead at 19,572' while washing down at 7 bpm. Full returns.	19,590.0	19,590.0		
20:15	0.5	20:45	DEMOB, RIG DOWN	RD_CSG	NORMAL	R/D casing equipment & CRT	19,590.0	19,590.0		
20:45	0.25	21:00	DEMOB, RIG DOWN	RU_CMT	NORMAL	R/U cement head and lines	19,590.0	19,590.0		
21:00	1.5	22:30	DEMOB, RIG DOWN	CIRC	NORMAL	Circulate 1.5 casing capacity	19,590.0	19,590.0		
22:30	4.5	03:00	DEMOB, RIG DOWN	CMT	NORMAL	Pressure test lines T/8,000 psi. Pump 50 bbls of 9# Spacer, 230 bbls of 9.3# Lead, 546 bbls of 12.5# Tail. Shut down and drop bottom plug, pump 4 bbls fresh water treated with MMCR, drop top plug and displace with 430 bbls of fresh water. Bumped slug @ 3:00 hrs. Pressured up F/1400' T/2400'. Bled back 3.5 bbls. Floats holding.	19,590.0	19,590.0		
03:00	0.25	03:15	DEMOB, RIG DOWN	FLOW_CHK	NORMAL	Flow check well. Well static	19,590.0	19,590.0		
03:15	0.5	03:45	DEMOB, RIG DOWN	RD_CMT	NORMAL	Rig down cement equipment	19,590.0	19,590.0		
03:45	1.25	05:00	DEMOB, RIG	WH	NORMAL	Flush surface lines, install and test pack-off, install	19,590.0	19,590.0		

			DOWN			BPV				
05:00	0.5	05:30	DEMOB, RIG DOWN	ND_BOPE	NORMAL	N/D BOP	19,590.0	19,590.0		
05:30	0.5	06:00	DEMOB, RIG DOWN	WH	NORMAL	Install TA cap and release rig to the University 6-48D 104H	19,590.0	19,590.0		

Drill Strings

BHA #5 , PRODUCTION - LATERAL

Bit Run	Drill Bit				Bit Type		Make			
	5 8 1/2, DD506TSX, 5372111				PDC		GE/BAKER HUGHES			
Nozzles (1/32")		Bit Total Fluid Area (nozzles) (in²)		IADC Bit Dull		Hours Drilled By Bit (hr)		Depth Drilled By Bit (ft)		
12/12/12/14/14/14		0.78		1-1-NO-A-X-0-NO-TD		50.75		7,727.00		
BHA Drilling Time (hr)		BHA Depth Drilled (ft)		BHA ROP (ft/hr)		Depth In (ftKB)		Depth Out (ftKB)		
50.75		7,727.00		152.3		11,863.0		19,590.0		

Drill String Components

Jts	Item Des	OD (in)	ID (in)	Len (ft)	Cum Len (ft)	Wt (lbf)	Cum Wt (1000lbf)	Make		
431	DRILL PIPE	5	3.83	19,382.41	19,590.00	377,957.0	378	RIG		
1	SUB - FILTER	6 3/4	2.75	4.17	207.59		0	GE/BAKER HUGHES		
3	DRILL PIPE	5	3.83	90.00	203.42		0	RIG		
1	MOTOR - STABILIZER SLEEVE	4.778	3.25	43.00	113.42		0	GE/BAKER HUGHES		
1	SUB - SHOCK	6 3/4	2.75	17.24	70.42		0	TOMAX		
1	DRILL COLLAR - PONY	6.96	3.00	9.98	53.18		0	GE/BAKER HUGHES		
1	STABILIZER	7.04	2.75	4.84	43.20		0	DRILLING TOOLS INTERNATIONAL		
1	RSS TOOL	6.86	2.75	12.38	38.36		0	GE/BAKER HUGHES		
1	MWD TOOL - NON-RETRIEVABLE	6.69	2.75	15.63	25.98		0	GE/BAKER HUGHES		
1	RSS TOOL	6.99	2.75	9.34	10.35		0	GE/BAKER HUGHES		

Mud Motors

SN	Bend Angle	Bearing Type	Lobe Config	# Stages	Lwr Defln Type	Bit To Bend
15013762	0	NOT SEALED	7:8	6.4		0

Sensors

Sensor Type	Sensor-Bit (ft)	Note
GAMMA	12.60	
DIRECTIONAL	22.67	

Hydraulic Calculations

Dens Mud (lb/gal)	ECD End (lb/gal)	Bit Hydraulic Power (hp)	HP/Area (hp/in²)	Jet Vel (ft/s)	Bit dP (psi)	Min Open Hole AV (ft/min)	Max Open Hole AV (ft/min)	Vol DrillString (bbl)	Vol Bit to Shoe (bbl)	Vol Shoe to Top (bbl)
-------------------	------------------	--------------------------	------------------	----------------	--------------	---------------------------	---------------------------	-----------------------	-----------------------	-----------------------

Mud Checks

Time		Mud Company			Type	Depth (ftKB)	Density (lb/gal)	Funnel Viscosity (s/qt)		T Flowline (° F)
1/9/2023 22:30		PIONEER DRILLING FLUIDS			OIL BASE	19,590.0	8.50	55		
pV (cP)	YP (lb/100ft²)	Vis 3rpm	Vis 6rpm	Filtrate (mL/30min)	HTHP Filtrate (mL/30min)		HTHP Temperature (° F)		HTHP Pressure (psi)	
12.0	8.000	5	6	0.0	7.8		200.0		500.0	
Solids (%)		Low Gravity Solids (%)			Sand (%)		MBT (lb/bbl)		Pm (mL/mL)	Pf (mL/mL)
6.0		3.1			0.0		0.0		0.000	0.0
Chlorides (mg/L)		Calcium (mg/L)		CaCl (ppm)	Oil Water Ratio		Electric Stab (V)		Lime (lb/bbl)	pH
15,000		7,000.000		0	75/25		657.0		2.1	0.0
Gel 10 sec (lb/100ft²)				Gel 10 min (lb/100ft²)			Gel 30 min (lb/100ft²)			
7.000				14.000			14.000			

**Comment**  
Recommeded Fluid Treatment:No treatment needed at this time.

Drilling Fluid Activity Last 24 Hrs:Monitored csg displacement. Circ 1.5 x csg cap.  
Pumped 80 bbls diesel ahead of spacer. Performed cmt job w/ good returns & lift pressure throughout job.  
Flow checked well was static. Flushed lines.  
Final OBM strap 2465 bbls.

Rig Activity Last 24 Hours:M/U shoe track & ran 5.5 prod csg t/ 19,572' (no airlock). Circ csg, performed CMT job w/ full returns.  
Bumped plug 500psi over floats held. L/D landing jt. Set/test pack off. Set BPV & TA cap. N/D release rig to the 104H. Drilling parameters: ROP- 175', WOB-42K, Rotary- 50 RPM, Bit- 171 RPM, Tq- 21 KLB-Ft, Diff;475 PSI. P/U 245k, S/O 125k, ROT 200K. Lithology @ 19,590' 100% SH, TR % LS. Ftg Drilled Last 24hrs: 0'. Currently preparing t/ skid rig at time of report.

Last BOP Test

Date	Test Type	Item Tested	Next Test Date	Com
12/29/2022 14:15	BOP	BOP'S, 12/29/2022 13:00	1/19/2023 14:15	Full Test BOPs

Leak Off and Formation Integrity Tests

Test Type	Depth (ftKB)	Dens Fluid (lb/gal)
FORMATION INTEGRITY	2,016.0	12.51
FORMATION INTEGRITY	6,950.0	9.55

Casing Pressure Test

Test Type	Test Subtype	Date	Item Tested	Failed?	Time (min)	P (psi)
CASING	STANDARD	11/17/2022 17:30	SURFACE, 2,016.7ftKB	No	30.00	1,000.0
CASING	STANDARD	1/3/2023 01:00	INTERMEDIATE, 6,950.0ftKB	No	30.00	2,500.0

Kick Offs & Key Depths									
Date		Type		Top Depth (ftKB)		Depth Top (TVD) (ftKB)			
1/4/2023 02:15		KICK OFF		8,375.0		8,273.4			
1/4/2023 19:00		HEEL		9,475.0		8,904.9			
1/9/2023 08:30		TOE		19,590.0		8,957.5			
Casing Strings									
Description	Set Depth (ftKB)		Set Depth (TVD) (ftKB)		OD (in)	Grade	Wt/Len (lb/ft)	Top Thread	P LeakOff (psi)
CONDUCTOR	105.0		105.0		20	H40	78.67		
SURFACE	2,016.7		2,015.0		13 3/8	J55	54.50	BTC	1,308.6
INTERMEDIATE	6,950.0		6,848.5		9 5/8	L80-IC	40.00	BTC	3,398.9
Gas Emissions - Flare									
Type		Method		Dur (Min)		Amount		Units	Com
No Data									
Job Supply Amounts									
Supply Item Des	Type	Unit Label	Received	Consumed	Returned	Note		Cum On Loc	Cum Consumed
DIESEL	FUEL	GAL		1216				10,796	28327
WATER	FRESH	BBL	11493	11493		Initial Reading: 77,656 Final Reading: 89,149		0	23885
Mud Additive Amounts									
Des	Type		Units	Rec	Consumed		On Loc	Cum Cons	
Pump Operations									
Pump #	Make		Model	Liner Size (in)		Stroke (in)	Vol/Stk (bbl/stk)		P Max (psi)
1	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0
2	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0
3	BOMCO		F1600	5 1/2		12.00	0.088		7,500.0
Pump Checks									
Pump #	Depth (ftKB)			Time	P (psi)	Strokes (spm)	Q Flow (gpm)		Eff (%)
No Data									
Deviation Surveys									
Date			Description			Job			
11/10/2022 01:30			AS DRILL SURVEY			ODR, 11/9/2022 22:30			
Formations									
Formation Name			Prog Top Override (TVD SS) (ft(elv))		Prog Top MD (ftKB)	Prog Top (TVD) (ftKB)	Final Top MD (ftKB)	Final Top (TVD) (ftKB)	
268_5_SPBY_L_A1			-5,987.0			8,980.0			
268_5_SPBY_L_A2			-6,023.0			9,016.0			
268_5_SPBY_L_A3			-6,108.0			9,101.0			
268_6_SPBY_L_B1/JO MILL			-6,262.0			9,255.0			
268_7_SPBY_L_C1/LOWER SPRABERRY SHALE			-6,321.0			9,314.0			
PBHL/TD			-5,970.0			8,963.0			
269_0_DEAN			-6,633.0			9,626.0			
270_0_WFMP_A1			-6,802.0			9,795.0			
275_0_WFMP_B1			-7,009.0			10,002.0			
276_0_WFMP_B2			-7,031.0			10,024.0			
278_0_WFMP_B3			-7,085.0			10,078.0			
280_0_WFMP_C1			-7,175.0			10,168.0			
282_0_WFMP_C2			-7,275.0			10,268.0			
292_0_WFMP_D			-7,701.0			10,694.0			
304_0_STRAWN			-8,065.0			11,058.0			
Daily Contacts									
Job Contact			Title		Office	Mobile	Email		
JACKSON, AUSTIN, ENGINEER			ENGINEER		972-969-5954	469-503-1379	AUSTIN.JACKSON@PXD.COM		
COX, BRYAN, ENGINEER			ENGINEER		972-969-5717	361-318-4212	BRYAN.COX@PXD.COM		
KUMAR, DEV, ENGINEER			ENGINEER			469-865-6956	DEV.KUMAR@PXD.COM		
POLYA, JOE, AREA DRILLING SUPERINTENDENT			AREA DRILLING SUPERINTENDENT		432-413-6147	432-352-3155	JOE.POLYA@PXD.COM		
GARZA, JOHN, ENGINEER			ENGINEER			469-286-7746	JOHN.GARZA@PXD.COM		
VOGEL, WILLIS, SUPERINTENDENT			SUPERINTENDENT			432-301-6784	WILLIS.VOGEL@PXD.COM		
BROWN, KEITH, SUPERINTENDENT			SUPERINTENDENT		972-313-9798	469-516-3137	KEITH.BROWN@PXD.COM		
DOYLE, ANTHONY, WELLSITE SUPERVISOR			WELLSITE SUPERVISOR			318-452-0523	ANTHONY.DOYLE@PXD.COM		
HENZE, BRENDON, WELLSITE SUPERVISOR			WELLSITE SUPERVISOR			361-935-5507	BRENDON.HENZE@PXD.COM		
LIGHTSEY, WADE, MUD ENGINEER			MUD ENGINEER			210-834-7068	WADE.LIGHTSEY@PXD.COM		
RIG-ENSIGN 125, RIG PHONE			RIG PHONE		432-848-5232	432-894-8995	DL-ENSIGN125@PXD.COM		
GALLAGHER, JEFFERY, WELLSITE SUPERVISOR			WELLSITE SUPERVISOR			318-282-4788	JEFFERY.GALLAGHER@PXD.COM		
Personnel Log									
Company								Count	
PIONEER NATURAL RESOURCES USA INC								2	
ENSIGN UNITED STATES DRILLING S W INC								13	
BAKER HUGHES OILFIELD OPERATIONS INC								2	
GISLER BROTHERS LOGGING CO INC								2	
STALLION SOLIDS CONTROL INC								1	