



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location		Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00	
Report Date: 1/31/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names) WTH - 2	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 288	Days on Location (days) 1	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 5,387.00		Daily Cost Total 1,300.00			
Operations Summary RECOMPLETION					
Remarks					
Time Log Summary BLED WELL OFF. STARTED TO RUN TBG. TOO WINDY. SWIFN. - 4					
Report Date: 2/1/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names) WTH - 2	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 289	Days on Location (days) 1	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 8,637.00		Daily Cost Total 3,250.00			
Operations Summary RECOMPLETION					
Remarks					
Time Log Summary RIH W/BIT, SCRAPER & TBG TO TOP PERF. POOH W/TBG & LD. RDMO. - 10					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location	Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00		

Report Date: 3/3/2008

Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names) HALLIBURTON -	AFE Number 012436	Total AFE Amount
Days From Spud (days) 320	Days on Location (days) 1	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)
Cum Cost To Date 113,072.00	Daily Cost Total 104,435.00			

Operations Summary

HALLIBURTON RAN GR/N/CCL. DATUM ELEV 2775 GL 2788 KB

LOG TOP U. SPBY 6128 (-3340)

LOG TOP L. SPBY 6672 (-3884)

LOG TOP DEAN 7442 (-4654)

BASE DEAN 7624 (-4836)

PBTD 8950

TD 9003

FR N/A

SOLID COMPOSITE PLUG SET @ 7680'

PERF'D DEAN INTERVAL W/ 3 SPF @ 7500'-7504', 7573'-7577' & 7618'-7622' (45 HOLES).

BREAK DOWN DEAN PERFS W/ 1500 GAL 15% HCL ACID. 1500 TOT HCL. BDP 2954 PSI. 1 DRUM SCALE INHIBITOR IN PAD.

SD FRAC DEAN W/ 55,569 GALS 20# XL-BORATE FRAC GEL AND 153,676# 20/40 BRADY SAND. SPOT 1500 GAL 15% HCL ACID ACROSS LOWER SPBY INTERVAL ON FLUSH.

MAX RATE 36 BPM @ 3020 PSIG. ISIP - 1417 PSIG.

PERF'D LOWER SPBY INTERVAL W/ 2 SPF @ 6976'-6985' & 6991'-6995' (30 HOLES).

BREAK DOWN LOWER SPBY PERFS W/ SPOT ACID, 15% HCL. 1500 TOTAL HCL. BDP 990 PSI. 1 DRUM SCALE INHIBITOR IN PAD.

SD FRAC LOWER SPBY W/ 62,362 GALS 20# XL-BORATE FRAC GEL AND 172,454# 20/40 BRADY SAND SAND. SPOT 1500 GAL 15% HCL ACID ACROSS UPPER SPBY INTERVAL ON FLUSH.

MAX RATE 33 BPM @ 1945 PSIG. ISIP - 731 PSIG.

SOLID COMPOSITE PLUG SET AT 6400' - TESTED 1000 PSI OVER

PERF'D UPPER SPBY INTERVAL W/ 2 SPF @ 6145'-6154' 7 6290'-6294' (30 HOLES).

BREAK DOWN UPPER SPBY PERFS W/ SPOT ACID, 15% HCL. 1500 TOTAL HCL. BDP 3343 PSI. 1 DRUM SCALE INHIBITOR IN PAD.

SD FRAC MIDDLE SPBY FMT W/ 42,180 GALS 20# XL-BORATE FRAC GEL AND 131,630# 20/40 BRADY SAND.

MAX RATE 28 BPM @ 2120 PSIG. ISIP - 538 PSIG.

TBLWTR - 4187 BBLS.

Remarks

Time Log Summary

Report Date: 3/5/2008

Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names) WTH - 5	AFE Number 012436	Total AFE Amount
Days From Spud (days) 322	Days on Location (days) 2	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)
Cum Cost To Date 119,040.00	Daily Cost Total 5,968.00			

Operations Summary

RECOMPLETION

Remarks

Time Log Summary

MIRU WTH #9. WO FORK LIFT TO MOVE TBG & RODS TO WELLHEAD. TOOK ALL DAY TO BLOW WELL DOWN. ND FRAC VALVE & NU WELLHEAD & BOP. RIH W/MILL & 60 JTS. SDFN. - 12



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 3/6/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names) WTH - 5	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 323	Days on Location (days) 2	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 128,488.00		Daily Cost Total 9,448.00			
Operations Summary RECOMPLETION					
Remarks					
Time Log Summary FINISH IN W/MILL & TAGGED @ 6300'. RU SWIVEL & REVERSE UNIT. W/D TO TOP PLUG @ 6400'. BREAK CIRC & DRILL ON PLUG 3 HRS. LOST CIRC FOR 45 MIN. GOT CIRC BACK & WORKED ON PLUG TOTAL 5 HRS. DID NOT MILL OUT. CIRC CLEAN, GETTING PIECES OF F/G IN RETURNS. PULL 4 STDS. SDFN. - 12					
Report Date: 3/7/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names) WTH - 5	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 324	Days on Location (days) 3	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 137,941.00		Daily Cost Total 9,453.00			
Operations Summary RECOMPLETION					
Remarks					
Time Log Summary RAN MILL BACK TO PLUG @ 6400'. RU SWIVEL & BREAK CIRC. WORK ON PLUG 45 MORE MIN & CLEAR PLUG. CIRC CLEAN. LD SWIVEL & RAN DOWN TO 7600' & TAGGED FILL (PLUG @ 7680'). RU SWIVEL & BREAK CIRC. W/D TO PLUG & CLEAR PLUG IN 45 MIN. CIRC CLEAN. LD SWIVEL. RIH & TAGGED @ 8950' - PBTD. PULL TO 6100' ABOVE ALL PERFS. SDFWE. - 12					
Report Date: 3/10/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names) WTH - 5	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 327	Days on Location (days) 3	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 143,376.00		Daily Cost Total 5,435.00			
Operations Summary RECOMPLETION					
Remarks					
Time Log Summary FINISH POOH W/MILL. RIH W/PROD TBG. START IN W/ RODS & HAD TROUBLE W/ ROD TONGS. RAN PUMP, 20 K-BARS, 114 - 7/8" RODS & 16 F/G RODS. SDFN. - 12					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location		Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00	

Report Date: 3/11/2008

Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names) WTH - 5	AFE Number 012436	Total AFE Amount
Days From Spud (days) 328	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)
Cum Cost To Date 148,546.00	Daily Cost Total 5,170.00			

Operations Summary

HUNG WELL ON & TURNED OVER TO PRODUCTION

Remarks

TBG DETAIL:

161 - 2-3/8" TBG
30 - 2-3/8" IPC TBG
1 - 2-3/8" SN @ 6050'
1 - 2-3/8" SSN
1 - 4-1/2" TAC
1 - 2-7/8" MJ
1 - 2-3/8" GB BULL PLUGGED TBG

ROD DETAIL:

70 - 1" F/G RODS
1 - 4' X 5/8" SHEER SUB
114 - 7/8" RODS
20 - 1.5" K-BARS
1 - TK-90 ON/OFF TOOL
1 - 2" X 1.25" X 20' PUMP
#PPT-1744

Time Log Summary

FINISHED RUNNING F/G RODS. HWO. RDMO LOCATION & TURNED WELL OVER TO PRODUCTION. - 12

Report Date: 3/12/2008

Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount
Days From Spud (days) 329	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)
Cum Cost To Date 148,546.00	Daily Cost Total			

Operations Summary

POB 12 HRS

Remarks

POB 12 HRS - 8 BO, 233 BW & 0 MCF

Time Log Summary

- 0

Report Date: 3/13/2008

Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount
Days From Spud (days) 330	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)
Cum Cost To Date 148,546.00	Daily Cost Total			

Operations Summary

POB 24 HRS

Remarks

POB 24 HRS - 1 BO, 201 BW & 2 MCF

Time Log Summary



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 3/14/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 331	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 3 BO, 207 BW & 1 MCF					
Time Log Summary					
Report Date: 3/15/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 332	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 7 BO, 169 BW & 1 MCF					
Time Log Summary					
Report Date: 3/16/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 333	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 4 BO, 212 BW & 2 MCF					
Time Log Summary					
Report Date: 3/17/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 334	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 1 BO, 247 BW & 2 MCF					
Time Log Summary					
Report Date: 3/18/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 335	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 2 BO, 247 BW & 2 MCF					
Time Log Summary					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 3/19/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 336	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 11 BO, 225 BW & 2 MCF					
Time Log Summary					
Report Date: 3/20/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 337	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 9 BO, 199 BW & 1 MCF					
Time Log Summary					
Report Date: 3/21/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 338	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 7 BO, 243 BW & 1 MCF					
Time Log Summary					
Report Date: 3/22/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 339	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 7 BO, 222 BW & 2 MCF					
Time Log Summary					
Report Date: 3/23/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 340	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 9 BO, 220 BW & 2 MCF					
Time Log Summary					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 3/24/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 341	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 9 BO, 220 BW & 2 MCF					
Time Log Summary					
Report Date: 3/25/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 342	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 2 BO, 217 BW & 2 MCF					
Time Log Summary					
Report Date: 3/26/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 343	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 6 BO, 215 BW & 1 MCF					
Time Log Summary					
Report Date: 3/27/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 344	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 6 BO, 215 BW & 1 MCF					
Time Log Summary					
Report Date: 3/28/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 345	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 6 BO, 148 BW & 2 MCF					
Time Log Summary					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 3/29/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 346	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 9 BO, 140 BW & 2 MCF					
Time Log Summary					
Report Date: 3/30/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 347	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 12 BO, 180 BW & 2 MCF					
Time Log Summary					
Report Date: 3/31/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 348	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 8 BO, 227 BW & 2 MCF					
Time Log Summary					
Report Date: 4/1/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 349	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 6 BO, 221 BW & 2 MCF					
Time Log Summary					
Report Date: 4/2/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 350	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 6 BO, 221 BW & 2 MCF					
Time Log Summary					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 4/3/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 351	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 6 BO, 221 BW & 2 MCF					
Time Log Summary					
Report Date: 4/4/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 352	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 8 BO, 187 BW & 6 MCF					
Time Log Summary					
Report Date: 4/5/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 353	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 10 BO, 193 BW & 8 MCF					
Time Log Summary					
Report Date: 4/6/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 354	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 19 BO, 182 BW & 10 MCF					
Time Log Summary					
Report Date: 4/7/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 355	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 8 BO, 240 BW & 6 MCF					
Time Log Summary					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 4/8/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 356	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 8 BO, 240 BW & 6 MCF					
Time Log Summary					
Report Date: 4/9/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 357	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 13 BO, 186 BW & 9 MCF					
Time Log Summary					
Report Date: 4/10/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 358	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 13 BO, 186 BW & 9 MCF					
Time Log Summary					
Report Date: 4/11/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 359	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 13 BO, 186 BW & 9 MCF					
Time Log Summary					
Report Date: 4/12/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 360	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 7 BO, 164 BW & 9 MCF					
Time Log Summary					
Report Date: 4/12/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 360	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 7 BO, 181 BW & 8 MCF					
Time Log Summary					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 4/13/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 361	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 85 BO, 278 BW & 111 MCF					
Time Log Summary					
Report Date: 4/14/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 362	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 13 BO, 186 BW & 9 MCF					
Time Log Summary					
Report Date: 4/15/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 363	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 15 BO, 186 BW & 10 MCF					
Time Log Summary					
Report Date: 4/16/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 364	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 6 BO, 186 BW & 10 MCF					
Time Log Summary					
Report Date: 4/17/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 365	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary POB 24 HRS					
Remarks POB 24 HRS - 13 BO, 133 BW & 0 MCF					
Time Log Summary					



Well Chronology Report

Well Name UNIVERSITY 1-32 #2	Property Sub 927181-002	API/UWI 42-383-35948-0000	Operator PIONEER NATURAL RESRC USA, INC.	WI (%)	Net Int (%)
County Reagan	State TEXAS	Field Name SPRABERRY (TREND AREA)	Spud Date 4/18/2007		
Surface Legal Location			Spud Date 4/18/2007	Original KB Elevation (ft) 2,788.00	Ground Elevation (ft) 2,775.00
Report Date: 4/18/2008					
Job Category RECOMPLETION	Primary Job Type NEW ZONE COMPLETION	Rig (Names)	AFE Number 012436	Total AFE Amount	
Days From Spud (days) 366	Days on Location (days) 4	Depth End (ftKB)	Depth End (TVD) (ftKB)	Last Mud Check Density (lb/gal)	
Cum Cost To Date 148,546.00		Daily Cost Total			
Operations Summary INITIAL POTENTIAL					
Remarks INITIAL POTENTIAL - 12 BO, 183 BW & 11 MCF W/43.5 DEG GRAVITY					
FINAL REPORT					
Time Log Summary					

GAS/DIL RATIO = 917
DIL PRODUCED = 370