 <b>Daily Drilling Report Onshore</b>				<b>Well Name/Wellbore No.:</b> UNIVERSITY 11-18 NO. 1H/OH <b>Country:</b> USA <b>State/OCSG:</b> TEXAS <b>Field/Permit#:</b> WOLFCAMP CENTRAL <b>Supervisors:</b> K.GREEN / R.SMITH <b>Engineer/Manager:</b> PRINCE KWARTENG / BILL WHITE				<b>Report Number:</b> 001 <b>Report Date:</b> 04/27/2011 <b>Spud Date:</b> <b>Release Date:</b> <b>DFS:</b> 1.00 <b>DOL:</b> 1 <b>AFE Days:</b> <b>Last BOP T.:</b> <b>Safety &amp; Environmental Incident:</b> No																												
<b>Depth md/tvd:</b> / <b>Progress:</b> / = 0.00 <b>ROP:</b> / = 0.00 <b>Proposed TD (ft):</b> 12,000.00 <b>Next Csg Point:</b> 0.00				<b>Rig:</b> PRECISION/93 <b>Rig Phone:</b> 713-445-9599 <b>RKB (ft):</b> 2,719.61 <b>Ground Level (ft):</b> 2,703.0 <b>POB:</b> 0 <b>Total Man Hours:</b> 0.00				<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>Fac</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td><b>AFE #:</b> 14988042021</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td><b>Day Cost(\$):</b> 253,490</td> <td>460</td> <td>0</td> <td>253,950</td> <td></td> </tr> <tr> <td><b>Cum Cost(\$)</b> 253,490</td> <td>460</td> <td>0</td> <td>253,950</td> <td></td> </tr> <tr> <td><b>AFE(\$):</b> 0</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>					Drig	Comp	Fac	Total	<b>AFE #:</b> 14988042021					<b>Day Cost(\$):</b> 253,490	460	0	253,950		<b>Cum Cost(\$)</b> 253,490	460	0	253,950		<b>AFE(\$):</b> 0	0	0	0	0
	Drig	Comp	Fac	Total																																
<b>AFE #:</b> 14988042021																																				
<b>Day Cost(\$):</b> 253,490	460	0	253,950																																	
<b>Cum Cost(\$)</b> 253,490	460	0	253,950																																	
<b>AFE(\$):</b> 0	0	0	0	0																																
<b>Current Activity:</b> RIGGING UP <b>24 Hr Summary:</b> RIGGING UP <b>24 Hr Forecast:</b> RIGGING UP																																				
<b>MUD PROPERTIES</b>				<b>MUD MATERIALS</b>				<b>BIT RECORD</b>				<b>CASING</b>																								
<b>Fluids Co.:</b> <b>Fluids Eng:</b> <b>Time:</b> <b>Location:</b> <b>Pit Temp:</b> <b>Depth:</b> <b>Density:</b> <b>FV:</b> <b>PV:</b> <b>YP:</b> <b>Gels:</b> <b>WL:</b> <b>HTHP:</b> <b>Cake:</b> <b>Solids:</b> <b>ECD:</b>				<b>D M Cost(\$):</b> \$0.00 <b>C M Cost(\$):</b> \$0.00 <b>Mud Additives</b> <b>Used</b>				<b>Bit#</b> <b>S/N</b> <b>Size (in)</b> <b>Mfg</b> <b>IADC Type</b> <b>Model #</b> <b>Jets</b> <b>Depth In (ft)</b> <b>Depth Out (ft)</b> <b>Bit Rotations</b> <b>On Btm Hrs</b> <b>Footage (ft)</b> <b>ROP</b> <b>WOB mn/mx (kip)</b> / / <b>RPM rot/bit</b> / / <b>Bit HP</b> <b>HSI</b> <b>PSI Drop (psi)</b> <b>Jet Vel (ft/s)</b> <b>Imp Force</b>				<b>Size(in)</b> <b>MD(ft)/TVD(ft)</b> <b>LOT(ppg)</b>																								
<b>MUD LOGGING</b>												<b>INVENTORY</b>																								
<b>Trip Gas:</b> @ (%) <b>BG Gas:</b> (%) <b>Surf to Surf:</b> <b>Conn Gas:</b> @ (%) <b>Pore Pressure:</b> (%) <b>Lag Strokes:</b> <b>Form:</b> <b>Lag Time:</b> (min)												<b>Item</b> <b>Inv</b>																								
												<b>SOLIDS CONTROL</b>																								
												<b>Skr</b> <b>Deck 1 Screens</b> <b>Deck 2 Screens</b>																								
												<b>MUD PUMPS</b>																								
												<b>#1</b> <b>#2</b> <b>#3</b>																								
												<b>Pump Type:</b> <b>Liner ID:</b> <b>SPM:</b> <b>GPM:</b> <b>SPR:</b> <b>1 SPM:</b> <b>Pressure:</b> <b>2 SPM:</b> <b>Pressure:</b>																								
												<b>T GPM (gpm):</b> <b>SPP (psi):</b> <b>AV (DC):</b> <b>AV (DP):</b>																								
<b>SURVEYS</b>																																				
<b>MD (ft)</b>		<b>Inclination(°)</b>		<b>Azimuth (°)</b>		<b>TVD (ft)</b>		<b>V Section (ft)</b>		<b>+E/-W (ft)</b>		<b>+N/-S (ft)</b>		<b>Dog Leg (°/100ft)</b>																						
8,682		90.50		180.80		7,194		-1,983.68		-27.34		-1,983.68		0.00																						
9,042		90.50		180.80		7,191		-2,343.64		-32.37		-2,343.64		0.00																						
9,762		90.50		180.80		7,185		-3,063.54		-42.42		-3,063.54		0.00																						
10,122		90.50		180.80		7,182		-3,423.49		-47.45		-3,423.49		0.00																						
10,482		90.50		180.80		7,179		-3,783.44		-52.47		-3,783.44		0.00																						
10,842		90.50		180.80		7,176		-4,143.40		-57.50		-4,143.40		0.00																						
11,202		90.50		180.80		7,172		-4,503.35		-62.53		-4,503.35		0.00																						
11,563		90.50		180.80		7,169		-4,864.30		-67.57		-4,864.30		0.00																						
<b>OPERATION DETAILS</b>																																				
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																													
06:00	06:30	0.50	P	MIRU	01	MIRU	SAFETY MEETING W/RIG CREW & TK																													
06:30	08:00	1.50	P	MIRU	01	MIRU	RIG DOWN GEN, RIG MGR. HOUSE & CREW HOUSE LOAD OUT SAME.																													
08:00	13:00	5.00	P	MIRU	01	MIRU	LOAD GEN. PACK, LOWER ROOFS ON MUD TANKS, LOAD OUT PUMPS & MUD TANKS, SPOT HOUSES & GEN. PACK.																													
13:00	16:00	3.00	P	MIRU	01	MIRU	LOWER CROWN REMOVE DERRICK FROM RIG FLOOR, RIG UP GEN. PACK & SPOT TANKS.																													
16:00	18:00	2.00	P	MIRU	01	MIRU	START RIGGING DOWN SUBS & RIG UP ON UNIVERSITY 11-18 #1-H																													
18:00	19:00	1.00	P	MIRU	01	MIRU	POWER UP GEN., AND RUN POWER TO CAMP, & OFFLOAD TRUCKS.																													
19:00	00:00	5.00	P	MIRU	01	MIRU	RIG IDLE NO CREWS.																													
<b>Daily Operations Comments</b>																																				





<div style="display: inline-block; text-align: center;"> <b>Daily Drilling Report Onshore</b> </div>		<b>Well Name/Wellbore No.:</b> UNIVERSITY 11-18 NO. 1H/OH		<b>Report Number:</b> 004 <b>Report Date:</b> 04/30/2011 <b>Spud Date:</b> <b>Release Date:</b> <b>DFS:</b> 0.00 <b>DOL:</b> 4 <b>AFE Days:</b> <b>Last BOP T.:</b> <b>Safety &amp; Environmental Incident:</b> No	
		<b>Country:</b> USA <b>State/OCSG:</b> TEXAS <b>Field/Permit#:</b> WOLFCAMP CENTRAL <b>Supervisors:</b> KEITH GREEN / R.SMITH <b>Engineer/Manager:</b> PRINCE KWARTENG / BILL WHITE			

<b>Depth md/tvd:</b> / <b>Progress:</b> / = 0.00 <b>ROP:</b> / <b>Proposed TD (ft):</b> 12,000.00 <b>Next Csg Point:</b> 0.00	<b>Rig:</b> PRECISION/93 <b>Rig Phone:</b> 713-445-9599 <b>RKB (ft):</b> 2,719.61 <b>Ground Level (ft):</b> 2,703.0 <b>POB:</b> 20 <b>Total Man Hours:</b> 208.00	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>Fac</th> <th>Total</th> </tr> <tr> <td><b>AFE #:</b> 14988042021</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td><b>Day Cost(\$):</b> 23,534</td> <td></td> <td>0</td> <td>0</td> <td>23,534</td> </tr> <tr> <td><b>Cum Cost(\$)</b> 349,169</td> <td></td> <td>520</td> <td>0</td> <td>349,689</td> </tr> <tr> <td><b>AFE(\$):</b> 0</td> <td></td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>		Drig	Comp	Fac	Total	<b>AFE #:</b> 14988042021					<b>Day Cost(\$):</b> 23,534		0	0	23,534	<b>Cum Cost(\$)</b> 349,169		520	0	349,689	<b>AFE(\$):</b> 0		0	0	0
	Drig	Comp	Fac	Total																							
<b>AFE #:</b> 14988042021																											
<b>Day Cost(\$):</b> 23,534		0	0	23,534																							
<b>Cum Cost(\$)</b> 349,169		520	0	349,689																							
<b>AFE(\$):</b> 0		0	0	0																							

**Current Activity:** R/U RIG FLOOR  
**24 Hr Summary:** R/U A-LEGS, STRING UP BLOCK, RAISE DERRICK, R/U FLOOR, INST. FLOOR PLATES, HAND RAILS, R/U WIRE LINE UNIT. INST. AIR HOIST, GUARD & ROTARY CHAIN, R/U MANIFOLD, STAND PIPE, HOOK OUT BRIDAL.  
**24 Hr Forecast:** RIGGING UP, RAISE DERRICK, RIG UP, RIG INSPECTION FOR SPUD.

MUD PROPERTIES				MUD MATERIALS		BIT RECORD			CASING						
<b>Fluids Co.:</b> <b>Fluids Eng:</b>				<b>D M Cost(\$):</b> \$2,384.00 <b>C M Cost(\$):</b> \$2,384.00		<b>Bit#</b> <b>S/N</b> <b>Size (in)</b> <b>Mfg</b> <b>IADC Type</b> <b>Model #</b> <b>Jets</b> <b>Depth In (ft)</b> <b>Depth Out (ft)</b> <b>Bit Rotations</b> <b>On Btm Hrs</b> <b>Footage (ft)</b> <b>ROP</b> <b>WOB mm/mx (kip)</b> / / <b>RPM rot/bit</b> / / <b>Bit HP</b> <b>HSI</b> <b>PSI Drop (psi)</b> <b>Jet Vel (ft/s)</b> <b>Imp Force</b>			<b>Size(in)</b> <b>MD(ft)/TVD(ft)</b> / <b>LOT(ppg)</b>						
<b>Time:</b> <b>Location:</b> <b>Pit Temp:</b> <b>Depth:</b> <b>Density:</b> <b>FV:</b> <b>PV:</b> <b>YP:</b> <b>Gels:</b> // <b>WL:</b> <b>HTHP:</b> <b>Cake:</b> <b>Solids:</b> <b>ECD:</b>				<b>Oil Cnt:</b> <b>H2O Cnt:</b> <b>Sand Cnt:</b> <b>MBT:</b> <b>pH:</b> <b>Pm:</b> <b>PMt:</b> / <b>Chloride:</b> <b>Calcium:</b> <b>LCM:</b> <b>ES (mV):</b> <b>LGS:</b> <b>Ex Lime (ppb):</b> <b>OWR:</b> /		<b>Mud Additives</b> <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th>Used</th> </tr> <tr> <td>TRUCKING 1,900</td> </tr> <tr> <td>TAXES 40</td> </tr> <tr> <td>PALLETS 24</td> </tr> </table>			Used	TRUCKING 1,900	TAXES 40	PALLETS 24			
Used															
TRUCKING 1,900															
TAXES 40															
PALLETS 24															
<b>MUD LOGGING</b>															
<b>Trip Gas:</b> @ (%) <b>BG Gas:</b> (%) <b>Surf to Surf:</b> <b>Conn Gas:</b> @ (%) <b>Pore Pressure:</b> (%) <b>Lag Strokes:</b> <b>Form:</b> <b>Lag Time:</b> (min)															
				<b>Grading</b> I    O    D    L    B    G    O    R <b>Bit #</b> <b>Bit #</b>											

MUD PUMPS			
	#1	#2	#3
<b>Pump Type:</b>			
<b>Liner ID:</b>			
<b>SPM:</b>			
<b>GPM:</b>			
<b>SPR:</b>			
<b>1 SPM:</b>			
<b>Pressure:</b>			
<b>2 SPM:</b>			
<b>Pressure:</b>			
<b>T GPM (gpm):</b>		<b>SPP (psi):</b>	
<b>AV (DC):</b>		<b>AV (DP):</b>	

SURVEYS								
MD (ft)	Inclination(°)	Azimuth (°)	TVD (ft)	V Section (ft)	+E/-W (ft)	+N/-S (ft)	Dog Leg (°/100ft)	
9,042	90.50	180.80	7,191	-2,343.64	-32.37	-2,343.64	0.00	
9,762	90.50	180.80	7,185	-3,063.54	-42.42	-3,063.54	0.00	
10,122	90.50	180.80	7,182	-3,423.49	-47.45	-3,423.49	0.00	
10,482	90.50	180.80	7,179	-3,783.44	-52.47	-3,783.44	0.00	
10,842	90.50	180.80	7,176	-4,143.40	-57.50	-4,143.40	0.00	
11,202	90.50	180.80	7,172	-4,503.35	-62.53	-4,503.35	0.00	
11,563	90.50	180.80	7,169	-4,864.30	-67.57	-4,864.30	0.00	
0	0.00	0.00	0	0.00	0.00	0.00	0.00	

OPERATION DETAILS									
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION		
06:00	06:30	0.50	P	MIRU	01	MIRU	S/M W/ RIG PERSONELL AND T.K. STANLEY		
06:30	11:00	4.50	P	MIRU	01	MIRU	R/U A-LEGS, HOOK BULL LINES, INST. STAND PIPE & SET DOG HOUSE ON RIG FLOOR. SPOT KOOMEY UNIT AND SET STAIRS TO RIG FOOR , SET WATER TANK AND RELEASED CRANE & TRUCKING.		
11:00	16:30	5.50	P	MIRU	01	MIRU	STRING UP BLOCK ROLL CABLE ON DRUM, PUT WRAPS ON ANCHOR. TORQUE ANCHOR TO 400, AND DRESS DERRICK. INSPECTED BY (HENRY CRETORS & JOE BANZA).		
16:30	17:00	0.50	P	MIRU	01	MIRU	S/M W/ CREW, RAISE DERRICK OFF RACK TO TEST ELECTRIC BRAKE, RAISE DERRICK AND PIN.		
17:00	18:00	1.00	P	MIRU	01	MIRU	START DRESSING OUT RIG FLOOR.		
18:00	05:00	11.00	P	MIRU	01	MIRU	INST. FLOOR PLATES, HAND RAILS, CONNECT LIGHT ON RIG FLOOR, SUB- DERRICK, R/U WIRE L:INE UNIT, AIR HOIST, INST. GUARD AND ROTARY CHAIN. INST STAND PIPE HOOK OUT BRIDAL.		
05:00	06:00	1.00	P	MIRU	01	MIRU	COMP. DRESSING BOARD, TIE BACK BULL LUINE, AND HANG LINE, P/U SWIEVEL, M/U KELLEY HOSE AND KELLEY.		

**Daily Operations Comments**  
 RELEASED TRUCKS AND CRANE @ 11:00 A.M.

elpaso				Daily Drilling Report Onshore				Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH				Report Number: 005					
				Country: USA				Report Date: 05/01/2011									
				State/OCGS: TEXAS				Spud Date:									
				Field/Permit#: WOLFCAMP CENTRAL				Release Date:									
				Supervisors: KEITH GREEN / R.SMITH				DFS: 0.00 DOL: 5 AFE Days:									
				Engineer/Manager: PRINCE KWARTENG / BILL WHITE				Last BOP T.: Safety & Environmental Incident: No									
Depth md/tvd (ft): 80.00 / 80.00				Rig: PRECISION/93				Drig				Comp		Fac		Total	
Progress: / = 0.00				Rig Phone: 713-445-9599				AFE #:				14988042021					
ROP: / = 0.00				RKB (ft): 2,719.61				Day Cost(\$):				30,623		0		30,623	
Proposed TD (ft): 12,000.00				Ground Level (ft): 2,703.0				Cum Cost(\$):				379,792		520		380,312	
Next Csg Point: 0.00				POB: 19 Total Man Hours: 232.00				AFE(\$):				0		0		0	
Current Activity: RIG MONITOR SYSTEM DOWN, TECH CHANGING OUT PARTS ON RIG FLOOR PRIOR TO SPUD																	
24 Hr Summary: COMPLETE RIG UP AND RIG INSPECTION, MINOR RIG REPAIRS, WELD ON CONDUCTOR, CIRCULATING SYSTEM CHECK,																	
24 Hr Forecast: P/U BHA #1, SPUD IN SURFACE, CIRCULATE AND CLEAN HOLE, SHORT TRIP, POOH FOR 13-3/8" CASING AND CEMENT OPERATIONS.																	
MUD PROPERTIES				MUD MATERIALS				BIT RECORD				CASING					
Fluids Co.: Fluids Eng:				D M Cost(\$): \$0.00 C M Cost(\$): \$2,384.00				Bit# S/N Size (in) Mfg IADC Type Model #				Size(in) MD(ft)/TVD(ft) LOT(ppg)					
Time: Oil Cnt:				Mud Additives Used				Jets									
Location: H2O Cnt:								Depth In (ft) Depth Out (ft) Bit Rotations On Btm Hrs Footage (ft) ROP WOB mm/mx (kip) RPM rot/bit Bit HP HSI PSI Drop (psi) Jet Vel (ft/s) Imp Force									
Pit Temp: Sand Cnt:																	
Depth: MBT:																	
Density: pH:																	
FV: Pm:																	
PV: P/Hf:																	
YP: Chloride:																	
Gels: // Calcium:																	
WL: LCM:																	
HTHP: ES (mV):																	
Cake: LGS:																	
Solids: Ex Lime (ppb):																	
ECD: OWR:																	
MUD LOGGING																	
Trip Gas: @ (%)				BG Gas: (%)				Surf to Surf: Lag Strokes: (min)				Grading I O D L B G O R					
Conn Gas: @ (%)				Pore Pressure: (%)				Lag Time: (min)									
Form:																	
BHA # 1						STRING LOADS						MUD PUMPS					
Qty	Item Description		ID (in)	OD (in)	Len (ft)	Cum (ft)	On Btm Torque:						#1 #2 #3				
1	PDC BIT		3.000	17.500	1.00	1.00	Off Btm Torque:						Pump Type:				
1			8.062	2.937	12.27	17.15	Str. Wt. Up:						Liner ID:				
1			2.750	8.000	30.47	47.62	Str. Wt. Down:						SPM:				
1			2.812	8.062	5.08	52.70	Str. Wt. Rot:						GPM:				
5			2.750	8.000	153.82	206.52							SPR:				
1	X-O SUB		2.875	7.625	3.09	209.61							1 SPM:				
6			2.750	6.437	181.78	391.39							Pressure:				
1			2.500	6.500	3.62	395.01							2 SPM:				
14			3.000	6.562	427.38	822.39							Pressure:				
Total Length: 822.39						BHA Hrs:						T GPM (gpm): SPP (psi):					
						Jar Hrs:						AV (DC): AV (DP):					
						Motor Hrs:											
						Motor PSI Drop (kip):											
						Weight B Jars (kip):											
SURVEYS																	
MD (ft)		Inclination(°)		Azimuth (°)		TVD (ft)		V Section (ft)		+E/-W (ft)		+N/-S (ft)		Dog Leg (°/100ft)			
9,042		90.50		180.80		7,191		-2,343.64		-32.37		-2,343.64		0.00			
9,762		90.50		180.80		7,185		-3,063.54		-42.42		-3,063.54		0.00			
10,122		90.50		180.80		7,182		-3,423.49		-47.45		-3,423.49		0.00			
10,482		90.50		180.80		7,179		-3,783.44		-52.47		-3,783.44		0.00			
10,842		90.50		180.80		7,176		-4,143.40		-57.50		-4,143.40		0.00			
11,202		90.50		180.80		7,172		-4,503.35		-62.53		-4,503.35		0.00			
11,563		90.50		180.80		7,169		-4,864.30		-67.57		-4,864.30		0.00			
0		0.00		0.00		0		0.00		0.00		0.00		0.00			
OPERATION DETAILS																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION										
06:00	09:00	3.00	P	MIRU	01	MIRU	INSTALL KELLY BUSHINGS, BELLS, MOUSE HOLE, TIGHTEN UP STAND PIPE CLAMPS, PICK UP SLIPS ELEVATORS & LIFT SUBS.										
09:00	11:00	2.00	P	DRLSURF	07	DRLVERT	R/U PVC LINES, FOR DESANDER, DESILTER, SAND TRAP, TRASH PUMP, & INST. # 170 SHAKER SCREENS.ON BOTH.										
11:00	18:00	7.00	P	DRLSURF	07	DRLVERT	INST. CELLAR JET, RIG SIGNS IN PLACE, HOUSE KEEPING ON RIG. M/U BIT, BIT SUB X-O SHOCK SUB, & D.C. WASH THROUGH LINES,RIG UP WIRE LINE THROUGH SHIEVE. ( 5X5 CHECK EQUIP.)										
18:00	21:00	3.00	P	DRLSURF	07	DRLVERT	RIG INSPECTION										
21:00	00:00	3.00	P	DRLSURF	07	DRLVERT	ATTEMPT TO PLACE DRESSER SLEEVE ON CONDUCTOR, ATTEMPT FAILED TO DUE TO EGG SHAPE OF PIPE, HAD WELDER WELD ON CONDUCTOR, NIPPLE UP FLOW LINE AND FLOW LINE DRESSER SLEEVE, DURING PICKING UP BHA TOTCO MONITOR SYSTEM FAILURE, SYSTEM BOX ON RIG FLOOR BEING CHANGED OUT BY TECH										
00:00	02:00	2.00	P	DRLSURF	07	DRLVERT	STRAP AND CLAIPER BHA, PRE MIX LCM PILL										
02:00	03:00	1.00	P	DRLSURF	07	DRLVERT	MAKE UP BIT, BIT SUB, SHOCK SUB AND 8" DRILL COLLAR AND FLUSH THRU CIRCULATING SYSTEM										
03:00	06:00	3.00	P	DRLSURF	07	DRLVERT	TOTCO SERVICE HAND RETURNED AND NEEDED MORE PARTS FOR RIG FLOOR, TECH RETURN TO SHOPE FOR ITEMS REQUIRED FOR SERVICE, RIG 100% READY TO SPUD AT THIS TIME.										
Daily Operations Comments																	

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

KEITH GREEN / R.SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

006

Report Date:

05/02/2011

Spud Date:

Release Date:

DFS: 0.75

DOL: 6

AFE Days:

Last BOP T.:

Safety & Environmental Incident:

No

Depth md/tvd (ft):

858.00 / 858.00

Progress (ft):

778.00

ROP:

778.0 / 15.00 = 51.87

Proposed TD (ft):

12,000.00

Next Csg Point:

0.00

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

18

Total Man Hours:

220.00

AFE #:

149880/42021

Day Cost(\$):

23,122

Cum Cost(\$):

402,914

AFE(\$):

0

Drig

Comp

Fac

Total

0

0

0

23,122

0

520

0

403,434

0

0

0

0

Current Activity:

POOH, LAY DOWN BHA, CUTTING OFF CONDUCTOR TO RUN 13-3/8" CASING.

24 Hr Summary:

RIG UP, RIG INSPECTION, TROUBLE SHOOT AND REPLACE RIG MONITOR SYSTEM AND SPUD IN, DRILL TO DESIRED DEPTH TAKING W.L.

24 Hr Forecast:

POOH, L/D BHA #1 PICK UP AND RUN 13-3/8" CASING AND CEMENT SAME, NIPPLE UP OPERATIONS AND TEST.

MUD PROPERTIES

Fluids Co.:

D M Cost(\$):

\$665.07

Fluids Eng:

C M Cost(\$):

\$3,049.07

Time:

6:01

Oil Cnt (%)

0

Location:

PIT

H2O Cnt (%)

100

Pit Temp:

Sand Cnt:

Depth (ft):

858.00

MBT:

Density (ppg):

8.70

pH:

8.0

FV (s/qt):

28

Pm (cc):

0.2

PV (cp):

2

Pf (cc)/Mf (cc):

0.2 / 0.6

YP (lbf/100ft²):

1

Chloride (ppm):

9,000

Gels (l):

1/2

Calcium:

WL (cc/30min):

LCM:

HTHP:

ES (mV):

Cake (32nd):

LGS:

Solids:

Ex Lime (ppb):

ECD (ppg):

8.9

OWR:

MUD MATERIALS

Mud Additives

Used

LIME

4

GEL, FRESH

35

CEDAR FIBER

10

VISMATER

1

COTTONSEED HULLS

9

TAXES

55

BIT RECORD

Bit#

1

S/N

Size (in)

17.50

Mfg

IADC Type

Model #

RR616

Jets

Depth In (ft)

80

Depth Out (ft)

Bit Rotations

/

On Btm Hrs

10.00

Footage (ft)

758

ROP

75.8

WOB mm/mx (kip)

/

RPM rot/bit

/

Bit HP

0.00

HSI

0.00

PSI Drop (psi)

0.00

Jet Vel (ft/s)

0.00

Imp Force

0.00

Grading

I O D L B G O R

Bit #

Bit # 1

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

/

/

INVENTORY

Item

Inv

DIESEL

7,272

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

@ (%)

BG Gas:

(%)

Surf to Surf:

Conn Gas:

@ (%)

Pore Pressure:

(%)

Lag Strokes:

Form:

Lag Time:

(min)

BHA # 1

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

8.750

1.00

4.88

1

8.062

2.937

12.27

17.15

1

2.750

8.000

30.47

47.62

5

2.812

8.062

5.08

52.70

1

2.750

8.000

153.82

206.52

1

X-O SUB

2.875

7.625

3.09

209.61

6

2.750

6.437

181.78

391.39

1

2.500

6.500

3.62

395.01

14

3.000

6.562

427.38

822.39

Total Length:

822.39

STRING LOADS

On Btm Torque:

Off Btm Torque:

Str. Wt. Up:

Str. Wt. Down:

Str. Wt. Rot.:

BHA PROPERTIES

BHA Hrs:

10

Jar Hrs:

Motor Hrs:

Motor PSI Drop (kip):

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

557

SPP (psi):

790

AV (DC):

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

9,042

90.50

180.80

7,191

-2,343.64

-32.37

-2,343.64

0.00

9,762

90.50

180.80

7,185

-3,063.54

-42.42

-3,063.54

0.00

10,122

90.50

180.80

7,182

-3,423.49

-47.45

-3,423.49

0.00

10,482

90.50

180.80

7,179

-3,783.44

-52.47

-3,783.44

0.00

10,842

90.50

180.80

7,176

-4,143.40

-57.50

-4,143.40

0.00

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

0.00

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

06:30

0.50

P

DRLSURF

12

RIGSVC

RIG SERVICE

06:30

08:00

1.50

P

DRLSURF

42

OTHER

PUMP THRU LINES, CLOSE IN AND SURFACE PRESSURE TEST TO 1K, DROP W.L.S @ 80' - 0.25"

08:00

14:30

6.50

P

DRLSURF

07

DRLVERT

TIH WITH SURFACE BHA AND TAG UP @ 100' SPUD IN AND DRILLING AHEAD F/ 100' - 285' DRILLING AHEAD WITH OUT RIG MONITOR, TROUBLESHOOTING AND REPLACING RIG FLOOR TOTOCO EQUIPMENT.

14:30

15:00

0.50

P

DRLSURF

11

WIRESUR

W.L.S @ 240' -- 0.5"

15:00

19:30

4.50

P

DRLSURF

07

DRLVERT

DRLG. F/ 285' TO 560' (275' ).

19:30

20:00

0.50

P

DRLSURF

15

CIRC

PUMP 30 BBL. LCM SWEEP & W.L.S. @ 518' - @ 0.5"

20:00

23:00

3.00

P

DRLSURF

07

DRLVERT

DRLG. F/ 560' TO 772' ( 212' )

23:00

23:30

0.50

N

DRLSURF

42

OTHER

DRESSER SLEEVE DISCONNECTED FROM FLOW LINE TIGHTENED SAME.

23:30

00:00

0.50

P

DRLSURF

07

DRLVERT

DRLG. F/ 772' TO 802' ( 30' )

00:00

00:30

0.50

P

DRLSURF

11

WIRESUR

W.L.S. @ 760'--0.75"

00:30

01:00

0.50

P

DRLSURF

07

DRLVERT

DRLG. F/ 802 TO 858' ( 56' )

01:00

01:30

0.50

P

DRLSURF

15

CIRC

PUMP LCM SWEEP CIRC. HOLE CLEAN TO MAKE WIPER TRIP

01:30

02:30

1.00

P

DRLSURF

13

TRIP

POOH TO 8" DRILL COLLARS

02:30

03:00

0.50

P

DRLSURF

13

TRIP

TRIP BACK TO BOTTOM AND BREAK CIRCULATION

03:00

04:00

1.00

P

DRLSURF

15

CIRC

MIX AND PUMP HI-VIS SWEEP TO INSURE GOOD HOLE CLEANING PRIOR POOH FOR CASING

04:00

06:00

2.00

P

DRLSURF

13

TRIP

POOH, AND LAY DOWN BHA TO RUN SURFACE CASING

Daily Operations Comments

TRRC: KATHY JKL @ 17:30 5-1-2011

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

KEITH GREEN / R.SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

007

Report Date:

05/03/2011

Spud Date:

Release Date:

DFS: 1.75

DOL: 7

AFE Days:

Last BOP T.:

Safety & Environmental Incident:

No

Depth md/tvd (ft):

858.00 / 858.00

Progress (ft):

0.00

ROP:

0.0 / = 0.00

Proposed TD (ft):

12,000.00

Next Csg Point:

0.00

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

29

Total Man Hours:

304.00

AFE #:

1498804/2021

Day Cost(\$):

90,948

Cum Cost(\$):

494,382

AFE(\$):

0

Drig

Comp

Fac

Total

1498804/2021

0

0

90,948

494,382

0

0

494,382

0

0

0

0

Current Activity:

N/U B.O.P.'S

24 Hr Summary:

POOH, L/D BHA #1 PICK UP AND RUN 13-3/8" CASING AND CEMENT SAME, NIPPLE UP OPERATIONS AND TEST.

24 Hr Forecast:

N/U B.O.P.'S, AND SURFACE TEST SAME, PICK UP BHA #2

MUD PROPERTIES

MUD MATERIALS

BIT RECORD

CASING

Fluids Co.:

Fluids Eng: IAN SMITH

Time:

6:01

Oil Cnt (%):

0

Location:

PIT

H2O Cnt (%):

100

Pit Temp:

Sand Cnt:

Depth (ft):

858.00

MBT:

Density (ppg):

8.70

pH:

8.0

FV (s/qt):

28

Pm (cc):

0.2

PV (cp):

2

Pf (cc)/Mf (cc):

0.2 / 0.6

YP (lbf/100ft²):

1

Chloride (ppm):

9,000

Gels (l):

1/2

Calcium:

WL (cc/30min):

LCM:

HTHP:

ES (mV):

Cake (32nd):

LGS:

Solids:

Ex Lime (ppb):

ECD (ppg):

8.9

OWR:

D M Cost(\$):

\$0.00

C M Cost(\$):

\$3,049.07

Bit#

S/N

Size (in)

Mfg

IADC Type

Model #

Jets

Depth In (ft)

Depth Out (ft)

Bit Rotations

On Btm Hrs

Footage (ft)

ROP

WOB mn/mx (kip)

RPM rot/bit

Bit HP

HSI

PSI Drop (psi)

Jet Vel (ft/s)

Imp Force

Grading

I

O

D

L

B

G

O

R

Bit #

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

/

/

INVENTORY

Item

Inv

DIESEL

6,522

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

@ (%)

BG Gas:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Pore Pressure:

(%)

BHA # 1

STRING LOADS

MUD PUMPS

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

On Btm Torque:

Off Btm Torque:

Str. Wt. Up:

Str. Wt. Down:

Str. Wt. Rot.:

1

PDC BIT

3.000

17.500

1.00

1.00

1

8.062

2.937

12.27

17.15

1

2.750

8.000

30.47

47.62

1

2.812

8.062

5.08

52.70

5

2.750

8.000

153.82

206.52

1

X-O SUB

2.875

7.625

3.09

209.61

6

2.750

6.437

181.78

391.39

1

2.500

6.500

3.62

395.01

14

3.000

6.562

427.38

822.39

Total Length:

822.39

BHA Hrs:

Jar Hrs:

Motor Hrs:

Motor PSI Drop (kip):

Weight B Jars (kip):

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

SPP (psi):

AV (DC):

AV (DP):

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

9,042

90.50

180.80

7,191

-2,343.64

-32.37

-2,343.64

0.00

9,762

90.50

180.80

7,185

-3,063.54

-42.42

-3,063.54

0.00

10,122

90.50

180.80

7,182

-3,423.49

-47.45

-3,423.49

0.00

10,482

90.50

180.80

7,179

-3,783.44

-52.47

-3,783.44

0.00

10,842

90.50

180.80

7,176

-4,143.40

-57.50

-4,143.40

0.00

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

0.00

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

08:00

2.00

P

DRLSURF

13

TRIP

BREAK OUT AND LAY DOWN SHOCK-SUB & BIT AND CLEAR RIG FLOOR FOR CASING OPERATIONS

08:00

10:30

2.50

P

DRLSURF

42

OTHER

REMOVE MOUSE HOLE, FLOWLINE AND TURNBUCKLES, NIPPLE DOWN CONDUCTOR AND MAKE ROUGH CUT, THEN FINAL CUT

10:30

16:30

6.00

P

CASINT1

24

RUNCAS

RIG UP AND RUN 19 JOINTS OF 13-3/8" J-55 ST&C 54.5# CASING, PICK UP HIGH SPEED HEAD, INSTALL 2" VALVE

16:30

17:00

0.50

P

CASINT1

42

OTHER

RIG DOWN AND RELEASE CASING CREW, CLEAR FLOOR FOR HALCO CEMENT OPERATIONS

17:00

18:00

1.00

P

CASINT1

25

PRIMCEM

RIG UP HALCO CEMENT, CIRCULATING PRIOR TO CEMENT TO INSURE GOOD CIRCULATION

18:00

18:30

0.50

P

CASINT1

25

PRIMCEM

CIRC. W/ RIG PUMP, (5X5 COMM. CHECK EQUIP. )

18:30

21:30

3.00

P

CASINT1

25

PRIMCEM

S/M W/ HALLI. SWITCH LINES, TEST TO 1000 PSI. PUMP FRESH WATER SPACER 1, 5 BBLS P.M. 20 BBLS. CSG. 107.0 PSIG. PUMP LEAD CMT. 5 BBLS P.M. 123 BBLS. CSG. 131.0 PUMP 380 SKS. OF CMT. @ 12.9 LB. YIELD 1.81-WTR. 9.63= 123 BBLS. OF CMT. PUMP TAIL CMT. 5 BBLS. P.M. 82 BBLS. CSG. 175.0 PSIG. PUMP 340 SKS. OF CMT. @ 14.8 LB-YIELD 1.35 WTR. 6.37=82 BBLS. CMT. DROP CMT. PLUG PUMP DISP. 5 BBLS P.M. CSG. 46 PSIG. PUMP FRESH WATER, DISP. REACHED CMT. BUMP PLUG, 3 BBLS P.M. 124 BBLS TOTAL CSG. 250 PSIG. FINAL CIRC. PRESSURE. CSG. 730 PSIG. CHECK FLOATS/ FLOATS HELD/ PRESSURE WAS HELD 5 MIN. / BLED BACK 1/2 BBL CIRC. 260 SKS.-84 BBLS. OF CMT.S/M W/ HALLI. RIG DOWN

21:30

23:30

2.00

P

CASINT1

29

NDBOPE

N/D LANDING JT. FLANGE AND L/D SAME

23:30

01:00

1.50

P

CASINT1

27

TSTWHEQ

M/U "B" SECTION

01:00

04:30

3.50

P

CASINT1

28

NUBOPE

M/U MUD CROSS ON 10,000 TO 5,000 PSI.

04:30

06:00

1.50

P

CASINT1

R/D CSG. ELEVATORS AND BAILS WAITING ON 24" SPOOL HOT SHOT DELIVERY TO MATCH 5K STACK CONNECTIONS

Daily Operations Comments

Printed: 5/3/2011 8:02:33AM

1

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

KEITH GREEN / R.SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

008

Report Date:

05/04/2011

Spud Date:

Release Date:

DFS: 2.75

DOL: 8

AFE Days:

Last BOP T.:

Safety & Environmental Incident:

No

Depth md/tvd (ft):

858.00 / 858.00

Progress (ft):

0.00

ROP:

0.0 / = 0.00

Proposed TD (ft):

12,000.00

Next Csg Point:

0.00

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

23

Total Man Hours:

280.00

AFE #:

149880/42021

Day Cost(\$):

33,796

Cum Cost(\$):

504,436

AFE(\$):

0

Drig

Comp

Fac

Total

0

0

0

33,796

23,742

0

0

528,177

0

0

0

0

Current Activity:

INST BELL NIPPLE, LOADING BHA ON PIPE RACKS.

24 Hr Summary:

R/U RAN 19 JTS. 13 3/8" 54.5 J-55 CSG., CIRC. 1 HR. R/U HALLI. CMT. N/D LJ. FLANGE, M/U "B" SECTION, MUD CROSS. INST. BAILS & P/U LINE ON BLOCK WHILE WAITING ON 24" DRLG. SPOOL, N/U B.O.P.'S.

24 Hr Forecast:

N/U B.O.P.'S, AND SURFACE TEST SAME, PICK UP BHA #2

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

4:50

Location:

PIT

Pit Temp:

Depth (ft):

858.00

Density (ppg):

9.20

FV (s/qt):

28

PV (cp):

1

YP (lbf/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

HTHP:

Cake (32nd"): 0.00

LGS (%): 0.40

Solids:

ECD (ppg): 9.2

OWR:

MUD MATERIALS

D M Cost(\$):

\$0.00

C M Cost(\$):

\$3,049.07

Mud Additives

Used

Bit#

S/N

Size (in)

Mfg

IADC Type

Model #

Jets

Depth In (ft)

Depth Out (ft)

Bit Rotations

On Btm Hrs

Footage (ft)

ROP

WOB mn/mx (kip)

RPM rot/bit

Bit HP

HSI

PSI Drop (psi)

Jet Vel (ft/s)

Imp Force

Grading

I

O

D

L

B

G

O

R

Bit #

Bit #

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

Item

Inv

DIESEL

6,104

INVENTORY

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

@ (%)

Conn Gas:

@ (%)

Form:

BG Gas:

(%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

SPP (psi):

AV (DC):

AV (DP):

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

9,042

90.50

180.80

7,191

-2,343.64

-32.37

-2,343.64

0.00

9,762

90.50

180.80

7,185

-3,063.54

-42.42

-3,063.54

0.00

10,122

90.50

180.80

7,182

-3,423.49

-47.45

-3,423.49

0.00

10,482

90.50

180.80

7,179

-3,783.44

-52.47

-3,783.44

0.00

10,842

90.50

180.80

7,176

-4,143.40

-57.50

-4,143.40

0.00

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

0.00

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

06:30

0.50

P

CASINT1

28

NUBOPE

RIG SERVICE

06:30

08:00

1.50

P

CASINT1

28

NUBOPE

INST. BAILS & P/U LINES ON BLOCK WHILE WAITING ON 24" DRLG. SPOOL

08:00

12:00

4.00

P

CASINT1

28

NUBOPE

S/M W/ RIG CREW AND MONAHAN TORQUE UP CREW AND N/U CREW.( STAY CLEAR OF SUSPENDED LOAD, GOOD COMM. & FLAGGING.

12:00

14:00

2.00

P

CASINT1

28

NUBOPE

S/M W/ MONAHAN TORQUE UP CREW

14:00

16:00

2.00

P

CASINT1

28

NUBOPE

INST. THREAD NIPPLES AND R/U HYD. LINES CHANGE OUT TOP RAMS,F/ROM 4" TO 5"

16:00

18:00

2.00

P

CASINT1

28

NUBOPE

S/M W/ RIG PERSONNEL & MONAHAN TESTERS. P/U M/U TEST JT. & TEST PLUG. FILL STACK WITH WATER, ATTEMPT TO TEST ANNULAR, NO TEST LEAKED. TEST TOP RAMS, KILL LINE, VALVE AND HCR VALVE. LOW 250 HI 3000

18:00

20:30

2.50

P

CASINT1

30

TSTWCEQ

TEST CHOKE, & RELATED VALVES, BLINDS 250 LO 3K HI, ANNULAR 250--2000K, HYDRILL 250--3000K

20:30

00:00

3.50

P

CASINT1

30

TSTWCEQ

N/U TURNBUCKLES, CENTER HOLE, INSTALL VENT LINES & 4" LINES F/ CHOKE TO GAS BUSTER

00:00

01:00

1.00

P

CASINT1

28

NUBOPE

INST. WEAR BUSHING & LOCK DOWN.

01:00

04:30

3.50

P

CASINT1

28

NUBOPE

WAITING ON WELDER ( ARRIVED @ 0230) WELDER REFAB BELL NIPPLE TO FIT HEIGHT OF FLOW LINE

04:30

06:00

1.50

P

CASINT1


28

NUBOPE

P/U & INST. BELL NIPPLE, INST. FLOW LINE DRESSER SLEEVE

Daily Operations Comments





Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG:

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / L.J. CALLAIS

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

009

Report Date:

05/05/2011

Spud Date:

05/01/2011

Release Date:

DFS: 3.75

DOL: 9

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

1,832.00 / 1,831.97

Progress (ft):

974.00

ROP:

974.0 / 12.50 = 77.92

Proposed TD (ft):

12,000.00

Next Csg Point:

5,310.01

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

18

Total Man Hours:

220.00

AFE #:

149880/42021

Day Cost(\$):

28,172

Cum Cost(\$):

532,608

AFE(\$):

0

Drig

12.25

Comp

0

Fac

0

Total

28,172

Current Activity:

DRILLING AHEAD

24 Hr Summary:

PICK UP BHA , SHOE TEST, DRILL FLOAT, DRILL NEW HOLE

24 Hr Forecast:

DRILLING

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

4:55

Location:

PIT

Pit Temp:

Depth (ft):

1,692.00

Density (ppg):

10.00

FV (s/qt):

29

PV (cp):

1

YP (lb/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

Cake (32nd):

0.00

Solids:

ECD (ppg):

10.0

MUD MATERIALS

D M Cost(\$):

\$639.31

C M Cost(\$):

\$3,688.38

Mud Additives

Used

FIBER PLUG

10

GEL, FRESH

35

WRAPS

4

PAPER

9

TAXES

1

BIT RECORD

Bit#

2

S/N

128750

Size (in)

12.25

IADC Type

REED/HYCALOC

Model #

DSR616 D J-1

Jets

6X14

Depth In (ft)

858

Depth Out (ft)

130/200

Bit Rotations

12.50

On Btm Hrs

977

Footage (ft)

78.2

ROP

10 / 15

WOB mn/mx (kip)

130 / 200

RPM rot/bit

2.29

Bit HP

2.54

HSI

667.69

PSI Drop (psi)

273.18

Jet Vel (ft/s)

1,086.94

Imp Force

Grading

I O D L B G O R

Bit #

2

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,310.01 / 5,310.01

LOT(ppg)

12.04

INVENTORY

Item

DIESEL

Inv

5,175

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ (%)

Conn Gas:

0 @ (%)

Form:

BG Gas:

0 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

BHA # 2 DRILL II

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

12.250

1.00

1.00

1

7/8 4.0 STAGE .16 REV/GAL MOT

2.750

7.750

27.47

28.47

1

FLOAT SUB

3.000

8.000

2.50

30.97

1

DRILL COLLAR

2.875

8.000

30.47

61.44

1

ROLLER REAMER

2.875

8.000

10.41

71.85

1

DRILL COLLAR

2.875

8.000

29.94

101.79

1

ROLLER REAMER

2.875

8.000

10.18

111.97

4

DRILL COLLAR

2.875

8.000

123.88

235.85

1

CROSS OVER

2.750

8.000

3.09

238.94

6

DRILL COLLAR

2.750

6.500

181.78

420.72

1

CROSS OVER

2.750

6.500

3.62

424.34

14

Heavy Weight, Heavy Weight Drill P

3.000

5.000

427.38

851.72

Total Length:

851.72

STRING LOADS

On Btm Torque:

220

Off Btm Torque:

100

Str. Wt. Up:

110

Str. Wt. Down:

100

Str. Wt. Rot.:

95

BHA PROPERTIES

BHA Hrs:

13

Jar Hrs:

Motor Hrs:

13

Motor PSI Drop (kip):

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

768

SPP (psi):

2,659

AV (DC):

AV (DP):

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

9,762

90.50

180.80

7,185

-3,063.54

-42.42

-3,063.54

0.00

10,122

90.50

180.80

7,182

-3,423.49

-47.45

-3,423.49

0.00

10,482

90.50

180.80

7,179

-3,783.44

-52.47

-3,783.44

0.00

10,842

90.50

180.80

7,176

-4,143.40

-57.50

-4,143.40

0.00

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

0.00

1,477

0.50

0.00

1,477

6.44

0.00

6.44

0.03

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

06:30

0.50

P

DRLINT1

30

TSTWCEQ

CENTER BOP'S WITH TURNBUCKELS

06:30

07:30

1.00

P

DRLINT1

12

RIGSVC

RIG SERVICE

07:30

09:00

1.50

P

DRLINT1

13

TRIP

MEASURE & CALIPER BHA

09:00

12:00

3.00

P

DRLINT1

13

TRIP

PICK UP BHA T.I.H. TAG CEMENT

12:00

12:30

0.50

P

DRLINT1

31

TESTCAS

TEST CSG TO 1000 PSI

12:30

15:00

2.50

P

DRLINT1

72

DRLCMT

DRILL OUT FLOAT EQUIP AND SHOE TRACK

15:00

15:30

0.50

P

DRLINT1

07

DRLVERT

DRILL FROM 855 TO 867

15:30

16:00

0.50

P

DRLINT1

33

LOTFIT

SHOE TEST TO EMW 12#

16:00

17:00

1.00

N

DRLINT1

45

RRCIRC

CHANGE OUT PLUG ON #1 PUMP MOTOR

17:00

18:00

1.00

P

DPDCOND

07

DRLVERT

DRILL FROM 867 TO 987

18:00

23:59

5.98

P

DRLINT1

07

DRLVERT

DRILL FROM 987 TO 1456

23:59

01:00

1.02

P

DRLINT1

07

DRLVERT

DRILL FROM 1456 TO 1518

01:00

01:30

0.50

P

DRLINT1

11

WIRESUR

WIRE LINE SURVEY @ 1477° .5 DEG.

01:30

06:00

4.50

P

DRLINT1

07


DRLVERT

DRILL FROM 1518 TO 1832

Daily Operations Comments

Printed: 5/5/2011 8:04:21AM

1



Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

010

Report Date:

05/06/2011

Spud Date:

05/01/2011

Release Date:

DOL: 10

DOL: 10

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

3,070.01 / 3,069.93

Progress (ft):

0.00

ROP (ft/hr):

0.0 / 22.00 = 56.27

Proposed TD (ft):

12,000.00

Next Csg Point:

5,310.01

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

18

Total Man Hours:

220.00

AFE #:

14988042021

Day Cost(\$):

73,428

Cum Cost(\$):

606,035

AFE(\$):

0

Drig

Comp

Fac

Total

14988042021

0

0

36,714

73,428

23,742

0

593,063

0

0

0

0

Current Activity:

DRILLING @ 3070'

24 Hr Summary:

DRILLING TO 2496' W.L. SUR. @ 2428'-.5 DEG., DRILLING TO 2724', CHANGE VALVE & SEAT IN # 1 PUMP, DRILL F/ 2724' TO 3070'

24 Hr Forecast:

DRILLING TO 9 5/8 CSG. POINT

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

4:37

Location:

PIT

Pit Temp:

2,973.01

Depth (ft):

9.80

Density (ppg):

28

PV (cp):

1

YP (lb/100ft²):

2

Gels (l):

100.00

HTHP:

2.00

Cake (32nd):

2.00

Solids (lbm/bbl):

2

ECD (ppg):

9.8

MUD MATERIALS

D M Cost(\$):

\$11,712.52

C M Cost(\$):

\$15,400.90

Mud Additives

Used

PAPER

9

TAXES

170

BRINE WATER

200

LIME

36

CAUSTIC SODA

25

MF-55

3

WRAPS

2

BRINE TRANSPORTATIC

745

GEL, FRESH

35

BIT RECORD

Bit#

2

S/N

128750

Size (in)

12.25

Mfg

REED/HYCALOC

IADC Type

DSR616 D J-1

Model #

6X14

Jets

858

Depth In (ft)

55/75

Depth Out (ft)

34.50

Bit Rotations

2,215

On Btm Hrs

64.2

Footage (ft)

20 / 25

ROP

55 / 75

WOB mm/mx (kip)

1.68

RPM rot/bit

1.86

Bit HP

540.00

HSI

248.17

PSI Drop (psi)

879.07

Jet Vel (ft/s)

Imp Force

Grading

I O D L B G O R

Bit #

2

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,310.01 /

5,310.01

12.04

INVENTORY

Item

Inv

DIESEL

3,710

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ (%)

Conn Gas:

0 @ (%)

Form:

BG Gas:

3 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

BHA # 2 DRILL II

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

12.250

1.00

1.00

1

7/8 4.0 STAGE .16 REV/GAL MOTC

2.750

7.750

27.47

28.47

1

FLOAT SUB

3.000

8.000

2.50

30.97

1

DRILL COLLAR

2.875

8.000

30.47

61.44

1

ROLLER REAMER

2.875

8.000

10.41

71.85

1

DRILL COLLAR

2.875

8.000

29.94

101.79

1

ROLLER REAMER

2.875

8.000

10.18

111.97

4

DRILL COLLAR

2.875

8.000

123.88

235.85

1

CROSS OVER

2.750

8.000

3.09

238.94

6

DRILL COLLAR

2.750

8.000

181.78

420.72

1

CROSS OVER

2.750

6.500

3.62

424.34

14

HEAVY WT. D.P.

3.000

5.000

427.38

851.72

DRILL PIPE

4.267

5.000

2,218.28

3,070.01

Total Length:

3,070.01

STRING LOADS

On Btm Torque:

200

Off Btm Torque:

100

Str. Wt. Up:

135

Str. Wt. Down:

130

Str. Wt. Rot.:

130

BHA PROPERTIES

BHA Hrs:

22

Jar Hrs:

Motor Hrs:

22

Motor PSI Drop (kip):

0

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

698

SPP (psi):

1,850

AV (DC):

198

AV (DP):

136

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

10,122

90.50

180.80

7,182

-3,423.49

-47.45

-3,423.49

0.00

10,482

90.50

180.80

7,179

-3,783.44

-52.47

-3,783.44

0.00

10,842

90.50

180.80

7,176

-4,143.40

-57.50

-4,143.40

0.00

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

0.00

1,477

0.50

0.00

1,477

6.44

0.00

6.44

0.03

2,428

0.50

2,428

14.74

0.00

14.74

0.00

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

15:00

9.00

P

DRLINT1

07

DRLVERT

DRILL 1832'-2496'-665'-73.9 F/H MW 10.1 VIS. 29

15:00

16:00

1.00

P

DRLINT1

11

WIRESUR

C.B.U. W.L. SURVEY @ 2428'-.5 DEG.

16:00

21:00

5.00

P

DRLINT1

07

DRLVERT

DRILL 2496'-2724'-228'-45.6 F/H MW 10. VIS. 29

21:00

22:00

1.00

N

DRLINT1

42

OTHER

CHANGE OUT SEAT & VALVE # 1 PUMP, CIRC. W/ # 2 PUMP

22:00

06:00

8.00

P

DRLINT1

07

DRLVERT

DRILL F/ 2724' - 3070' - 346' - 43.2 F/H MUD WT. 9.8 VIS 28 CHLORIDES 125,000

Daily Operations Comments

Printed: 5/6/2011 8:04:55AM

1

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 No. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

011

Report Date:

05/07/2011

Spud Date:

05/01/2011

Release Date:

DFS: 5.75

DOL: 11

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

4,022.01 / 4,021.89

Progress (ft):

952.00

ROP (ft/hr):

952.0 / 22.50 = 42.31

Proposed TD (ft):

12,000.00

Next Csg Point:

5,310.01

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

21

Total Man Hours:

228.00

AFE #:

14988042021

Day Cost(\$):

46,096

Cum Cost(\$):

619,013

AFE(\$):

0

Drig

Comp

Fac

Total

128750

0

0

46,096

23,742

0

0

642,754

0

0

0

0

Current Activity:

DRILLING @ 4022'

24 Hr Summary:

DRILL F/ 3070' TO 3419', RIG SERVICE, CHANGE LINER & SWAB IN # 1 MUD PUMP, DRILL F/ 3419' TO 3483', CIRC. AND SURVEY @ 3414' ( .50 )

24 Hr Forecast:

DRILLING TO 9 5/8 CSG. POINT

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

4:51

Location:

PIT

Pit Temp:

3,901.01

Depth (ft):

9,701.01

Density (ppg):

9.70

FV (s/qt):

28

PV (cp):

1

YP (lb/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

Cake (32nd"):

2.00

Solids (lbm/bbl):

4

ECD (ppg):

9.7

MUD MATERIALS

D M Cost(\$):

\$1,070.45

C M Cost(\$):

\$7,801.35

Mud Additives

Used

LIME

4

GEL, FRESH

15

PAPER

3

MF-55

4

CAUSTIC SODA

10

WRAPS

1

TAXES

1

BIT RECORD

Bit#

2

S/N

128750

Size (in)

12.25

Mfg

REED/HYCALOC

IADC Type

Model #

DSR616 D J-1

Jets

6X14

Depth In (ft)

858

Depth Out (ft)

Bit Rotations

70/90

On Btm Hrs

57.00

Footage (ft)

3,167

ROP

55.6

WOB mm/mx (kip)

/

RPM rot/bit

/

Bit HP

1.21

HSI

1.35

PSI Drop (psi)

432.94

Jet Vel (ft/s)

223.35

Imp Force

704.78

Grading

I O D L B G O R

Bit #

2

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,310.01 / 5,310.01

LOT(ppg)

12.04

INVENTORY

Item

DIESEL

Inv

2,115

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

0 @ 0 (%)

Form:

BG Gas:

33 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

BHA # 2 DRILL II

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

12.250

1.00

1.00

1

7/8 4.0 STAGE .16 REV/GAL MOTC

2.750

7.750

27.47

28.47

1

FLOAT SUB

3.000

8.000

2.50

30.97

1

DRILL COLLAR

2.875

8.000

30.47

61.44

1

ROLLER REAMER

2.875

8.000

10.41

71.85

1

DRILL COLLAR

2.875

8.000

29.94

101.79

1

ROLLER REAMER

2.875

8.000

10.18

111.97

4

DRILL COLLAR

2.875

8.000

123.88

235.85

1

CROSS OVER

2.750

8.000

3.09

238.94

6

DRILL COLLAR

2.750

6.500

181.78

420.72

1

CROSS OVER

2.750

6.500

3.62

424.34

14

HEAVY WT. D.P.

3.000

5.000

427.38

851.72

DRILL PIPE

4.267

5.000

2,218.28

3,070.01

Total Length:

3,070.01

STRING LOADS

On Btm Torque:

240

Off Btm Torque:

120

Str. Wt. Up:

152

Str. Wt. Down:

148

Str. Wt. Rot.:

125

BHA PROPERTIES

BHA Hrs:

23

Jar Hrs:

Motor Hrs:

23

Motor PSI Drop (kip):

155

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

627

SPP (psi):

1,900

AV (DC):

198

AV (DP):

136

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

10,122

90.50

180.80

7,182

-3,423.49

-47.45

-3,423.49

0.00

10,482

90.50

180.80

7,179

-3,783.44

-52.47

-3,783.44

0.00

10,842

90.50

180.80

7,176

-4,143.40

-57.50

-4,143.40

0.00

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

0.00

1,477

0.50

0.00

1,477

6.44

0.00

6.44

0.03

2,428

0.50

2,428

14.74

0.00

14.74

0.00

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

16:00

10.00

P

DRLINT1

07

DRLVERT

DRILLING 3070'- 3419'- 349'- 34.9 F/H MW 10. VIS. 29

732 GPM - 70 RPM - 25-30 WOB

16:00

16:30

0.50

P

DRLINT1

12

RIGSVC

RIG MAINTENANCE

16:30

17:00

0.50

P

DRLINT1

12

RIGSVC

CHANGE SWAB & LINER IN #1 PUMP

17:00

18:30

1.50

P

DRLINT1

07

DRLVERT

DRILLING 3419'- 3483'- 64'- 42.6 F/H MW 10. VIS. 29

628 GPM - 70 RPM - 25-30 WOB

18:30

19:00

0.50

P

DRLINT1

11

WIRESUR

CIRC. & W.L. SURVEY @ 3414' -5"

19:00

06:00

11.00

P

DRLINT1

07

DRLVERT

DRILL F/ 3483' TO 4022' 49 FPH MUD WT. 9.7 VIS 28 CHLORIDES 97,000 628 GPM 90 RPM, WOB

25/30

Daily Operations Comments

Printed: 5/7/2011 8:06:07AM

1

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

012

Report Date:

05/08/2011

Spud Date:

05/01/2011

Release Date:

DOL: 12

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

4,374.01 / 4,373.88

Progress (ft):

352.00

ROP (ft/hr):

352.0 / 11.50 = 30.61

Proposed TD (ft):

12,000.00

Next Csg Point:

5,310.01

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

19

Total Man Hours:

217.00

AFE #:

14988042021

Day Cost(\$):

64,876

Cum Cost(\$):

683,889

AFE(\$):

0

Drig

Comp

Fac

Total

0

0

0

64,876

0

23,742

0

707,630

0

0

0

0

Current Activity:

DRILL W/ 9.2 MUD WT, PUMPING LCM SWEEPS, DRILLING @ 4374 W/ SEAPAGE

24 Hr Summary:

DRILL F/ 4020 TO 4080', LOST RETURNS, TOOH, L/D MUD MOTOR, STAGE IN HOLE CUTTING MUD WT. TO 9.3., PUMP 50 BBL. LCM PILL. DRILL F/ 4080' TO 4185' PARCIAL RETURNS, PUMPING LCM SWEEPS, DRILL TO 4222, LOST RETURNS, PUMP PILL. DRILL F/ 4222 TO 4374';

24 Hr Forecast:

DRILLING TO 9 5/8 CSG. POINT

MUD PROPERTIES

Fluids Co.:

D M Cost(\$):

\$4,024.06

Fluids Eng: James Bakke

C M Cost(\$):

\$11,825.41

Time:

5:09

Oil Cnt (%)

0

Location:

PIT

H2O Cnt (%)

95

Pit Temp:

Sand Cnt:

Depth (ft):

4,313.01

MBT:

Density (ppg):

9.15

pH:

12.0

FV (s/qt):

28

Pm (cc):

0.2

PV (cp):

1

PF (cc)/Mf (cc):

0.2 / 0.4

YP (lbf/100ft²):

2

Chloride (ppm):

70,000

Gels (l):

1/2

Calcium (ppm):

320.00

WL (cc/30min):

100.00

LCM (lbm/bbl):

0.0

HTHP:

ES (mV):

Cake (32nd):

2.00

LGS (%):

1.10

Solids (lbm/bbl):

11

Ex Lime (ppb):

ECD (ppg):

9.2

OWR:

/ more...

Mud Additives

Used

42

20

6

27

2

1

1

5

36

1

30

5

4

15

GEL, FRESH

CORROSION INHIBITOR

WRAPS

PAPER

MF-55

VISMATER

TAXES

OXYGEN SCAVENGER

COTTONSEED HULLS

TRUCKING

CEDAR FIBER

CAUSTIC SODA

MAGMA FIBER

PALLETS

/ more...

BIT RECORD

Bit#

2

S/N

128750

Size (in)

12.25

Mfg

REED/HYCALOC

IADC Type

Model #

DSR616 D J-1

Jets

6X14

Depth In (ft)

858

Depth Out (ft)

Bit Rotations

90/120

On Btm Hrs

68.50

Footage (ft)

3,461

ROP

50.5

WOB mm/mx (kip)

/

RPM rot/bit

/

Bit HP

0.34

HSI

0.38

PSI Drop (psi)

181.97

Jet Vel (ft/s)

148.68

Imp Force

296.23

Grading

I O D L B G O R

Bit #

2

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,310.01 / 5,310.01

LOT(ppg)

12.04

INVENTORY

Item

DIESEL

Inv

6,825

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

124 @ 124 (%)

Form:

BG Gas:

41 (%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Pore Pressure:

(%)

BHA # 2 DRILL II

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

12.250

1.00

1.00

1

BIT SUBFLOAT SUB

3.000

8.000

3.00

4.00

1

DRILL COLLAR

2.875

8.000

30.47

34.47

1

ROLLER REAMER

2.875

8.000

10.41

44.88

1

DRILL COLLAR

2.875

8.000

29.94

74.82

1

ROLLER REAMER

2.875

8.000

10.18

85.00

4

DRILL COLLAR

2.875

8.000

123.88

208.88

1

CROSS OVER

2.750

8.000

3.09

211.97

6

DRILL COLLAR

2.750

6.500

181.78

393.75

1

CROSS OVER

2.750

6.500

3.62

397.37

14

HEAVY WT. D.P.

3.000

5.000

427.38

824.75

DRILL PIPE

4.267

5.000

3,549.26

4,374.01

Total Length:

4,374.01

STRING LOADS

On Btm Torque:

300

Off Btm Torque:

100

Str. Wt. Up:

150

Str. Wt. Down:

145

Str. Wt. Rot.:

142

BHA PROPERTIES

BHA Hrs:

2

Jar Hrs:

Motor Hrs:

2

Motor PSI Drop (kip):

0

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

418

SPP (psi):

672

AV (DC):

124

AV (DP):

85

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

10,122

90.50

180.80

7,182

-3,423.49

-47.45

-3,423.49

0.00

10,482

90.50

180.80

7,179

-3,783.44

-52.47

-3,783.44

0.00

10,842

90.50

180.80

7,176

-4,143.40

-57.50

-4,143.40

0.00

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

0.00

1,477

0.50

0.00

1,477

6.44

0.00

6.44

0.03

2,428

0.50

2,428

14.74

0.00

14.74

0.00

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

07:30

1.50

P

DRLINT1

07

DRLVERT

DRILLING 4022'- 4080'- 349'- 38.6 F/H MW 9.9 VIS. 29 628 GPM - 80 RPM - 25-30 WOB LOST TOTAL RETURNS WHILE ON BOTTOM DRILLING.

07:30

10:00

2.50

N

DRLINT1

52

LSTCIRC

SET BACK KELLY. P.O.H. TO SHOE @ 85'

10:00

12:30

2.50

N

DRLINT1

52

LSTCIRC

CIRC. HOLE W/ FULL RETURNS WHILE, CUTTING MUD WT. BACK F/ 10# TO 9.3, MIX LCM PILL.

12:30

14:30

2.00

N

DRLINT1

13

TRIP

POOH TO L/D MUD MOTOR AND FLOAT SUB

14:30

15:00

0.50

P

DRLINT1

12

RIGSVC

RIG SERVICE

15:00

16:00

1.00

N

DRLINT1

13

TRIP

M/U BIT, B.S. W/ FLOAT & BAFFLE, TEST C.O.M. T.I.H. TO SHOE

16:00

17:00

1.00

N

DRLINT1

15

CIRC

CIRC. HOLE, CUT MUD WT. BACK F/ 10 # TO 9.3 PPG CIRC.

17:00

18:00

1.00

N

DRLINT1

13

TRIP

T.I.H. IN HOLE TO 3620'

18:00

18:30

0.50

N

DRLINT1

15

CIRC

PUMP OUT 10# MUD TO SURFACE W/ FULL RETURNS

18:30

19:00

0.50

N

DRLINT1

13

TRIP

TIH TO 4080'. HAD FULL RETURNS WHILE T.I.H.

19:00

19:30

0.50

N

DRLINT1

15

CIRC

PUMP 55 BBL. LCM SWEEP. - HAD FULL RETURNS @ START THEN WENT TO APPROX. 90% RETURNS.

19:30

00:00

4.50

P

DRLINT1

07

DRLVERT

DRILLING F/ 4080' TO 4185' - 105'- 23.3 F/H W/ PARCIAL RETURNS, PUMPING LCM PILLS AROUND. MUD WT. 9.3 PPG

00:00

01:00

1.00

P

DRLINT1

07

DRLVERT

DRILL F/ 4185' TO 4222'- 37'- 37 F/H, LOST RETURNS W/9.4 PPG

01:00

01:30

0.50

N

DRLINT1

15

CIRC

PUMP 50 BBL. LCM PILL, REGAIN CIRC.

01:30

06:00

4.50

P

DRLINT1


07

DRLVERT

DRILL F/ 4222' TO 4374'- 152'- 33.7 F/H W/ PARCIAL RETURNS, PUMP LCM SWEEPS. MUD WT. 9.2PPG

Daily Operations Comments

WILL HAVE TO DRILL TO CSG. DEPTH OF 5300' W/ PARCIAL RETURNS



Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

013

Report Date:

05/09/2011

Spud Date:

05/01/2011

Release Date:

DFS: 7.75

DOL: 13

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

4,919.01 / 4,918.81

Progress (ft):

545.00

ROP (ft/hr):

545.0 / 22.00 = 24.77

Proposed TD (ft):

12,000.00

Next Csg Point:

5,310.01

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

18

Total Man Hours:

216.00

AFE #:

149880/42021

Day Cost(\$):

25.975

Cum Cost(\$):

709,864

AFE(\$):

0

Drig

Comp

Fac

Total

149880/42021

0

0

25,975

709,864

23,742

0

733,605

0

0

0

0

Current Activity:

DRILLING @ 4919'

24 Hr Summary:

R/S, W/L SURVEY @ 4333=1DEG.DRILLF/ 4374' TO 4784, CIRC. PRIOR TO SURVEY,W/L SURVEY @ 4743 = 1/4 DEG. DRILL F/ 4784-4919

24 Hr Forecast:

DRILLING TO 9 5/8 CSG. POINT

MUD PROPERTIES

Fluids Co.:

Fluids Eng: James Bakke

Time:

4:49

Oil Cnt (%):

0

Location:

PIT

H2O Cnt (%):

93

Pit Temp:

Sand Cnt (%):

0.50

Depth (ft):

4,886.01

MBT:

Density (ppg):

9.30

pH:

10.0

FV (s/qt):

28

Pm (cc):

0.1

PV (cp):

1

Pf (cc)/Mf (cc):

0.1 / 0.2

YP (lbf/100ft²):

2

Chloride (ppm):

104,000

Gels (l):

1/2

Calcium (ppm):

440.00

WL (cc/30min):

100.00

LCM (lbm/bbl):

0.0

HTHP:

ES (mV):

Cake (32nd"):

2.00

LGS (%):

1.10

Solids (lbm/bbl):

11

Ex Lime (ppb):

ECD (ppg):

9.3

OWR:

D M Cost(\$):

\$1,251.82

C M Cost(\$):

\$13,077.23

Mud Additives

Used

WRAPS

2

MF-55

3

PAPER

2

MAGMA FIBER

1

TAXES

1

OXYGEN SCAVENGER

5

CAUSTIC SODA

9

GEL, FRESH

7

LIME

6

CEDAR FIBER

5

VISMATER

1

CORROSION INHIBITOR

20

Bit#

S/N

Size (in)

Mfg

IADC Type

Model #

Jets

Depth In (ft)

Depth Out (ft)

Bit Rotations

On Btm Hrs

Footage (ft)

ROP

WOB mm/mx (kip)

RPM rot/bit

Bit HP

HSI

PSI Drop (psi)

Jet Vel (ft/s)

Imp Force

Grading

I

O

D

L

B

G

O

R

Bit #

Bit # 2

2

128750

12.25

REED/HYCALOC

DSR616 D J-1

6X14

858

95/115

90.50

4,006

44.3

25 / 32

95 / 115

119,162.32

132,111.83

908,596.08

10,449.70

1,479,109.45

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,310.01 /

5,310.01

12.04

INVENTORY

Item

Inv

DIESEL

5,643

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

BG Gas:

10 (%)

Surf to Surf:

Conn Gas:

0 @ 0 (%)

Pore Pressure:

(%)

Lag Strokes:

Lag Time:

(min)

Form:

BHA # 2 DRILL II

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

12.250

1.00

1.00

1

BIT SUBFLOAT SUB

3.000

8.000

3.00

4.00

1

DRILL COLLAR

2.875

8.000

30.47

34.47

1

ROLLER REAMER

2.875

8.000

10.41

44.88

1

DRILL COLLAR

2.875

8.000

29.94

74.82

1

ROLLER REAMER

2.875

8.000

10.18

85.00

4

DRILL COLLAR

2.875

8.000

123.88

208.88

1

CROSS OVER

2.750

8.000

3.09

211.97

6

DRILL COLLAR

2.750

6.500

181.78

393.75

1

CROSS OVER

2.750

6.500

3.62

397.37

14

HEAVY WT. D.P.

3.000

5.000

427.38

824.75

DRILL PIPE

4.267

5.000

3,197.26

4,022.01

Total Length:

4,022.01

STRING LOADS

On Btm Torque:

250

Off Btm Torque:

120

Str. Wt. Up:

165

Str. Wt. Down:

160

Str. Wt. Rot.:

135

BHA PROPERTIES

BHA Hrs:

22

Jar Hrs:

Motor Hrs:

0

Motor PSI Drop (kip):

10

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump

Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

465

SPP (psi):

900

AV (DC):

124

AV (DP):

85

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

1,477

0.50

0.00

1,477

6.44

0.00

6.44

0.03

2,428

0.50

2,428

14.74

0.00

14.74

0.00

3,414

0.50

3,414

23.35

0.00

23.35

0.00

4,743

0.25

4,743

39.85

0.00

39.85

0.18

4,333

1.00

4,333

35.38

0.00

35.38

0.05

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

06:30

0.50

P

DRLINT1

12

RIGSVC

RIG SERVICE, CIRCULATE PRIOR TO SURVEY

06:30

07:00

0.50

P

DRLINT1

11

WIRESUR

WIRE LINE SURVEY @ 4333' = 1"

07:00

18:00

11.00

P

DRLVERT

07

DRLVERT

DRILL F/ 4374' TO 4700' GPM 460, W O B 25/30 PP 890

18:00

21:30

3.50

P

DRLINT1

07

DRLVERT

DRILL F/ 4700-4784 BIT WT. 25/30, GPM 465 PP 900

21:30

22:00

0.50

P

DRLINT1

15

CIRC

CIRCULATE TO CLEAN HOLE FOR SURVEY

22:00

22:30

0.50

P

DRLINT1

11

WIRESUR

WIRE LINE SURVEY @ 4743= .25 \* FLUID FELL 40' W/ SURVEY

22:30

06:00

7.50

P

DRLINT1

07

DRLVERT

DRILL F/ 4784'- 4919'; BIT WT. 26/32 GPM 465 PP 885 TQ. 250

Daily Operations Comments

WILL HAVE TO DRILL TO CSG. DEPTH OF 5300' W/ PARCIAL RETURNS

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLF CAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

014

Report Date:

05/10/2011

Spud Date:

05/01/2011

Release Date:

DFS: 8.75

DOL: 14

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

5,000.01 / 4,999.81

Progress (ft):

81.00

ROP (ft/hr):

81.0 / 4.00 = 20.25

Proposed TD (ft):

12,000.00

Next Csg Point:

5,310.01

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

27

Total Man Hours:

376.00

AFE #:

14988042021

Day Cost(\$):

29,751

Cum Cost(\$):

739,614

AFE(\$):

0

Drig

Comp

Fac

Total

14988042021

0

0

29,751

739,614

23,742

0

763,356

0

0

0

0

Current Activity:

RUNNING 9 5/8 40# LTC CASING

24 Hr Summary:

DRILL TO 5000',CIRC. PUMP SWEEP , PUMP SLUG, MAKE 10 STAND SHORT TRIP,CIRC SWEEP AROUND, PUMP SLUG, POOH TO 8" D.C., L/D 8",REAMERS, BIT, REMOVE WEAR BUSHING, INSTALL BALES, REMOVE WEAR BUSHING, HELD S/M W/ EXPRESS, RIG UP CSG. CREW, RUN 9 5/8 CSG.

24 Hr Forecast:

RUN CSG. CIRC. CEMENT, INSTALL PACK-OFF, PREPARE TO TO P/U NEW BHA

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

4:49

Oil Cnt (%)

0

Location:

PIT

Pit Temp:

Depth (ft):

4,886.01

Density (ppg):

9.30

FV (s/qt):

28

PV (cp):

1

YP (lbf/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

Cake (32nd):

2.00

Solids (lbm/bbl):

11

ECD (ppg):

9.3

MUD MATERIALS

D M Cost(\$):

\$226.25

C M Cost(\$):

\$13,300.98

Mud Additives

Used

OXYGEN SCAVENGER

5

CORROSION INHIBITOR

20

PH:

10.0

Pm (cc):

0.1

PF (cc)/Mf (cc):

0.1 / 0.2

Chloride (ppm):

104,000

Calcium (ppm):

440.00

LCM (lbm/bbl):

0.0

ES (mV):

LGS (ppb):

1.10

Ex Lime (ppb):

OWR:

/

BIT RECORD

Bit#

2

S/N

128750

Size (in)

12.25

Mfg

REED/HYCALOC

IADC Type

Model #

DSR616 D J-1

Jets

6X14

Depth In (ft)

858

Depth Out (ft)

5,000

Bit Rotations

85/112

On Btm Hrs

94.50

Footage (ft)

4,087

ROP

43.2

WOB mn/mx (kip)

/

RPM rot/bit

/

Bit HP

0.48

HSI

0.53

PSI Drop (psi)

230.04

Jet Vel (ft/s)

166.27

Imp Force

374.48

Grading

I O D L B G O R

Bit #

2

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,310.01 / 5,310.01

LOT(ppg)

12.04

INVENTORY

Item

DIESEL

Inv

3,906

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

0 @ 0 (%)

Form:

BG Gas:

10 (%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Pore Pressure:

(%)

BHA # 2 DRILL II

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

STRING LOADS

On Btm Torque:

250

Off Btm Torque:

100

Str. Wt. Up:

165

Str. Wt. Down:

160

Str. Wt. Rot.:

135

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

465

SPP (psi):

900

AV (DC):

124

AV (DP):

85

BHA PROPERTIES

BHA Hrs:

4

Jar Hrs:

Motor Hrs:

0

Motor PSI Drop (kip):

5

Weight B Jars (kip):

Total Length:

4,919.01

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

11,202

90.50

180.80

7,172

-4,503.35

-62.53

-4,503.35

0.00

11,563

90.50

180.80

7,169

-4,864.30

-67.57

-4,864.30

0.00

0

0.00

0.00

0

0.00

0.00

0.00

0.00

1,477

0.50

0.00

1,477

6.44

0.00

6.44

0.03

2,428

0.50

2,428

14.74

0.00

14.74

0.00

3,414

0.50

3,414

23.35

0.00

23.35

0.00

4,743

0.25

4,743

39.85

0.00

39.85

0.18

4,333

1.00

4,333

35.38

0.00

35.38

0.05

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

10:00

4.00

P

DRLINT1

07

DRLVERT

DRILLING F/ 4919-5000- 81'- 20.25 F/H BIT WT. 28/32 K PP 900, GPM 465

10:00

12:00

2.00

P

DRLINT1

15

CIRC

CIRC. BTMS. UP, PUMP SWEEP AROUND, PUMP SLUG

12:00

13:00

1.00

P

DRLINT1

13

TRIP

POOH W/ 10 STANDS NO DRAG, PROPER FILL, TIH TO BOTTOM

13:00

14:30

1.50

P

DRLINT1

15

CIRC

CIRC. HOLE, PUMP SWEEP AROUND, PUMP SLUG

14:30

17:00

2.50

P

DRLINT1

13

TRIP

POOH TO RUN 9 5/8 CASING

17:00

20:00

3.00

P

DRLINT1

13

TRIP

LAY DOWN 8" DRILL COLLARS W/ HOIST, REAMERS, BREAK BIT ,BIT SUB, REMOVE ELEVATORS, BALES, CLEAR FLOOR

20:00

00:00

4.00

P

DRLINT1

13

TRIP

UNLOCK WEAR BUSHING,ATTEMPT TO REMOVE, RETRIEVER NOT GOING IN WEAR BUSHING, GRIND ON RETRIEVER, RETRIEVE WEAR BUSHING

00:00

00:30

0.50

P

DRLINT1

13

TRIP

INSTALL BALES AND ELEVATORS, PULL 20K, WEAR BUSHING OUT OF HOL/E

00:30

01:00

0.50

P

CASINT1

14

PULDSTR

HELD SAFETY MEETING W/ EXPRESS' FILL UP TOOL, L/D UNIT, CASING CREW, RIG CREWS

01:00

04:00

3.00

P

CASINT1

24

RUNCAS

RIG UP CASING CREW, FILL TOOL, L/D UNIT

04:00

06:00

2.00

P

CASINT1

24

RUNCAS

RUN SHOE, 2 JT. SHOE SHOE TRACK, FLOAT COLLAR,

Daily Operations Comments

elpaso		Daily Drilling Report Onshore		Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH		Report Number: 015	
				Country: USA		Report Date: 05/11/2011	
				State/OCSG: TEXAS		Spud Date: 05/01/2011	
				Field/Permit#: WOLF CAMP CENTRAL		Release Date:	
				Supervisors: L.R. WOODS / DENNIS BRANDL		DFS: 9.75 DOL: 15 AFE Days:	
				Engineer/Manager: PRINCE KWARTENG / BILL WHITE		Last BOP T.: 05/03/2011	
						Safety & Environmental Incident: No	
Depth md/tvd (ft): 5,000.01 / 4,999.81		Rig: PRECISION/93		AFE #:		Drig	
Progress (ft): 0.00		Rig Phone: 713-445-9599		Day Cost(\$):		Comp	
ROP: 0.0 / 0.00 = 0.00		RKB (ft): 2,719.61		Cum Cost(\$)		Fac	
Proposed TD (ft): 12,000.00		Ground Level (ft): 2,703.0		AFE(\$):		Total	
Next Csg Point: 5,310.01		POB: 34 Total Man Hours: 444.00					
Current Activity: RUN GYRO W/ SCIENTIFIC WIRE LINE							
24 Hr Summary: R.U. AIR STAB. BOARD. RUN 9 5/8" CSG. TO 4992' LAND SAME, R.D. CSG. TOOLS. UNABLE TO CIRC. R.D. AIR BOARD WHILE W.O. SIDE DOOR							
ELEV. P.U. CSG. CIRC. & COND.. CMT. CSG. INSTALL PACK-OFF, RUNNING GYRO @ REPORT TIME.							
24 Hr Forecast: F. RUNNING GYRO. P.U. & T.I.H. W/ NEW BHA, DRILL CMT. & SHOE TRACK, TEST SHOE, DRILL TO K.O.P.							
MUD PROPERTIES		MUD MATERIALS		BIT RECORD		CASING	
Fluids Co.: James Bakke		D M Cost(\$): \$916.98		Bit#		Size(in)	
Fluids Eng:		C M Cost(\$): \$14,217.96		S/N		MD(ft)/TVD(ft)	
Time: 0:00 Oil Cnt (%): 0		Mud Additives		Size (in)		LOT(ppg)	
Location: SERVE TANK		COTTONSEED HULLS 2		Mfg		9.63	
Pit Temp:		FIBER PLUG 7		IADC Type		5,310.01 / 5,310.01	
Depth (ft): 5,000.01		CEDAR FIBER 7		Model #		12.04	
Density (ppg): 9.20		MAGMA FIBER 2		Jets			
FV (s/qt): 28		LIME 3		Depth In (ft)			
PV (cp): 1		TAXES 1		Depth Out (ft)			
YP (lbf/100ft²): 2		CAUSTIC SODA 3		Bit Rotations			
Gels (l): 1/2		GEL, FRESH 3		On Btm Hrs			
WL (cc/30min): 100.00		PAPER 7		Footage (ft)			
HTHP:		WRAPS 2		ROP			
Cake (32nd"): 0.00				WOB mm/mx (kip)			
Solids:				RPM rot/bit			
ECD (ppg): 9.2				Bit HP			
				HSI			
				PSI Drop (psi)			
				Jet Vel (ft/s)			
				Imp Force			
MUD LOGGING							
Trip Gas: 0 @ 0 (%)		BG Gas: 10 (%)		Surf to Surf:			
Conn Gas: 0 @ 0 (%)		Pore Pressure: (%)		Lag Strokes:			
Form:				Lag Time: (min)			
				Grading		I O D L B G O R	
				Bit #			
				Bit #			
MUD PUMPS							
		#1		#2		#3	
Pump Type:							
Liner ID:							
SPM:							
GPM:							
SPR:							
1 SPM:							
Pressure:							
2 SPM:							
Pressure:							
T GPM (gpm):		SPP (psi):					
AV (DC): 124		AV (DP): 85					
SURVEYS							
MD (ft)		Inclination(°)		Azimuth (°)		TVD (ft)	
11,202		90.50		180.80		7,172	
11,563		90.50		180.80		7,169	
0		0.00		0.00		0	
1,477		0.50		0.00		1,477	
2,428		0.50				2,428	
3,414		0.50				3,414	
4,743		0.25				4,743	
4,333		1.00				4,333	
						35.38	
						0.00	
						35.38	
						0.05	
OPERATION DETAILS							
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION
06:00	07:00	1.00	P	CASINT1	24	RUNCAS	R.UPI AIR OPERATED STABBING BOARD.
07:00	13:30	6.50	P	CASINT1	24	RUNCAS	RUN 9 5/8" CASING TO 4855'. TAGGED BRIDGE
13:30	14:30	1.00	P	CASINT1	16	WASHR	USE FILL UP TOOL TO WASH THRU BRIDGE @ 4855'-4856'. CONT. TO RUN TOTAL OF 109 JTS. 9 5/8" - 40.00# - J-55 - LTC CASING. SET @ 4992', F.C. SET @ 4899'.
14:30	15:00	0.50	P	CASINT1	24	RUNCAS	P.U. & M.U. LANDING JOINT & MANDREL.
15:00	15:30	0.50	P	CASINT1	24	RUNCAS	LAND MANDREL IN HANGER.
15:30	17:30	2.00	P	CASINT1	24	RUNCAS	R.D. CASING TOOLS & FILL UP TOOL.
17:30	21:00	3.50	N	CASINT1	25	PRIMCEM	R.U. HALLIBURTON CMT. HEAD. ATTEMPT TO CIRC.. PRES. UP TO 1350 PSI & UNABLE TO CIRC.. R.D. AIR STABBING BOARD WHILE W.O. SIDE DOOR ELEVATORS. INSTALL SIDE DOOR ELEV.
21:00	22:30	1.50	P	CASINT1	15	CIRC	P.U. CASING OUT OF HANGER PULLED UP TO 225K, PIPE CAME FREE & CIRC. W/ FULL RETURNS. CIRC. & COND.
22:30	01:00	2.50	P	CASINT1	25	PRIMCEM	SWITCH LINES TO HALLIBURTON, TEST LINES TO 2500 PSI, PUMP 20 BBL. WATER SPACER LEAD CMT. 720SKS. 313 BBLs. WT. 11.9 PPG. YIELD 2.44GL/S 13.92 TAIL CMT 190 SKS. 45 BBLs. WT. 14.8 PPG YIELD 1.33 GL/SK 6.27 DISPLACEMENT 370 BBL. FRESH WATER. FINAL PSI 550, BUMP PLUG TO 1030 @ 00:35, HELD 5 MIN. BLED BACK ONE BARREL, FLOATS HOLDING OK. R/D HOWCO
01:00	04:00	3.00	P	CASINT1	27	TSTWHEQ	BACK OUT LANDING JOINT, INSTALL PACK-OFF, TEST TO 4500PSI REMOVE PACK OFF RUNNING TOOL
04:00	06:00	2.00	P	CASPRD1	42	OTHER	HELD S/M W/ SCIENTIFIC RIG UP AND RUN GYRO SURVEY
Daily Operations Comments							



elpaso		Daily Drilling Report Onshore		Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH		Report Number: 016	
				Country: USA		Report Date: 05/12/2011	
				State/OCGS: TEXAS		Spud Date: 05/01/2011	
				Field/Permit#: WOLF CAMP CENTRAL		Release Date:	
				Supervisors: L.R. WOODS / DENNIS BRANDL		DFS: 10.75 DOL: 16 AFE Days:	
				Engineer/Manager: PRINCE KWARTENG / BILL WHITE		Last BOP T.: 05/03/2011	
						Safety & Environmental Incident: No	
Depth md/tvd (ft): 5,508.01 / 5,507.85		Rig: PRECISION/93		AFE #:		Drig	
Progress (ft): 508.00		Rig Phone: 713-445-9599		Day Cost(\$): 48,703		Comp	
ROP (ft/hr): 508.0 / 11.00 = 46.18		RKB (ft): 2,719.61		Cum Cost(\$): 1,012,363		Fac	
Proposed TD (ft): 12,000.00		Ground Level (ft): 2,703.0		AFE(\$): 0		Total	
Next Csg Point: 5,310.01		POB: 18 Total Man Hours: 216.00					
Current Activity: DRILLING@ 5508							
24 Hr Summary: RAN GYRO, R/S, INSTALL WEAR BUSHING,P/U AND TIH W/ NEW BHA,TEST CASING @ 1500 PSI, DRILL CMT. AND FLOAT, DRILL CMT AND SHOE + 10' OF HOLE MUD WT. 8.7 VIS 28, TEST CASING SHOE TO 10.8 EMW.DRILL F/ 5010 TO 5508'							
24 Hr Forecast: F. RUNNING GYRO. P.U. & T.I.H. W/ NEW BHA, DRILL CMT. & SHOE TRACK, TEST SHOE, DRILL TO K.O.P.							
MUD PROPERTIES		MUD MATERIALS		BIT RECORD		CASING	
Fluids Co.: James Bakke		D M Cost(\$): \$2,279.90		Bit# 3		Size(in)	
Fluids Eng:		C M Cost(\$): \$16,497.86		S/N 1666BCGU		MD(ft)/TVD(ft)	
Time: 4:36		Oil Cnt (%): 0		Size (in) 8.75		LOT(ppg)	
Location: PIT		Mud Additives		Mfg ULTERRA		9.63	
Pit Temp:		CEDAR FIBER 4		IADC Type U1565		5,310.01 / 5,310.01	
Depth (ft): 5,421.01		OXYGEN SCAVENGER 5		Model # M9307		12.04	
Density (ppg): 9.10		PAPER 3		Jets 6X11		10.81	
FV (s/qt): 28		CAUSTIC SODA 1		Depth In (ft) 5,000			
PV (cp): 1		VISMATER 2		Depth Out (ft) 70/80			
YP (lbf/100ft²): 2		TRUCKING 1		Bit Rotations 11.00			
Gels (l): 1/2		FIBER PLUG 4		On Btm Hrs 508			
WL (cc/30min): 100.00		WRAPS 2		Footage (ft) 46.2			
HTHP:		CORROSION INHIBITOR 1		ROP 15 / 19			
Cake (32nd"): 0.00		TAXES 1		WOB mm/mx (kip) /			
Solids (lbm/bbl): 0		MAGMA FIBER 27		RPM rot/bit /			
ECD (ppg): 9.2		GEL, FRESH 3		Bit HP 1.39			
		LIME 13		HSI 2.50			
				PSI Drop (psi) 564.46			
				Jet Vel (ft/s) 263.30			
				Imp Force 567.27			
MUD LOGGING				INVENTORY			
Trip Gas: 0 @ 0 (%)		BG Gas: 10 (%)		Surt to Surt:		Item	
Conn Gas: 0 @ 0 (%)		Pore Pressure: (%)		Lag Strokes:		Inv	
Form:				Lag Time: (min)		DIESEL 3,322	
BHA # 4 DRILL T				STRING LOADS			
Qty	Item Description	ID (in)	OD (in)	Len (ft)	Cum (ft)	On Btm Torque:	250
1	BIT	3.000	8.750	1.00	1.00	Off Btm Torque: <th>250</th>	250
1	N.B. STAB.	2.875	6.500	3.89	4.89	Str. Wt. Up:	160
1	DRILL COLLAR	2.875	6.500	30.64	35.53	Str. Wt. Down:	140
1	IB STAB.	2.875	6.500	5.80	41.33	Str. Wt. Rot.:	145
1	DRILL COLLAR	2.875	6.500	30.38	71.71		
1	IB STAB.	2.875	6.500	6.15	77.86		
2	DRILL COLLAR	2.875	6.500	60.62	138.48		
1	IB STAB.	2.875	6.500	6.40	144.88		
2	DRILL COLLAR	2.875	6.500	60.14	205.02		
1	CROSS OVER SUB	2.500	6.500	3.62	208.64		
14	HEAVY WEIGHT D.P.	3.000	5.000	427.38	636.02		
	DRILL PIPE	4.276	5.000	4,363.99	5,000.01		
Total Length:					5,000.01		
				BHA PROPERTIES			
				BHA Hrs: 11			
				Jar Hrs:			
				Motor Hrs: 1			
				Motor PSI Drop (kip): 5			
				Weight B Jars (kip):			
				MUD PUMPS			
				#1			
				#2			
				#3			
				Pump Type:			
				Liner ID:			
				SPM:			
				GPM:			
				SPR:			
				1 SPM:			
				Pressure:			
				2 SPM:			
				Pressure:			
				T GPM (gpm): 450			
				SPP (psi): 1,630			
				AV (DC): 315			
				AV (DP): 215			
SURVEYS							
MD (ft)	Inclination(°)	Azimuth (°)	TVD (ft)	V Section (ft)	+E/-W (ft)	+N/-S (ft)	Dog Leg (°/100ft)
4,200	0.57	181.69	4,200	-22.48	-0.32	-22.48	0.11
4,300	0.57	183.99	4,300	-23.47	-0.36	-23.47	0.02
4,400	0.50	200.09	4,400	-24.38	-0.55	-24.38	0.17
4,500	0.34	166.84	4,500	-25.08	-0.63	-25.08	0.29
4,600	0.31	156.53	4,600	-25.61	-0.46	-25.61	0.07
4,700	0.29	117.48	4,700	-25.98	-0.12	-25.98	0.20
4,800	0.44	309.47	4,800	-25.85	-0.20	-25.85	0.73
4,860	0.45	306.71	4,860	-25.56	-0.56	-25.56	0.04
OPERATION DETAILS							
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION
06:00	08:30	2.50	P	DRLPRD	11	WIRESUR	RUN GYRO FROM SURFACE TO CASING F.C. @ 4860'
08:30	09:00	0.50	P	DRLPRD	12	RIGSVC	RIG MAINTENANCE
09:00	10:00	1.00	P	DRLPRD	13	TRIP	INSTALL WEAR BUUSHING & LOCK DOWN W/ TWO PINS & MARK SAME W/ PAINT.
10:00	11:00	1.00	P	DRLPRD	13	TRIP	MEAS. & CAL. NEW B.H.A..
11:00	14:00	3.00	P	DRLPRD	13	TRIP	P.U. & T.I.H. W/ NEW BHA. TAGGED CEMENT @ 4878'.
14:00	14:30	0.50	P	DRLPRD	31	TESTCAS	P.U. KELLY & TEST CASING @ 1500 PSI. HELD OK.
14:30	15:00	0.50	P	DRLPRD	72	DRLCMT	DRILL CEMENT & FLOAT COLLAR. PIPE STUCK WHILE DRILLING THRU F.COLLAR.
15:00	16:00	1.00	N	DRLPRD	56	STUCK	WORK PIPE FREE.
16:00	17:30	1.50	P	DRLPRD	72	DRLCMT	CONT. DRILLING SHOE TRACK.
17:30	18:00	0.50	P	DRLPRD	07	DRLVERT	DRILLING 5000'- 5010'- 10' - 20 F/H MW 8.7 VIS. 28 453 GPM - 65 RPM - 2-14 W.O.B.
18:00	18:30	0.50	P	DRLPRD	33	LOTFIT	CIRC. & BAL. MW @ 8.7 PPG IN & OUT.
18:30	19:00	0.50	P	DRLPRD	33	LOTFIT	TEST CASING SHOE TO 10.8 EMW W/ 8.7 PPG MW + 550 PSI SURFACE PRES..
19:00	00:00	5.00	P	DRLPRD	07	DRLVERT	DRILLING 5010'- 5508' BIT WT. 15/17 K. GPM 450, RPM 80 PP 1630, CHLORIDES 81,000,CIRC. THRU RESERVE PIT
Daily Operations Comments							



Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

017

Report Date:

05/13/2011

Spud Date:

05/01/2011

Release Date:

DFS: 11.75

DOL: 17

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

6,600.01 / 6,507.57

Progress (ft):

1,092.00

ROP (ft/hr):

1,092.0 / 21.50 = 50.79

Proposed TD (ft):

12,000.00

Next Csg Point:

12,000.02

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

21

Total Man Hours:

252.00

AFE #:

14988042021

Day Cost(\$):

25,449

Cum Cost(\$):

1,037,812

AFE(\$):

0

Drig

Comp

Fac

Total

14988042021

0

0

25,449

23,742

0

1,061,554

0

0

0

0

0

Current Activity:

CIRCULATING SWEEP TO SURFACE

24 Hr Summary:

DRILL F/ 5508-5826, R/S DRILL F/5826-5890, CIRC. FOR SURVEY, W/L SURVEY @ 5849' = 1/4 DEG., DRILL F/ 5890' TO 6030'. DRILL F/ 6030' TO 6600

24 Hr Forecast:

CIRC. OUT SWEEP, TOOH, RUN GYRO W WOOD GROUP, P/U DIRECTIONAL ASSEMBLY, TIH

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

0:00

Location:

PIT

Pit Temp:

6,532.01

Depth (ft):

6,532.01

Density (ppg):

9.10

FV (s/qt):

28

PV (cp):

1

YP (lbf/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECD (ppg):

9.2

MUD MATERIALS

D M Cost(\$):

\$1,436.31

C M Cost(\$):

\$39,745.15

Mud Additives

Used

CEDAR FIBER

6

FIBER PLUG

2

CORROSION INHIBITOR

20

WRAPS

2

MF-55

4

TAXES

1

MAGMA FIBER

2

OXYGEN SCAVENGER

5

CAUSTIC SODA

2

VISMATER

1

PAPER

8

LIME

9

GEL, FRESH

26

BIT RECORD

Bit#

3

S/N

M9307

Size (in)

8.75

Mfg

ULTERRA

IADC Type

U1565

Model #

MS1666BC-G

Jets

6X11

Depth In (ft)

5,000

Depth Out (ft)

Bit Rotations

80/90

On Btm Hrs

32.50

Footage (ft)

1,600

ROP

49.2

WOB mm/mx (kip)

/

RPM rot/bit

/

Bit HP

3.15

HSI

5.66

PSI Drop (psi)

973.06

Jet Vel (ft/s)

345.71

Imp Force

977.91

Grading

I O D L B G O R

Bit #

3

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,310.01 / 12,000.02

LOT(ppg)

12.04

INVENTORY

Item

DIESEL

Inv

1,741

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

0 @ 0 (%)

Form:

BG Gas:

10 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

BHA # 4 DRILL T

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

BIT

3.000

8.750

1.00

1.00

1

N.B. STAB.

2.875

6.500

3.89

4.89

1

DRILL COLLAR

2.875

6.500

30.64

35.53

1

IB STAB.

2.875

6.500

5.80

41.33

1

DRILL COLLAR

2.875

6.500

30.38

71.71

1

IB STAB.

2.875

6.500

6.15

77.86

2

DRILL COLLAR

2.875

6.500

60.62

138.48

1

IB STAB.

2.875

6.500

6.40

144.88

2

DRILL COLLAR

2.875

6.500

60.14

205.02

1

CROSS OVER SUB

2.500

6.500

3.62

208.64

14

HEAVY WEIGHT D.P.

3.000

5.000

427.38

636.02

DRILL PIPE

4.276

5.000

5,963.99

6,600.01

Total Length:

6,600.01

STRING LOADS

On Btm Torque:

350

Off Btm Torque:

350

Str. Wt. Up:

180

Str. Wt. Down:

170

Str. Wt. Rot.:

150

BHA PROPERTIES

BHA Hrs:

22

Jar Hrs:

Motor Hrs:

0

Motor PSI Drop (kip):

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

600

SPP (psi):

1,800

AV (DC):

423

AV (DP):

282

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

4,500

0.34

166.84

4,500

-25.08

-0.63

-25.08

0.29

4,600

0.31

156.53

4,600

-25.61

-0.46

-25.61

0.07

4,700

0.29

117.48

4,700

-25.98

-0.12

-25.98

0.20

4,800

0.44

309.47

4,800

-25.85

-0.20

-25.85

0.73

4,860

0.45

306.71

4,860

-25.56

-0.56

-25.56

0.04

4,920

4,920

-25.42

-0.75

-25.42

0.75

5,153

5,153

40.74

0.00

40.74

0.06

5,849

25.00

5,827

190.19

0.00

190.19

3.59

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

13:00

7.00

P

DRLPRD

07

DRLVERT

DRILLING 5508'- 5826'- 308'- 45.4 F/H MW 9.0 VIS. 28  
600 GPM - 85-90 RPM - 16-20 WOB

13:00

13:30

0.50

P

DRLPRD

12

RIGSVC

RIG MAINTENANCE

13:30

14:30

1.00

P

DRLPRD

07

DRLVERT

DRILLING 5826'- 5890'- 64'- 64 F/H MW 9.0 VIS. 28  
600 GPM - 85-90 RPM - 16-20 WOB

14:30

15:00

0.50

P

DRLPRD

11

WIRESUR

CIRC. & W.L. SURVEY @ 5849'- .25 DEG.

15:00

18:00

3.00

P

DRLPRD

07

DRLVERT

DRILLING 5890'- 6030'- 140'- 46.6 F/H MW 9.0 VIS. 28  
600 GPM - 85-90 RPM - 20-25 WOB

18:00

00:00

6.00

P

DRLPRD

07

DRLVERT

DRILLING 6030'-6354( 54 FPH ) WOB 25/27K, RPM 90,

00:00

00:30

0.50

P

DRLPRD

15

CIRC

SWEEP PACKED OFF @ 9 5/8 SHOE, W/ LCM . WORKED PIPE  
AND CIRC. TO SHAKERS

00:30

05:00

4.50

P

DRLPRD

07

DRLVERT

DRILL F/ 6354' - 6600 ( 54.66 FPH ) WOB 25K, GPM 525, PP 1800 MUD WT 9.1 VIS 28 CHLORIDES  
90,000

05:00

06:00

1.00

P

DRLPRD

15

CIRC

CIRC. PUMP 20 BBL. HI-VIS SWEEP, CIRC. TO SHAKER

Daily Operations Comments

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

018

Report Date:

05/14/2011

Spud Date:

05/01/2011

Release Date:

DFS: 12.75

DOL: 18

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

6,667.01 / 6,666.84

Progress (ft):

67.00

ROP (ft/hr):

67.0 / 3.50 = 19.14

Proposed TD (ft):

12,000.00

Next Csg Point:

12,000.02

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

30

Total Man Hours:

298.00

AFE #:

149880/42021

Day Cost(\$):

103,609

Cum Cost(\$):

1,141,435

AFE(\$):

0

Drig

Comp

Fac

Total

149880/42021

0

0

103,609

1,141,435

23,742

0

1,165,177

0

0

0

0

Current Activity:

DRILLING VERTICAL W/ 2 3/8 MOTOR TO K/O POINT

24 Hr Summary:

CIRC. OUT SWEEP, PUMP SLUG, POOH, L/D D.C.'s 7 SUBS. R/U WOOD GROUP, RUN GAMMA LOG F/ 6600' TO 4992'. L/D W/L TOOLS. R/S, P/U DIRECTIONAL ASS. & MWD. TEST MWD ( OK )T/H TO 6600, R/U & RUN GYRO F/ 6600 TO 4860 DRILL VERTICAL @

24 Hr Forecast:

DRILL VERTICAL TO K/O TO START CURVE

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

3:58

Location:

PIT

Pit Temp:

6,600.01

Depth (ft):

6,600.01

Density (ppg):

9.10

FV (s/qt):

28

PV (cp):

1

YP (lbf/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

0.00

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECD (ppg):

9.2

MUD MATERIALS

D M Cost(\$):

\$6,442.62

C M Cost(\$):

\$46,187.77

Mud Additives

Used

FIBER PLUG

3

CORROSION INHIBITOR

20

CEDAR FIBER

1

LIME

8

BRINE TRANSPORTATIC

4,648

BRINE WATER

1,900

BARITE

32

OXYGEN SCAVENGER

5

TAXES

1

BIT RECORD

Bit#

4

S/N

CW355

Size (in)

8.75

Mfg

ULTERRA

IADC Type

5-1-7

Model #

Z25RS

Jets

6X11

3X18

6,600

Depth In (ft)

32

Depth Out (ft)

29/30

Bit Rotations

3.50

On Btm Hrs

67

Footage (ft)

19.1

ROP

25 / 30

WOB mm/mx (kip)

29 / 30

RPM rot/bit

1.83

Bit HP

2.45

HSI

458.08

PSI Drop (psi)

237.20

Jet Vel (ft/s)

616.36

Imp Force

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,310.01 / 12,000.02

LOT(ppg)

12.04

INVENTORY

Item

DIESEL

Inv

8,062

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

0 @ 0 (%)

Form:

BG Gas:

19 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Grading

I O D L B G O R

Bit #

4

BHA # 5 KICK OI

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

INSERT BIT

3.000

8.750

1.00

1.00

1

6/7- 5.0- 2.38 DEG.- .29 REV/GAL N

3.000

6.750

25.70

26.70

1

FLOAT SUB

3.000

6.750

2.30

29.00

1

NM PONY COLLAR

3.000

6.500

10.30

39.30

1

UBHO SUB

3.000

6.500

3.63

42.93

1

NMDC

3.000

6.500

30.13

73.06

1

FLEX NMDC

3.000

5.000

31.06

104.12

1

CROSS OVER

3.000

6.000

1.96

106.08

36

DRILL PIPE

4.246

5.000

1,143.25

1,249.33

14

HWDP

3.000

5.000

427.28

1,676.61

DRILL PIPE

4.276

5.000

4,990.40

6,667.01

Total Length:

6,667.01

STRING LOADS

On Btm Torque:

Off Btm Torque:

Str. Wt. Up:

Str. Wt. Down:

Str. Wt. Rot.:

BHA PROPERTIES

BHA Hrs:

Jar Hrs:

Motor Hrs:

Motor PSI Drop (kip):

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

423

SPP (psi):

AV (DP):

282

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

5,900

0.26

194.20

5,900

-27.84

-3.78

-27.84

0.05

6,000

0.35

189.48

6,000

-28.36

-3.88

-28.36

0.09

6,100

0.27

166.74

6,100

-28.89

-3.88

-28.89

0.15

6,200

0.24

171.80

6,200

-29.32

-3.80

-29.32

0.04

6,300

0.34

180.79

6,300

-29.83

-3.77

-29.83

0.11

6,400

0.40

196.64

6,400

-30.46

-3.87

-30.46

0.12

6,500

0.39

192.31

6,500

-31.13

-4.05

-31.13

0.03

5,849

25.00

5,827

190.19

0.00

190.19

3.59

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

06:30

0.50

P

DRLPRD

15

CIRC

F. PUMPING SWEEP AROUND. PUMP SLUG.

06:30

11:00

4.50

P

DRLPRD

13

TRIP

P.O.H., L.D. DRILL COLLARS & STAB.

11:00

15:00

4.00

P

EVLPRD

37

CASHOLE

R.U. WOOD GROUP W.L. TRUCK. P.U. & G.I.H. W/ GAMMA TOOL LOG 6600' TO CASING SHOE @ 4992'. P.O.H., L.D. LOGGING TOOLS & R.D. LOGGERS.

15:00

15:30

0.50

P

DRLPRD

12

RIGSVC

RIG MAINTENANCE

15:30

18:30

3.00

P

DRLPRD

13

TRIP

P.U. MOTOR & MWD ASSY., TEST SAME, OK.

18:30

23:00

4.50

P

DRLPRD

13

TRIP

T.I.H. W/ KICK OFF ASSY.

23:00

23:30

0.50

P

DRLPRD

13

TRIP

P/U 6 JTS. F/ RACK AND TAG UP TO 6600'

23:30

00:30

1.00

P

DRLPRD

15

CIRC

CIRCULATE BTMMS. UP

00:30

02:30

2.00

P

DRLPRD

37

CASHOLE

S/M W/ SCIENTIFIC, R/U SHEAVES AND RUN GYRO F/ 6500' TO 4860', R/D SCIENTIFIC

02:30

06:00

3.50

P

DRLPRD

07

DRLVERT

ROTARY DRILL F/ 6600' TO 6667' GPM 523, BIT WT. 27K, PP 1600 RPM 29

Daily Operations Comments

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Report Number:

019

Country:

USA

State/OCSG:

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Date:

05/15/2011

Spud Date:

05/01/2011

Release Date:

DOL: 19

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

7,145.01 / 7,104.57

Progress (ft):

478.00

ROP (ft/hr):

478.0 / 23.50 = 20.34

Proposed TD (ft):

12,000.00

Next Csg Point:

12,000.02

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,719.61

Ground Level (ft):

2,703.0

POB:

23

Total Man Hours:

272.00

AFE #:

149880/42021

Day Cost(\$):

45,144

Cum Cost(\$):

1,186,579

AFE(\$):

0

Drig

Comp

Fac

Total

4

8.75

5-1-7

Z25RS

3X18

6,600

19/20

27.00

545

20.2

25 / 33

19 / 20

1.90

2.54

469.75

240.20

632.06

45,144

0

0

45,144

1,210,321

0

Current Activity:

DRILLING CURVE @ 7145

24 Hr Summary:

ROTATE DRILL F/ 6782' TO 6690', STARTED TO BUILD CURVE @ 6690', SLIDE ,ROTATE AND SURVEY TO 7145'

24 Hr Forecast:

SLIDE AND ROTATE DRILL BUILDING CURVE

MUD PROPERTIES

Fluids Co.:

Fluids Eng: James Bakke

Time:

2:56

Oil Cnt (%):

0

Location:

PIT

H2O Cnt (%):

95

Pit Temp:

7,077.01

Sand Cnt (%):

0.50

Depth (ft):

9.10

MBT:

Density (ppg):

28

pH:

10.0

FV (s/qt):

1

Pm (cc):

0.4

PV (cp):

1

Pf (cc)/Mf (cc):

0.4 / 0.2

YP (lb/100ft²):

2

Chloride (ppm):

90,000

Gels (l):

100.00

Caicium (ppm):

440.00

WL (cc/30min):

100.00

LCM (lbm/bbl):

0.0

HTHP:

ES (mV):

0.10

Cake (32nd):

0.00

LGS (%):

0.10

Solids (lbm/bbl):

0

Ex Lime (ppb):

ECD (ppg):

9.2

OWR:

MUD MATERIALS

D M Cost(\$):

\$787.24

C M Cost(\$):

\$46,975.01

Mud Additives

Used

MF-55

2

OXYGEN SCAVENGER

5

CAUSTIC SODA

2

GEL, FRESH

23

TAXES

1

LIME

2

WRAPS

1

CORROSION INHIBITOR

20

BIT RECORD

Bit#

S/N

Size (in)

IADC Type

Model #

Jets

Depth In (ft)

Depth Out (ft)

Bit Rotations

On Btm Hrs

Footage (ft)

ROP

WOB mm/mx (kip)

RPM rot/bit

Bit HP

HSI

PSI Drop (psi)

Jet Vel (ft/s)

Imp Force

Grading

I

O

D

L

B

G

O

R

Bit #

4

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,310.01 /

5,310.01

12.04

5.50

12,000.02 /

7,179.01

10.81

INVENTORY

Item

Inv

DIESEL

6,632

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

BG Gas:

45 (%)

Conn Gas:

0 @ 110 (%)

Form:

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

BHA # 5 KICK OI

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

INSERT BIT

3.000

8.750

1.00

1.00

1

6/7- 5.0- 2.38 DEG.- .29 REV/GAL M

3.000

6.750

25.70

26.70

1

FLOAT SUB

3.000

6.750

2.30

29.00

1

NM PONY COLLAR

3.000

6.500

10.30

39.30

1

UBHO SUB

3.000

6.500

3.63

42.93

1

NMDC

3.000

6.500

30.13

73.06

1

FLEX NMDC

3.000

5.000

31.06

104.12

1

CROSS OVER

3.000

6.000

1.96

106.08

36

DRILL PIPE

4.246

5.000

1,143.25

1,249.33

14

HWDP

3.000

5.000

427.28

1,676.61

DRILL PIPE

4.276

5.000

5,154.40

6,831.01

Total Length:

6,831.01

STRING LOADS

On Btm Torque:

150

Off Btm Torque:

100

Str. Wt. Up:

190

Str. Wt. Down:

165

Str. Wt. Rot.:

150

BHA PROPERTIES

BHA Hrs:

24

Jar Hrs:

Motor Hrs:

24

Motor PSI Drop (kip):

0

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

550

SPP (psi):

1,850

AV (DC):

423

AV (DP):

282

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

6,870

21.20

188.40

6,865

-69.16

-11.64

-69.16

8.73

6,902

22.80

187.60

6,895

-81.03

-13.31

-81.03

5.09

6,934

24.20

182.70

6,924

-93.73

-14.44

-93.73

7.51

6,966

26.20

177.50

6,953

-107.34

-14.44

-107.34

9.32

6,998

28.00

177.40

6,981

-121.90

-13.79

-121.90

5.63

7,027

29.50

180.30

7,007

-135.85

-13.52

-135.85

7.06

7,060

32.40

182.00

7,035

-152.81

-13.87

-152.81

9.18

7,091

35.80

183.00

7,061

-170.17

-14.63

-170.17

11.12

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

06:30

0.50

P

DRLPRD

07

DRLVERT

ROT. 6667'- 6690'- 23'- 46 F/H MW 9.2 VIS. 28

06:30

12:00

5.50

P

DRLPRD

09

DRLCRV

SLIDE 6690'- 6782'- 92'- 16.7 F/H TF 180 DIFF 100  
550 GPM MOTOR RPM 159

12:00

13:00

1.00

P

DRLPRD

09

DRLCRV

ROT. 6782'- 6799'- 17'- 17 F/H ROT. RPM 20

13:00

14:00

1.00

P

DRLPRD

09

DRLCRV

SLIDE 6799'- 6818'- 19'- 19 F/H GTF @ 20L DIFF. 150

14:00

14:30

0.50

P

DRLPRD

09

DRLCRV

ROT. 6818'- 6831'- 13'- 26 F/H ROT. RPM 20

14:30

15:00

0.50

P

DRLPRD

12

RIGSVC

RIG MAINTENANCE

15:00

16:00

1.00

P

DRLPRD

09

DRLCRV

SLIDE 6831'- 6855'- 24'- 24 F/H GTF @ 20L

16:00

16:30

0.50

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 6855-6863 16F/H ROT. RPM 20 FPH

16:30

17:00

0.50

P

DRLPRD

09

DRLCRV

SLIDE DRILL F/6863-6878 15'- 30 FPH RPM 20

17:00

17:30

0.50

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 6878/ 6894 16' - 32 FPH RPM 20

17:30

18:00

0.50

P

DRLPRD

09

DRLCRV

SLIDE DRILL F/ 6894' T/ 6904' 10' = 20 FPH

18:00

18:30

0.50

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 6904 T/ 6925' 21' = 42 FPH

18:30

19:30

1.00

P

DRLPRD

09

DRLCRV

SLIDE DRILL F/ 6925' T/ 6945' 20' = 40 FPH

19:30

20:00

0.50

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 6945' T/ 6957' 12' = 24 FPH RPM 20

20:00

21:00

1.00

P

DRLPRD

09

DRLCRV

SLIDE DRILL F/ 6957' T/ 6981' 24' = 24 FPH RPM 20

21:00

21:30

0.50

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 6981' T/ 6989' 8' = 16 FPH RPM 20

21:30

22:30

1.00

P

DRLPRD

09

DRLCRV

SLIDE DRILL F/ 6989' T/ 7004' 15' = 15 FPH

22:30

23:30

1.00

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 7004 T/ 7021' 17' = 17 FPH RPM 20

23:30

00:30

1.00

P

DRLPRD

09

DRLCRV

SLIDE DRILL F/ 7021' T/ 7045' 24' = 24 FPH

00:30

01:00

0.50

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 7045' T/ 7053' 8' = 16 FPH RPM 20

01:00

03:30

2.50

P

DRLPRD

09

DRLCRV

SLIDE DRILL F/ 7053' T/ 7107 54' = 21.6FPH

03:30

04:00

0.50

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 7107 T/ 7113' 6' FPH RPM 20

04:00

06:00

2.00

P

DRLINT5

09

DRLCRV

SLIDE DRILL F/ 7113' T/ 7145' 32' = 16 FPH

Daily Operations Comments

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

020

Report Date:

05/16/2011

Spud Date:

05/01/2011

Release Date:

DOL: 20

DOL: 20

APE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

7,589.42 / 7,466.03

Progress (ft):

439.00

ROP (ft/hr):

439.0 / 20.00 = 21.95

Proposed TD (ft):

12,005.40

Next Csg Point:

12,005.42

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

149880/42021

Day Cost(\$):

35,506

Cum Cost(\$)

1,245,827

AFE(\$):

0

Drig

Comp

Fac

Total

0

0

0

35,506

0

0

0

1,245,827

0

0

0

0

Current Activity:

TOOH TO CHANGE MUD MOTOR AND BIT

24 Hr Summary:

SLIDE AND ROTATE DRILL, TAKING MWD SURVEYS F/ 7145' TO 7366', RIG SERVICE, SLIDE DRILL F/ 7366' TO 7515', ROT F/ 7515' T/ 7521', SLIDE DRILL F/ 7521' T/ 7531' ROT. DRILL F/ 7531T/ 7584' CIRC. PUMP SWEEP , SLUG TOOH

24 Hr Forecast:

TOOH, INXTALL NEW MUD MOTOR, P D C BIT, TIH TO DRILL HORIZONTAL

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

3:31

Location:

PIT

Pit Temp:

7,589.42

Depth (ft):

7,589.42

Density (ppg):

9.10

FV (s/qt):

28

PV (cp):

1

YP (lb/100ft²):

12

Gels (l):

100.00

WL (cc/30min):

100.00

HTHP:

0.00

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECD (ppg):

9.2

MUD MATERIALS

D M Cost(\$):

\$2,002.70

C M Cost(\$):

\$48,977.71

Mud Additives

Used

CAUSTIC SODA

2

ENGINEERING

1

OXYGEN SCAVENGER

5

PALLETS

3

TRUCKING

1

TAXES

1

LIME

7

BARITE

17

CORROSION INHIBITOR

20

BIT RECORD

Bit#

4

S/N

CW355

Size (in)

8.75

Mfg

ULTERRA

IADC Type

5-1-7

Model #

Z25RS

Jets

3X18

Depth In (ft)

6,605

Depth Out (ft)

19/20

Bit Rotations

46.50

On Btm Hrs

984

Footage (ft)

21.2

ROP

30 / 50

WOB mm/mx (kip)

/

RPM rot/bit

/

Bit HP

1.17

HSI

1.57

PSI Drop (psi)

340.23

Jet Vel (ft/s)

204.42

Imp Force

457.78

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,315.41 / 12,005.42

LOT(ppg)

12.04

INVENTORY

Item

Inv

DIESEL

5,376

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

81 @ 170 (%)

Form:

BG Gas:

54 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Grading

I O D L B G O R

Bit #

4

BHA # 5 KICK OI

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

INSERT BIT

3.000

8.750

1.00

1.00

1

6/7- 5.0- 2.38 DEG.- .29 REV/GAL N

3.000

6.750

25.70

26.70

1

FLOAT SUB

3.000

6.750

2.30

29.00

1

NM PONY COLLAR

3.000

6.500

10.30

39.30

1

UBHO SUB

3.000

6.500

3.63

42.93

1

NMDC

3.000

6.500

30.13

73.06

1

FLEX NMDC

3.000

5.000

31.06

104.12

1

CROSS OVER

3.000

6.000

1.96

106.08

36

DRILL PIPE

4.246

5.000

1,143.25

1,249.33

14

HWDP

3.000

5.000

427.28

1,676.61

DRILL PIPE

4.276

5.000

5,907.40

7,584.02

Total Length:

7,584.02

STRING LOADS

On Btm Torque:

250

Off Btm Torque:

90

Str. Wt. Up:

195

Str. Wt. Down:

185

Str. Wt. Rot.:

165

BHA PROPERTIES

BHA Hrs:

20

Jar Hrs:

Motor Hrs:

20

Motor PSI Drop (kip):

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

500

SPP (psi):

1,800

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

6,875

21.20

188.40

6,870

-69.16

-11.64

-69.16

8.73

6,907

22.80

187.60

6,900

-81.03

-13.31

-81.03

5.09

6,939

24.20

182.70

6,929

-93.73

-14.44

-93.73

7.51

6,971

26.20

177.50

6,958

-107.34

-14.44

-107.34

9.32

7,003

28.00

177.40

6,987

-121.90

-13.79

-121.90

5.63

7,032

29.50

180.30

7,012

-135.85

-13.52

-135.85

7.06

7,065

32.40

182.00

7,041

-152.81

-13.87

-152.81

9.18

7,096

35.80

183.00

7,066

-170.17

-14.63

-170.17

11.12

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

08:30

2.50

P

DRLPRD

09

DRLCRV

SLIDE 7145'- 7202'- 57'- 22.8 F/H MW 9.2 VIS. 28

08:30

09:00

0.50

P

DRLPRD

09

DRLCRV

ROT. 7202'- 7207'- 5'- 10 F/H MW 9.2 VIS. 28

09:00

15:00

6.00

P

DRLPRD

09

DRLCRV

SLIDE 7207'- 7366'- 159'- 26.5 f/h MW 9.2 VIS. 28

15:00

15:30

0.50

P

DRLPRD

12

RIGSVC

RIG MAINTENANCE

15:30

23:30

8.00

P

DRLPRD

09

DRLCRV

SLIDE 7366'-7515' 155' = 20.6 FPH MW. 9.2 VIS 28

23:30

00:00

0.50

P

DRLPRD

09

DRLCRV

ROTATE DRILL F/ 7515' T/ 7521' 6'- 12 F/H RPM 20, GPM 485,

00:00

00:30

0.50

P

DRLPRD

09

DRLCRV

SLIDE DRILL F/ 7521' T/ 7531'- 10'- 20FPH, WOB 50K, PP1575 W 485/ 550 GPM

00:30

02:30

2.00

P

DRLPRD

09

DRLCRV

ROT. DRILL F/ 7531' T/ 7553' 32'- 16 F/H = BIT WT. 30K, RPM 20 PP 1600 TORQUE 250

CHLORIDES 102,000, MUD WT. 9.2

02:30

04:00

1.50

P

DRLPRD

15

CIRC

CIRC. PUMP SWEEP, CIRC. TO SHAKER, CIRC. PUMP SLUG

04:00

06:00

2.00

P

DRLPRD

13

TRIP

TOOH TO CHANGE BIT, MUD MOTOR. FIRST 5 STANDS 7 BBLs

Daily Operations Comments

DAILY SLIDE HRS. 17.00

CUM. SLIDE HRS. 33.0

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLF CAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

021

Report Date:

05/17/2011

Spud Date:

05/01/2011

Release Date:

DFS: 15.75

DOL: 21

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

7,865.02 / 7,294.21

Progress (ft):

275.60

ROP (ft/hr):

275.6 / 11.00 = 25.05

Proposed TD (ft):

12,005.40

Next Csg Point:

12,005.42

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

149880/42021

Day Cost(\$):

40,040

Cum Cost(\$)

1,285,867

AFE(\$):

0

Drig

Comp

Fac

Total

Current Activity:

ROTATE DRILLING @ 7865

24 Hr Summary:

TOOH TO MOTOR, L/D MUD MOTOR, MWD & BIT, P/U NEW MOTOR BIT & MWD, TIH TO SHOE, CUT AND SLIP DRILL LINE, P/U 7 MORE HEVI-WT.,

24 Hr Forecast:

DRILL & SURVEY

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

0:00

Location:

PIT

Pit Temp:

7,748.02

Depth (ft):

9.10

Density (pgg):

28

FV (s/qt):

1

PV (cp):

1

YP (lbf/100ft²):

12/

Gels (l):

100.00

WL (cc/30min):

HTHP:

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECD (pgg):

9.2

MUD MATERIALS

D M Cost(\$):

\$3,135.46

C M Cost(\$):

\$52,113.17

Mud Additives

Used

BARITE

10

CAUSTIC SODA

1

ENGINEERING

1

SODA ASH

1

SURE GUAGE

6

OPTIZAN

1

TAXES

3

MF-55

3

BIT RECORD

Bit#

4

S/N

CW355

Size (in)

8.75

Mfg

ULTERRA

IADC Type

5-1-7

Model #

Z25RS

Jets

3X18

Depth In (ft)

6,605

Depth Out (ft)

7,584

Bit Rotations

19/20

On Btm Hrs

19.50

Footage (ft)

439

ROP

21.6

WOB mm/mx (kip)

30 / 50

RPM rot/bit

19 / 20

Bit HP

1.17

HSI

1.57

PSI Drop (psi)

340.23

Jet Vel (ft/s)

204.42

Imp Force

457.78

Grading

I O D L B G O R

Bit # 4

0 0 NO A 0 I NOBHA

Bit # 5

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,315.41 /

5,315.41

5.50

12,005.42 /

7,184.41

INVENTORY

Item

Inv

DIESEL

3,438

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

81 @ 170 (%)

Form:

BG Gas:

39 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

BHA # LATERAL

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

8.750

1.00

1.00

1

6/7- 5.0- 1.50 DEG.- .29 REV/GAL M

3.000

6.625

25.65

26.65

1

FLOAT SUB

3.000

6.187

2.30

28.95

1

NM PONY COLLAR

6.881

6.187

10.30

39.25

1

UBHO SUB

3.000

6.250

3.63

42.88

1

NMDC

2.817

6.250

30.13

73.01

1

FLEX NMDC

2.875

6.500

31.06

104.07

1

CROSS OVER

2.312

6.187

1.96

106.03

165

DRILL PIPE

4.276

5.000

5,213.06

5,319.09

21

HWDP

3.000

5.000

642.65

5,961.74

DRILL PIPE

4.276

5.000

1,627.67

7,589.42

Total Length:

7,589.42

STRING LOADS

On Btm Torque:

250

Off Btm Torque:

90

Str. Wt. Up:

195

Str. Wt. Down:

185

Str. Wt. Rot.:

165

BHA PROPERTIES

BHA Hrs:

20

Jar Hrs:

Motor Hrs:

20

Motor PSI Drop (kip):

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

500

SPP (psi):

1,800

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

7,003

28.00

177.40

6,987

-121.90

-13.79

-121.90

5.63

7,032

29.50

180.30

7,012

-135.85

-13.52

-135.85

7.06

7,065

32.40

182.00

7,041

-152.81

-13.87

-152.81

9.18

7,096

35.80

183.00

7,066

-170.17

-14.63

-170.17

11.12

7,531

86.10

180.70

7,277

-536.59

-22.62

-536.59

0.00

7,556

86.70

180.50

7,279

-561.54

-22.88

-561.54

2.53

7,651

86.80

180.00

7,284

-656.39

-23.30

-656.39

0.54

7,746

87.50

179.80

7,289

-751.27

-23.13

-751.27

0.77

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

09:00

3.00

P

DRLPRD

13

TRIP

F. P.O.H. TO MOTOR.

09:00

10:00

1.00

P

DRLPRD

13

TRIP

L.D. MOTOR, MWD & BIT.

10:00

12:00

2.00

P

DRLPRD

13

TRIP

P.U. NEW MOTOR, MWD & BIT. TEST SAME

12:00

14:30

2.50

P

DRLPRD

13

TRIP

T.I.H. TO SHOE @ 4992'

14:30

16:30

2.00

P

DRLPRD

17

CUTSLIP

CUT & SLIP 100' DRILL LINE

16:30

17:00

0.50

P

DRLPRD

13

TRIP

T.I.H. W/ 5 STDS. D.P.

17:00

17:30

0.50

P

DRLPRD

15

CIRC

P.U. KELLY & FILL D.P.

17:30

18:00

0.50

P

DRLPRD

13

TRIP

P.U. 7 JTS. HWDP & RUN 3 STDS. FROM DERRICK

18:00

19:00

1.00

P

DRLPRD

13

TRIP

T.I.H. T/ 7584

19:00

00:00

5.00

P

DRLPRD

08

DRLDIR

DRILL F/ 7584' T/ 7706' 122"= 24.4 FPH BIT WT. 5/10 RPM 50, GPM 550

00:00

06:00

6.00

P

DRLPRD

08

DRLDIR

ROT DRILL F/ 7706' T/ 7865= 159"= 31.8 GPM 550, PP 1925, WOB 5/10K DEPTH OF 7801 INCREASE BIT WT. TO 10/ 12 K ROT. 50

Daily Operations Comments

DAILY SLIDE HRS. .00

CUM. SLIDE HRS. 33.0

Printed: 5/17/2011 8:05:57AM

1

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLF CAMP CENTRAL

Supervisors:

L.R. WOODS / DENNIS BRANDL

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

022

Report Date:

05/18/2011

Spud Date:

05/01/2011

Release Date:

DFS: 16.75

DOL: 22

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

9,100.02 / 7,287.50

Progress (ft):

1,235.00

ROP (ft/hr):

1,235.0 / 23.50 = 52.55

Proposed TD (ft):

12,005.40

Next Csg Point:

12,005.42

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

14988042021

Day Cost(\$):

37,835

Cum Cost(\$):

1,323,730

AFE(\$):

0

Drig

Comp

Fac

Total

Current Activity:

DRILLING @ 9100

24 Hr Summary:

ROT. & SLIDE TO 8363'. RIG WENT DARK @ 14:40 HRS. & PVT HAS HAD TROUBLE STARTING UP. TOTCO TECH HERE TO GET GOING. ROTATE AND SLIDE DRILL F/ 8363 TO 9100' TOTAL FTG. IN 24 HRS. 1235

24 Hr Forecast:

DRILL & SURVEY

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

5:09

Location:

PIT

Pit Temp:

Depth (ft):

9,041.02

Density (ppg):

9.10

FV (s/qt):

28

PV (cp):

1

YP (lbf/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECD (ppg):

9.2

MUD MATERIALS

D M Cost(\$):

\$3,832.35

C M Cost(\$):

\$31,962.77

Mud Additives

Used

TAXES

1

BRINE TRANSPORTATIC

395

OXYGEN SCAVENGER

5

GEL, FRESH

20

CORROSION INHIBITOR

3

DCS TRICHON

4

MF-55

2

SODA ASH

8

OPTIZAN

5

CAUSTIC SODA

1

ENGINEERING

BIT RECORD

Bit#

5

S/N

7134610

Size (in)

8.75

Mfg

HUGHES

IADC Type

M433

Model #

Q408FX

Jets

4X12, 4X14

Depth In (ft)

7,854

Depth Out (ft)

50/60

Bit Rotations

34.50

On Btm Hrs

1,548

Footage (ft)

44.9

ROP

15 / 40

WOB mn/mx (kip)

50 / 60

RPM rot/bit

2.34

Bit HP

2.25

HSI

345.53

PSI Drop (psi)

206.01

Jet Vel (ft/s)

650.50

Imp Force

Grading

I O D L B G O R

Bit #

5

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,315.41 /

5,315.41

12.04

5.50

12,005.42 /

7,184.41

10.81

INVENTORY

Item

Inv

DIESEL

3,129

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

81 @ 170 (%)

Form:

BG Gas:

39 (%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Pore Pressure:

(%)

BHA # LATERAL

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

8.750

1.00

1.00

1

6/7- 5.0- 1.50 DEG.- .29 REV/GAL M

3.000

6.625

25.65

26.65

1

FLOAT SUB

3.000

6.187

2.30

28.95

1

NM PONY COLLAR

6.881

6.187

10.30

39.25

1

UBHO SUB

3.000

6.250

3.63

42.88

1

NMDC

2.817

6.250

30.13

73.01

1

FLEX NMDC

2.875

6.500

31.06

104.07

1

CROSS OVER

2.312

6.187

1.96

106.03

165

DRILL PIPE

4.276

5.000

5,213.06

5,319.09

21

HWDP

3.000

5.000

642.65

5,961.74

DRILL PIPE

4.276

5.000

3,138.28

9,100.02

Total Length:

9,100.02

STRING LOADS

On Btm Torque:

250

Off Btm Torque:

100

Str. Wt. Up:

200

Str. Wt. Down:

160

Str. Wt. Rot.:

165

BHA PROPERTIES

BHA Hrs:

24

Jar Hrs:

Motor Hrs:

Motor PSI Drop (kip):

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump

Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

550

SPP (psi):

2,950

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

8,313

90.60

178.10

7,293

-1,317.94

-13.26

-1,317.94

1.31

8,409

90.20

179.60

7,292

-1,413.91

-11.33

-1,413.91

1.62

8,981

90.10

181.90

7,288

-1,985.70

-22.88

-1,985.70

0.75

8,504

90.90

180.40

7,292

-1,508.91

-11.33

-1,508.91

1.12

8,600

90.10

180.00

7,291

-1,604.90

-11.67

-1,604.90

0.93

8,696

90.90

181.40

7,290

-1,700.89

-12.84

-1,700.89

1.68

8,790

90.30

181.90

7,289

-1,794.85

-15.55

-1,794.85

0.83

8,885

90.50

182.50

7,288

-1,889.77

-19.19

-1,889.77

0.67

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

07:00

1.00

P

DRLPRD

10

DRLLAT

ROT. 7865'- 7897'- 32'- 32 F/H MW 9.2 VIS. 28

07:00

08:00

1.00

P

DRLPRD

10

DRLLAT

SLIDE 7897'- 7912'- 15'- 15 F/H MW 9.2 VIS. 28

08:00

09:00

1.00

P

DRLPRD

10

DRLLAT

ROT. 7912'- 7991'- 79'- 79 F/H MW 9.2 VIS. 28

09:00

09:30

0.50

P

DRLPRD

10

DRLLAT

SLIDE 7991'- 8006'- 15'- 30 F/H M W9.2 VIS. 28

09:30

12:30

3.00

P

DRLPRD

10

DRLLAT

ROT. 8006'- 8272'- 266'- 88.6 F/H MW 9.2 VIS. 28

12:30

13:00

0.50

P

DRLPRD

10

DRLLAT

SLIDE 8272'- 8290'- 18'- 36 F/H MW 9.2 VIS. 28

13:00

14:00

1.00

P

DRLPRD

10

DRLLAT

ROT. 8290'- 8368'- 78'- 78 F/H MW 9.2 VIS. 28

14:00

14:30

0.50

P

DRLPRD

12

RIGSVC

RIG MAINTENANCE

14:30

15:00

0.50

P

DRLPRD

10

DRLLAT

SLIDE 8368'- 8386'- 18'- 36 F/H MW 9.2 VIS. 28

15:00

16:00

1.00

P

DRLPRD

10

DRLLAT

ROT. 8386'- 8432'- 46'- 46 F/H MW 9.2 VIS. 28

16:00

17:00

1.00

N

DRLPRD

45

RRCIRC

REPLACE LEAKING "O" RINGS IN TEO STANDPIPE GASKETS.

17:00

18:00

1.00

P

DRLPRD

10

DRLLAT

ROT. 8432'- 8464'- 32'- 32 F/H MW 9.2 VIS. 28

18:00

18:30

0.50

P

DRLINT5

10

DRLLAT

SLIDE DRILL F/ 8464' T/ 8476' 12' = 24 FPH

18:30

20:00

1.50

P

DRLPRD

10

DRLLAT

ROT. DRILL F/ 8476' T/ 8655 179' = 126.6 FPH 160 GPM WOB 18K, RPM 60

20:00

20:30

0.50

P

DRLPRD

10

DRLLAT

SLIDE DRILL F/ 8655' T/ 8679' 24' 48 FPH

20:30

21:30

1.00

P

DRLPRD

10

DRLLAT

ROT. DRILL F/ 8679' T/ 8751' 72' =140 FPH

21:30

22:30

1.00

P

DRLPRD

10

DRLLAT

SLIDE DRILL F/ 8751' T/ 8769 10' = 20 FPH

22:30

00:00

1.50

P

DRLPRD

10

DRLLAT

ROT. DRILL F/ 8769' T/ 8845 76' = 50.66 FPH GPM 550

00:00

00:30

0.50

P

DRLPRD

10

DRLLAT

SLIDE DRILL F/ 8845' T/ 8863' 18'== 36FPH

00:30

02:00

1.50

P

DRLPRD

10

DRLLAT

ROT. DRILL F/ 8863' T/ 8940' 77' = 51 FPH

02:00

02:30

0.50

P

DRLPRD

10

DRLLAT

SLIDE DRILL F/ 8940' T/ 8955' GPM 550, PP 2700 DIFF PSI 300

02:30

03:30

1.00

P

DRLPRD

10

DRLLAT

ROT. DRILL F/ 8955' T/ 9004' 49' = 49 FPH

03:30

04:30

1.00

P

DRLPRD

10

DRLLAT

SLIDE DRILL F/ 9004' T/ 9036 32" GPM 450 PP 1700 WOB 16/20 K

04:30

06:00

1.50

P

DRLPRD

10

DRLLAT

ROT. DRILL F/ 9036' T/ 9100' 550 GPM

Printed: 5/18/2011 8:05:43AM

1



Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCGS

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

G. METTLACH / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

023

Report Date:

05/19/2011

Spud Date:

05/01/2011

Release Date:

DOL: 23

APE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

9,816.02 / 7,286.25

Progress (ft):

716.00

ROP (ft/hr):

716.0 / 14.00 = 51.14

Proposed TD (ft):

12,005.40

Next Csg Point:

12,005.42

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

149880/42021

Day Cost(\$):

40,495

Cum Cost(\$):

1,364,225

AFE(\$):

0

Drig

Comp

Fac

Total

ROT. & SLD DRLG.

ROT. & SLD. DRLG., SURVEY, MADE WIPER TRIP, ROT. & SLD. DRLG., SERV. RIG., CIRC., CHANGED OUT SWAB & LINER #2 PUMP, ROT. & SLD. DRLG. CHANGE OUT MODULE ON #1 PUMP, ROT & SLIDE

DRILL & SURVEY

MUD PROPERTIES

Fluids Co.:

James Bakke

Time:

4:06

Location:

PIT

Pit Temp:

9,801.02

Depth (ft):

9,801.02

Density (ppg):

9.10

FV (s/qt):

28

PV (cp):

1

YP (lb/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

0.00

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECD (ppg):

9.2

MUD MATERIALS

D M Cost(\$):

\$2,953.39

C M Cost(\$):

\$34,916.16

Mud Additives

Used

DCS TRICHON

2

SURE GUAGE

1

MF-55

2

CAUSTIC SODA

1

CORROSION INHIBITOR

20

ENGINEERING

1

TAXES

1

BARITE

40

OXYGEN SCAVENGER

5

BIT RECORD

Bit#

5

S/N

7134610

Size (in)

8.75

Mfg

HUGHES

IADC Type

M433

Model #

Q408FX

Jets

4X12, 4X14

Depth In (ft)

7,854

Depth Out (ft)

Bit Rotations

50/60

On Btm Hrs

48.50

Footage (ft)

2,264

ROP

46.7

WOB mm/mx (kip)

/

RPM rot/bit

/

Bit HP

1.43

HSI

1.37

PSI Drop (psi)

250.40

Jet Vel (ft/s)

173.47

Imp Force

471.41

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,315.41 / 5,315.41

LOT(ppg)

12.04

5.50

12,005.42 / 7,184.41

10.81

INVENTORY

Item

DIESEL

Inv

1,566

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

68 @ 476 (%)

Form:

BG Gas:

176 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Grading

I O D L B G O R

Bit #

5

BHA # LATERAL

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

8.750

1.00

1.00

1

6/7- 5.0- 1.50 DEG. -29 REV/GAL N

3.000

6.625

25.65

26.65

1

FLOAT SUB

3.000

6.187

2.30

28.95

1

NM PONY COLLAR

6.881

6.187

10.30

39.25

1

UBHO SUB

3.000

6.250

3.63

42.88

1

NMDC

2.817

6.250

30.13

73.01

1

FLEX NMDC

2.875

6.500

31.06

104.07

1

CROSS OVER

2.312

6.187

1.96

106.03

165

DRILL PIPE

4.276

5.000

5,213.06

5,319.09

21

HWDP

3.000

5.000

642.65

5,961.74

DRILL PIPE

4.276

5.000

3,854.28

9,816.02

Total Length:

9,816.02

STRING LOADS

On Btm Torque:

250

Off Btm Torque:

175

Str. Wt. Up:

210,000

Str. Wt. Down:

160,000

Str. Wt. Rot.:

185,000

BHA PROPERTIES

BHA Hrs:

14

Jar Hrs:

Motor Hrs:

18

Motor PSI Drop (kip):

20,000

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

564

SPP (psi):

2,850

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

8,313

90.60

178.10

7,293

-1,317.94

-13.26

-1,317.94

1.31

8,409

90.20

179.60

7,292

-1,413.91

-11.33

-1,413.91

1.62

8,981

90.10

181.90

7,288

-1,985.70

-22.88

-1,985.70

0.75

8,504

90.90

180.40

7,292

-1,508.91

-11.33

-1,508.91

1.12

8,600

90.10

180.00

7,291

-1,604.90

-11.67

-1,604.90

0.93

8,696

90.90

181.40

7,290

-1,700.89

-12.84

-1,700.89

1.68

8,790

90.30

181.90

7,289

-1,794.85

-15.55

-1,794.85

0.83

8,885

90.50

182.50

7,288

-1,889.77

-19.19

-1,889.77

0.67

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

09:00

3.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,100' TO 9,228' ( 128' )

09:00

09:30

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 9,228' TO 9,243' ( 15' )

09:30

10:30

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,243' TO 9,324' ( 81' )

10:30

11:00

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 9,324' TO 9,344' ( 20' )

11:00

11:30

0.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,344' TO 9,386' ( 42' )

11:30

13:00

1.50

P

DRLPRD

15

CIRC

CIRC. HOLE CLEAN

13:00

14:30

1.50

P

DRLPRD

12

RIGSVC

CK. C.O.M. POOH

14:30

15:00

0.50

P

DRLPRD

12

RIGSVC

RIG SERVICE

15:00

16:30

1.50

P

DRLPRD

13

TRIP

T.I.H.

16:30

17:00

0.50

P

DRLPRD

16

WASHR

P/U KELLY, WASH F/ 9,315' TO 9,386'

17:00

17:30

0.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,386' TO 9,417' ( 31' )

17:30

18:00

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 9,417' TO 9,429' ( 12' )

18:00

18:30

0.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,429' TO 9,449' ( 20' )

18:30

20:00

1.50

N

DRLPRD

15

CIRC

P/U & CIRC. W/ # 1 PUMP EHILE CHANGING OUT SWAB ON # 2 PUMP,

20:00

21:00

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,449' TO 9,514' ( 65' )

21:00

21:30

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 9,514' TO 9,538' ( 24' )

21:30

00:30

3.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,538' TO 9,704' ( 166' )

00:30

01:00

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 9,704' TO 9,722' ( 18' )

01:00

02:00

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,722' TO 9,801' ( 79' )

02:00

05:00

3.00

N

DRLPRD

15

CIRC

CIRC. W/ # 2 MUD PUMP WHILE CHANGING OUT # 1 SUCTION MODULE ON # 1 MUD PUMP.

05:00

06:00

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 9,801' TO 9,816' ( 15' )

Daily Operations Comments

DAILY SLIDE HRS.3.5

CUM. SLIDE HRS. 43.0

LATERAL LENGTH F/85 DEG 2301'

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG:

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

G. METTLACH / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

024

Report Date:

05/20/2011

Spud Date:

05/01/2011

Release Date:

DOL: 24

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

11,024.02 / 7,300.00

Progress (ft):

1,208.00

ROP (ft/hr):

1,208.0 / 19.50 = 61.95

Proposed TD (ft):

12,005.40

Next Csg Point:

12,005.42

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

14988042021

Day Cost(\$):

59,208

Cum Cost(\$):

1,423,433

AFE(\$):

0

Drig

Comp

Fac

Total

ROT. SLD. DRLG.

ROT. SLD. DRLG. CHANGE #1 SWAB AND LINER ON # 2 MP. SERVICE RIG. ROT. SLD DRLG.

DRILL & SURVEY

MUD PROPERTIES

Fluids Co.:

Joe Crites

Time:

3:00

Location:

PIT

Pit Temp:

10,941.02

Depth (ft):

9.10

Density (ppg):

28

PV (cp):

1

YP (lbf/100ft²):

2

Gels (l):

100.00

HTHP:

0.00

Solids (lbm/bbl):

0

ECD (ppg):

9.2

MUD MATERIALS

D M Cost(\$):

\$2,179.75

C M Cost(\$):

\$37,095.91

Mud Additives

Used

BARITE

40

OXYGEN SCAVENGER

5

TAXES

1

ENGINEERING

1

MF-55

3

CORROSION INHIBITOR

20

SODA ASH

3

CAUSTIC SODA

6

BIT RECORD

Bit#

5

S/N

7134610

Size (in)

8.75

IADC Type

HUGHES

Model #

M433

Jets

4X12, 4X14

Depth In (ft)

7,854

Depth Out (ft)

65/72

Bit Rotations

68.50

On Btm Hrs

3,472

Footage (ft)

50.7

ROP

25 / 30

WOB mm/mx (kip)

65 / 72

RPM rot/bit

1.21

Bit HP

1.16

HSI

222.12

PSI Drop (psi)

165.17

Jet Vel (ft/s)

418.16

Imp Force

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,315.41 /

12.04

5.50

12,005.42 /

10.81

INVENTORY

Item

Inv

DIESEL

6,954

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

271 @ 271 (%)

Form:

BG Gas:

41 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

BHA # LATERAL

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC BIT

3.000

8.750

1.00

1.00

1

6/7- 5.0- 1.50 DEG.- .29 REV/GAL M

3.000

6.625

25.65

26.65

1

FLOAT SUB

3.000

6.187

2.30

28.95

1

NM PONY COLLAR

6.881

6.187

10.30

39.25

1

UBHO SUB

3.000

6.250

3.63

42.88

1

NMDC

2.817

6.250

30.13

73.01

1

FLEX NMDC

2.875

6.500

31.06

104.07

1

CROSS OVER

2.312

6.187

1.96

106.03

165

DRILL PIPE

4.276

5.000

5,213.06

5,319.09

21

HWDP

3.000

5.000

642.65

5,961.74

DRILL PIPE

4.276

5.000

5,075.28

11,037.02

Total Length:

11,037.02

STRING LOADS

On Btm Torque:

250

Off Btm Torque:

175

Str. Wt. Up:

225

Str. Wt. Down:

145

Str. Wt. Rot.:

160

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

537

SPP (psi):

2,800

AV (DC):

348

AV (DP):

231

BHA PROPERTIES

BHA Hrs:

20

Jar Hrs:

Motor Hrs:

4

Motor PSI Drop (kip):

225

Weight B Jars (kip):

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

10,220

89.80

181.20

7,286

-3,224.10

-59.07

-3,224.10

0.57

10,314

89.10

180.00

7,287

-3,318.09

-60.05

-3,318.09

1.48

10,410

89.10

180.40

7,288

-3,414.08

-60.39

-3,414.08

0.42

10,505

88.80

180.50

7,290

-3,509.06

-61.13

-3,509.06

0.33

10,601

90.50

182.30

7,290

-3,605.02

-63.48

-3,605.02

2.58

10,694

87.90

180.80

7,292

-3,697.97

-65.99

-3,697.97

3.23

10,790

88.20

181.00

7,295

-3,793.90

-67.50

-3,793.90

0.38

10,886

88.90

181.30

7,297

-3,889.85

-69.43

-3,889.85

0.79

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

09:00

3.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 9,816' TO 9,990' ( 174' )

09:00

09:30

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 9,990' TO 10,005' ( 15' )

09:30

11:30

2.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 10,005' TO 10,149' ( 144' )

11:30

12:30

1.00

P

DRLPRD

15

CIRC

CIRC. W/ MP # 1 CHANGE SWAB AND LINER # 1 ON M/P # 2

12:30

14:30

2.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 10,149' TO 10,275' ( 126' )

14:30

15:00

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 10,275' TO 10,283' ( 8' )

15:00

17:00

2.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 10,283' TO 10,369' ( 86' )

17:00

17:30

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 10,369' TO 10,377' ( 8' )

17:30

21:30

4.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 10,377' TO 10,656' ( 279' )

21:30

22:00

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 10,656' TO 10,668' ( 12' )

22:00

03:00

5.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 10,668' TO 10,920' ( 241' )

03:00

03:30

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 10,920' TO 10,932' ( 12' )

03:30

04:00

0.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 10,932' TO 10,988' ( 56' )

04:00

04:30

0.50

N

DRLPRD

15

CIRC

P/U OFF BTM. CIRC. WHILE CHANGING TRANSDUCER, BLEW UP DUE TO LIGHTNING

04:30

05:30

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 10,988' TO 11,024' ( 36' )

05:30

06:00

0.50

N

DRLPRD

47

RROTHR

CHANGING FUEL FILTERS ON GENERATORS


Daily Operations Comments

DAILY SLIDE HRS. 2.5

CUM. SLIDE HRS. 45.5

LATERAL LENGTH F/85 DEG 3522'





Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

G. METTLACH / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

025

Report Date:

05/21/2011

Spud Date:

05/01/2011

Release Date:

DFS: 19.75

DOL: 25

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

11,480.02 / 7,306.82

Progress (ft):

456.00

ROP (ft/hr):

456.0 / 12.00 = 38.00

Proposed TD (ft):

12,005.40

Next Csg Point:

5,315.41

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

23

Total Man Hours:

258.00

AFE #:

149880/42021

Day Cost(\$):

59,456

Cum Cost(\$):

1,482,889

AFE(\$):

0

Drig

Comp

Fac

Total

0

0

0

59,456

0

0

0

1,482,889

0

0

0

0

Current Activity:

TIH.

24 Hr Summary:

ROT. SLD. DRLG.,SERVICE RIG., ROT. DRLG. PUMP 50 BBL. SWEEP CIRC. BTMS. UP PUMP SLUG POOH. CHANGE BIT, AND P/U NEW BHA. W/ VIBRATOR TIH.

24 Hr Forecast:

DRILL & SURVEY

MUD PROPERTIES

Fluids Co.:

D M Cost(\$):

\$2,415.85

Fluids Eng:

C M Cost(\$):

\$39,511.76

Time:

3:30

Oil Cnt (%):

0

Location:

PIT

H2O Cnt (%):

94

Pit Temp:

11,480.02

Sand Cnt (%):

0.50

Depth (ft):

11,480.02

MBT:

CAUSTIC SODA

Density (ppg):

9.40

pH:

9.5

FV (s/qt):

27

Pm (cc):

0.4

PV (cp):

1

PF (cc)/Mf (cc):

0.4 / 0.2

YP (lbf/100ft²):

2

Chloride (ppm):

100,000

Gels (l):

1/2

Calcium (ppm):

440.00

WL (cc/30min):

100.00

LCM (lbm/bbl):

0.0

HTHP:

ES (mV):

0.60

Cake (32nd):

0.00

LGS (%):

0.60

Solids (lbm/bbl):

0

Ex Lime (ppb):

0

ECD (ppg):

9.4

OWR:

0

MUD LOGGING

Trip Gas:

0 @ 0 (%)

Conn Gas:

160 @ 160 (%)

Form:

BG Gas:

76 (%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Pore Pressure:

(%)

Grading

I O D L B G O R

Bit # 5

Bit # 6

BIT RECORD

Bit#

5

S/N

7134610

Size (in)

8.75

Mfg

HUGHES

IADC Type

M433

Model #

Q408FX

Jets

4X12, 4X14

Depth In (ft)

7,854

Depth Out (ft)

11,480

Bit Rotations

50/70

On Btm Hrs

12.00

Footage (ft)

456

ROP

48.8

WOB mm/mx (kip)

20 / 30

RPM rot/bit

50 / 70

Bit HP

1.41

HSI

1.36

PSI Drop (psi)

249.51

Jet Vel (ft/s)

172.24

Imp Force

469.74

671.95

CASING

Size(in)

9.63

MD(ft)/TVD(ft)

5,315.41 / 5,315.41

LOT(ppg)

12.04

INVENTORY

Item

DIESEL

Inv

5,376

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

BHA # #6

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC Q408FX

8.750

1.00

1.00

1

1.5 MUD MTR

6.625

26.71

27.71

1

FLOAT-SUB

6.187

2.30

30.01

1

PONY COLLAR

2.812

6.250

10.30

40.31

1

UBHO SUB

6.250

3.63

43.94

1

NMDC

2.812

6.250

30.13

74.07

1

FLEX NMDC

2.875

6.500

31.06

105.13

1

XO-SUB

2.312

6.187

1.96

107.09

96

JTS.DRILL PIPE

2.312

6.000

3,033.06

3,140.15

1

BACK OUT-SUB

2.312

6.000

3.18

3,143.33

1

VIBRATOR ( DHV )

2.250

6.437

19.39

3,162.72

1

SHOCK SUB

2.500

6.375

12.46

3,175.18

183

JTS D.P.

2.312

6.000

5,781.76

8,956.94

30

JTS. HWDP

2.937

6.000

918.07

9,875.01

Total Length:

9,875.01

STRING LOADS

On Btm Torque:

350

Off Btm Torque:

200

Str. Wt. Up:

225,000

Str. Wt. Down:

145,000

Str. Wt. Rot.:

165,000

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

335

SPP (psi):

AV (DC):

-348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

10,694

87.90

180.80

7,292

-3,697.97

-65.99

-3,697.97

3.23

10,790

88.20

181.00

7,295

-3,793.90

-67.50

-3,793.90

0.38

10,886

88.90

181.30

7,297

-3,889.85

-69.43

-3,889.85

0.79

10,982

87.30

179.50

7,301

-3,985.79

-70.10

-3,985.79

2.51

11,077

87.90

179.80

7,305

-4,080.70

-69.52

-4,080.70

0.71

11,172

88.20

180.00

7,308

-4,175.65

-69.35

-4,175.65

0.38

11,266

89.70

181.00

7,309

-4,269.63

-70.17

-4,269.63

1.92

11,362

91.00

182.00

7,309

-4,365.59

-72.69

-4,365.59

1.71

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

15:00

9.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 11,024' TO 11,417' ( 393' )

15:00

17:00

2.00

P

DRLPRD

10

DRLLAT

SLD.DRLG F/ 11,417' TO 11,432' ( 15' )

17:00

17:30

0.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 11,432' TO 11,460' ( 28' )

17:30

18:00

0.50

P

DRLPRD

10

DRLLAT

RIG SERVICE

18:00

18:30

0.50

P

DRLPRD

07

DRLVERT

ROT DRLG. F/ 11,460' TO 11,480'

18:30

21:00

2.50

P

DRLPRD

15

CIRC

CIRC.

21:00

03:00

6.00

P

DRLPRD

13

TRIP

P.O.O.H.

03:00

04:00

1.00

P

DRLPRD

13

TRIP

S/M W/ MWD, RIG CREW, & DIR. DRLG. PULL MWD TOOL,DRAIN MUD MOTOR, BREAK BIT & LAY DOWN SAME

04:00

06:00

2.00

P

DRLPRD

13

TRIP

P/U MAKE UP NEW MUD MOTOR, BIT # 6 INST MWD TOOL, SCRIBE MOTOR & SURFACE TEST SAME START TIH FILL EVERY 25 STDs.

Daily Operations Comments

DAILY SLIDE HRS. 2

CUM. SLIDE HRS. 45.0

LATERAL LENGTH F/85 DEG 3965'

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

G. METTLACH / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

026

Report Date:

05/22/2011

Spud Date:

05/01/2011

Release Date:

DFS: 20.75

DOL: 26

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

12,200.02 / 7,301.53

Progress (ft):

720.00

ROP:

720.0 / 15.50 = 46.45

Proposed TD (ft):

12,005.40

Next Csg Point:

5,315.41

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

24

Total Man Hours:

268.00

AFE #:

14988042021

Day Cost(\$):

48,790

Cum Cost(\$):

1,531,679

AFE(\$):

0

Drig

Comp

Fac

Total

0

0

0

0

Current Activity:

ROT. SLD DRLG.

24 Hr Summary:

TIH. SERVICE RIG., WASH & REAM F/ 11,428' TO 11,480' ( 52' ) ROT. SLD. DRLG. F/11480 -

24 Hr Forecast:

DRILLING LATERAL

MUD PROPERTIES

Fluids Co.:

Joe Crites

Time:

2:45

Location:

PIT

Pit Temp:

12,112.02

Depth (ft):

12,112.02

Density (ppg):

9.25

FV (s/qt):

28

PV (cp):

1

YP (lb/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

ES (mV):

0.00

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECD (ppg):

9.3

MUD MATERIALS

D M Cost(\$):

\$1,446.55

C M Cost(\$):

\$40,958.31

Mud Additives

Used

CORROSION INHIBITOR

20

TAXES

1

ENGINEERING

1

OXYGEN SCAVENGER

5

MF-55

2

CAUSTIC SODA

2

DCS TRICHON

2

SODA ASH

2

BIT RECORD

Bit#

S/N

7134232

Size (in)

Mfg

8.75

IADC Type

Model #

Q408FX

Jets

4X12, 4X14

Depth In (ft)

11,480

Depth Out (ft)

70/75

Bit Rotations

16.00

On Btm Hrs

720

Footage (ft)

45.0

ROP

WOB mm/mx (kip)

15 / 22

RPM rot/bit

70 / 75

Bit HP

1.13

HSI

1.08

PSI Drop (psi)

213.34

Jet Vel (ft/s)

160.56

Imp Force

401.64

Grading

I O D L B G O R

Bit #

Bit # #6

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,315.41 /

5,315.41

12.04

10.81

INVENTORY

Item

Inv

DIESEL

4,108

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

485 @ 485 (%)

Conn Gas:

102 @ 168 (%)

Form:

BG Gas:

61 (%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Pore Pressure:

(%)

BHA # #6

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC Q408FX

8.750

1.00

1.00

1

1.5 MUD MTR

6.625

26.71

27.71

1

FLOAT-SUB

6.187

2.30

30.01

1

PONY COLLAR

2.812

6.250

10.30

40.31

1

UBHO SUB

6.250

3.63

43.94

1

NMDC

2.812

6.250

30.13

74.07

1

FLEX NMDC

2.875

6.500

31.06

105.13

1

XO-SUB

2.312

6.187

1.96

107.09

96

JTS.DRILL PIPE

2.312

6.000

3,033.06

3,140.15

1

BACK OUT-SUB

2.312

6.000

3.18

3,143.33

1

VIBRATOR ( DHV )

2.250

6.437

19.39

3,162.72

1

SHOCK SUB

2.500

6.375

12.46

3,175.18

183

JTS D.P.

2.312

6.000

5,781.76

8,956.94

30

JTS. HWDP

2.937

6.000

918.07

9,875.01

Total Length:

9,875.01

STRING LOADS

On Btm Torque:

4,000

Off Btm Torque:

2,000

Str. Wt. Up:

250

Str. Wt. Down:

125

Str. Wt. Rot.:

165

BHA PROPERTIES

BHA Hrs:

16

Jar Hrs:

Motor Hrs:

16

Motor PSI Drop (kip):

25,000

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

522

SPP (psi):

2,850

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

11,362

91.00

182.00

7,309

-4,365.59

-72.69

-4,365.59

1.71

11,477

89.10

181.10

7,309

-4,480.54

-75.80

-4,480.54

1.83

11,571

90.00

181.40

7,310

-4,574.51

-77.85

-4,574.51

1.01

11,667

90.30

181.10

7,309

-4,670.49

-79.94

-4,670.49

0.44

11,762

91.00

181.20

7,308

-4,765.46

-81.85

-4,765.46

0.74

11,857

89.50

181.20

7,308

-4,860.44

-83.84

-4,860.44

1.58

11,950

90.40

181.40

7,308

-4,953.42

-85.95

-4,953.42

0.99

12,046

91.70

181.90

7,306

-5,049.36

-88.71

-5,049.36

1.45

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

13:30

7.50

P

DRLPRD

10

DRLLAT

TIH, P/U SAFETY-SUB, VIBRATOR, SHOCK SUB, 9 JTS. HWDP @ LAY DOWN 9 JTS. D.P. L/D 1 JT. DUE TO WASH OUT ON BOX.

13:30

14:00

0.50

P

DRLPRD

10

DRLLAT

SERVICE RIG.

14:00

14:30

0.50

P

DRLPRD

10

DRLLAT

WASH AND REAM F/ 1,428' TO 11,480'

14:30

22:00

7.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 11,480' TO 11,828' ( 348' )

22:00

22:30

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 11,828' TO 11,835 ( 7' )

22:30

03:00

4.50

P

DRLPRD

10

DRLLAT

ROT DRLG. F/ 11,835' TO 12,112' ( 277' )

03:00

03:30

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG F/ 12,112' TO 12,120' ( 8' )

03:30

06:00

2.50

P

DRLPRD

10

DRLLAT

ROT. DRLG F/ 12,120' TO 12200' ( 80' )

Daily Operations Comments

DAILY SLIDE HRS. 1

CUM. SLIDE HRS. 46.0

LATERAL LENGTH F/85 DEG 4685'

Printed: 5/22/2011 8:04:47AM

1

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

G. METTLACH / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

027

Report Date:

05/23/2011

Spud Date:

05/01/2011

Release Date:

DOL: 27

APE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

13,068.03 / 7,296.83

Progress (ft):

852.00

ROP (ft/hr):

852.0 / 19.00 = 44.84

Proposed TD (ft):

12,005.40

Next Csg Point:

5,315.41

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

149880/42021

Day Cost(\$):

41,442

Cum Cost(\$):

1,573,121

AFE(\$):

0

Drig

Comp

Fac

Total

149880/42021

0

0

41,442

0

0

0

1,573,121

0

0

0

0

Current Activity:

CHANGING LINER & SWAB

24 Hr Summary:

ROT, SLD, DRLG. SERVICE RIG. PUMP SWEEP, WAIT 10 MIN. PUMP ANOTHER SWEEP, 2 COMPLETE CIRCULATIONS. ROT. DRLG. CHANGE SWAB ON # 2 PUMP.

24 Hr Forecast:

DRILLING LATERAL

MUD PROPERTIES

Fluids Co.:

D M Cost(\$):

\$5,184.22

Fluids Eng:

C M Cost(\$):

\$46,062.53

Time:

2:50

Location:

PIT

Pit Temp:

12,112.02

Depth (ft):

9.25

Density (ppg):

27

FV (s/qt):

1

PV (cp):

2

YP (lb/100ft²):

1/2

Gels (l):

100.00

WL (cc/30min):

HTHP:

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECN (ppg):

9.3

Oil Cnt (%):

0

H2O Cnt (%):

94

Sand Cnt (%):

0.50

MBT:

7.5

pH:

0.4

Pm (cc):

0.4

PF (cc)/Mf (cc):

0.4 / 0.2

Chloride (ppm):

91,000

Calcium (ppm):

440.00

LCM (lbm/bbl):

0.0

ES (mV):

0.40

LGS (%):

0.40

Ex Lime (ppb):

0

OWR:

0

Mud Additives

Used

OPTIZAN

21

ENGINEERING

1

TAXES

1

SODA ASH

2

MF-55

2

CAUSTIC SODA

3

DCS TRICHON

2

BIT RECORD

Bit#

S/N

Size (in)

Mfg

IADC Type

Model #

Jets

Depth In (ft)

Depth Out (ft)

Bit Rotations

On Btm Hrs

Footage (ft)

ROP

WOB mm/mx (kip)

RPM rot/bit

Bit HP

HSI

PSI Drop (psi)

Jet Vel (ft/s)

Imp Force

#6

7134232

8.75

HUGHES

Q408FX

4X12, 4X14

11,480

65/75

35.00

20.6

15 / 20

65 / 75

1.13

1.08

213.34

160.56

401.64

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,315.41 / 5,315.41

12.04

INVENTORY

Item

Inv

DIESEL

2,204

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ 485 (%)

Conn Gas:

65 @ 168 (%)

Form:

BG Gas:

43 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

Grading

I O D L B G O R

Bit #

Bit # #6

BHA # #6

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC Q408FX

8.750

1.00

1.00

1

1.5 MUD MTR

6.625

26.71

27.71

1

FLOAT-SUB

6.187

2.30

30.01

1

PONY COLLAR

2.812

6.250

10.30

40.31

1

UBHC SUB

6.250

3.63

43.94

1

NMDC

2.812

6.250

30.13

74.07

1

FLEX NMDC

2.875

6.500

31.06

105.13

1

XO-SUB

2.312

6.187

1.96

107.09

96

JTS.DRILL PIPE

2.312

6.000

3,033.06

3,140.15

1

BACK OUT-SUB

2.312

6.000

3.18

3,143.33

1

VIBRATOR ( DHV )

2.250

6.437

19.39

3,162.72

1

SHOCK SUB

2.500

6.375

12.46

3,175.18

183

JTS D.P.

2.312

6.000

5,781.76

8,956.94

30

JTS. HWDP

2.937

6.000

918.07

9,875.01

Total Length:

9,875.01

STRING LOADS

On Btm Torque:

35,000

Off Btm Torque:

2,000

Str. Wt. Up:

250

Str. Wt. Down:

125

Str. Wt. Rot.:

170

BHA PROPERTIES

BHA Hrs:

19

Jar Hrs:

Motor Hrs:

23

Motor PSI Drop (kip):

20,000

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

522

SPP (psi):

2,900

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

12,332

90.20

180.10

7,302

-5,335.25

-94.36

-5,335.25

1.32

12,427

89.70

179.00

7,302

-5,430.25

-93.61

-5,430.25

1.27

12,522

89.80

181.60

7,302

-5,525.24

-94.11

-5,525.24

2.74

12,618

88.00

181.00

7,304

-5,621.19

-96.29

-5,621.19

1.98

12,818

89.90

181.10

7,309

-5,821.11

-98.82

-5,821.11

1.68

12,904

97.10

183.00

7,304

-5,906.83

-101.88

-5,906.83

8.66

12,999

90.40

181.40

7,297

-6,001.50

-105.52

-6,001.50

7.25

12,714

88.30

180.40

7,307

-5,717.13

-97.46

-5,717.13

0.70

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

06:30

0.50

P

DRLPRD

10

DRLLAT

SLD DRLG. F/ 12,216' TO 12,219' ( 3' )

06:30

08:00

1.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 12,219' TO 12,302' ( 83' )

08:00

09:00

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 12,302 TO 12,314' ( 12' )

09:00

10:00

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 12,314' TO 12,398' ( 84' )

10:00

11:30

1.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 12,398' TO 12,410' ( 12' )

11:30

12:00

0.50

P

DRLPRD

12

RIGSVC

SERVICE RIG.

12:00

13:00

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 12,410' TO 12,493' ( 83' )

13:00

14:00

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 12,493' TO 12,503' ( 10' )

14:00

15:30

1.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 12,503' TO 12,588' ( 85' )

15:30

16:30

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG F/ 12,588' TO 12,600' ( 12' )

16:30

21:00

4.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 12,600 TO 12,884' ( 284' )

21:00

22:00

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 12,884' TO 12,888' ( 4' ) WORK PIPE BETWEEN SLIDE, DUE TO EXCESSIVE DRAG.

22:00

22:30

0.50

P

DRLPRD

10

DRLLAT

ROT DRLG. F/ 12,888' TO 12,896' ( 8' )

22:30

00:30

2.00

P

DRLPRD

15

CIRC

PUMP SWEEP WAIT 10 MIN. PUMP ANOTHER SWEEP, CIRC TWO BTMS UP TO HELP REDUCE DRAG.

00:30

01:00

0.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 12,896' TO 12,940' ( 44' )

01:00

02:00

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 12,940' TO 12,952' ( 12' )

02:00

04:00

2.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 12,952' TO 13,065' ( 113' )

04:00

06:00

2.00

N

DRLPRD

15

CIRC

ATTEMPTED TO SLD. SWAB WENT OUT ON # 2 MUD PUMP. CHANGING OUT SWAB AND LINER ON # 2 MUD PUMP. CIRC. W/ # 1 PUMP.

Daily Operations Comments

DAILY SLIDE HRS. 7

CUM. SLIDE HRS. 53.0

LATERAL LENGTH F/85 DEG. 5553'

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

G. METTLACH / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

028

Report Date:

05/24/2011

Spud Date:

05/01/2011

Release Date:

DFS: 22.75

DOL: 28

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

13,974.03 / 7,309.64

Progress (ft):

906.00

ROP:

906.0 / 19.50 = 46.46

Proposed TD (ft):

15,022.00

Next Csg Point:

15,021.03

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

149880/42021

Day Cost(\$):

72,554

Cum Cost(\$):

1,645,675

AFE(\$):

0

Drig

Comp

Fac

Total

Current Activity:

ROT. SLD DRLG.

24 Hr Summary:

ROT.SLD. DRLG. SERVICE RIG., WORK ON AIR COMOPRESSOR, CHANGE OUT KELLY SPINNER, & REPAIR ROT. CHAIN ROT SLD. DRLG. PUMP 50 BBL SWEEP 2 COMPLETE CIRCULATIONS DUE TO DRAG.CHANGE OUT ANOTHER KELLY SPINNER ROT SLD DRLG.

24 Hr Forecast:

DRILLING LATERAL

MUD PROPERTIES

Fluids Co.:

D M Cost(\$):

\$5,012.11

Fluids Eng:

C M Cost(\$):

\$51,074.64

Time:

3:10

Oil Cnt (%):

0

Location:

PIT

H2O Cnt (%):

94

Pit Temp:

13,859.03

Sand Cnt (%):

0.50

Depth (ft):

9.25

pH:

10.0

FV (s/qt):

28

Pm (cc):

0.4

PV (cp):

1

Pf (cc)/Mf (cc):

0.4 / 0.2

YP (lbf/100ft²):

2

Chloride (ppm):

94,000

Gels (l):

1/2

Calcium (ppm):

440.00

WL (cc/30min):

100.00

LCM (lbm/bbl):

0.0

HTHP:

ES (mV):

0.40

Cake (32nd):

0.00

LGS (%):

0.40

Solids (lbm/bbl):

0

Ex Lime (ppb):

0

ECD (ppg):

9.3

OWR:

/

MUD MATERIALS

Mud Additives

Used

CORROSION INHIBITOR

20

MF-55

5

CAUSTIC SODA

8

ENGINEERING

1

OPTIZAN

16

TAXES

1

DCS TRICHON

2

SODA ASH

3

OXYGEN SCAVENGER

5

BIT RECORD

Bit#

S/N

Size (in)

Mfg

IADC Type

Model #

Jets

4X12, 4X14

Depth In (ft)

11,480

Depth Out (ft)

60/80

Bit Rotations

60/80

On Btm Hrs

54.50

Footage (ft)

13.2

ROP

15 / 20

WOB mm/mx (kip)

/

RPM rot/bit

/

Bit HP

1.13

HSI

1.08

PSI Drop (psi)

213.34

Jet Vel (ft/s)

160.56

Imp Force

401.64

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,315.41 /

5,315.41

5.50

15,021.03 /

7,220.01

12.04

10.81

INVENTORY

Item

Inv

DIESEL

7,520

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ (%)

BG Gas:

43 (%)

Surf to Surf:

Lag Strokes:

Lag Time:

Conn Gas:

65 @ 168 (%)

Form:

Pore Pressure:

(%)

Grading

I

O

D

L

B

G

O

R

Bit #

Bit # #6

BHA # #6

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC Q408FX

8.750

1.00

1.00

1

1.5 MUD MTR

6.625

26.71

27.71

1

FLOAT-SUB

6.187

2.30

30.01

1

PONY COLLAR

2.812

6.250

10.30

40.31

1

UBHO SUB

6.250

3.63

43.94

1

NMDC

2.812

6.250

30.13

74.07

1

FLEX NMDC

2.875

6.500

31.06

105.13

1

XO-SUB

2.312

6.187

1.96

107.09

96

JTS.DRILL PIPE

2.312

6.000

3,033.06

3,140.15

1

BACK OUT-SUB

2.312

6.000

3.18

3,143.33

1

VIBRATOR ( DHV )

2.250

6.437

19.39

3,162.72

1

SHOCK SUB

2.500

6.375

12.46

3,175.18

183

JTS D.P.

2.312

6.000

5,781.76

8,956.94

30

JTS. HWDP

2.937

6.000

918.07

9,875.01

Total Length:

9,875.01

STRING LOADS

On Btm Torque:

4,000

Off Btm Torque:

2,500

Str. Wt. Up:

260

Str. Wt. Down:

125

Str. Wt. Rot.:

180

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

522

SPP (psi):

3,100

AV (DC):

348

AV (DP):

231

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

07:00

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 13,065' TO 13,077' ( 12' )

07:00

10:00

3.00

P

DRLPRD

10

DRLLAT

ROT DRLG. F/ 13,077' TO 13,244' (167' )

10:00

10:30

0.50

P

DRLPRD

12

RIGSVC

SERVICE RIG.

10:30

12:00

1.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 13,244' TO 13,254' ( 10' )

12:00

12:30

0.50

N

DRLPRD

47

RROTHR

WORKING ON AIR COMPRESSOR

12:30

13:30

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG F/ 13,254' TO 13,373' ( 119' )

13:30

15:30

2.00

N

DRLPRD

43

RRTOP

REPAIR ROT. CHAIN AND KELLY SPINNER

15:30

19:30

4.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 13,373' TO 13,563' ( 190' )

19:30

21:00

1.50

P

DRLPRD

15

CIRC

PUMP 60 BBL SWEEP & CIRC. 2 BTMS UP ( DUE TO DRAG )

21:00

21:30

0.50

P

DRLPRD

47

RROTHR

CHANGE OUT KELLY SPINNER

21:30

06:00

8.50

P

DRLPRD

10

DRLLAT

ROT DRLG. F/ 13,563' TO 13,974' ( 411' )

Daily Operations Comments

DAILY SLIDE HRS. 2.5

CUM. SLIDE HRS. 55.5

LATERAL LENGTH F/85 DEG. 6,459'

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

G. METTLACH / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

029

Report Date:

05/25/2011

Spud Date:

05/01/2011

Release Date:

DOL: 29

DOL: 29

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

14,578.03 / 7,305.42

Progress (ft):

604.00

ROP:

604.0 / 19.00 = 31.79

Proposed TD (ft):

15,022.00

Next Csg Point:

15,021.03

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

25

Total Man Hours:

278.00

AFE #:

14988042021

Day Cost(\$):

45,409

Cum Cost(\$):

1,691,084

AFE(\$):

0

Drig

Comp

Fac

Total

0

0

0

45,409

0

0

0

1,691,084

0

0

0

0

Current Activity:

ROT. SLD. DRLG.

24 Hr Summary:

ROT. SLD DRLG., ATTEMPTED TO SLD. KELLY AND SAVER SUB BACKED OFF.SLACKED OFF MADE UP ON D.P. REPLACED TIW & SAVER SUB.

ROT. DRLG. RIG SERVICE ROT. DRLG. /D D.P. WSAHED OUT ON BOX ROT. DRLG.

24 Hr Forecast:

DRILLING LATERAL

MUD PROPERTIES

Fluids Co.:

D M Cost(\$):

\$8,093.73

Fluids Eng:

C M Cost(\$):

\$59,168.37

Time:

2:40

Location:

PIT

Pit Temp:

14,475.03

Depth (ft):

14,475.03

Density (ppg):

9.25

FV (s/qt):

28

PV (cp):

1

YP (lbf/100ft²):

2

Gels (l):

1/2

WL (cc/30min):

100.00

HTHP:

0.00

Cake (32nd):

0.00

Solids (lbm/bbl):

0

ECD (ppg):

9.3

Oil Cnt (%):

0

H2O Cnt (%):

94

Sand Cnt (%):

0.50

MBT:

0.4

pH:

10.0

Pm (cc):

0.4

PF (cc)/Mf (cc):

0.4 / 0.2

Chloride (ppm):

98,000

Calcium (ppm):

440.00

LCM (lbm/bbl):

0.0

ES (mV):

0.40

LGS (%):

0.40

Ex Lime (ppb):

0

OWR:

0

Mud Additives

Used

ENGINEERING

1

MF-55

3

TAXES

1

OPTIZAN

34

CAUSTIC SODA

6

CORROSION INHIBITOR

20

SODA ASH

3

OXYGEN SCAVENGER

5

DCS TRICHON

2

BIT RECORD

Bit#

S/N

Size (in)

Mfg

IADC Type

Model #

Jets

Depth In (ft)

Depth Out (ft)

Bit Rotations

On Btm Hrs

Footage (ft)

ROP

WOB mm/mx (kip)

RPM rot/bit

Bit HP

HSI

PSI Drop (psi)

Jet Vel (ft/s)

Imp Force

Grading

Bit #

Bit # #6

#6

7134232

8.75

HUGHES

Q408FX

4X12, 4X14

11,480

75/90

73.50

2,230

30.3

15 / 20

75 / 90

1.18

1.13

219.93

163.02

414.04

I

O

D

L

B

G

O

R

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,315.41 /

12.04

5.50

15,021.03 /

10.81

INVENTORY

Item

Inv

DIESEL

5,510

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ (%)

Conn Gas:

272 @ 317 (%)

Form:

BG Gas:

189 (%)

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

Lag Time:

(min)

BHA # #6

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC Q408FX

8.750

1.00

1.00

1

1.5 MUD MTR

6.625

26.71

27.71

1

FLOAT-SUB

6.187

2.30

30.01

1

PONY COLLAR

2.812

6.250

10.30

40.31

1

UBHO SUB

6.250

3.63

43.94

1

NMDC

2.812

6.250

30.13

74.07

1

FLEX NMDC

2.875

6.500

31.06

105.13

1

XO-SUB

2.312

6.187

1.96

107.09

96

JTS.DRILL PIPE

2.312

6.000

3,033.06

3,140.15

1

BACK OUT-SUB

2.312

6.000

3.18

3,143.33

1

VIBRATOR ( DHV )

2.250

6.437

19.39

3,162.72

1

SHOCK SUB

2.500

6.375

12.46

3,175.18

183

183 JTS D.P.

2.312

6.000

5,781.76

8,956.94

30

30 JTS. HWDP

2.937

6.000

918.07

9,875.01

Total Length:

9,875.01

STRING LOADS

On Btm Torque:

4,300

Off Btm Torque:

2,500

Str. Wt. Up:

260

Str. Wt. Down:

125

Str. Wt. Rot.:

185

BHA PROPERTIES

BHA Hrs:

19

Jar Hrs:

Motor Hrs:

24

Motor PSI Drop (kip):

20,000

Weight B Jars (kip):

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

530

SPP (psi):

3,100

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

13,188

89.50

179.50

7,299

-6,190.47

-107.09

-6,190.47

1.24

13,283

87.50

179.30

7,302

-6,285.43

-106.10

-6,285.43

2.12

13,379

88.20

179.90

7,305

-6,381.36

-105.43

-6,381.36

0.96

13,475

88.70

179.90

7,308

-6,477.33

-105.26

-6,477.33

0.52

13,570

89.30

180.40

7,310

-6,572.31

-105.51

-6,572.31

0.82

13,665

89.70

180.40

7,310

-6,667.30

-106.17

-6,667.30

0.42

13,761

89.90

180.10

7,311

-6,763.30

-106.59

-6,763.30

0.38

13,856

90.40

180.20

7,310

-6,858.30

-106.84

-6,858.30

0.54

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

07:00

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 13,974' TO 14,016' ( 42' )

07:00

08:00

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 14,016' TO 14,020' ( 4' )

08:00

09:00

1.00

N

DRLPRD

47

RROTHR

ATTEMPTING TO SLD. ROCKING PIPE, KELLY & TOP SAVER SUB BACKED OFF. SLACKED OFF MADE UP SAME P/U REPLACED LOWER VALVE AND SAVER SUB. CHG. SHAKER SCREENS

09:00

10:00

1.00

P

DRLPRD

10

DRLLAT

SLD. DRLG F/ 14,020' TO 14,024' ( 4' )

10:00

15:30

5.50

P

DRLPRD

10

DRLLAT

ROT. DRLG F/ 14,024' TO 14,260' ( 236' )

15:30

16:00

0.50

P

DRLPRD

12

RIGSVC

SERVICE RIG.

16:00

17:30

1.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 14,260' TO 14,301' ( 41' )

17:30

19:00

1.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 14,301' TO 14,312' ( 11' )

19:00

19:30

0.50

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 14,312 TO 14,323' ( 11' )

19:30

20:00

0.50

N

DRLPRD

55

DSFAILWO

MADE CONNECTION JT. WASHED OUT ON BOX. MARKED JT L/D SAME

20:00

21:00

1.00

P

DRLPRD

10

DRLLAT

ROT. DRLG. F/ 14,323' TO 14,386' ( 63' )

21:00

00:00

3.00

P

DRLPRD

15

CIRC

PUMP 60 BBL SWEEP & CIRC. 2 B/U AND WORK PIPE TO REDUCE DRAG BEFORE MAKING SLIDE.

00:00

00:30

0.50

P

DRLPRD

10

DRLLAT

SLD. DRLG. F/ 14,396 TO 14,410 ( 14' )

00:30

06:00

5.50

P

DRLPRD

10

DRLLAT

ROT. DRLG F/ 14,410 TO 14,578' ( 168' ) RUNNING 10-12 BIT WEIGHT TO HELP KEEP INC FROM BUILDING.

Daily Operations Comments

DAILY SLIDE HRS. 4

CUM. SLIDE HRS. 59.5

LATERAL LENGTH F/85 DEG. 7,063'

Printed: 5/25/2011 8:07:06AM

1

elpaso

Daily Drilling

Report Onshore

Well Name/Wellbore No.:  
UNIVERSITY 11-18 NO. 1H/OH  
Country: USA  
State/OCSG: TEXAS  
Field/Permit#: WOLFCAMP CENTRAL  
Supervisors: G. METTLACH / R. SMITH  
Engineer/Manager: PRINCE KWARTENG / BILL WHITE

Report Number: 030  
Report Date: 05/26/2011  
Spud Date: 05/01/2011  
Release Date:  
DFS: 24.75  
DOL: 30  
Last BOP T.: 05/03/2011  
Safety & Environmental Incident: No

AFE Days:

Depth md/tvd (ft): 15,024.03 / 7,297.75  
Progress (ft): 446.00  
ROP: 446.0 / 12.00 = 37.17  
Proposed TD (ft): 15,022.00  
Next Csg Point: 15,021.03

Rig: PRECISION/93  
Rig Phone: 713-445-9599  
RKB (ft): 2,725.01  
Ground Level (ft): 2,703.0  
POB: 24  
Total Man Hours: 264.00

Drig  
Comp  
Fac  
Total

AFE #:  
Day Cost(\$):  
Cum Cost(\$)  
AFE(\$):

149880/42021  
60,572  
1,751,656  
0

0  
0  
0  
0

Current Activity: SLIP & CUT DRILLINE  
24 Hr Summary: ROT DRILL F/14578- 14924',R/S,ROT DRILL F/14924'- 15024', PUMP WEIGHTED & HI VIS SWEEPS CIRC HOLE CLEAN,POOH TO CSG SHOE ,SLIP & CUT DRILLINE.  
24 Hr Forecast: TIH., CIRC HOLE CLEAN, POOH LAYING DOWN D.P

MUD PROPERTIES

Fluids Co.: Joe Crites  
Time: 2:50  
Location: PIT  
Pit Temp:  
Depth (ft): 15,027.03  
Density (ppg): 9.30  
FV (s/qt): 28  
PV (cp): 1  
YP (lbft/100ft²): 2  
Gels (l): 1/2  
WL (cc/30min): 100.00  
HTHP:  
Cake (32nd"): 0.00  
Solids (lbm/bbl): 0  
ECD (ppg): 9.3

Oil Cnt (%): 0  
H2O Cnt (%): 94  
Sand Cnt (%): 0.50  
MBT:  
pH: 8.5  
Pm (cc): 0.4  
Pf (cc)/Ml (cc): 0.4 / 0.2  
Chloride (ppm): 96.000  
Calcium (ppm): 440.00  
LCM (lbm/bbl): 0.0  
ES (mV):  
LGS (%): 0.40  
Ex Lime (ppb):  
OWR:

Mud Additives  
CORROSION INHIBITOR  
TAXES  
OPTIZAN  
SODA ASH  
ENGINEERING  
DCS TRICHON  
BARITE  
WRAPS  
OXYGEN SCAVENGER  
CAUSTIC SODA

Used  
20  
1  
16  
2  
1  
2  
64  
2  
5  
5

D M Cost(\$): \$5,414.13  
C M Cost(\$): \$64,582.50

Bit#  
S/N  
Size (in)  
Mfg  
IADC Type  
Model #  
  
Jets  
Depth In (ft)  
Depth Out (ft)  
Bit Rotations  
On Btm Hrs  
Footage (ft)  
ROP  
WOB mn/mx (kip)  
RPM rot/bit  
Bit HP  
HSI  
PSI Drop (psi)  
Jet Vel (ft/s)  
Imp Force

#6  
7134232  
8.75  
HUGHES  
Q408FX  
  
  
4X12, 4X14  
11,480  
  
60/90  
85.50  
2,676  
31.3  
10 / 14  
60 / 90  
1.81  
1.73  
292.45  
187.98  
550.57

Trip Gas: 0 @ (%)  
Conn Gas: 401 @ 401 (%)  
Form:

BG Gas: 188 (%)  
Pore Pressure: (%)

Surf to Surf:  
Lag Strokes:  
Lag Time: (min)

Grading  
Bit #  
Bit # #6

I  
O  
D  
L  
B  
G  
O  
R

CASING

Size(in)  
MD(ft)/TVD(ft)  
LOT(ppg)

9.63  
5.50

/  
5,315.41 /  
15,021.03 /

5,315.41  
7,220.01

12.04  
10.81

INVENTORY

Item  
DIESEL

Inv  
3,711

SOLIDS CONTROL

Skr  
Deck 1 Screens  
Deck 2 Screens

BHA # #6

Qty  
Item Description  
ID (in)  
OD (in)  
Len (ft)  
Cum (ft)

1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1  
1



Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

K.GREEN / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

031

Report Date:

05/27/2011

Spud Date:

05/01/2011

Release Date:

DFS: 25.75

DOL: 31

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

15,024.03 / 7,297.75

Progress (ft):

0.00

ROP:

0.0 / 16.00 = 0.00

Proposed TD (ft):

15,022.00

Next Csg Point:

15,021.03

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

149880/42021

Day Cost(\$):

40,007

Cum Cost(\$):

1,791,663

AFE(\$):

0

Drig

Comp

Fac

Total

Current Activity:

CIRC. HOLE CLEAN

24 Hr Summary:

SLIP AND CUT 100' DRILL LINE, SERVICE RIG., TIH., 12,347' CIRC. HOLE CLEAN., TIH F/ 12,347' TO 13,680' CIRC. HOLE CLEAN, TIH F/ 13,680' TO 13,772, REAMED F/ 13,772 TO 15,024'.

24 Hr Forecast:

PUMP 2 60 BBL. HI-VIS SWEEPS 2 B/U OR TILL HOLES CLEAN. POOH L/D D.P.

MUD PROPERTIES

Fluids Co.:

Joe Crites

Time:

2:35

Oil Cnt (%):

0

Location:

PIT

H2O Cnt (%):

94

Pit Temp:

15,027.03

Sand Cnt (%):

0.50

Depth (ft):

9.20

pH:

8.5

Density (ppg):

27

Pm (cc):

0.4

FV (s/qt):

1

Pf (cc)/Mf (cc):

0.4 / 0.2

PV (cp):

2

Chloride (ppm):

96,000

YP (lb/100ft³):

1/2

Calcium (ppm):

440.00

Gels (l):

100.00

LCM (lbm/bbl):

0.0

HTHP:

ES (mV):

0.40

Cake (32nd):

0.00

Ex Lime (ppb):

0.40

Solids (lbm/bbl):

0

Ex Lime (ppb):

0.40

ECD (ppg):

9.2

OWR:

0

MUD MATERIALS

D M Cost(\$):

\$3,249.02

C M Cost(\$):

\$67,831.52

Mud Additives

Used

TAXES

1

ENGINEERING

1

BARITE

5

SODA ASH

2

OPTIZAN

13

WRAPS

1

BIT RECORD

Bit#

S/N

Size (in)

Mfg

IADC Type

Model #

Jets

4X12, 4X14

Depth In (ft)

11,480

Depth Out (ft)

60/70

Bit Rotations

On Btm Hrs Cum

95.00

ROP Cum

28.2

WOB mm/mx (kip)

15 / 15

RPM rot/bit

60 / 70

Bit HP

1.13

HSI

1.08

PSI Drop (psi)

213.00

Jet Vel (ft/s)

160.86

Imp Force

401.00

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

9.63

5,315.41 /

5,315.41

12.04

5.50

15,021.03 /

7,220.01

10.81

INVENTORY

Item

Inv

DIESEL

2,504

SOLIDS CONTROL

Skr

Deck 1 Screens

Deck 2 Screens

MUD LOGGING

Trip Gas:

0 @ (%)

BG Gas:

188 (%)

Surf to Surf:

0 @ 401 (%)

Conn Gas:

401 @ 401 (%)

Form:

Pore Pressure:

(%)

Lag Strokes:

(min)

Lag Time:

(min)

BHA # #6

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

1

PDC Q408FX

8.750

1.00

1.00

1

1.5 MUD MTR

6.625

26.71

27.71

1

FLOAT-SUB

6.187

2.30

30.01

1

PONY COLLAR

2.812

6.250

10.30

40.31

1

UBHO SUB

6.250

3.63

43.94

1

NMDC

2.812

6.250

30.13

74.07

1

FLEX NMDC

2.875

6.500

31.06

105.13

1

XO-SUB

2.312

6.187

1.96

107.09

96

JTS.DRILL PIPE

2.312

6.000

3,033.06

3,140.15

1

BACK OUT-SUB

2.312

6.000

3.18

3,143.33

1

VIBRATOR ( DHV )

2.250

6.437

19.39

3,162.72

1

SHOCK SUB

2.500

6.375

12.46

3,175.18

183

JTS D.P.

2.312

6.000

5,781.76

8,956.94

30

JTS. HWDP

2.937

6.000

918.07

9,875.01

Total Length:

9,875.01

STRING LOADS

On Btm Torque:

450

Off Btm Torque:

200

Str. Wt. Up:

280,000

Str. Wt. Down:

125,000

Str. Wt. Rot.:

190,000

Max Over Pull:

30,000

BHA PROPERTIES

BHA Hrs:

149

Jar Hrs:

149

Cum String Hours:

149

Weight B Jars (kip):

149

MUD PUMPS

#1

#2

#3

Pump Type:

Liner ID:

SPM:

GPM:

SPR:

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

523

SPP (psi):

2,800

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

13,761

89.90

180.10

7,311

-6,763.30

-106.59

-6,763.30

0.38

13,856

90.40

180.20

7,310

-6,858.30

-106.84

-6,858.30

0.54

14,522

90.60

179.20

7,303

-7,524.21

-108.96

-7,524.21

0.52

14,615

90.80

178.50

7,302

-7,617.19

-107.10

-7,617.19

0.78

14,708

90.60

178.00

7,301

-7,710.14

-104.26

-7,710.14

0.58

14,804

90.40

177.40

7,300

-7,806.06

-100.40

-7,806.06

0.66

14,900

90.60

176.80

7,299

-7,901.93

-95.55

-7,901.93

0.66

14,968

90.50

176.00

7,298

-7,969.79

-91.28

-7,969.79

1.19

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

07:30

1.50

P

DRLPRD

42

OTHER

SLIP & CUT 100' OF DRILL LINE

07:30

08:00

0.50

P

DRLPRD

12

RIGSVC

RIG SERVICE

08:00

12:00

4.00

P

DRLPRD

13

TRIP

TRIP BACK IN HOLE TO 12,347'

12:00

14:30

2.50

P

DRLPRD

15

CIRC

CIRCULATE TO CLEAN HOLE

14:30

15:30

1.00

P

DRLPRD

13

TRIP

CONTINUE TRIP IN HOLE 12,347' - 13,680'

15:30

16:00

0.50

P

DRLPRD

15

CIRC

CIRCULATE TO CLEAN HOLE

16:00

17:00

1.00

P

DRLPRD

13

TRIP

CONTINUE TRIP IN HOLE 13,680' - 13,772'

17:00

02:30

9.50

P

DRLPRD

16

WASHR

WASH AND REAM F/ 13,772' - 15,024'

02:30

06:00

3.50

P

DRLPRD

15

CIRC

P/U KELLY PUMP 30 BBL. SWEEP WAIT 10 MIN. PUMP ANOTHER 30 BBL. SWEEP.

Daily Operations Comments

DAILY SLIDE HRS:

0

CUM. SLIDE HRS:

59.5

LATERAL LENGTH F/85 DEG.

7,509'

Daily Drilling

Report Onshore

Well Name/Wellbore No.:

UNIVERSITY 11-18 NO. 1H/OH

Country:

USA

State/OCSG

TEXAS

Field/Permit#:

WOLFCAMP CENTRAL

Supervisors:

K.GREEN / R. SMITH

Engineer/Manager:

PRINCE KWARTENG / BILL WHITE

Report Number:

032

Report Date:

05/28/2011

Spud Date:

05/01/2011

Release Date:

DFS: 26.75

DOL: 32

AFE Days:

Last BOP T.:

05/03/2011

Safety & Environmental Incident:

No

Depth md/tvd (ft):

15,024.03 / 7,297.75

Progress (ft):

0.00

ROP:

0.0 / 2.00 = 0.00

Proposed TD (ft):

15,022.00

Next Csg Point:

15,021.03

Rig:

PRECISION/93

Rig Phone:

713-445-9599

RKB (ft):

2,725.01

Ground Level (ft):

2,703.0

POB:

22

Total Man Hours:

254.00

AFE #:

14988042021

Day Cost(\$):

46,876

Cum Cost(\$):

1,829,139

AFE(\$):

0

Drig

Comp

Fac

Total

0

0

0

46,876

0

0

0

1,829,139

0

0

0

0

Current Activity:

L/D 5" D.P.

24 Hr Summary:

CIRC HOLE CLEAN, SERVICE RIG. L/D D.P W/ AIR HOIST, TILL L/D MACHINE ARRIVES. @ 22:30 RIG UP L/D MACHINE, L/D D.P.

24 Hr Forecast:

COMPLETE L/D D.P., RUN 5 1/2" CSG. TO 15,024' CMT. CSG.

MUD PROPERTIES

Fluids Co.:

Joe Crites

MUD MATERIALS

D M Cost(\$):

\$4,333.26

BIT RECORD

Bit#

#6

CASING

Size(in)

MD(ft)/TVD(ft)

LOT(ppg)

Time:

2:35

Oil Cnt (%)

0

Location:

PIT

H2O Cnt (%)

94

Pit Temp:

15,027.03

MBT:

0.50

Density (ppg):

9.20

pH:

8.5

FV (s/qt):

27

Pm (cc):

0.4

PV (cp):

1

Pf (cc)/Mf (cc):

0.4 / 0.2

YP (lb/100ft²):

2

Chloride (ppm):

96,000

Gels (l):

1/2

Calcium (ppm):

440.00

WL (cc/30min):

100.00

LCM (lbm/bbl):

0.0

HTHP:

ES (mV):

0.40

Cake (32nd"):

0.00

LGS (%):

0.40

Solids (lbm/bbl):

0

Ex Lime (ppb):

0

ECD (ppg):

9.2

OWR:

0

D M Cost(\$):

\$72,164.78

Mud Additives

Used

TAXES

1

CAUSTIC SODA

1

WRAPS

3

ENGINEERING

1

BARITE

38

OPTIZAN

15

VISMATER

2

Jets

4X12, 4X14

Depth In (ft)

11,480

Depth Out (ft)

/

Bit Rotations

/

On Btm Hrs Cum

/

Footage Cum (ft)

/

ROP Cum

28.2

WOB mm/mx (kip)

/

RPM rot/bit

/

Bit HP

1.13

HSI

1.08

PSI Drop (psi)

213.00

Jet Vel (ft/s)

160.86

Imp Force

401.00

Grading

I

O

D

L

B

G

O

R

Bit #

#6

Trip Gas:

0 @ (%)

BG Gas:

188 (%)

Conn Gas:

401 @ 401 (%)

Form:

Pore Pressure:

(%)

Surf to Surf:

Lag Strokes:

(min)

Lag Time:

(min)

BHA # #6

Qty

Item Description

ID (in)

OD (in)

Len (ft)

Cum (ft)

STRING LOADS

On Btm Torque:

Off Btm Torque:

Str. Wt. Up:

280,000

Str. Wt. Down:

125,000

Str. Wt. Rot.:

190,000

Max Over Pull:

30,000

MUD PUMPS

#1

#2

#3

1

PDC Q408FX

8.750

1.00

1.00

1

1.5 MUD MTR

6.625

26.71

27.71

1

FLOAT-SUB

6.187

2.30

30.01

1

PONY COLLAR

2.812

6.250

10.30

40.31

1

UBHO SUB

6.250

3.63

43.94

1

NMDC

2.812

6.250

30.13

74.07

1

FLEX NMDC

2.875

6.500

31.06

105.13

1

XO-SUB

2.312

6.187

1.96

107.09

96

JTS.DRILL PIPE

2.312

6.000

3,033.06

3,140.15

1

BACK OUT-SUB

2.312

6.000

3.18

3,143.33

1

VIBRATOR ( DHV )

2.250

6.437

19.39

3,162.72

1

SHOCK SUB

2.500

6.375

12.46

3,175.18

183

JTS D.P.

2.312

6.000

5,781.76

8,956.94

30

JTS. HWDP

2.937

6.000

918.07

9,875.01

Total Length:

9,875.01

BHA PROPERTIES

BHA Hrs:

Jar Hrs:

Cum String Hours:

151

Weight B Jars (kip):

1 SPM:

Pressure:

2 SPM:

Pressure:

T GPM (gpm):

523

SPP (psi):

2,800

AV (DC):

348

AV (DP):

231

SURVEYS

MD (ft)

Inclination(°)

Azimuth (°)

TVD (ft)

V Section (ft)

+E/-W (ft)

+N/-S (ft)

Dog Leg (°/100ft)

13,761

89.90

180.10

7,311

-6,763.30

-106.59

-6,763.30

0.38

13,856

90.40

180.20

7,310

-6,858.30

-106.84

-6,858.30

0.54

14,522

90.60

179.20

7,303

-7,524.21

-108.96

-7,524.21

0.52

14,615

90.80

178.50

7,302

-7,617.19

-107.10

-7,617.19

0.78

14,708

90.60

178.00

7,301

-7,710.14

-104.26

-7,710.14

0.58

14,804

90.40

177.40

7,300

-7,806.06

-100.40

-7,806.06

0.66

14,900

90.60

176.80

7,299

-7,901.93

-95.55

-7,901.93

0.66

14,968

90.50

176.00

7,298

-7,969.79

-91.28

-7,969.79

1.19

OPERATION DETAILS

FROM

TO

HRS

OP CODE

PHASE

CODE

ACTIVITY

DESCRIPTION

06:00

08:00

2.00

P

DRLPRD

15

CIRC

ROTATE AND CIRCULATE CLEAN UP CYCLE TO INSURE GOOD HOLE CLEANING PRIOR TO POOH FOR CASING

08:00

12:30

4.50

P

DRLPRD

13

TRIP

POOH F/ 15,024' - 6,970'

12:30

13:00

0.50

P

DRLPRD

12

RIGSVC

RIG SERVICE

13:00

15:30

2.50

P

DRLPRD

13

TRIP

POOH LAYING DOWN DRILL PIPE W/ LAYDOWN LINE

15:30

16:30

1.00

P

DRLPRD

42

OTHER

RIG UP EXPRESS LAYDOWN TRUCK, INSPECT LINES, PJSM, 104" HYDRATE PERSONAL

16:30

18:00

1.50

P

DRLPRD

14

PULDSTR

CONT. L/D 5" D.P. W/ AIR HOIST

18:00

22:30

4.50

P

DRLPRD

14

PULDSTR

S/M W/ EXPRESS L/D MACHINE CREW

22:30

00:00

1.50

P

DRLPRD

14

PULDSTR

S/M W/ DIR. DRLG., MWD., L/D DIR. TOOLS & CLEAR FLOOR

00:00

00:30

0.50

P

DRLPRD

14

PULDSTR

REMOVE L/D POLE & PREPARE TO L/D D.P.

00:30

06:00

5.50

P

DRLPRD

14

PULDSTR

M/U BIT, BIT SUB, X-O, TIH W/ HWDP, & 75 STDS OF 5" D.P.

Daily Operations Comments

DAILY SLIDE HRS. 0

CUM. SLIDE HRS. 59.5


LATERAL LENGTH F/85 DEG. 7,509'





elpaso				Daily Drilling Report Onshore				Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH				Report Number: 033																	
				Country: USA				Report Date: 05/29/2011																					
				State/OCSG: TEXAS				Spud Date: 05/01/2011																					
				Field/Permit#: WOLFCAMP CENTRAL				Release Date:				DOL: 33 AFE Days:																	
				Supervisors: K.GREEN / R. SMITH				Last BOP T.: 05/03/2011																					
				Engineer/Manager: PRINCE KWARTENG / BILL WHITE				Safety & Environmental Incident: No																					
Depth md/tvd (ft): 15,024.03 / 7,297.75				Rig: PRECISION/93				Drig				Comp				Fac				Total									
Progress (ft): 0.00				Rig Phone: 713-445-9599				AFE #:				14988042021																	
ROP: 0.0 / = 0.00				RKB (ft): 2,725.01				Day Cost(\$):				21,948				0				21,948									
Proposed TD (ft): 15,022.00				Ground Level (ft): 2,703.0				Cum Cost(\$):				1,851,087				0				1,851,087									
Next Csg Point: 15,021.03				POB: 23 Total Man Hours: 267.00				AFE(\$):				0				0				0									
Current Activity: RUNNING 5 1/2" P-110 17# LTC PROD CSG. PRODUCTION CSG.																													
24 Hr Summary: P/U KELLY PUMP SLUG, TIH W/ PIPE IN DERRICK, W/ AIR HOIST, S/M W/ EXPRESS L/D CREW. P/U KELLY PUMP, SLUG, L/D D.P. PULL WEAR BUSHINGS RIG UP EXPRESS ENERGY CSG. CREW, L/D MACHINE, & TORQUE TURN, RUN 5 1/2" PRODUCTION CSG.																													
24 Hr Forecast: COMPLETE L/D D.P., RUN 5 1/2" CSG. TO 15,024' CMT. CSG.																													
MUD PROPERTIES				MUD MATERIALS				BIT RECORD				CASING																	
Fluids Co.: Joe Crites				D M Cost(\$): \$0.00				Bit#				Size(in)				MD(ft)/TVD(ft)				LOT(ppg)									
Fluids Eng: Joe Crites				C M Cost(\$): \$72,164.78				S/N				9.63				5,315.41 /				12.04									
Time: 2:35 Oil Cnt (%): 0				Mud Additives				Size (in)				5.50				15,021.03 /				10.81									
Location: PIT H2O Cnt (%): 94				Used				Mfg																					
Pit Temp: Sand Cnt (%): 0.50								IADC Type																					
Depth (ft): 15,027.03 MBT:								Model #																					
Density (ppg): 9.20 pH: 8.5								Jets				4X12, 4X14																	
FV (s/qt): 27 Pm (cc): 0.4								Depth In (ft)																					
PV (cp): 1 Pf (cc)/Mf (cc): 0.4 / 0.2								Depth Out (ft)																					
YP (lb/100ft³): 2 Chloride (ppm): 96,000								Bit Rotations																					
Gels (l): 1/2 Calcium (ppm): 440.00								On Btm Hrs Cum																					
WL (cc/30min): 100.00 LCM (lbm/bbl): 0.0								Footage Cum (ft)																					
HTHP: ES (mV): 0.40								ROP Cum																					
Cake (32nd"): 0.00 LGS (%): 0.40								WOB min/mx (kip)				/				/													
Solids (lbm/bbl): 0 Ex Lime (ppb):								RPM rot/bit				/				/													
ECD (ppg): 9.2 OWR:								Bit HP																					
								HSI																					
								PSI Drop (psi)																					
								Jet Vel (ft/s)																					
								Imp Force																					
								Grading				I O D L B G O R																	
								Bit #																					
								Bit #																					
MUD LOGGING																													
Trip Gas: @ (%) BG Gas: (%) Surf to Surf:																													
Conn Gas: @ (%) Pore Pressure: (%) Lag Strokes:																													
Form: Lag Time: (min)																													
BHA # #6										STRING LOADS										MUD PUMPS									
Qty	Item Description	ID (in)	OD (in)	Len (ft)	Cum (ft)	On Btm Torque:					#1				#2				#3										
1	PDC Q408FX		8.750	1.00	1.00	Off Btm Torque:																							
1	1.5 MUD MTR		6.625	26.71	27.71	Str. Wt. Up:																							
1	FLOAT-SUB		6.187	2.30	30.01	Str. Wt. Down:																							
1	PONY COLLAR	2.812	6.250	10.30	40.31	Str. Wt. Rot.:																							
1	UBHO SUB		6.250	3.63	43.94	Max Over Pull:																							
1	NMDC	2.812	6.250	30.13	74.07																								
1	FLEX NMDC	2.875	6.500	31.06	105.13																								
1	XO-SUB	2.312	6.187	1.96	107.09																								
96	JTS.DRILL PIPE	2.312	6.000	3,033.06	3,140.15																								
1	BACK OUT-SUB	2.312	6.000	3.18	3,143.33																								
1	VIBRATOR ( DHV )	2.250	6.437	19.39	3,162.72																								
1	SHOCK SUB	2.500	6.375	12.46	3,175.18																								
183	JTS D.P.	2.312	6.000	5,781.76	8,956.94																								
30	JTS. HWDP	2.937	6.000	918.07	9,875.01																								
Total Length:					9,875.01																								
SURVEYS																													
MD (ft)		Inclination(°)		Azimuth (°)		TVD (ft)		V Section (ft)		+E/-W (ft)		+N/-S (ft)		Dog Leg (°/100ft)															
13,761		89.90		180.10		7,311		-6,763.30		-106.59		-6,763.30		0.38															
13,856		90.40		180.20		7,310		-6,858.30		-106.84		-6,858.30		0.54															
14,522		90.60		179.20		7,303		-7,524.21		-108.96		-7,524.21		0.52															
14,615		90.80		178.50		7,302		-7,617.19		-107.10		-7,617.19		0.78															
14,708		90.60		178.00		7,301		-7,710.14		-104.26		-7,710.14		0.58															
14,804		90.40		177.40		7,300		-7,806.06		-100.40		-7,806.06		0.66															
14,900		90.60		176.80		7,299		-7,901.93		-95.55		-7,901.93		0.66															
14,968		90.50		176.00		7,298		-7,969.79		-91.28		-7,969.79		1.19															
OPERATION DETAILS																													
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																						
06:00	06:30	0.50	P	DRLPRD	13	TRIP	CONTINUE TRIP IN HOLE WITH DRILL PIPE																						
06:30	07:00	0.50	P	DRLPRD	42	OTHER	RIG LAY DOWN POLE AND HAVE PJSM WITH ALL PERSONAL ON LOCATION PRIOR TO LAY DOWN PIPE																						
07:00	12:00	5.00	P	DRLPRD	13	TRIP	LAY DOWN 5" DRILL PIPE AS PLANNED																						
12:00	12:30	0.50	P	DRLPRD	15	CIRC	MIX AND PUMP SLUG																						
12:30	15:30	3.00	P	DRLPRD	13	TRIP	LAY DOWN 5" D.P. FUNCTION B.O.P																						
15:30	16:00	0.50	P	DRLPRD	42	OTHER	PULL WEAR BUSHING, LAYDOWN BIT AND SUB																						
16:00	18:30	2.50	P	CASPRD1	42	OTHER	PJSM WITH CASING CREW, LAY DOWN OPERATOR, TORQUE TURN AND RIG PERSONAL PRIOR TO RIG AND START CASING OPERATION. TRRC CONTACTED @ 11:30 AM (JLA) RIG UP SAME.																						
18:30	06:00	11.50	P	CASPRD1	24	RUNCAS	BEGAN RUNNING 5 1/2" P-110 17# LTC PROD. CSG.																						
Daily Operations Comments																													
LATERAL LENGTH F/85 DEG. 7,509' TRRC OPERATOR JLA 5-28-11 @ 11:30																													

elpaso				Daily Drilling Report Onshore				Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH				Report Number: 034						
				Country: USA				Report Date: 05/30/2011										
				State/OCSG: TEXAS				Spud Date: 05/01/2011										
				Field/Permit#: WOLFCAMP CENTRAL				Release Date:				DOL: 34 AFE Days:						
				Supervisors: K.GREEN / R. SMITH				Last BOP T.: 05/03/2011										
				Engineer/Manager: PRINCE KWARTENG / BILL WHITE				Safety & Environmental Incident: No										
Depth md/tvd (ft): 15,024.03 / 7,297.75				Rig: PRECISION/93				AFE #:				Drig						
Progress (ft): 0.00				Rig Phone: 713-445-9599				Day Cost(\$):				Comp						
ROP: 0.0 / = 0.00				RKB (ft): 2,725.01				Cum Cost(\$):				Fac						
Proposed TD (ft): 15,022.00				Ground Level (ft): 2,703.0				AFE(\$):				Total						
Next Csg Point: 15,021.03				POB: 26 Total Man Hours: 252.00														
Current Activity: UNLOADING CMT TO BULK TANKS.																		
24 Hr Summary: COMPLETED RUNNING 5 1/2" CSG.CLOSED ANNULAR CIRC. W/ RIG PUMP SHEARED DISC W/ 2200 PSI., CIRC. SURFACE TO SURFACE THRU GAS BUSTER. CIRC. WHILE WAITING ON HALLIBURTON CMT & CREW.																		
24 Hr Forecast: COMPLETE L/D D.P., RUN 5 1/2" CSG. TO 15,024' CMT. CSG.																		
MUD PROPERTIES				MUD MATERIALS				BIT RECORD				CASING						
Fluids Co.: Joe Crites				D M Cost(\$): \$0.00				Bit#				Size(in)						
Fluids Eng: Joe Crites				C M Cost(\$): \$72,164.78				S/N				MD(ft)/TVD(ft)						
Time: 2:35 Oil Cnt (%): 0				Mud Additives				Size (in)				LOT(ppg)						
Location: PIT H2O Cnt (%): 94								Mfg				9.63						
Pit Temp: Sand Cnt (%): 0.50								IADC Type				5.50						
Depth (ft): 15,027.03 MBT:								Model #				5,315.41 / 7,220.01						
Density (ppg): 9.20 pH: 8.5								Jets				12.04						
FV (s/qt): 27 Pm (cc): 0.4								Depth In (ft)										
PV (cp): 1 Pf (cc)/Mf (cc): 0.4 / 0.2								Depth Out (ft)										
YP (lb/100ft³): 2 Chloride (ppm): 96,000								Bit Rotations										
Gels (l): 1/2 Calcium (ppm): 440.00								On Btm Hrs Cum										
WL (cc/30min): 100.00 LCM (lbm/bbl): 0.0								Footage Cum (ft)										
HTHP: ES (mV):								ROP Cum										
Cake (32nd"): 0.00 LGS (cc): 0.40								WOB mm/mx (kip)										
Solids (lbm/bbl): 0 Ex Lime (ppb):								RPM rot/bit										
ECD (ppg): 9.2 OWR:								Bit HP										
								HSI										
								PSI Drop (psi)										
								Jet Vel (ft/s)										
								Imp Force										
								Grading										
								Bit #										
								Bit # #6										
MUD LOGGING																		
Trip Gas: @ (%) BG Gas: (%) Surf to Surf:																		
Conn Gas: @ (%) Pore Pressure: (%) Lag Strokes:																		
Form: Lag Time: (min)																		
BHA # #6						STRING LOADS						MUD PUMPS						
Qty	Item Description		ID (in)	OD (in)	Len (ft)	Cum (ft)	On Btm Torque:						#1 #2 #3					
1	PDC Q408FX			8.750	1.00	1.00	Off Btm Torque:						Pump					
1	1.5 MUD MTR			6.625	26.71	27.71	Str. Wt. Up:						Type:					
1	FLOAT-SUB			6.187	2.30	30.01	Str. Wt. Down:						Liner ID:					
1	PONY COLLAR		2.812	6.250	10.30	40.31	Str. Wt. Rot.:						SPM:					
1	UBHO SUB			6.250	3.63	43.94	Max Over Pull:						GPM:					
1	NMDC		2.812	6.250	30.13	74.07							SPR:					
1	FLEX NMDC		2.875	6.500	31.06	105.13							1 SPM:					
1	XO-SUB		2.312	6.187	1.96	107.09							Pressure:					
96	JTS.DRILL PIPE		2.312	6.000	3,033.06	3,140.15							2 SPM:					
1	BACK OUT-SUB		2.312	6.000	3.18	3,143.33							Pressure:					
1	VIBRATOR ( DHV )		2.250	6.437	19.39	3,162.72												
1	SHOCK SUB		2.500	6.375	12.46	3,175.18												
183	JTS D.P.		2.312	6.000	5,781.76	8,956.94												
30	JTS. HWDP		2.937	6.000	918.07	9,875.01												
Total Length:						9,875.01												
SURVEYS																		
MD (ft)		Inclination(°)		Azimuth (°)		TVD (ft)		V Section (ft)		+E/-W (ft)		+N/-S (ft)		Dog Leg (°/100ft)				
13,761		89.90		180.10		7,311		-6,763.30		-106.59		-6,763.30		0.38				
13,856		90.40		180.20		7,310		-6,858.30		-106.84		-6,858.30		0.54				
14,522		90.60		179.20		7,303		-7,524.21		-108.96		-7,524.21		0.52				
14,615		90.80		178.50		7,302		-7,617.19		-107.10		-7,617.19		0.78				
14,708		90.60		178.00		7,301		-7,710.14		-104.26		-7,710.14		0.58				
14,804		90.40		177.40		7,300		-7,806.06		-100.40		-7,806.06		0.66				
14,900		90.60		176.80		7,299		-7,901.93		-95.55		-7,901.93		0.66				
14,968		90.50		176.00		7,298		-7,969.79		-91.28		-7,969.79		1.19				
OPERATION DETAILS																		
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION											
06:00	09:00	3.00	P	CASPRD1	24	RUNCAS	COMPLETE RUNNING 5 1/2" CSG.R/D EXPRESS L/D MACHINE AND CSG. EQUIP.											
09:00	14:30	5.50	P	CASPRD1	24	RUNCAS	S/M W/ RIG CREW, DAVIS LYNCH, & CO. REP. CLOSE ANNULAR, CIRC. W/ RIG PUMP AND SHEAR CIR. DISC W/ 2200 PSI. & CIRC. SURFACE TO SURFACE THRU GAS BUSTER. FUNCTION BOP'S											
14:30	05:00	14.50	N	CASPRD1	65	WOEP	WAITING ON CMT & PERSONNEL											
05:00	06:00	1.00	P	CASPRD1	65	WOEP	REST OF HALLI. CREW ARRIVED ARRIVED ON LOCATION, UNLOADED CMT. TO BULK TANKS.											
Daily Operations Comments																		
LATERAL LENGTH F/85 DEG. 7,509' TRRC OPERATOR JLA 5-28-11 @ 11:30 HALLIBURTON ARRIVED @ 04:30																		


elpaso				Daily Drilling Report Onshore				Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH				Report Number: 035															
				Country: USA				Report Date: 05/31/2011																			
				State/OCSG: TEXAS				Spud Date: 05/01/2011																			
				Field/Permit#: WOLF CAMP CENTRAL				Release Date:				DOL: 35 AFE Days:															
				Supervisors: K.GREEN / R. SMITH				Last BOP T.: 05/03/2011																			
				Engineer/Manager: PRINCE KWARTENG / BILL WHITE				Safety & Environmental Incident: No																			
Depth md/tvd (ft): 15,024.03 / 7,297.75				Rig: PRECISION/93				Drig				Comp				Fac				Total							
Progress (ft): 0.00				Rig Phone: 713-445-9599				AFE #:				14988042021															
ROP: 0.0 / = 0.00				RKB (ft): 2,725.01				Day Cost(\$):				416,808				0				0				416,808			
Proposed TD (ft): 15,022.00				Ground Level (ft): 2,703.0				Cum Cost(\$):				2,347,328				0				0				2,347,328			
Next Csg Point: 15,021.03				POB: 21 Total Man Hours: 200.00				AFE(\$):				0				0				0				0			
Current Activity: RIG DOWN TIE DOWN GETTING READY FOR MOVE																											
24 Hr Summary: SM W/ HALLI., RIG CREW., INST. WIPER PLUG, CIRC. CMT. HEAD W/ RIG PUMP, PUMP PLUG DOWN & SHEAR W/ 2800 PSI. & BREAK CIRC.																											
TEST STEEL LINES W/ 6,000 PSI. MIX & PUMP CMT. R/U MONAHAN STACK L;IFT P/U BOP'S SET SLIPS MADE ROUGH CUT ON CSG. L/D STACK.																											
24 Hr Forecast: N/U TBG. HEAD, CLEAN MUD TANKS RELEASE RIG.																											
MUD PROPERTIES					MUD MATERIALS					BIT RECORD					CASING												
Fluids Co.: Joe Crites					D M Cost(\$): \$0.00					Bit#					Size(in)												
C M Cost(\$): \$72,164.78										S/N					MD(ft)/TVD(ft)												
Time: 2:35 Oil Cnt (%): 0					Mud Additives					Used					LOT(ppg)												
Location: PIT H2O Cnt (%): 94										Size (in)					9.63												
Pit Temp: 15,027.03 MBT:										Mfg					5.50												
Depth (ft): 15,027.03										IADC Type					5,315.41 / 5,315.41												
Density (ppg): 9.20 pH: 8.5										Model #					15,021.03 / 7,220.01												
FV (s/qt): 27 Pm (cc): 0.4										Jets					12.04												
PV (cp): 1 Pf (cc)/Mf (cc): 0.4 / 0.2										Depth In (ft)					10.81												
YP (lb/100ft³): 2 Chloride (ppm): 96,000										Depth Out (ft)																	
Gels (l): 1/2 Calcium (ppm): 440.00										Bit Rotations																	
WL (cc/30min): 100.00 LCM (lbm/bbl): 0.0										On Btm Hrs Cum																	
HTHP: ES (mV): 0.40										Footage Cum (ft)																	
Cake (32nd"): 0.00 LGS (%): 0.40										ROP Cum																	
Solids (lbm/bbl): 0 Ex Lime (ppb):										WOB mm/mx (kip)																	
ECD (ppg): 9.2 OWR:										RPM rot/bit																	
										Bit HP																	
										HSI																	
										PSI Drop (psi)																	
										Jet Vel (ft/s)																	
										Imp Force																	
										Grading					I O D L B G O R												
										Bit #																	
										Bit #																	
MUD LOGGING																											
Trip Gas: @ (%) BG Gas: (%) Surf to Surf:																											
Conn Gas: @ (%) Pore Pressure: (%) Lag Strokes:																											
Form: Lag Time: (min)																											
MUD PUMPS																											
					#1					#2					#3												
Pump Type:																											
Liner ID:																											
SPM:																											
GPM:																											
SPR:																											
1 SPM:																											
Pressure:																											
2 SPM:																											
Pressure:																											
T GPM (gpm):										SPP (psi):																	
AV (DC): -348										AV (DP): 231																	
SURVEYS																											
MD (ft)		Inclination(°)		Azimuth (°)		TVD (ft)		V Section (ft)		+E/-W (ft)		+N/-S (ft)		Dog Leg (°/100ft)													
13,761		89.90		180.10		7,311		-6,763.30		-106.59		-6,763.30		0.38													
13,856		90.40		180.20		7,310		-6,858.30		-106.84		-6,858.30		0.54													
14,522		90.60		179.20		7,303		-7,524.21		-108.96		-7,524.21		0.52													
14,615		90.80		178.50		7,302		-7,617.19		-107.10		-7,617.19		0.78													
14,708		90.60		178.00		7,301		-7,710.14		-104.26		-7,710.14		0.58													
14,804		90.40		177.40		7,300		-7,806.06		-100.40		-7,806.06		0.66													
14,900		90.60		176.80		7,299		-7,901.93		-95.55		-7,901.93		0.66													
14,968		90.50		176.00		7,298		-7,969.79		-91.28		-7,969.79		1.19													
OPERATION DETAILS																											
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																				
06:00	06:30	0.50	P	CASPRD1	15	CIRC	CIRCULATING AND CONDUCT PJSM WITH ALL PERSONAL ON LOCATION PRIOR TO CMT OP'S																				
06:30	08:00	1.50	P	CASPRD1	15	CIRC	INSTALL DAVIS LYNCH PLUG AND PUMP DOWN TO SHEAR @ 2800#, CONTINUE TO CIRCULATE TO INSURE GOOD CIRCULATION IS ESTABLISHED																				
08:00	13:00	5.00	P	CASPRD1	25	PRIMCEM	S/M W/HALCO & RIG CREW SWAP 2" LINES TO HALCO LOAD BTM PLUG PUMP 5 BBLs SPACER, TEST LINES TO 6000 PSI DROP BTM PLUG PUMP 50 BBLs SPACER @ 11.0 PPG 195 SKS OF ECONOCHEM-HLH LEAD 12.4 PPG YIELD 2.03, 1175 SKS TAIL SOLUCEM-H 15.0 PPG YIELD 2.61 DROP TOP PLUG DISPLACE W/347 BBLs CLAYFIX-3 BUMP PLUG W/1500 PSI 500 PSI OVER HOLD FOR 2 MINUTES, 2 BBLs BLEED BACK, FLOAT HELD																				
13:00	14:30	1.50	P	CASPRD1	29	NDBOPE	NIPPLE DOWN FLOW LINE, TURN BUCKLES BREAKING STACK BOLTS.																				
14:30	16:00	1.50	P	CASPRD1	29	NDBOPE	PJSM WITH CREWS, RIG UP STACK LIFT, BREAK FLANGES PICK UP BOP																				
16:00	17:00	1.00	P	CASPRD1	29	NDBOPE	SET CSG. SLIPS, STK. ( WT. 120,000 ) MAKE ROUGH CUT ON 5 1/2" CSG. SET STACK BACK DOWN.																				
17:00	18:00	1.00	P	CASPRD1	29	NDBOPE	SET DOWN BOP'S R/D STACK LIFT, DISCONNECT HYD. LINES.																				
18:00	20:00	2.00	P	CASPRD1	29	NDBOPE	REMOVE V-DOOR & BELL NIPPLE AND NIPPLE DOWN BOP ASSY.																				
20:00	00:00	4.00	P	CASPRD1	29	NDBOPE	REMOVE SPACER SPOOLMAKE FINAL CUT ON CSG. & DRESS OUT SAME, INST. C-SECTION TEST @ 5,000 PSI. OK. CLEAN MUD TANKS. RELEASE RIG. 5-31-2011																				
Daily Operations Comments																											
LATERAL LENGTH F/85 DEG. 7,509'																											

 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: MIKE SHIELD Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 1 Report Date: 06/09/2011 Spud Date: 05/01/2011 Release Date: DOE: 0      DOL: 1      AFE Days: Last BOP T.:      CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 11      Manhours: 152.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>23,020</td> <td>0</td> <td>23,020</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>23,020</td> <td>0</td> <td>23,020</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	23,020	0	23,020	Cum Cost(\$)	0	23,020	0	23,020	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	23,020	0	23,020																													
Cum Cost(\$)	0	23,020	0	23,020																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:			Current Activity: PREPARING TO TIH WITH 4 3/4" TRI-CONE BIT 24 Hr Summary: MOVED IN NABORS W/O RIG. R/U SAME. OFF LOADED PIPE TO RACKS, TESTED B.O.P 24 Hr Forecast: MOVE IN AND R/U W/O RIG, OFF LOAD PIPE, TEST BOP'S																														
<b>OPERATION DETAILS</b>																																	
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																										
06:00	06:30	0.50	P	MIRU	28	SFTYMTG	HOLD SSAFEY AND JSA WITH ALL PERSONNEL, DISCUSS BACKING IN VEHICLES, AND R/U SAFETY																										
06:30	09:00	2.50	P	MIRU	01	MIRU	MOVE IN NABORS W/O RIG, SPOT ALL EQUIPT AND R/U SAME CHECK WELL FOR PRESSURE, 0 PSI																										
09:00	11:00	2.00	P	MIRU	01	MIRU	OFF LOAD 15,000' OF 2 7/8" PH-6 WORK STRING TO PIPE RACKS AND TALLY TOP LAYER																										
11:00	15:00	4.00	P	MIRU	01	MIRU	FINISH R/U ALL RIG AND EQUIPT, M/I GREENS TO TEST BOP INSTALL TEST PLUG																										
15:00	17:00	2.00	P	MIRU	01	MIRU	PRIME UP TEST PUMP, TEST PIPE RAM AND BLIND RAM, AND MANIFOLD 250 LOW AND 5,000 PSI HIGH. HOLD EACH FOR 5 MIN AND CHART EACH TEST. BLIND'S WERE LEAKING A LITTLE. OPENED RAMS, GREASED RAM BLOCKS AND CHECKED SEALS. RE-TEST AND HELD GOOD. R/D GREENS AND RELEASE.																										
17:00	19:00	2.00	P	MIRU	01	MIRU	R/U TONGS, SLIPS, AND STRIPPER HEAD. WE ARE READY TO START P/U PIPE IN AM. CLOSE CSG VALVE. SHUT AND LOCK BLIND RAMS. S.D.F.N.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty      Description      ID      OD      Top Set																											
125	RIG - DAYRATE	7,810	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																														
151	DRILLSTRING/WORKSTRING RENTALS	1,685																															
157	SAFETY/MEDICAL	940																															
201	LAND TRANSPORTATION	6,947																															
212	SUPERVISION-CONTRACT	1,300																															
241	OTHER CONTRACT LABOR	1,004																															
242	BOP/WELLHEAD TESTING	3,334	<b>CASING</b> <table border="1"> <tr> <th>Size(in)</th> <th>MD(ft)/TVD(ft)</th> <th>LOT(ppg)</th> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td>13.375</td> <td>863.40 / 863.40</td> <td>12.04</td> </tr> </table>			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)		/			/			/			/		13.375	863.40 / 863.40	12.04										
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																															
	/																																
	/																																
	/																																
	/																																
13.375	863.40 / 863.40	12.04																															
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 002 Report Date: 06/10/2011 Spud Date: 05/01/2011 Release Date: DOE: 1 DOL: 2 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: MIKE SHIELD Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 9 Manhours: 128.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>26,552</td> <td>0</td> <td>26,552</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>49,572</td> <td>0</td> <td>49,572</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	26,552	0	26,552	Cum Cost(\$)	0	49,572	0	49,572	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	26,552	0	26,552																										
Cum Cost(\$)	0	49,572	0	49,572																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: WAITING ON DAYLIGHT 24 Hr Summary: P/U BHA, TIH WITH 4 3/4" BIT, CIRC OUT AT KOP, CONT IN HOLE TO F.C, CIRC AND SECURE WELL FOR NIGHT 24 Hr Forecast: P/U BHA, RIH WITH DIT AND WORK STRING, TAG FLOAT COLLAR AND CIRC .																												
<b>OPERATION DETAILS</b>																														
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																							
06:00	06:30	0.50	P	WBP	28	SFTYMTG	HOLD JSA AND SAFETY MEETING WITH RIG CREW, DISCUSS TIH AND RIG SAFETY																							
06:30	07:30	1.00	P	WBP	24	PULD	M/U BHA, 4 3/4" TRI-CONE BIT, FLOAT SUBS																							
07:30	12:00	4.50	P	WBP	24	PULD	FILL CSG WITH 1.5 BBLs, START TIH PICKING UP WORK STRING OFF PIPE RACKS. TIH TO 7510' DPM.																							
12:00	13:30	1.50	P	WBP	06	CIRC	CIRC WELL OUT AT KOP WITH 160 BBLs BRINE WITH BIO-CIDE . REPAIR RIG WINCH LINE WHILE CIRCULATING.																							
13:30	16:00	2.50	P	WBP	39	TRIP	CONT TIH FROM 7500' TO 12,400' P.M. P/U WT WAS 60,000 AND S/O WT IS 42,000#.																							
16:00	17:30	1.50	P	WBP	06	CIRC	CIRC WELL WELL, LEAVE LATERAL FULL OF SLICK WATER TO REDUCE FRICTION. PUMPED 180 BBLs @ 4BPM, 2350 PSI.																							
17:30	19:30	2.00	P	WBP	39	TRIP	CONT TIH , TALLY AND DRIFT ON WAY IN. TAG FLOAT COLLAR 13' IN ON JOINT # 484. 14,945' PM. CHECK P/U AND SLACK OFF, 76.00 P/U AND 30,000 S/O.																							
19:30	20:00	0.50	P	WBP	06	CIRC	R/U CIRC HOSE WITH TIW VALVE, B/C, FROM 14,945' S/D PUMP. R/O CIRC HOSE, POOH WITH TAG JOINT AND PULL ONE MORE SINGLE AND PUT ON RACK. P/U WT WAS 74,000 AND S/O WAS 32,000. CLOSE AND LOCK PIPE RAMS, CLOSE TIW, CLOSE CSG VALVE . WELL IS SECURE. S.D.F.N.																							
NABORS CREW WILL ARRIVE @ 0730 HRS IN AM.																														
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																								
123	CAMP AND CATERING	7,320				Qty	Description	ID	OD	Top Set																				
125	RIG - DAYRATE	6,232																												
141	MUD & CHEMICALS	2,150																												
151	DRILLSTRING/WORKSTRING RENTALS	1,685																												
157	SAFETY/MEDICAL	940																												
212	SUPERVISION-CONTRACT	1,300																												
242	BOP/WELLHEAD TESTING	2,425																												
262	PURCHASED SUPPLIES	4,500																												
			<b>FLOWBACK</b>																											
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
				/																										
				/																										
				/																										
				/																										
				/																										
			13.375	863.40 / 863.40	12.04																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: MIKE SHIELD / GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 003 Report Date: 06/11/2011 Spud Date: 05/01/2011 Release Date: DOE: 2 DOL: 3 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 20 Manhours: 248.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>29,212</td> <td>0</td> <td>29,212</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>78,784</td> <td>0</td> <td>78,784</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	29,212	0	29,212	Cum Cost(\$)	0	78,784	0	78,784	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	29,212	0	29,212																										
Cum Cost(\$)	0	78,784	0	78,784																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: LAYING DN TBG 24 Hr Summary: POOH WITH BIT, PICK UP TCP ASSY AND RIH, PERF STAGE 1 24 Hr Forecast: CIRC WELL WASH, GEL SWEEP, POOH STANDING TBG IN DEREK, M/U AND P/U TCP ASSY AND START IN HOLE WITH SAME																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	07:30	1.50	P	WBP	42	WOEP	WAITING ON RIG CREW TO ARRIVE, WORKED THEM LATE YESTERDAY, HAVE TO HAVE THERE 8 HRS OFF																							
07:30	08:00	0.50	P	WBP	28	SFTYMTG	HOLD SAFETY AND JSA ON PUMPING OP'S AND TONG SAFETY																							
08:00	09:30	1.50	P	WBP	06	CIRC	CHECK CSG, 0 PSI. TAG BOTTOM AGAIN @ 14,945' PM. CIRC 20 BBL'S GEL, 50 BBL'S WELL WASH AND FOLLOW WITH 20 BBL'S GEL, CIRC AROUND WITH 400 BBL'S @ 4BPM & 1950 PSI. RETURNS WERE CLEAN. SPOTTED FRICTION REDUCER AND BEADS IN LATERAL TO SLICK IT UP FOR TCP RUN																							
09:30	10:00	0.50	P	WBP	39	TRIP	REMOVE CIRC HOSE, GET READY TO POOH																							
10:00	17:00	7.00	P	WBP	39	TRIP	START POOH WITH WORK STRING AND BIT, WT OFF BOTTOM IS 74,000#, WILL RACK BACK IN DEREK																							
17:00	19:00	2.00	P	WBP	36	SFEQ	OOH, REMOVE BIT AND STORE IN OFFICE, SPOT GREENS TESTING TRUCK, INSTALL TEST PLUG AND RUN IN HOLD DOWN PINS. APPLY 400 PSI ON TOP OF PLUG THEN TEST CSG TO 8,000 PSI FOR 5 MIN AND CHART TEST.																							
19:00	20:30	1.50	P	WBP	21	PERF	R/D GREENS, START P/U EXPRESS TCP ASSY.																							
20:30	03:00	6.50	P	WBP	21	PERF	TIH WITH TCP ASSY, TAKE DISP TO O.T.T.																							
03:00	04:30	1.50	P	WBP	21	PERF	TAG FLOAT COLLAR @ 14,945' PULL UP AND LD 3 JTS, SPACE OUT TO PREF @ 14850' TO 14642' (STAGE 1) SEE PREF REPORT, PRESSURE UP CASING TO 500PSI CK LINES, CONTINUE PRESSURE CASING TO 2500PSI TCP GUNS FIRED, CONTINUE TO PUMP 2.5BPM AT 3000PSI TOTAL PUMP 20.9BBL'S. LEAK OFF TEST 1MIN 2513PSI, 3MIN 2200PSI, 5MIN 2062PSI, 10MIN 1954PSI, BLEED OFF PRESSURE RECOVER 1BBL BACK.																							
04:30	06:00	1.50	P	WBP	24	PULD	POOH AND LAYING DN 2 7/8 TBG																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																								
123	CAMP AND CATERING	605				Qty	Description	ID	OD	Top Set																				
123	CAMP AND CATERING	20																												
125	RIG - DAYRATE	8,060																												
131	FUEL	3,300																												
141	MUD & CHEMICALS	2,150																												
151	DRILLSTRING/WORKSTRING RENTALS	1,685																												
155	OFFICE, SEWAGE AND MISC. RENTALS	1,125																												
156	MONITORING EQUIPMENT	5,828																												
157	SAFETY/MEDICAL	940																												
212	SUPERVISION-CONTRACT	2,600																												
241	OTHER CONTRACT LABOR	486																												
241	OTHER CONTRACT LABOR	1,413																												
242	BOP/WELLHEAD TESTING	1,000																												
			<b>FLOWBACK</b>																											
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in) MD(ft)/TVD(ft) LOT(ppg)																											
			/ / / / /																											
			13.375 863.40 / 863.40 12.04																											
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							



 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / SLADE SEARS Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 005 Report Date: 06/14/2011 Spud Date: 05/01/2011 Release Date: DOE: 5      DOL: 5      AFE Days: Last BOP T.:      CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic: HEAT STRESS & PINCH PTS Location: Lat: Long:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 12      Manhours: 77.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>5,190</td> <td>0</td> <td>5,190</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>146,873</td> <td>0</td> <td>146,873</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	5,190	0	5,190	Cum Cost(\$)	0	146,873	0	146,873	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	5,190	0	5,190																										
Cum Cost(\$)	0	146,873	0	146,873																										
AFE(\$):	0	0	0	0																										
Current Activity: PREPING FOR FRAC 24 Hr Summary: MI & UNLOADED FRAC SAND INTO SAND KINGS. FINISHED WORKING ON WTR TRANSFER LINES. 24 Hr Forecast: WAITING ON FRAC EQUIPMENT & FRAC TANKS																														
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
07:30	08:00	0.50	P	SITEPRE	28	SFTY	HSM & JSEA REVIEW ON TRUCKS UNLOADED SAND INTO SAND KINGS																							
08:00	13:30	5.50	P	SITEPRE	01	MIRU	MI SAND TRUCKS & UNLOAD FRAC SAND INTO SAND KINGS, FINISH RU WTR LINES TO FRAC TANKS. SDFN																							
13:30	16:30	3.00	P	SITEPRE	18	OTHR	WET ROAD DN & LOC W/ WTR TRUCK																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:																								
123	CAMP AND CATERING	605				Tool Sup:																								
123	CAMP AND CATERING	20	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:			Qty	Description	ID	OD	Top Set																				
133	WATER	400																												
155	OFFICE, SEWAGE AND MISC. RENTALS	625	<b>CASING</b> Size(in)      MD(ft)/TVD(ft)      LOT(ppg)																											
157	SAFETY/MEDICAL	940																												
212	SUPERVISION-CONTRACT	2,600																												
			13.375	863.40 / 863.40	12.04																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							





 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 006 Report Date: 06/15/2011 Spud Date: 05/01/2011 Release Date: DOE: 6 DOL: 6 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / SLADE SEARS Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 50 Manhours: 507.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,385</td> <td>0</td> <td>6,385</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>153,258</td> <td>0</td> <td>153,258</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,385	0	6,385	Cum Cost(\$)	0	153,258	0	153,258	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	6,385	0	6,385																										
Cum Cost(\$)	0	153,258	0	153,258																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: CONT. RU FOR WL/FRAC. 24 Hr Summary: HELD SAFETY MEETING FOR MANLIFT & FORKLIFT. FILLED WATER TANKS. MIRU SUPERIOR FRAC CREW 24 Hr Forecast: RU WIRELINE, LUBRICATION, CRANE. NU WELLHEAD & MANIFOLD.																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
07:00	07:30	0.50	P	SITEPRE	28	SFTYMTG	HSM & REVIEWED JSA'S (OVERHEAD LOADS & TRIP HAZARDS)																							
07:30	09:30	2.00	P	MIRU	01	MIRU	MOVE IN & SPOT PROFESSIONAL WL & TNT CRANE																							
09:30	12:30	3.00	P	SITEPRE	18	OTHR	MOVE IN LILLY CONSTRUCTION. SPREAD ROCK ACROSS ROAD CROSSING & FILL IN HOLE ON LEASE ROAD.																							
12:30	18:00	5.50	P	SITEPRE	28	SFTYMTG	HELD ONSITE SAFETY MEETING FOR MANLIFT & FORKLIFT CERTIFICATIONS																							
18:00	18:30	0.50	P	MIRU	28	SFTYMTG	HELD SAFETY MEETING & REVIEWED JSA'S (SPOTTING TRUCKS & HEAT STRESS)																							
18:30	06:00	11.50	P	MIRU	01	MIRU	CONT. MIRU SUPERIOR FRAC. SPOTTING FRAC PUMPS, MANIFOLD AND SUPPORT EQUIPMENT. CONT. RU FRAC IRON, HOSES & CHEM. LINES.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co:			Down Hole Tool Co:																								
123	CAMP AND CATERING	605	Fluids Eng:			Tool Sup:																								
123	CAMP AND CATERING	20	Pit Temp:			Qty	Description	ID																						
			Density:					OD																						
134	FRAC TANKS	700	Brine Type:					Top Set																						
134	FRAC TANKS	150	Gel Type:																											
			Viscosity:																											
			Nitrogen:																											
			NTU:																											
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100	<b>FLOWBACK</b>																											
			Gas Rate:																											
157	SAFETY/MEDICAL	940	Choke Size:																											
			Avg. Tbg. Press:																											
201	LAND TRANSPORTATION	270	Avg. Csg. Press:																											
212	SUPERVISION-CONTRACT	2,600	Fluid Rate (Water):																											
			Fluid Rate (Oil):																											
			Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
				/																										
				/																										
				/																										
				/																										
				/																										
			13.375	863.40 / 863.40	12.04																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 007 Report Date: 06/16/2011 Spud Date: 05/01/2011 Release Date: DOE: 7 DOL: 7 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: PETE MACHOWSKI / SLADE SEARS/GLENN S. Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic: HEAT STRESS & CRANE RIGGING Location: Lat: Long:		Rig: RIG PHONE: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 52 Manhours: 651.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>42,864</td> <td>0</td> <td>42,864</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>195,557</td> <td>0</td> <td>195,557</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	42,864	0	42,864	Cum Cost(\$)	0	195,557	0	195,557	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	42,864	0	42,864																										
Cum Cost(\$)	0	195,557	0	195,557																										
AFE(\$):	0	0	0	0																										
Current Activity: PRESSURE TESTING FRAC IRON. SETTING N2 POP-OFF & BACKSIDE POP-OFF 24 Hr Summary: CONTINUED RU FRAC EQUIPMENT, WL, CRANE, NU FRAC STACK. PRIME & BEGIN TESTING FRAC LINES 24 Hr Forecast: FRAC & PERF STG. 1,2 & 3																														
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	MIRU	28	SFTYMTG	HSM & JSEA REVIEW. ( RU EQUIP & HEAT STRESS)																							
06:30	18:00	11.50	P	MIRU	01	MIRU	CONTINUED MIRU FRAC EQUIPMENT, NU 7 1/16"FRAC STACK, W/ WL BOPS, FINISHED RU MANIFOLD & FLOWBACK LINES. NU CSG VALVES FOR FRAC & COVERED CELLAR. FINISHED FILLING TANKS.																							
18:00	18:30	0.50	P	MIRU	28	SFTYMTG	HSM & JSEA REVIEW. (PRIMING EQUIP, PRES TESTING, FRACING, HEAT STRESS																							
18:30	19:00	0.50	P	MIRU	56	SAND	FINISHED RU FRAC EQUIPMENT, PRIME EQUIPMENT, PERFORM BUCKET TEST, TEST LINES.																							
19:00	04:30	9.50	N	MIRU	01	MIRU	CONT. RU FRAC EQUIPMENT. WELDER WELDING UP CRACK IN GEL TANK. (HOT WORK PERMIT SIGNED)																							
04:30	06:00	1.50	N	MIRU	01	MIRU	BEGAN PRIMING UP PUMPS & BEGAN TRYING TO PRESSURE TEST.....																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co:			Down Hole Tool Co:																								
115	MOBILIZATION	7,105	Fluids Eng:			Qty	Description	ID																						
123	CAMP AND CATERING	900	Pit Temp:					OD																						
123	CAMP AND CATERING	605	Density:					Top Set																						
123	CAMP AND CATERING	20	Brine Type:																											
133	WATER	200	Gel Type:																											
134	FRAC TANKS	150	Viscosity:																											
134	FRAC TANKS	700	Nitrogen:																											
			NTU:																											
154	WELL CONTROL RENTALS	16,446	<b>FLOWBACK</b>																											
154	WELL CONTROL RENTALS	3,314																												
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100																												
157	SAFETY/MEDICAL	940																												
192	PERFORATING	6,000																												
201	LAND TRANSPORTATION	1,080	Gas Rate:																											
212	SUPERVISION-CONTRACT	2,600	Choke Size:																											
			Avg. Tbg. Press:																											
			Avg. Csg. Press:																											
			Fluid Rate (Water):																											
			Fluid Rate (Oil):																											
			Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
241	OTHER CONTRACT LABOR	1,639		/																										
262	PURCHASED SUPPLIES	65		/																										
				/																										
				/																										
				/																										
			13.375	863.40 / 863.40	12.04																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							







 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 010 Report Date: 06/19/2011 Spud Date: 05/01/2011 Release Date: DOE: 10 DOL: 10 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: PETE MACHOWSKI / SLADE SEARS/GLENN S. Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 74 Manhours: 912.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>241,302</td> <td>0</td> <td>241,302</td> </tr> <tr> <td>Cum Cost(\$):</td> <td>0</td> <td>956,237</td> <td>0</td> <td>956,237</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	241,302	0	241,302	Cum Cost(\$):	0	956,237	0	956,237	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	241,302	0	241,302																										
Cum Cost(\$):	0	956,237	0	956,237																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: STUCK IN HOLE W/ WIRELINE @ 594' 24 Hr Summary: FRAC'D STG 2. 24 Hr Forecast: WORK TO FREE TOOL STG ON WL.																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	STG02	28	SFTYMTG	HSM & JSEA REVIEW. FRAC PROCEDURES & HEAT STRESS																							
06:30	07:30	1.00	P	STG02	56	SAND	PRIME PUMPS, BUCKET TEST, FRAC STG 2																							
07:30	10:30	3.00	N	STG02	56	SAND	SUPERIOR HAD TO RE -GEL TIGE TANK. (7/7 VIS)																							
10:30	11:00	0.50	P	STG02	56	SAND	TESTED,PRES. UP & EQUAL.																							
11:00	13:30	2.50	P	STG02	56	SAND	OW @ 11:10. 2165 SICP ,FRAC STG 2																							
13:30	17:00	3.50	P	STG03	56	SAND	HSM, RU LUB & TEST, EQUAL, 2100 SICP, RIH W/ 5 1/2" FRAC PLUG & 3 1/8" GUNS, 580' CCL NOT WORKING, STARTED POOH PULLING TENSION. TRIED PUMPING & 1 BPM, KILLED PUMP AND TRIED POOH AGAIN AND COULD NOT MOVE @ 553'WLM. TRIED TO SURGE FRRE W/ TENSION PULLED.																							
17:00	18:00	1.00	N	WLWORK	55	PERFPROB	SI WL RAMS & BLEED OFF LUB TO WORK TANK. MONITORED FOR 45 MINS. STATIC																							
18:00	18:30	0.50	N	STG03	28	SFTYMTG	HSM & JSEA REVIEW. ( PROCEDURES ONPU LUB & CKING WL IN GREASE TUBES)																							
18:30	20:30	2.00	N	WLWORK	55	PERFPROB	CK PRES ON LUB & PU LUB & INSPECTED WL FOR HY STRANDING. GOOD RU LUB																							
20:30	21:00	0.50	N	WLWORK	44	WOD	WAITING ON ORDERS																							
21:00	00:30	3.50	N	WLWORK	55	PERFPROB	HSM, START WORKING W/ WL TRYING TO PUMP TOOL STG W/ CBP DN HOLE @ 0.5-4 BPM. NO CHANGE IN TENSION. PUMPED 43 BBLs. BEGAN SURGING WELL ON A 24/64" CK TO 48/64" CK. NO CHANGE IN TENSION. TRIED PULLING TENSION UP TO 1,500 PSI. NO CHANGE. RECOVERED 25 BBLs. CONTACTED BILL B. WHO SAID TO CONTINUE WORKING WL TILL MORNING.																							
00:30	06:00	5.50	N	WLWORK	55	PERFPROB	PUMPING 4.5 BPM, WE WERE ABLE TO MOVE TOOL STRING 26' FROM 553' ( TOP SLIP ON PLUG-594') TO 579', THEN IT SAT DOWN UNABLE TO MOVE UP OR DOWN. BEGAN PUMPING AGAIN @ 0.5 BPM, TOOL STRING BEGAN TO MOVE AGAIN ANOTHER 15' DH TO 593' (TOP SLIP ON PLUG-635') THEN BECAME LODGED ON NEXT COLLAR UNABLE TO MOVE UP OR DOWN. (COLLARS FROM PIPE TALLEY ARE LOCATED @ 593' & 633'). PULLED TENSION TO 1,500 LBS. UNABLE TO MOVE. CONT. WORKING WL. PUMPED 92 BBLs/REC. 55 BBLs DURING OPERATION.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup: Qty Description ID OD Top Set																								
115	MOBILIZATION	5,000	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
123	CAMP AND CATERING	605																												
123	CAMP AND CATERING	20																												
133	WATER	200																												
134	FRAC TANKS	700																												
134	FRAC TANKS	150	<b>CASING</b> Size(in) MD(ft)/TV(D(ft) LOT(ppg)																											
154	WELL CONTROL RENTALS	3,314																												
154	WELL CONTROL RENTALS	11,913																												
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100																												
157	SAFETY/MEDICAL	940																												
163	PLUGS AND PACKERS	1,800	13.375 863.40 / 863.40 12.04																											
192	PERFORATING	5,000																												
193	STIMULATION	197,460																												
212	SUPERVISION-CONTRACT	2,600																												
266	WATER GATHERING LABOR	10,500																												
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


			<b>Daily Operations</b> <b>Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / SLADE SEARS/GLENN S. Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 011 Report Date: 06/20/2011 Spud Date: 05/01/2011 Release Date: DOE: 11 DOL: 12 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																								
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 22 Manhours: 254.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>77,453</td> <td>0</td> <td>77,453</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>811,631</td> <td>0</td> <td>811,631</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	77,453	0	77,453	Cum Cost(\$)	0	811,631	0	811,631	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	77,453	0	77,453																													
Cum Cost(\$)	0	811,631	0	811,631																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:			Current Activity: MIRU ALICE CHALMBERS CTU TO FISH TOOLS STRING 24 Hr Summary: CUT WL OOH. MIRU SLICKLINE & FISHING TOOLS. FISHED KINLEY CUTTER OOH. IN PROCESS OF MIRU CTU TO FISH TOOL STRING OOH 24 Hr Forecast: FISH TOOL STRING OOH. IF NECESSARY, DRILL OUT CFP IF IT SHEARS OF TOOL STRING. THEN MIRU WL TO PROCEED W/ STG. 3 WL																														
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. (HEAT STRESS & COMMUNICATION																										
06:30	22:00	15.50	N	WLWORK			KINLEY CUTTER CUT WL CLEAN @ FISHING NECK, RETRIEVED ALL WL OOH. KINLEY CUTTER STILL IN HOLE @ 593'. CALLED SLICKLINE UNIT TO FISH CUTTER.																										
22:00	05:00	7.00	N	MIRU	01	MIRU	MIRU WIRELINE INC, KNIGHT OIL TOOLS, & ASSC. EQUIP. TEST LUB. TO 8,000. GOOD TEST. RIH W/ 4 1/16" OVERSHOT W/ 1" PDC GRAPPLE. TAGGED TOOL @ 580' SL MEASUREMENT. PU, GAINED 25 LBS. POOH. RECOVERED KINLEY CUTTER WHOLE. (NOTE: GUN STRING & PLUG FELL DOWNHOLE WHILE FISHING KINLEY CUTTER. WENT DOWN TO 690' BEFORE POOH. RDMO WIRELINE INC.																										
05:00	06:00	1.00	N	MIRU	42	WOEP	CALLED ALICE CHALMBERS PERSONEL TO RU FOR FISHING JOB. WAITING ON ALICE CHALMBERS TO ARRIVE.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFATY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																											
115	MOBILIZATION	15,300				Qty	Description	ID	OD	Top Set																							
123	CAMP AND CATERING	20																															
123	CAMP AND CATERING	605																															
133	WATER	200																															
133	WATER	7,000																															
134	FRAC TANKS	150																															
134	FRAC TANKS	750																															
153	FISHING TOOLS & SERVICES	8,745																															
153	FISHING TOOLS & SERVICES	11,560																															
153	FISHING TOOLS & SERVICES	7,688																															
154	WELL CONTROL RENTALS	3,314																															
154	WELL CONTROL RENTALS	10,841																															
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100																															
157	SAFETY/MEDICAL	940																															
192	PERFORATING	6,000																															
201	LAND TRANSPORTATION	640																															
212	SUPERVISION-CONTRACT	2,600																															
			<b>FLOWBACK</b>																														
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																														
			<b>CASING</b>																														
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
				/																													
				/																													
				/																													
				/																													
				/																													
			13.375	863.40 / 863.40	12.04																												
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: PETE MACHOWSKI / SLADE SEARS/GLENN S. Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 012 Report Date: 06/21/2011 Spud Date: 05/01/2011 Release Date: DOE: 12 DOL: 13 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 27 Manhours: 402.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>74,799</td> <td>0</td> <td>74,799</td> </tr> <tr> <td>Cum Cost(\$):</td> <td>0</td> <td>886,430</td> <td>0</td> <td>886,430</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	74,799	0	74,799	Cum Cost(\$):	0	886,430	0	886,430	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	74,799	0	74,799																													
Cum Cost(\$):	0	886,430	0	886,430																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:			Current Activity: AT 9,000 FT, PULLING OOH W/ GUN STRING & PLUG 24 Hr Summary: MIRU CTU MAKE 2 RUNS TO FISH TOOL STRING OOH. AT 9,000 FT, PULLING OOH W/ CT 24 Hr Forecast: GET TOOLS OOH. IF NECESSARY, GO IN W/ MOTOR & MILL TO DRILL/PUSH CFP TO BOTTOM & CIRC. HOLE CLEAN																														
<b>OPERATION DETAILS</b>																																	
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																										
06:00	06:30	0.50	P	CTU	28	SFTYMTG	HSM & JSEA REVIEW. ( MANLIFT OPER, CRANE OPER., HEAT STRESS, CTU OPER, MU FISHING TOOLS)																										
06:30	13:30	7.00	P	CTU	18	OTHR	MIRU CTU, BROKE CIRC. TEST CT & LUB. PREJOB SM. EQUALIZED.																										
13:30	21:45	8.25	P	CTU	52	FISH	OW , SICP 1800. RIH W/ 2" CT, TAGGED UP ON FISH @ 11,829' CTM. LATCHED ONTO GUNS & CBP FISH. RECIP IN & OUT STACKING WT. POOH WITH CT. STARTED DRAGGING 10,000 TO 20,000 OVER FROM 10,650' TO 10,262'. CONTINUED POOH W/CT.																										
21:45	23:00	1.25	P	CTU	18	OTHR	OOH W/ CT. SIW. UNFLANGED. DID NOT FISH GUNS OR PLUG OOH. CONTACTED OFFICE, SAID TO GO BACK IN HOLE W/ 2 3/8" GRAPPLE W/ EXTENTION.																										
23:00	06:00	7.00	P	CTU	52	FISH	HSM. RU CT BACK ONTO WELL TO RIH. TEST LUB TO 8,000 PSI. OW & RIH. TAGGED FISH @ 10,290' CTU. PUSHED TOOL STRING TO 11,304' CTU & STACKED OUT. RECIP IN & OUT STACKING WEIGHT 10-15 TIMES. BEGAN POOH. (RUN OOH WEIGHT 23,000 LBS, DRAGGING AT 35,000 LBS.) CONT. TO POOH @ 9,200 FT. GAINED 300 PSI CIRC. PRESSURE. DRAGGING UP TO 35,000 LBS.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup: <table border="1"> <tr> <th>Qty</th> <th>Description</th> <th>ID</th> <th>OD</th> <th>Top Set</th> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </table>			Qty	Description	ID	OD	Top Set																				
Qty	Description	ID	OD	Top Set																													
115	MOBILIZATION	9,300	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:			<b>CASING</b> <table border="1"> <tr> <th>Size(in)</th> <th>MD(ft)/TVD(ft)</th> <th>LOT(ppg)</th> </tr> <tr> <td> </td> <td>/</td> <td> </td> </tr> <tr> <td> </td> <td>/</td> <td> </td> </tr> <tr> <td> </td> <td>/</td> <td> </td> </tr> <tr> <td> </td> <td>/</td> <td> </td> </tr> <tr> <td> </td> <td>/</td> <td> </td> </tr> <tr> <td>13.375</td> <td>863.40 / 863.40</td> <td>12.04</td> </tr> </table>			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)		/			/			/			/			/		13.375	863.40 / 863.40	12.04				
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																															
	/																																
	/																																
	/																																
	/																																
	/																																
13.375	863.40 / 863.40	12.04																															
123	CAMP AND CATERING	605																															
123	CAMP AND CATERING	20																															
126	COILED TUBING UNIT	35,000																															
133	WATER	200																															
133	WATER	7,000	153 FISHING TOOLS & SERVICES 8,191			154 WELL CONTROL RENTALS 2,475																											
134	FRAC TANKS	750	155 OFFICE, SEWAGE AND MISC. RENTALS 1,100			157 SAFETY/MEDICAL 940																											
134	FRAC TANKS	150	192 PERFORATING 6,000			201 LAND TRANSPORTATION 468																											
201	LAND TRANSPORTATION	468	212 SUPERVISION-CONTRACT 2,600			212 SUPERVISION-CONTRACT 2,600																											
212	SUPERVISION-CONTRACT	2,600	<b>PERFORATIONS</b> <table border="1"> <tr> <th>Date</th> <th>Stage</th> <th>Top</th> <th>Bottom</th> <th>SPF(ft)</th> <th>FG/BHP(ft)</th> <th>Separation Method</th> <th>Comments</th> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </table>						Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										





 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / SLADE SEARS/GLENN S. Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 013 Report Date: 06/22/2011 Spud Date: 05/01/2011 Release Date: DOE: 13 Last BOP T.: DOL: 14 AFE Days: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic: HEAT STRESS Location: Lat: Long:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 37      Manhours: 600.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>91,251</td> <td>0</td> <td>91,251</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>981,858</td> <td>0</td> <td>981,858</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	91,251	0	91,251	Cum Cost(\$)	0	981,858	0	981,858	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	91,251	0	91,251																													
Cum Cost(\$)	0	981,858	0	981,858																													
AFE(\$):	0	0	0	0																													
Current Activity: RIGGING UP SUPERIOR FRAC TO TRY & PUMP TOOLSTRING DOWNHOLE TO PLUG @ 14,603 24 Hr Summary: CONTINUED TRYING TO FISH TOOL STRING W/ 2" COIL. 24 Hr Forecast: RU SUPERIOR FRAC & PUMP 445 BBLS FLUSH @ 15 BPM RATE TO TRY & PUMP TOOLSTRING TO PLUG @ 14,603'																																	
<b>OPERATION DETAILS</b>																																	
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																										
06:00	06:30	0.50	P	CTU	28	SFTYMTG	HSM & JSEA REVIEW. (CRANE OH HOISTING, CT OPER, HEAT STRESS)																										
06:30	15:00	8.50	N	CTU	42	WOEP	EVAULATING OPTIONS ON FISHING TOOLS & CT																										
15:00	16:30	1.50	P	CTU	52	FISH	RU EXTRA LUB , PU 2 7/8"OD AGITATOR & ADD IN FISHING BHA. FISHING BHA 23.65'L , 3 7/8"OD OVERSHOT W/ 3 1/8" SPIRAL GRAPPLE. TEST LUB & EQUAL.																										
16:30	18:00	1.50	P	CTU	52	FISH	OW @ 16:30 ,RIH W/ CT & 3 7/8"OD W/ 3 1/8 GRAPPLE BHA.																										
18:00	18:30	0.50	P	CTU	28	SFTYMTG	HSM & JSEA REVIEW. ( PUMP PRES, CTU OPER, HEAT STRESS)																										
18:30	21:30	3.00	P	CTU	52	FISH	CONT. RIH W/ CT. STACKED WEIGHT @ 11,480' CTM (FRICTION LOCKED). PICKED UP 100 FT. & TRIED TO MOVE DH. ABLE TO MOVE DH TO 11,432. CALLED OFFICE. THEY SAID POOH. STOPPED @ 6,500 FT (CTM), CHECKED WEIGHT & SECURED WELL DUE TO INCLIMATE WEATHER.																										
21:30	01:30	4.00	N	CTU	43	WOW	WAITING ON WEATHER.																										
01:30	02:45	1.25	P	CTU	52	FISH	CONT. POOH PUMPING 2 BPM OF PIPE ON PIPE & FR W/ MANIFOLD CLOSED. OOH @ 02:45. SECURED WELL & UNFLANGED LUB. NO FISH. PUMPED 63 BBLS PIPE ON PIPE/FR 2% KCL FLUID DOWN WELL WHILE PULLING OOH.																										
02:45	06:00	3.25	P	RDMO	02	RDMO	RDMO ALICE CHALMERS CTU & ASSC. EQUIPMENT. PREPARING SUPERIOR FRAC TO PUMP 445 BBLS FR/PIPE ON PIPE FLUSH TO TRY & MOVE TOOLSTRING DOWNHOLE TO PLUG @ 14,603'																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co:			Down Hole Tool Co:																											
115	MOBILIZATION	9,300	Fluids Eng:			Qty	Description	Tool Sup:																									
123	CAMP AND CATERING	605	Pit Temp:			ID	OD	Top Set																									
123	CAMP AND CATERING	20	Density:																														
126	COILED TUBING UNIT	35,000	Brine Type:																														
133	WATER	7,000	Gel Type:																														
133	WATER	200	Viscosity:																														
134	FRAC TANKS	750	Nitrogen:																														
134	FRAC TANKS	150	NTU:																														
141	MUD & CHEMICALS	6,750																															
153	FISHING TOOLS & SERVICES	12,645																															
			<b>FLOWBACK</b>																														
154	WELL CONTROL RENTALS	4,000	Gas Rate:																														
154	WELL CONTROL RENTALS	2,475	Choke Size:																														
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100	Avg. Tbg. Press:																														
157	SAFETY/MEDICAL	940	Avg. Csg. Press:																														
192	PERFORATING	6,000	Fluid Rate (Water):																														
			Fluid Rate (Oil):																														
			Tot. Load Recovered:																														
			<b>CASING</b>																														
201	LAND TRANSPORTATION	896	Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
201	LAND TRANSPORTATION	820		/																													
212	SUPERVISION-CONTRACT	2,600		/																													
				/																													
				/																													
				/																													
			13.375	863.40 / 863.40	12.04																												
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


<div></div> <div>Daily Operations Report Onshore</div>				Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH				Report Number: 014 Report Date: 06/23/2011 Spud Date: 05/01/2011 Release Date: DOE: 14DOL: 15AFE Days: Last BOP T.:CSG Test: Safety & Environmental Incident: No							
Event: COMPLETION LAND Safety Meeting Topic:  Location: Lat: Long:				Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0  POB: 35Manhours: 596.00				Drig		Comp		FAC		Total	
						AFE #:		149880/42021							
						Day Cost(\$):		0		61,115		0		61,115	
						Cum Cost(\$)		0		1,042,973		0		1,042,973	
						AFE(\$):		0		0		0		0	
Current Activity: POOH/WIRE-LINE. RD WIRELINE AND LUB.PREPARE TO MI WOR.															
24 Hr Summary: PUMPED A TOTAL OF 509 BBLS OF 10# LINEAR @ 5300 PSI AVG, MAX PRES 6800, TRIED PUMP DN ON DUMBY WL PLUG SET DN @ 8226"WLM, POOH, RU PUMPED ACID															
24 Hr Forecast: RDMO WL & LUB, RD FRAC PUMPS TO CLEAR AREA FOR WOR. MIRU WOR & EQUIPMENT.															
OPERATION DETAILS															
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION								
06:00	06:30	0.50	P	RDMO	28	SFTYMTG	HSM & JSEA REVIEW. (RDMO CT, RU WL, CRANE OPER, HEAT STRESS)								
06:30	08:00	1.50	P	RDMO	02	RDMO	CONTINUE RDMO CTU & BLOWING CT DRY								
08:00	13:00	5.00	P	WBP	40	WASH	PRIME UP, TEST LINES, PUMPED A TOTAL OF 509 BBLS OF 10# LINEAR @ MAX RATE OF 15 BPM @ 5300 PSI AVG. MAX PRES 6800 PSI								
13:00	15:30	2.50	P	MIRU	01	MIRU	MIRU WL & LUB, TEST LUB								
15:30	17:00	1.50	N	WLWORK	18	OTHR	ND LUB TO FIX FLANGE LEAK AFTER TESTING TWICE TO 6000 PSI & NOT HOLDING								
17:00	18:00	1.00	P	WLWORK	18	OTHR	TEST LUB & EQUALIZE, SICP 2200 ,OW & RIH W/ CCL , DUMBY PLUG, SET DN @ 8226' W/ WL PUMPING 14.7 BPM								
18:00	18:30	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. (HEAT STRESS, RU LUB & TESTING,								
18:30	22:30	4.00	P	WLWORK	18	OTHR	SUPERIOR WELL SER COULD NOT KEEP PUMPS LINE OUT, PUMPS UP & DN, HAD LINE LEAK ON MAIN FRAC LINE. POOH W/ WL.								
22:30	01:30	3.00	P	RDMO	02	RDMO	RU PUMPED 50 BBLS OF ACID @ 15 BPM @ 3715 PSI. LET ACID SET FOR 30 MIN. PUMPED 50 BBLS KCL @ 5 BPM @ 3200 PSI. DID NOT SEE SIGNIFICANT BREAK AFTER PUMPING ACID.								
01:30	06:00	4.50	P	WLWORK	18	OTHR	RU LUB AND TEST TO 8000 PSI.RIH/CCL, WT BARS, AND GAUGE RING. SET DOWN @ 9380'. PICKED UP INTO VERTICAL. SBHI AGAIN. LOST TUB, AND PUMP. SET DOWN @ 7400'. REGAINED PUMP. COULD NOT GET TOOL MOVING AGAIN. SHUT DOWN PUMP. WORKED TOOLS FREE. POOH/WIRELINE.								
Daily Operations Comments:															
NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFATY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS															
DAILY COSTS				FLUIDS				COMPLETION STRING DETAILS							
Code	Description		Cost	Fluids Co:			Down Hole Tool Co:				Tool Sup:				
115	MOBILIZATION		9,300	Fluids Eng:			Qty	Description			ID	OD	Top Set		
123	CAMP AND CATERING		20	Pit Temp:											
123	CAMP AND CATERING		605	Density:											
126	COILED TUBING UNIT		26,225	Brine Type:											
133	WATER		200	Gel Type:											
134	FRAC TANKS		150	Viscosity:											
134	FRAC TANKS		750	Nitrogen:											
141	MUD & CHEMICALS		6,750	NTU:											
				FLOWBACK											
154	WELL CONTROL RENTALS		2,475	Gas Rate:											
154	WELL CONTROL RENTALS		4,000	Choke Size:											
155	OFFICE, SEWAGE AND MISC. RENTALS		1,100	Avg. Tbg. Press:											
157	SAFETY/MEDICAL		940	Avg. Csg. Press:											
				Fluid Rate (Water):											
192	PERFORATING		6,000	Fluid Rate (Oil):											
				Tot. Load Recovered:											
				CASING											
				Size(in)	MD(ft)/TVD(ft)	LOT(ppg)									
					/										
					/										
					/										
					/										
					/										
212	SUPERVISION-CONTRACT		2,600	13.375	863.40 / 863.40	12.04									
PERFORMANCES															
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments								

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / DAVEY BLACK/GLENN S. Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 015 Report Date: 06/24/2011 Spud Date: 05/01/2011 Release Date: DOE: 15 DOL: 16 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic: HEAT STRESS Location: Lat: Long:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 49 Manhours: 916.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>32,579</td> <td>0</td> <td>32,579</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>1,075,552</td> <td>0</td> <td>1,075,552</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	32,579	0	32,579	Cum Cost(\$)	0	1,075,552	0	1,075,552	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	32,579	0	32,579																										
Cum Cost(\$)	0	1,075,552	0	1,075,552																										
AFE(\$):	0	0	0	0																										
Current Activity: FRAC, E-LINE, CRANE, AND 10K LUB R U., WAITING ON KEY TO OPEN RADIO CONTAINER. 24 Hr Summary: RDMO FRAC EQUIPMENT, WL, CRANE, LUB & RELEASED CRANE , LUB & WL. MI WRK STG 24 Hr Forecast: MIRU WOR & EQUIPMENT.																														
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	RDMO	28	SFTYMTG	HSM & JSEA REVIEW. (CRANE OH HOISTING, LIFTING)																							
06:30	10:00	3.50	P	RDMO	02	RDMO	RDMO WL, LUB, CRANE																							
10:00	18:00	8.00	N	RDMO	02	RDMO	RDMO FRAC EQUIPMENT MI & UNLOAD WRK STG OF TBG																							
18:00	18:30	0.50		RDMO	28	SFTYMTG	HSM & JSEA REVIEW. ( RD FRAC EQUIPMENT, HEAT STRESS,TRUCK MOVEMENT, HAMMERS, LIFTING, OH HOISTING)																							
18:30	01:00	6.50	N	RDMO	02	RDMO	SUPERIOR PUMP SER CONTINUED RDMO FRAC EQUIPMENT																							
01:00	01:30	0.50	P	MIRU	28	SFTYMTG	HSM & JSEA REVIEW. ( RU LUB , WL, & CRANE, OH HOISTING)																							
01:30	04:30	3.00	P	MIRU	01	MIRU	MIRU CRANE, 10K LUB W/ BOPS, WL. RU SUPERIOR PUMP TRUCKS																							
04:30	06:00	1.50		MIRU	18	OTHR	WAITING ON SUPERVISOR WITH SUPERIOR TO BRING KEY TO OPEN CONTAINER INSIDE FRAC VAN. CONTAINER HAS ALLOF SUPERIORS RADIOS.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
<b>Code</b>	<b>Description</b>	<b>Cost</b>	<b>Fluids Co:</b>			<b>Down Hole Tool Co:</b>																								
115	MOBILIZATION	9,719	Fluids Eng:			<b>Qty</b>	<b>Description</b>	<b>Tool Sup:</b>																						
123	CAMP AND CATERING	605	Pit Temp:					<b>ID</b>																						
123	CAMP AND CATERING	20	Density:					<b>OD</b>																						
			Brine Type:					<b>Top Set</b>																						
			Gel Type:																											
134	FRAC TANKS	150	Viscosity:																											
134	FRAC TANKS	750	Nitrogen:																											
			NTU:																											
			<b>FLOWBACK</b>																											
153	FISHING TOOLS & SERVICES	2,770	Gas Rate:																											
154	WELL CONTROL RENTALS	2,475	Choke Size:																											
154	WELL CONTROL RENTALS	4,000	Avg. Tbg. Press:																											
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100	Avg. Csg. Press:																											
157	SAFETY/MEDICAL	940	Fluid Rate (Water):																											
192	PERFORATING	6,000	Fluid Rate (Oil):																											
			Tot. Load Recovered:																											
			<b>CASING</b>																											
			<b>Size(in)</b>	<b>MD(ft)/TVD(ft)</b>	<b>LOT(ppg)</b>																									
201	LAND TRANSPORTATION	1,450		/																										
				/																										
				/																										
				/																										
212	SUPERVISION-CONTRACT	2,600		/																										
				/																										
			13.375	863.40 / 863.40	12.04																									
<b>PERFORATIONS</b>																														
<b>Date</b>	<b>Stage</b>	<b>Top</b>	<b>Bottom</b>	<b>SPF(ft)</b>	<b>FG/BHP(ft)</b>	<b>Separation Method</b>	<b>Comments</b>																							


 <b>Daily Operations Report Onshore</b>				<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / DAVEY BLACK Engineer/Manager: KENNEDY / ALLEN GRUBB				Report Number: 017 Report Date: 06/26/2011 Spud Date: 05/01/2011 Release Date: DOE: 17 DOL: 18 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																												
Event: COMPLETION LAND Safety Meeting Topic:				Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 53 Manhours: 931.00				<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>39,376</td> <td>0</td> <td>39,376</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>1,163,650</td> <td>0</td> <td>1,163,650</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>					Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	39,376	0	39,376	Cum Cost(\$)	0	1,163,650	0	1,163,650	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																																
AFE #:		149880/42021																																		
Day Cost(\$):	0	39,376	0	39,376																																
Cum Cost(\$)	0	1,163,650	0	1,163,650																																
AFE(\$):	0	0	0	0																																
Location: Lat: Long:				Current Activity: MIRU FRAC EQUIPMENT 24 Hr Summary: FINISH SPILL CLEANUP, MIRU PUMP DN EQUIPMENT, FINISHED WORKING ON BLENDER, PRIMED UP , TESTED LINES & LUB, RIH W/ 4.5"OD GR WL BHA, TAGGED FISH & PUMPED FISHED TO 14,449' WLM, PUMPED DN STG 3 WL POOH W/WL 24 Hr Forecast: FRAC STG 3																																
OPERATION DETAILS																																				
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																													
06:00	06:30	0.50	P	STRECL	28	SFTYMTG	HSM & JSEA REVIEW. (CRANE OPER, WL OPER, PUMP OPER, HEAT STRESS)																													
06:30	08:00	1.50	N	STRECL	18	OTHR	FINISHED LOC CLEANUP FROM SPILL																													
08:00	15:30	7.50	P	WLWORK	18	OTHR	MIRU PUMP DN PUMPS & BLENDER ( WORKED ON BLENDER)																													
15:30	16:30	1.00	P	WLWORK	18	OTHR	PRIME UP, TEST LINES & LUB																													
16:30	20:30	4.00	P	WLWORK	18	OTHR	SICP 1650 PSI, OW & RIH W/ 4.500"OD GR 25.65'L WL BHA, TAGGED TOP OF GUN & PLUG FISH @ 11,400', PUMPING @ 18.3 BPM, PUMPED A TOTAL OF 778 BBLS, 3760 MAX PSI, 3560 AVG PSI, ISIP 3227 PSI																													
20:30	21:00	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. (CRANE OPER, WL OPER, PUMP OPER)																													
21:00	03:00	6.00	P	STG03	21	PERF	SICP 1916 PSI,TEST LUB & RIH W/ STG 3 WL RUN, ALL SHOTS FIRED, POOH W/ WL																													
03:00	06:00	3.00	P	STG03	18	OTHR	RD PUMP DN EQUIPMENT & LINES, START MIRU FRAC EQUIPMENT																													
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																				
DAILY COSTS			FLUIDS				COMPLETION STRING DETAILS																													
Code	Description	Cost	Fluids Co:				Down Hole Tool Co:		Tool Sup:																											
115	MOBILIZATION	5,000	Fluids Eng:				Qty	Description	ID	OD																										
123	CAMP AND CATERING	605	Pit Temp:																																	
123	CAMP AND CATERING	20	Density:																																	
			Brine Type:																																	
134	FRAC TANKS	150	Gel Type:																																	
134	FRAC TANKS	750	Viscosity:																																	
			Nitrogen:																																	
			NTU:																																	
			FLOWBACK																																	
153	FISHING TOOLS & SERVICES	3,145	Gas Rate:																																	
154	WELL CONTROL RENTALS	2,475	Choke Size:																																	
154	WELL CONTROL RENTALS	11,691	Avg. Tbg. Press:																																	
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100	Avg. Csg. Press:																																	
157	SAFETY/MEDICAL	940	Fluid Rate (Water):																																	
163	PLUGS AND PACKERS	3,400	Fluid Rate (Oil):																																	
192	PERFORATING	7,500	Tot. Load Recovered:																																	
			CASING																																	
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																															
				/																																
				/																																
				/																																
				/																																
				/																																
212	SUPERVISION-CONTRACT	2,600																																		
			13.375	863.40 / 863.40	12.04																															
PERFORATIONS																																				
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																													


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 018 Report Date: 06/27/2011 Spud Date: 05/01/2011 Release Date: DOE: 18 DOL: 19 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 65 Manhours: 2,307.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>41,038</td> <td>0</td> <td>41,038</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>1,279,688</td> <td>0</td> <td>1,279,688</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	41,038	0	41,038	Cum Cost(\$)	0	1,279,688	0	1,279,688	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	41,038	0	41,038																										
Cum Cost(\$)	0	1,279,688	0	1,279,688																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: PERF STAGE 4 24 Hr Summary: MIRU FRAC EQUIPMENT, FRAC STG 3 24 Hr Forecast: WL STG 4 & 5; FRAC STG 4&5																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	MIRU	28	SFTYMTG	HSM & JSEA REVIEW. (RU FRAC EQUIPMENT, HOISTING, LIFTING, TRUCK MOVEMENT, HEAT STRESS)																							
06:30	18:00	11.50	P	MIRU	18	OTHR	MIRU FRAC EQUIPMENT																							
18:00	18:30	0.50	P	STG03	28	SFTYMTG	HSM & JSEA REVIEW. (RU FRAC, CRANE OPER, HEAT STRESS)																							
18:30	21:00	2.50	P	MIRU	18	OTHR	CONTINUE MIRU FRAC EQUIPMENT																							
21:00	23:00	2.00	P	STG03	09	EQRP	PRIME UP, BUCKET TEST, TEST PUMP LINES, SICP 0000 PSI, OW, TEST LINES 8K, TEST OK,																							
23:00	01:00	2.00	N	STG03	09	EQRP	PUMP 50 BBLS OF ACID, PUMP SLICK WATER @ MAX RATE OF 49 BPM, SHUT DN TO REPAIR FRAC PUMPS																							
01:00	02:30	1.50	P	STG03	35	STIM	FRAC STAGE 3																							
02:30	03:30	1.00	P	STG04	36	SFEQ	TEST LINES TO 8K, HAD 2" BULL PLUG LEAK, FIX PLUG, RETEST TO 8K, TEST OK																							
03:30	05:30	2.00	N	STG04	48	BOPEQP	RIH WITH PLUG AND PREF GUNS STUCK IN WIRELINE BOP, PULLED FREE, LD GUNS, ND BOP, FOUND BTM RAM BLOCK LAYING INSIDE BOP, INSTALL NEW RAM BLOCK, NU BOP AND LUBRICATOR, RETEST LUBRICATOR TO 8K, TEST OK																							
05:30	06:00	0.50	P	STG04	21	PERF	PREF STAGE 4																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co:			Down Hole Tool Co:																								
115	MOBILIZATION	5,000	Fluids Eng:			Tool Sup:																								
123	CAMP AND CATERING	20	Pit Temp:			Qty	Description	ID																						
123	CAMP AND CATERING	605	Density:					OD																						
			Brine Type:					Top Set																						
			Gel Type:																											
134	FRAC TANKS	750	Viscosity:																											
134	FRAC TANKS	150	Nitrogen:																											
			NTU:																											
151	DRILLSTRING/WORKSTRING RENTALS	6,400	<b>FLOWBACK</b>																											
			Gas Rate:																											
154	WELL CONTROL RENTALS	2,475	Choke Size:																											
154	WELL CONTROL RENTALS	10,841	Avg. Tbg. Press:																											
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100	Avg. Csg. Press:																											
157	SAFETY/MEDICAL	940	Fluid Rate (Water):																											
163	PLUGS AND PACKERS	3,400	Fluid Rate (Oil):																											
192	PERFORATING	6,000	Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
201	LAND TRANSPORTATION	757		/																										
				/																										
				/																										
212	SUPERVISION-CONTRACT	2,600		/																										
				/																										
			13.375	863.40 / 863.40	12.04																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 020 Report Date: 06/29/2011 Spud Date: 05/01/2011 Release Date: DOE: 20 DOL: 21 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: PETE MACHOWSKI / V. O. J. GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 62 Manhours: 772.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>776,301</td> <td>0</td> <td>776,301</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>2,282,442</td> <td>0</td> <td>2,282,442</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	776,301	0	776,301	Cum Cost(\$)	0	2,282,442	0	2,282,442	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	776,301	0	776,301																										
Cum Cost(\$)	0	2,282,442	0	2,282,442																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: FINISHED FRAC STG 8 24 Hr Summary: CONTINUE STG 5 FRAC, RIH W/ STG 6 CFP & SET, PERF STG 6, PUMP STG 6 FRAC, RIH W/ STG 7 CFP & SET, PERF STG 7, FRAC STG 7, RIH W/ STG 8 CFP & SET, PERF FOR STG 8, FRAC STG 8 24 Hr Forecast: WL STG 9; FRAC STG 9, WL STG 10, FRAC STG 10, WL STG 11, FRAC STG 11																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	STG05	28	SFTYMTG	HSM & JSEA REVIEW. ( FRAC OPER, CRANE OPER. WL OPER HYDRATION, HEAT STRESS)																							
06:30	07:30	1.00	P	STG05	35	STIM	CONTINUED FRACING STG 5, SICP 2104, PUMPED 328,213 # OF @ 80 BPM SAND, ISIP 3328 PSI,																							
07:30	11:00	3.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 6 WL, SET CFP @ 13,459' WLM, PERF INTERVAL 13,212' - 13,420' WLM, ALL SHOTS FIRED. POOH W/ WL.																							
11:00	14:30	3.50	N	STG06	18	OTHR	WORKING ON FRAC PUMPS																							
14:30	15:00	0.50	P	STG06	35	STIM	PRIME UP,TEST LINES, BUCKET TEST																							
15:00	17:00	2.00	P	STG06	35	STIM	SICP 2042 PSI, OW,FRAC STG 6, PUMPED A TOTAL OF 319,000 # SAND @ 80 BPM, ISIP 3373 PSI																							
17:00	18:00	1.00	P	WLWORK	18	OTHR	RU & TEST LUB ON, RIH W/ WL STG 7																							
18:00	18:30	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. ( WL OPER. CRANE OPER. FRAC OPER HYDRATION , HEAT STRESS)																							
18:30	22:00	3.50	P	WLWORK	18	OTHR	CONTINUE RIH W/ WL STG 7 , SET CFP @ 13,173' WLM, PERF INTERVALS 12,926' - 13,134' WLM, ALL SHOTS FIRED, POOH W/ WL																							
22:00	00:30	2.50	P	STG07	35	STIM	SICP 2185 PSI, OW, FRAC STG 7, PUMPED A TOTAL OF 304,736# SAND @ 80 BPM ISIP 3,522 PSI																							
00:30	03:30	3.00	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 8 WL, SET CFP @ 12,887' WLM, PERF INTERVAL 12,640' - 12,848' WLM, ALL SHOTS FIRED. POOH W/ WL.																							
03:30	04:00	0.50	P	STG08	35	STIM	PRIME UP,TEST LINES, BUCKET TEST																							
04:00	06:00	2.00	P	STG08	35	STIM	OW, STARTED FRACING STG 8																							
<b>Daily Operations Comments:</b> 1 INCIDENTS OR ACCIDENTS, HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:																								
115	MOBILIZATION	5,000				Tool Sup:																								
123	CAMP AND CATERING	605	<table border="1"> <thead> <tr> <th>Qty</th> <th>Description</th> <th>ID</th> <th>OD</th> <th>Top Set</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>			Qty	Description	ID	OD	Top Set																				
Qty	Description	ID				OD	Top Set																							
123	CAMP AND CATERING	20																												
133	WATER	21,000																												
134	FRAC TANKS	750																												
134	FRAC TANKS	150																												
			<b>FLOWBACK</b>																											
154	WELL CONTROL RENTALS	10,841	Gas Rate:																											
154	WELL CONTROL RENTALS	2,475	Choke Size:																											
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100	Avg. Tbg. Press:																											
157	SAFETY/MEDICAL	940	Avg. Csg. Press:																											
163	PLUGS AND PACKERS	10,200	Fluid Rate (Water):																											
192	PERFORATING	22,500	Fluid Rate (Oil):																											
193	STIMULATION	698,120	Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
				/																										
				/																										
				/																										
				/																										
212	SUPERVISION-CONTRACT	2,600	20.000	105.40 / 105.40	0.00																									
				105.40 / 105.40	12.04																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


	<b>Daily Operations Report Onshore</b>			Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH			Report Number: 021 Report Date: 06/30/2011 Spud Date: 05/01/2011 Release Date: DOE: 21 DOL: 22 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No		
				Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: PETE MACHOWSKI / V. O./ GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB					
	Event: COMPLETION LAND Safety Meeting Topic:			Rig:		Drig	Comp	FAC	Total
				Rig Phone:		AFE #:	149880/42021		
				RKB (Sea Level) (ft): 2,725.01	Day Cost(\$): 0	600,301	0	600,301	
				Long: 2,703.0	Cum Cost(\$): 0	2,882,743	0	2,882,743	
Location: Lat:			POB: 62	Manhours: 772.00	AFE(\$): 0	0	0	0	
Current Activity: POOH W/ WL STG 11									
24 Hr Summary: FINISH FRAC STG 8, WL STG 9, FRAC STG 9, WL STG 10, FRAC STG 10, WL STG 11									
24 Hr Forecast: FRAC STG 11, WL STG 12, FRAC STG 12.WL STG 13, FRAC STG 13, WL STG 14, FRAC STG 14									
<b>OPERATION DETAILS</b>									
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION		
06:00	06:30	0.50	P	STG08	28	SFTYMTG	HSM & JSEA REVIEW. ( FRAC OPER., CRANE OPER, WL OPER, HYDRATION , HEAT STRESS		
06:30	07:00	0.50	P	STG08	35	STIM	CONTINUED FRAC STG 8, SICP 2212 PSI, PUMPED 329,453# OF SAND @ 79 BPM, ISIP 3062 PSI		
07:00	18:00	11.00	P	WLWORK	18	OTHR	RU & RIH W/ STG 9 WL, SET DN @ 5460' WLM, PUMPED @ 1BPM WASHED FREE, KEPT WALKING RATE UP PUMPING DN PRES UP 7800 @ 7551'WLM. PULLED UP TO 4450'WLM. TRIED TO PUMP BUT PRES UP TO 6900 PSI, POOH W/ WL SURGED & FLOWED WELL TO TANK. PUMPED FLUSH VOL OF 360 BBLS S/WTR. BROKE BACK 6350 PSI. PUMPED @ 10 BPM & INCREASED TO 15 BPM. RIH W STG 9 WL ,SET CFP @ 12,601' WLM, PERF INT @12,354' - 12,562' WLM. ALL SHOTS FIRED.		
18:00	18:30	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. (WL OPER , CRANE OPER, FRAC OPER, HYDRATION, HEAT STRESS)		
18:30	19:00	0.50	P	WLWORK	18	OTHR	CONTINUE POOH W/ WL STG 9		
19:00	19:30	0.50	P	STG09	35	STIM	PRIME UP, TEST LINES, BUCKET TEST		
19:30	21:30	2.00	P	STG09	35	STIM	FRAC STG 9, SICP 2067 PSI, PUMPED A TOTAL OF 330,170 # OF SAND @ 80 BPM, ISIP 3369 PSI		
21:30	01:00	3.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 10 WL, SET CFP @ 12,315' WLM, PERF INTERVAL 12,068' - 12,276' WLM. ALL SHOTS FIRED. POOH W/ WL.		
01:00	02:00	1.00	P	STG10	35	STIM	PRIME UP, TEST LINES, BUCKET TEST		
02:00	04:00	2.00	P	STG10	35	STIM	FRAC STG 10, SICP 2105 PSI, PUMPED A TOTAL OF 336,474# OF SAND @ 80 BPM, ISIP 2,986 PSI		
04:00	06:00	2.00	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 10 WL, SET CFP @ 12,029' WLM, PERF INTERVAL 11,782' - 11,990' WLM, ALL SHOTS FIRED. POOH W/ WL.		
<b>Daily Operations Comments:</b>									
NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS									
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>			
Code	Description	Cost	Fluids Co:	Down Hole Tool Co:	Tool Sup:				
115	MOBILIZATION	5,000	Fluids Eng:	Qty	Description	ID	OD	Top Set	
123	CAMP AND CATERING	20	Pit Temp:						
123	CAMP AND CATERING	605	Density:						
			Brine Type:						
133	WATER	21,000	Gel Type:						
134	FRAC TANKS	150	Viscosity:						
134	FRAC TANKS	750	Nitrogen:						
			NTU:						
			<b>FLOWBACK</b>						
			Gas Rate:						
154	WELL CONTROL RENTALS	12,771	Choke Size:						
154	WELL CONTROL RENTALS	2,475	Avg. Tbg. Press:						
155	OFFICE, SEWAGE AND MISC.	1,100	Avg. Csg. Press:						
	RENTALS		Fluid Rate (Water):						
157	SAFETY/MEDICAL	940	Fluid Rate (Oil):						
163	PLUGS AND PACKERS	6,800	Tot. Load Recovered:						
192	PERFORATING	22,500							
193	STIMULATION	523,590							
			<b>CASING</b>						
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)				
			/	/					
			/	/					
			/	/					
			/	/					
212	SUPERVISION-CONTRACT	2,600	20.000	105.40 / 105.40	0.00			12.04	
<b>PERFORMANCES</b>									
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method		Comments	





 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / V. O / GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 022 Report Date: 07/01/2011 Spud Date: 05/01/2011 Release Date: DOE: 22 DOL: 23 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 62 Manhours: 772.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>418,271</td> <td>0</td> <td>418,271</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>3,301,014</td> <td>0</td> <td>3,301,014</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	418,271	0	418,271	Cum Cost(\$)	0	3,301,014	0	3,301,014	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	418,271	0	418,271																													
Cum Cost(\$)	0	3,301,014	0	3,301,014																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:			Current Activity: PREPARE TO FRAC STAGE 12 24 Hr Summary: FRAC STAGE 11, RIH W/ PLUG AND GUNS FOR STAGE 12 COULD NOT GET DOWN PRESS. UP TO 7,000 PSI, POOH, PUMP 100 BBL. ACID DOWN WELL, WAIT 30 MIN. PRESS. UP AT 15 BPM, PRESS AT 4,100 PSI BROKE BACK TO 3,900 PSI, RIH W/ STAGE 12 PLUG AND GUNS PERF STAGE 12, POOH 24 Hr Forecast: FRAC STAGE 12, WL STG 13, FRAC STG 13.WL STG 14, FRAC STG 14, WL STG 15, FRAC STG 15																														
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. ( WL OPER, CRANE OPER, FRAC OPER, HYDRATION, HEAT STRESS)																										
06:30	07:30	1.00	P	WLWORK	18	OTHR	FINISHED WL STG 11, POOH W/ WL																										
07:30	10:00	2.50	P	STG11	35	STIM	WORKING ON PUMPS, PRIME UP, TEST LINES, BUCKET TEST																										
10:00	13:00	3.00	P	STG11	35	STIM	FRAC STG 11, SICP 2049 PSI, PUMPED A TOTAL OF 321,426# OF SAND @ 80 BPM, ISIP 3238 PSI																										
13:00	15:30	2.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ WL STG 12, STARTED PUMP DN PUMPING @ 14.0 BPM @ 3050 PSI @ 7550 WLM WHEN PRES UP 7200 PSI, SD & POOH W/ WL LD GUNS & DISARMED.																										
15:30	18:00	2.50	P	FB	19	OWFF	SURGED WELL & FLOWED BACK 15 BBLs @ 1/2 BPM 1650 PSI TRIED TO PUMP INTO FORMATION BUT PRES UP AFTER 31 BBLs TO 7000 PSI. FLOWED BACK A TOTAL OF 79 BBLs.																										
18:00	18:30	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. ( CRANE OPER, FRAC OPER, WL OPER, FLOW BACK OPER, HEAT STRESS HYDRATION)																										
18:30	21:00	2.50	P	FB	19	OWFF	CONTINUE FLOWING WELL BACK @ 1/2 BPM FOR A TOTAL OF 132 BBLs. SIW. SICP 1750 PSI. OW & PUMPED 304 BBLs VOL S/WTR @ 10 BPM MAX RATE @ 7450 MAX PSI. SD & PRES BLED TO 2750 PSI. SURGED WELL TO OPEN PERFS UP.																										
21:00	22:00	1.00	N	STG11	59	EQFAIL	SUPERIOR COULD NOT GET BLENDER TO COMMUNICATE FRAC VANN.																										
22:00	00:30	2.50	P	STG11	35	STIM	SICP 0000 PSI. PUMPED A 100 BBLs OF 7 1/2% HCL ACID @ MAX RATE OF 5 BPM @ MAX PSI OF 6777 PSI. ISIP 3400 PSI SI 30 MINS & FINISHED PUMPING @ MAX RATE OF 15 BPM @ MAX PRES OF 0000 PSI																										
00:30	01:00	0.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 12 WL, TO 5,000'																										
01:00	03:30	2.50	N	STG12	59	EQFAIL	SUPERIOR COULD NOT GET BLENDER TO COMMUNICATE W/ FRAC VANN, CHANGE OUT ROUTER																										
03:30	06:00	2.50	P	WLWORK	18	OTHR	CONTINUE IN HOLES ET CFP @ 11,743' WLM, PERF INTERVAL 11,502' - 11,707' WLM, ALL SHOTS FIRED. POOH W/ WL.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:  <b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:			Down Hole Tool Co:			Tool Sup:																								
115	MOBILIZATION	5,000				Qty	Description	ID	OD	Top Set																							
123	CAMP AND CATERING	605																															
123	CAMP AND CATERING	20																															
133	WATER	21,000																															
134	FRAC TANKS	150																															
134	FRAC TANKS	750																															
154	WELL CONTROL RENTALS	2,475																															
154	WELL CONTROL RENTALS	12,771																															
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100																															
157	SAFETY/MEDICAL	940																															
163	PLUGS AND PACKERS	6,800																															
192	PERFORATING	15,000																															
193	STIMULATION	349,060																															
			<b>CASING</b>																														
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
				/																													
				/																													
				/																													
				/																													
212	SUPERVISION-CONTRACT	2,600		/	0.00																												
			13.375	863.40 / 863.40	10.81																												
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 023 Report Date: 07/02/2011 Spud Date: 05/01/2011 Release Date: DOE: 23 DOL: 24 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																													
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / V. O. J. GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB																															
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 62 Manhours: 772.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>603,701</td> <td>0</td> <td>603,701</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>3,904,715</td> <td>0</td> <td>3,904,715</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	603,701	0	603,701	Cum Cost(\$)	0	3,904,715	0	3,904,715	AFE(\$):	0	0	0	0			
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	603,701	0	603,701																													
Cum Cost(\$)	0	3,904,715	0	3,904,715																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:																																	
Current Activity: FRAC STG 14 24 Hr Summary: FRAC STAGE 12, PICK UP PERF. GUN AND PLUG RIH, SET PLUG AND PERF. STAGE 13, FRAC STAGE 13, HAD PROBLEMS W/ EQUIP. REFRAC STAGE 13, PICK UP PERF GUN AND PLUG RIH SET PLUG AND PERF STAGE 14, 24 Hr Forecast: FRAC STAGE 14, WL STG 15, FRAC STG 15.WL STG 16, FRAC STG 16,																																	
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	STG12	28	SFTYMTG	HSM & JSEA REVIEW. ( CRANE OPER , WL OPER, FRAC OPER, HEAT STRESS, HYDRATION)																										
06:30	07:30	1.00	P	STG12	35	STIM	FIREUP PUMPS FROM FUELING, PRIME UP, BUCKET TEST, TEST LINES.																										
07:30	10:30	3.00	P	STG12	35	STIM	FRAC STG 12, SICP 1721 PSI, PUMPED A TOTAL OF 323,387# OF SAND @ 76 BPM, ISIP 2955 PSI ,MAX PSI 0000 PSI ,AVG PSI 0000 PSI																										
10:30	14:00	3.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 13 WL, SET CFP @ 11,465' WLM, PERF INTERVAL 11,218' - 11,426' WLM, ALL SHOTS FIRED. POOH W/ WL.																										
14:00	15:00	1.00	P	STG13	35	STIM	START UP ,PRIME UP, BUCKET TEST, TEST LINES																										
15:00	18:00	3.00	P	STG13	35	STIM	FRAC STG 13, SICP 1906 PSI, PUMPED A TOTAL OF 234,620# OF SAND @ 80 BPM, ISIP 3000 PSI ,MAX PSI 6401 PSI ,AVG PSI 4293 PSI																										
18:00	20:00	2.00	P	STG13	35	STIM	HAD PROBLEMS WHILE FRACING, NOT ENOUGH SAND IN FORMATION DUE TO EQUIP. FAILURE. GOT W/ ENGINEER DECISION MADE TO REFRAC STAGE 13,																										
20:00	23:30	3.50	N	STG13	59	EQFAIL	WORKING ON ELECTRICAL EQUIP AND GEL PUMP																										
23:30	01:00	1.50	P	STG13	35	STIM	FRAC STG 13, SECOND TIME, SICP 0000 PSI, PUMPED A TOTAL OF 234,620# OF SAND @ 80 BPM, ISIP 0000 PSI ,MAX PSI 0000 PSI ,AVG PSI 0000 PSI																										
01:00	04:00	3.00	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 14 WL, SET CFP @ 11,180' WLM, PERF INTERVAL 10,920' - 11,125' WLM, ALL SHOTS FIRED. POOH W/ WL.																										
04:00	05:00	1.00	P	STG14	35	STIM	FIREUP PUMPS FROM FUELING, PRIME UP, BUCKET TEST, TEST LINES.																										
05:00	06:00	1.00	P	STG14	35	STIM	FRAC STG 14																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																											
115	MOBILIZATION	5,000	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:			<table border="1"> <tr> <th>Qty</th> <th>Description</th> <th>ID</th> <th>OD</th> <th>Top Set</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>			Qty	Description	ID	OD	Top Set																				
Qty	Description	ID							OD	Top Set																							
123	CAMP AND CATERING	605																															
123	CAMP AND CATERING	20																															
133	WATER	21,000																															
134	FRAC TANKS	150																															
134	FRAC TANKS	750	<b>CASING</b> <table border="1"> <tr> <th>Size(in)</th> <th>MD(ft)/TVD(ft)</th> <th>LOT(ppg)</th> </tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr> <td>13.375</td> <td>863.40 / 863.40</td> <td>0.00 / 10.81</td> </tr> </table>			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)													13.375	863.40 / 863.40	0.00 / 10.81										
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																															
13.375	863.40 / 863.40	0.00 / 10.81																															
154	WELL CONTROL RENTALS	12,771																															
154	WELL CONTROL RENTALS	2,475																															
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100																															
157	SAFETY/MEDICAL	940																															
163	PLUGS AND PACKERS	10,200	<b>PERFORATIONS</b> <table border="1"> <tr> <th>Date</th> <th>Stage</th> <th>Top</th> <th>Bottom</th> <th>SPF(ft)</th> <th>FG/BHP(ft)</th> <th>Separation Method</th> <th>Comments</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>			Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																				
Date	Stage	Top				Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							
192	PERFORATING	22,500	212 SUPERVISION-CONTRACT 2,600																														
193	STIMULATION	523,590																															

 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / V. O. J. GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 024 Report Date: 07/03/2011 Spud Date: 05/01/2011 Release Date: DOE: 24 DOL: 25 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 62 Manhours: 772.00			<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>605,879</td> <td>0</td> <td>605,879</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>4,510,594</td> <td>0</td> <td>4,510,594</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	605,879	0	605,879	Cum Cost(\$)	0	4,510,594	0	4,510,594	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	605,879	0	605,879																													
Cum Cost(\$)	0	4,510,594	0	4,510,594																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:			Current Activity: PREP TO FRAC STG 17 24 Hr Summary: CONTINUE FRAC STG. 14, RIH PERF. STAGE 15, FRAC STAGE 15, RIH PERF. STAGE 16, FRAC STAGE 16, RIH PERF. STAGE 17, 24 Hr Forecast: FRAC STG 17 WL STG 18, FRAC STG 18, WL STG 19, FRAC STG 19, WL STG 20, FRAC STG 20																														
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	STG14	28	SFTYMTG	HSM & JSEA REVIEW. ( FRAC OPER, WL OPER, CRANE OPER HEAT STRESS, HYDRATION)																										
06:30	07:30	1.00	P	STG14	35	STIM	WTR TRANSFER HAD PUMP TROUBLE, HAD TO SD TO LET THEM CATCH UP FRAC TANKS																										
07:30	09:00	1.50	P	STG14	35	STIM	CONTINUE PUMPING FRAC STG 14, WTR TRANSFER HAD PUMP TROUBLE, HAD TO SD TO LET THEM CATCH UP, SICP 2020 PSI, PUMPED A TOTAL OF 327,360# OF SAND @ 81 BPM, MAX PRES 5590 PSI, ISIP 2812 PSI																										
09:00	12:00	3.00	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 15 WL, SET CFP @ 10,880' WLM, PERF INTERVAL 10,637' - 10,845' WLM, ALL SHOTS FIRED. POOH W/ WL.																										
12:00	15:30	3.50	P	STG15	35	STIM	FRAC STG 15, SECOND TIME, SICP 2090 PSI, PUMPED A TOTAL OF 333,436# OF SAND @ 80 BPM, ISIP 3012 PSI, MAX PSI 5799 PSI, AVG PSI 4457 PSI																										
15:30	18:00	2.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 16 WL, SET CFP @ 10,595' WLM, PERF INTERVAL 10,352' - 10,560' WLM, ALL SHOTS FIRED. POOH W/ WL.																										
18:00	18:30	0.50	P	STG16	28	SFTYMTG	HSM & JSEA REVIEW. (WL OPER, FRAC OPER, CRANE OPER, HEAT STRESS, HYDRATION)																										
18:30	21:30	3.00	P	STG16	35	STIM	FRAC STG 16, SICP 2100 PSI, PUMPED A TOTAL OF 215,076# OF SAND @ 80 BPM, ISIP 2975 PSI MAX PSI 5874 PSI, AVG PSI 4525 PSI T-BLET SANDED UP JUST AFTER STARTING ON 4# SAND, WENT TO FLUSH,																										
21:30	00:30	3.00	N	STG17	59	EQFAIL	MOVE CHEMICAL CONTAINERS & BELT, CLEAN OUT SAND BELOW BELT WHILE DISCUSSING PROBLEM W/ ENGINEER																										
00:30	02:00	1.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 17 WL, STOPPED AT 4,600' AND WAIT ON SUPERIOR FRAC CREW																										
02:00	03:30	1.50	N	STG17	59	EQFAIL	WAITING ON SUPERIOR TO FINISH CLEANING AREA FOR T-BELT AND MOVE CHEMICALS BACK IN PLACE. TO BE ABLE TO PUMP PLUG DOWN HOLE.																										
03:30	06:00	2.50	P	WLWORK	18	OTHR	CONTINUE RIH W/ STG 17 WL, SET CFP @ 10,313' WLM, PERF INTERVAL 10,066' - 10,272' WLM, ALL SHOTS FIRED. POOH W/ WL.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty																											
115	MOBILIZATION	5,000				Tool Sup: ID																											
123	CAMP AND CATERING	20				OD																											
123	CAMP AND CATERING	605				Top Set																											
123	CAMP AND CATERING	2,178																															
133	WATER	21,000																															
134	FRAC TANKS	150																															
134	FRAC TANKS	750																															
			<b>FLOWBACK</b>																														
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																														
			<b>CASING</b>																														
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
				/																													
				/																													
				/																													
				/																													
				/																													
			13.375	863.40 / 863.40		0.00 10.81																											
212	SUPERVISION-CONTRACT	2,600																															
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / V. O. J. GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 025 Report Date: 07/04/2011 Spud Date: 05/01/2011 Release Date: DOE: 25 DOL: 26 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 62 Manhours: 772.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>617,719</td> <td>0</td> <td>617,719</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>5,138,333</td> <td>0</td> <td>5,138,333</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	617,719	0	617,719	Cum Cost(\$)	0	5,138,333	0	5,138,333	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	617,719	0	617,719																													
Cum Cost(\$)	0	5,138,333	0	5,138,333																													
AFE(\$):	0	0	0	0																													
Current Activity: CONTINUE REPAIRING PRIMARY BLENDER 24 Hr Summary: FRAC STG 17, WL STG 18, FRAC STG 18, WL STG 19, FRAC STG 19, WL STG 20, FRAC STG 20, BLENDER WENT DOWN, REPAIR AUXILIARY AND PRIMARY BLENDER, AND REPAIR PUMPS. 24 Hr Forecast: FINISH FRAC STG. 20, WL STG 21, FRAC STG 21, WL STG 22, FRAC STG 22, WL STG 23 ,FRAC STG 23, RDMO FRAC EQUIPMENT, WL & CRANE																																	
OPERATION DETAILS																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	STG17	28	SFTYMTG	HSM & JSEA REVIEW. ( FRAC OPER, WL OPER, CRANE OPER, HEAT STRESS, HYDRATION)																										
06:30	09:30	3.00	P	STG17	35	STIM	FRAC STG 17, SICP 1977 PSI, PUMPED A TOTAL OF 294,209# OF SAND @ 80 BPM, ISIP 2633 PSI ,MAX PSI 5799 PSI ,AVG PSI 4457 PSI																										
09:30	12:00	2.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 18 WL, SET CFP @ 10,027' WLM, PERF INTERVAL 9780' - 9988' WLM, ALL SHOTS FIRED. POOH W/ WL																										
12:00	12:30	0.50	P	STG18	35	STIM	GREASED ALL FRAC STACK VALVES																										
12:30	14:30	2.00	P	STG18	35	STIM	FRAC STG 18, SICP 2030 PSI, PUMPED A TOTAL OF 323,560# OF SAND @ 80 BPM, ISIP 3209 PSI ,MAX PSI 5650 PSI ,AVG PSI 4421 PSI																										
14:30	17:00	2.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 19 WL, SET CFP @ 9741' WLM, PERF INTERVAL 9494' - 9702' WLM, ALL SHOTS FIRED. POOH W/ WL																										
17:00	18:00	1.00	P	STG19	35	STIM	STARTED FRAC STG 19, SICP 2060																										
18:00	18:30	0.50	P	STG19	28	SFTYMTG	HSM & JSEA REVIEW. (FRAC OPER , WL OPER ,CRANE OPER, HEAT STRESS, HYDRATION)																										
18:30	19:00	0.50	P	STG19	35	STIM	CONTINUED FRAC STG 19 SICP 2060 PSI, PUMPED A TOTAL OF 328,280# OF SAND @ 81 BPM, ISIP 4418 PSI ,MAX PSI 5650 PSI ,AVG PSI 4421 PSI																										
19:00	21:30	2.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 20 WL, SET CFP @ 9455' WLM, PERF INTERVAL 9208' - 9416' WLM, ALL SHOTS FIRED. POOH W/ WL																										
21:30	00:00	2.50	P	STG20	35	STIM	FRAC STG 20, SICP 2032 PSI, PUMPED A TOTAL OF 118,039# OF SAND @ 78 BPM, ISIP 3989 PSI ,MAX PSI 5662 PSI ,AVG PSI 4716 PSI AFTER STARTING 2# SAND BLENDER AUGER BEARING WENT BAD,, DOWN TO 78 BPM ON PUMP RATE DUE TO PUMP FAILERS.																										
00:00	06:00	6.00	N	STG20	59	EQFAIL	WORKING ON PUMPS, AND REPAIRING AUXILIARY BLENDER AND CHANGING OUT BEARING ON PRIMARY BLENDER.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
DAILY COSTS			FLUIDS			COMPLETION STRING DETAILS																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																											
115	MOBILIZATION	5,000	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:			Qty	Description	ID	OD	Top Set																							
123	CAMP AND CATERING	20																															
123	CAMP AND CATERING	605																															
123	CAMP AND CATERING	2,178																															
133	WATER	21,000	<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg)																														
134	FRAC TANKS	750																															
134	FRAC TANKS	150																															
154	WELL CONTROL RENTALS	12,771																															
154	WELL CONTROL RENTALS	2,475																															
155	OFFICE, SEWAGE AND MISC.	1,100																															
157	RENTALS SAFETY/MEDICAL	1,880																															
163	PLUGS AND PACKERS	13,600																															
192	PERFORATING	30,000																															
193	STIMULATION	523,590																															
212	SUPERVISION-CONTRACT	2,600	13.375	863.40 / 863.40						0.00 10.81																							
PERFORATIONS																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: PETE MACHOWSKI / V. O. J. GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 026 Report Date: 07/05/2011 Spud Date: 05/01/2011 Release Date: DOE: 26 DOL: 27 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 62 Manhours: 772.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>779,171</td> <td>0</td> <td>779,171</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>5,917,504</td> <td>0</td> <td>5,917,504</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	779,171	0	779,171	Cum Cost(\$)	0	5,917,504	0	5,917,504	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	779,171	0	779,171																													
Cum Cost(\$)	0	5,917,504	0	5,917,504																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:			Current Activity: PREPARE TO SET PLUG AND PERF STAGE 24 24 Hr Summary: FINISH FRAC STG 20, WL STG 21, FRAC STG 21, WL STG 22, FRAC STG 22, W/L STAGE 23, FRAC STAGE 23, RIH W/ WIRELINE TO SET PLUG AND PERF. STG. 24 24 Hr Forecast: FINISH WIRELINE STAGE 24, FRAC STAGE 24, RDMO FRAC EQUIPMENT, WL & CRANE																														
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	STG20	28	SFTYMTG	HSM & JSEA REVIEW. ( FRAC OPER , WL OPER , CRANE OPER, HEAT STRESS , HYDRATION)																										
06:30	11:30	5.00	N	STG20	35	STIM	WORKED ON BOTH BLENTERS & COMMUNICATION ISSUES																										
11:30	13:00	1.50	P	STG20	35	STIM	CONTINUED FRAC STG 20 SICP 1950 PSI, PUMPED A TOTAL OF 421,379# OF SAND @ 71 BPM, ISIP 3960 PSI ,MAX PSI 6974 PSI ,AVG PSI 5816 PSI																										
13:00	15:30	2.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 21 WL, SET CFP @ 9169' WLM, PERF INTERVAL 8922' - 9130' WLM, ALL SHOTS FIRED. POOH W/ WL																										
15:30	18:00	2.50	P	STG21	35	STIM	FRAC STG 21 SICP 1950 PSI, PUMPED A TOTAL OF 421,379# OF SAND @ 71 BPM, ISIP 3960 PSI ,MAX PSI 6974 PSI ,AVG PSI 5816 PSI																										
18:00	18:30	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. ( WL OPER , FRAC OPER , CRANE OPER, HEAT STRESS , HYDRATION)																										
18:30	21:30	3.00	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 22 WL, SET CFP @ 8883' WLM, PERF INTERVAL 8636' - 8884' WLM, ALL SHOTS FIRED. POOH W/ WL																										
21:30	00:30	3.00	P	STG22	35	STIM	FRAC STG 22 SICP 2100 PSI, PUMPED A TOTAL OF 322,271# OF SAND @79 BPM, ISIP 3172 PSI ,MAX PSI 6114 PSI ,AVG PSI 4797 PSI																										
00:30	03:00	2.50	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 23 WL, SET CFP @ 8597' WLM, PERF INTERVAL 8350' - 8558' WLM, ALL SHOTS FIRED. POOH W/ WL																										
03:00	05:00	2.00	P	STG23	35	STIM	FRAC STG 23 SICP 1957 PSI, PUMPED A TOTAL OF 322,271# OF SAND @ 79 BPM, ISIP 2955 PSI ,MAX PSI 5571 PSI ,AVG PSI 4817 PSI																										
05:00	06:00	1.00	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 23 WL																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																											
115	MOBILIZATION	5,000	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:			Qty	Description	ID	OD	Top Set																							
123	CAMP AND CATERING	20																															
123	CAMP AND CATERING	605																															
133	WATER	21,000																															
134	FRAC TANKS	750																															
134	FRAC TANKS	150	<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg)																														
154	WELL CONTROL RENTALS	12,771	13.375 863.40 / 863.40 0.00 10.81																														
154	WELL CONTROL RENTALS	2,475																															
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100																															
157	SAFETY/MEDICAL	1,880																															
163	PLUGS AND PACKERS	10,200																															
192	PERFORATING	22,500																															
193	STIMULATION	698,120																															
212	SUPERVISION-CONTRACT	2,600																															
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 027 Report Date: 07/06/2011 Spud Date: 05/01/2011 Release Date: DOE: 27 DOL: 28 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: PETE MACHOWSKI / V. O. J. GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 62 Manhours: 772.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>244,681</td> <td>0</td> <td>244,681</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,225,084</td> <td>0</td> <td>6,225,084</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	244,681	0	244,681	Cum Cost(\$)	0	6,225,084	0	6,225,084	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	244,681	0	244,681																										
Cum Cost(\$)	0	6,225,084	0	6,225,084																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: FLOWING TO OTT. 24 Hr Summary: CONTINUE WL STG 24, FRAC STG 24, RDMO WL & CRANE , RDMO FRAC EQUIPMENT, OPEN WELL TO OTT, 05:00, CP 1500 PSI, CK 14/64, 0 MCFD, 0 BOPD, 720 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 395 BBLS, CO2 0%, H2S 0 PPM. MEDIUM TO HEAVY SAND. 24 Hr Forecast: CONTINUE RDMO FRAC EQUIPMENT, FRAC TANKS																												
<b>OPERATION DETAILS</b>																														
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																							
06:00	06:30	0.50	P	WLWORK	28	SFTYMTG	HSM & JSEA REVIEW. ( WL OPER, CRANE OPER, FRAC OPER, HEAT STRESS OPER, HYDRATION)																							
06:30	07:30	1.00	P	WLWORK	18	OTHR	RU & TEST LUB, RIH W/ STG 24 WL, SET CFP @ 8311' WLM, PERF INTERVAL 8350' - 8272' WLM, ALL SHOTS FIRED. POOH W/ WL.																							
07:30	11:00	3.50	P	STG24	35	STIM	FRAC STG 24 SICP 1870 PSI, PUMPED A TOTAL OF 322,271# OF SAND @ 80 BPM, ISIP 2955 PSI ,MAX PSI 5571 PSI ,AVG PSI 4817 PSI																							
11:00	15:50	4.83	P	RDMO	02	RDMO	RDMO FRAC EQUIPMENT																							
15:50	06:00	14.17	P	FB	23	PRDT	05:00, CP 1500 PSI, CK 14/64, 0 MCFD, 0 BOPD, 720 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 395 BBLS, CO2 0%, H2S 0 PPM. MEDIUM TO HEAVY SAND																							
15:50	15:50	0.00	P	FB	17	OPNW	OPEN WELL , SICP 1850, 1/2 BBL. MINUTE, 720 BWPD, 14/64 CK																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIRONMENTAL, HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty Description ID OD Top Set																								
115	MOBILIZATION	5,000	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
123	CAMP AND CATERING	20																												
123	CAMP AND CATERING	605																												
133	WATER	21,000																												
134	FRAC TANKS	750																												
134	FRAC TANKS	150	<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
				/																										
				/																										
				/																										
				/																										
				/																										
			13.375	863.40 / 863.40		0.00	10.81																							
154	WELL CONTROL RENTALS	2,475																												
154	WELL CONTROL RENTALS	12,771																												
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100																												
157	SAFETY/MEDICAL	1,880																												
163	PLUGS AND PACKERS	6,800																												
192	PERFORATING	15,000																												
193	STIMULATION	174,530																												
212	SUPERVISION-CONTRACT	2,600																												
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


<div></div>							Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH						Report Number: 028 Report Date: 07/07/2011 Spud Date: 05/01/2011 Release Date: DOE: 28 DOL: 29 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No									
Daily Operations Report Onshore							Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: MIKE SHIELD / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB															
Event: COMPLETION LAND Safety Meeting Topic:							Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 12 Manhours: 168.00						AFE #:		Drilg		Comp		FAC		Total	
Location: Lat: Long:													Day Cost(\$):		0		62,450		0		62,450	
													Cum Cost(\$)		0		6,287,534		0		6,287,534	
													AFE(\$):		0		0		0		0	
Current Activity: FLOWING WELL TO O.T.T. THRU PRECISION EQUIPMENT.																						
24 Hr Summary: R.D.M.O. MORE FRAC EQUIPT., STARTED TO CLEAN UP LOCATION, M/I & R/U PRECISION FLOW BACK EQUIPT. 3:00AM OPEN WELL, 05:00, CP 1150 PSI, CK 14/64, 0 MCFD, 0 BOPD, 1176 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 603 BBLS, (0.31%). CO2 0%, H2S 0 PPM.																						
24 Hr Forecast: CONTINUE RDMO FRAC EQUIPMENT, M/I AND R/U PRECISION FLOW BACK EQUIPT, START FLOW BACK WELL TO O.T.T																						
OPERATION DETAILS																						
FROM		TO		HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION													
06:00		06:30		0.50	P	RDMD	28	SFTYMTG	HOLD SAFETY AND JSA ON HOUSEKEEPING & HYDRATION													
06:30		17:30		11.00	P	RDMD	02	RDMD	FINISH CLEAN OUT SAND MASTER'S, MOVE OFF LOCATION, MOVE OFF TIC-TANK, EMPTY 2-FRAC TANKS, R/D B.T.I. IRON AND MANIFOLD AND RELEASE SAME..													
17:30		21:45		4.25	P	SITEPRE	42	WOEP	MOVE LIGHT PLANTS AND OTHER SMALL EQUIPT WHILE WAITING ON PRECISION FLOW BACK TO ARRIVE													
21:45		22:30		0.75	P	POST	28	SFTYMTG	PERCISION HANDS ARRIVED, GIVE ELPASO ORIENTATION THEN HOLD JSA AND SAFETY MEETING ON R/U OF EQUIPT AND WORKING AT NIGHT.													
22:30		03:00		4.50	P	FB	30	SEQP	CHECK VALVES AND PRESSURE ON CSG. 1500 PSI. START R/U PRECISION FLOW BACK EQUIPT.													
03:00		05:00		2.00	P	FB	23	PRDT	05:00, CP 1150 PSI, CK 14/64, 0 MCFD, 0 BOPD, 1176 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 603 BBLS, (0.31%), CO2 0%, H2S 0 PPM.													
03:00		03:00		0.00	P	FB	17	OPNW	SICP 1245 PSI, CK 12/64, OPEN WELL TO OTT.													
Daily Operations Comments:																						
NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																						
DAILY COSTS							FLUIDS							COMPLETION STRING DETAILS								
Code	Description	Cost	Fluids Co:						Down Hole Tool Co:				Tool Sup:									
123	CAMP AND CATERING	605	Fluids Eng:						Qty	Description	ID	OD	Top Set									
123	CAMP AND CATERING	20	Pit Temp:																			
			Density:																			
			Brine Type:																			
			Gel Type:																			
			Viscosity:																			
134	FRAC TANKS	150	Nitrogen:																			
134	FRAC TANKS	750	NTU:																			
			FLOWBACK																			
			Gas Rate:																			
			Choke Size:																			
			Avg. Tbg. Press:																			
			Avg. Csg. Press:																			
			Fluid Rate (Water):																			
			Fluid Rate (Oil):																			
			Tot. Load Recovered:																			
			CASING																			
			Size(n)	MD(ft)/TVd(ft)		LOT(ppg)																
				/																		
				/																		
				/																		
				/																		
				/																		
				/																		
154	WELL CONTROL RENTALS	2,475																				
155	OFFICE, SEWAGE AND MISC. RENTALS	450																				
157	SAFETY/MEDICAL	1,880																				
			Casing																			
			Flowback																			
			Flowback																			
195	WELL TESTING & SERVICES	5,750																				
212	SUPERVISION-CONTRACT	2,600																				
241	OTHER CONTRACT LABOR	47,770																				
			13.																			




 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 029 Report Date: 07/08/2011 Spud Date: 05/01/2011 Release Date: DOE: 29 Last BOP T.: DOL: 30 Safety & Environmental Incident: No AFE Days: CSG Test:																																																																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 3      Manhours: 36.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>9,700</td> <td>0</td> <td>9,700</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,297,234</td> <td>0</td> <td>6,297,234</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	9,700	0	9,700	Cum Cost(\$)	0	6,297,234	0	6,297,234	AFE(\$):	0	0	0	0																																																
	Drig	Comp	FAC	Total																																																																													
AFE #:		149880/42021																																																																															
Day Cost(\$):	0	9,700	0	9,700																																																																													
Cum Cost(\$)	0	6,297,234	0	6,297,234																																																																													
AFE(\$):	0	0	0	0																																																																													
Current Activity: FLOWING WELL BACK THRU PRECISION EQUIPMENT. 24 Hr Summary: 05:00, CP 845 PSI, CK 16/64, 0 MCFD, 0 BOPD, 1272 BWP, TOR 0 BBLs, 0 GRAVITY, TFR 1916 BBLs, (0.97%), CO2 0%, H2S 0 PPM. 24 Hr Forecast: CONTINUE RDMO FRAC EQUIPMENT, M/I AND R/U PRECISION FLOW BACK EQUIPT, START FLOW BACK WELL TO O.T.T																																																																																	
<b>OPERATION DETAILS</b>																																																																																	
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																																																																										
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (SLIPS, TRIPS AND FALLS)																																																																										
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 990 PSI, CK 16/64, 0 MCFD, 0 BOPD, 1416 BWP, TOR 0 BBLs, 0 GRAVITY, TFR 1321 BBLs, (0.67%), CO2 0%, H2S 0 PPM.																																																																										
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (HAND SIGNALS)																																																																										
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 845 PSI, CK 16/64, 0 MCFD, 0 BOPD, 1272 BWP, TOR 0 BBLs, 0 GRAVITY, TFR 1916 BBLs, (0.97%), CO2 0%, H2S 0 PPM.																																																																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																																																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																																																																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:		Tool Sup:																																																																									
123	CAMP AND CATERING	20				Qty	Description	ID	OD	Top Set																																																																							
123	CAMP AND CATERING	605																																																																															
134	FRAC TANKS	100																																																																															
154	WELL CONTROL RENTALS	2,475																																																																															
155	OFFICE, SEWAGE AND MISC. RENTALS	450	<table border="1"> <tr> <th colspan="3">FLOWBACK</th> </tr> <tr> <td>Gas Rate:</td> <td></td> <td></td> </tr> <tr> <td>Choke Size:</td> <td></td> <td></td> </tr> <tr> <td>Avg. Tbg. Press:</td> <td></td> <td></td> </tr> <tr> <td>Avg. Csg. Press:</td> <td></td> <td></td> </tr> <tr> <td>Fluid Rate (Water):</td> <td></td> <td></td> </tr> <tr> <td>Fluid Rate (Oil):</td> <td></td> <td></td> </tr> <tr> <td>Tot. Load Recovered:</td> <td></td> <td></td> </tr> <tr> <th colspan="3">CASING</th> </tr> <tr> <td>Size(in)</td> <td>MD(ft)/TVD(ft)</td> <td>LOT(ppg)</td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td>195</td> <td>WELL TESTING &amp; SERVICES</td> <td>5,750</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>212</td> <td>SUPERVISION-CONTRACT</td> <td>300</td> <td>13.375</td> <td>863.40 / 863.40</td> <td></td> <td></td> <td>0.00 10.81</td> </tr> <tr> <td colspan="9" style="text-align: center;"><b>PERFORATIONS</b></td> </tr> <tr> <td>Date</td> <td>Stage</td> <td>Top</td> <td>Bottom</td> <td>SPF(ft)</td> <td>FG/BHP(ft)</td> <td>Separation Method</td> <td colspan="2">Comments</td> </tr> </table>			FLOWBACK			Gas Rate:			Choke Size:			Avg. Tbg. Press:			Avg. Csg. Press:			Fluid Rate (Water):			Fluid Rate (Oil):			Tot. Load Recovered:			CASING			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)		/			/			/			/		195	WELL TESTING & SERVICES	5,750						212	SUPERVISION-CONTRACT	300	13.375	863.40 / 863.40			0.00 10.81	<b>PERFORATIONS</b>									Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments	
FLOWBACK																																																																																	
Gas Rate:																																																																																	
Choke Size:																																																																																	
Avg. Tbg. Press:																																																																																	
Avg. Csg. Press:																																																																																	
Fluid Rate (Water):																																																																																	
Fluid Rate (Oil):																																																																																	
Tot. Load Recovered:																																																																																	
CASING																																																																																	
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																																																																															
	/																																																																																
	/																																																																																
	/																																																																																
	/																																																																																
195	WELL TESTING & SERVICES	5,750																																																																															
212	SUPERVISION-CONTRACT	300	13.375	863.40 / 863.40			0.00 10.81																																																																										
<b>PERFORATIONS</b>																																																																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																																																																										


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 030 Report Date: 07/09/2011 Spud Date: 05/01/2011 Release Date: DOE: 30 DOL: 31 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 3 Manhours: 36.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,025</td> <td>0</td> <td>8,025</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,305,259</td> <td>0</td> <td>6,305,259</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,025	0	8,025	Cum Cost(\$)	0	6,305,259	0	6,305,259	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	8,025	0	8,025																										
Cum Cost(\$)	0	6,305,259	0	6,305,259																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: FLOWING WELL BACK THRU PRECISION EQUIPMENT 24 Hr Summary: WELL SHUT IN DUE TO ESD VALVE FAILURE 24 Hr Forecast: CONTINUE RDMO FRAC EQUIPMENT, M/I AND R/U PRECISION FLOW BACK EQUIPT, START FLOW BACK WELL TO O.T.T																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (COMMUNICATIONS)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 645 PSI, CK 18/64, 0 MCFD, 0 BOPD, 1440 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 2700 BBLS, (1.37%), CO2 0%, H2S 0 PPM.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (CUTTING DEVICES)																							
18:30	03:00	8.50		FB	23	PRDT	18:00, CP 300 PSI, CK 18/64, 0 MCFD, 0 BOPD, 166 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 3058 BBLS, (1.55%), CO2 0%, H2S 0 PPM.																							
03:00	06:00	3.00	N	FB	59	EQFAIL	WELL SHUT IN DUE TO ESD VALVE FAILURE																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:																								
						Qty	Description	ID	OD	Top Set																				
123	CAMP AND CATERING	20	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
123	CAMP AND CATERING	605																												
134	FRAC TANKS	100	<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg)																											
154	WELL CONTROL RENTALS	1,200								/																				
155	OFFICE, SEWAGE AND MISC. RENTALS	450		/																										
				/																										
				/																										
195	WELL TESTING & SERVICES	3,900		/																										
212	SUPERVISION-CONTRACT	300		/	0.00																									
241	OTHER CONTRACT LABOR	1,450	13.375	863.40 / 863.40	10.81																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							

<div></div> <div>Daily Operations Report Onshore</div>			Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 031 Report Date: 07/10/2011 Spud Date: 05/01/2011 Release Date: DOE: 31DOL: 32AFE Days: Last BOP T.:CSG Test: Safety & Environmental Incident: No																																																																																																																																																																																																																																																																																																																																																																																					
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 3Manhours: 36.00		AFE #: Day Cost(\$): Cum Cost(\$) AFE(\$):		Drig 0 0 0		Comp 149880/42021 6,575 6,311,834 0		FAC 0 0 0		Total 6,575 6,311,834 0																																																																																																																																																																																																																																																																																																																																																																														
Current Activity: 24 Hr Summary: 24 Hr Forecast:			FLOWING WELL BACK THRU PRECISION EQUIPMENT 05:00, CP 205 PSI, CK 20/64, 0 MCFD, 0 BOPD, 1032 BWPD, TOR 0 BBLs, 0 GRAVITY, TFR 4388 BBLs, (2.22%), CO2 0%, H2S 0 PPM. CONTINUE RDMO FRAC EQUIPMENT, M/I AND R/U PRECISION FLOW BACK EQUIPT, START FLOW BACK WELL TO O.T.T																																																																																																																																																																																																																																																																																																																																																																																								
OPERATION DETAILS																																																																																																																																																																																																																																																																																																																																																																																											
<table><tr><th>FROM</th><th>TO</th><th>HRS</th><th>OP CODE</th><th>PHASE</th><th>CODE</th><th>ACTIVITY</th><th>DESCRIPTION</th></tr><tr><td>06:00</td><td>06:30</td><td>0.50</td><td>P</td><td>FB</td><td>28</td><td>SFTYMTG</td><td>JSA, SAFETY MEETING (SPILL PREVENTION / CONTAINMENT)</td></tr><tr><td>06:30</td><td>18:00</td><td>11.50</td><td>P</td><td>FB</td><td>23</td><td>PRDT</td><td>18:00, CP 480 PSI, CK 20/64, 0 MCFD, 0 BOPD, 1512 BWPD, TOR 0 BBLs, 0 GRAVITY, TFR 3710 BBLs, (1.88%), CO2 0%, H2S 0 PPM.</td></tr><tr><td>18:00</td><td>18:30</td><td>0.50</td><td>P</td><td>FB</td><td>28</td><td>SFTYMTG</td><td>JSA, SAFETY MEETING (STATIC DISCHARGE)</td></tr><tr><td>18:30</td><td>06:00</td><td>11.50</td><td>P</td><td>FB</td><td>23</td><td>PRDT</td><td>05:00, CP 205 PSI, CK 20/64, 0 MCFD, 0 BOPD, 1032 BWPD, TOR 0 BBLs, 0 GRAVITY, TFR 4388 BBLs, (2.22%), CO2 0%, H2S 0 PPM.</td></tr></table>															FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION	06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (SPILL PREVENTION / CONTAINMENT)	06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 480 PSI, CK 20/64, 0 MCFD, 0 BOPD, 1512 BWPD, TOR 0 BBLs, 0 GRAVITY, TFR 3710 BBLs, (1.88%), CO2 0%, H2S 0 PPM.	18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (STATIC DISCHARGE)	18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 205 PSI, CK 20/64, 0 MCFD, 0 BOPD, 1032 BWPD, TOR 0 BBLs, 0 GRAVITY, TFR 4388 BBLs, (2.22%), CO2 0%, H2S 0 PPM.																																																																																																																																																																																																																																																																																																																																					
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																																																																																																																																																																																																																																																																																																																																																																																				
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (SPILL PREVENTION / CONTAINMENT)																																																																																																																																																																																																																																																																																																																																																																																				
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 480 PSI, CK 20/64, 0 MCFD, 0 BOPD, 1512 BWPD, TOR 0 BBLs, 0 GRAVITY, TFR 3710 BBLs, (1.88%), CO2 0%, H2S 0 PPM.																																																																																																																																																																																																																																																																																																																																																																																				
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (STATIC DISCHARGE)																																																																																																																																																																																																																																																																																																																																																																																				
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 205 PSI, CK 20/64, 0 MCFD, 0 BOPD, 1032 BWPD, TOR 0 BBLs, 0 GRAVITY, TFR 4388 BBLs, (2.22%), CO2 0%, H2S 0 PPM.																																																																																																																																																																																																																																																																																																																																																																																				
Daily Operations Comments: NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																																																																																																																																																																																																																																																																																																																																																																											
<table><tr><th colspan="3">DAILY COSTS</th><th colspan="3">FLUIDS</th><th colspan="6">COMPLETION STRING DETAILS</th></tr><tr><td>Code</td><td>Description</td><td>Cost</td><td colspan="3">Fluids Co:</td><td colspan="3">Down Hole Tool Co:</td><td colspan="3">Tool Sup:</td></tr><tr><td>123</td><td>CAMP AND CATERING</td><td>605</td><td colspan="3">Fluids Eng:</td><td>Qty</td><td>Description</td><td>ID</td><td>OD</td><td>Top Set</td></tr><tr><td>123</td><td>CAMP AND CATERING</td><td>20</td><td colspan="3">Pit Temp:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Density:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Brine Type:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Gel Type:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Viscosity:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Nitrogen:</td><td colspan="9"></td></tr><tr><td>134</td><td>FRAC TANKS</td><td>100</td><td colspan="3">NTU:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">FLOWBACK</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Gas Rate:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Choke Size:</td><td colspan="9"></td></tr><tr><td>154</td><td>WELL CONTROL RENTALS</td><td>1,200</td><td colspan="3">Avg. Tbg. Press:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Avg. Csg. Press:</td><td colspan="9"></td></tr><tr><td>155</td><td>OFFICE, SEWAGE AND MISC. RENTALS</td><td>450</td><td colspan="3">Fluid Rate (Water):</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Fluid Rate (Oil):</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">Tot. Load Recovered:</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td colspan="3">CASING</td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td>Size(in)</td><td>MD(R)/TVD(ft)</td><td>LOT(ppg)</td><td colspan="9"></td></tr><tr><td>195</td><td>WELL TESTING &amp; SERVICES</td><td>3,900</td><td></td><td>/</td><td></td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td></td><td>/</td><td></td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td></td><td>/</td><td></td><td colspan="9"></td></tr><tr><td></td><td></td><td></td><td></td><td>/</td><td></td><td colspan="9"></td></tr><tr><td>212</td><td>SUPERVISION-CONTRACT</td><td>300</td><td>13.375</td><td>863.40 / 863.40</td><td>0.00 10.81</td><td colspan="9"></td></tr></table>															DAILY COSTS			FLUIDS			COMPLETION STRING DETAILS						Code	Description	Cost	Fluids Co:			Down Hole Tool Co:			Tool Sup:			123	CAMP AND CATERING	605	Fluids Eng:			Qty	Description	ID	OD	Top Set	123	CAMP AND CATERING	20	Pit Temp:															Density:															Brine Type:															Gel Type:															Viscosity:															Nitrogen:												134	FRAC TANKS	100	NTU:															FLOWBACK															Gas Rate:															Choke Size:												154	WELL CONTROL RENTALS	1,200	Avg. Tbg. Press:															Avg. Csg. Press:												155	OFFICE, SEWAGE AND MISC. RENTALS	450	Fluid Rate (Water):															Fluid Rate (Oil):															Tot. Load Recovered:															CASING															Size(in)	MD(R)/TVD(ft)	LOT(ppg)										195	WELL TESTING & SERVICES	3,900		/															/															/															/											212	SUPERVISION-CONTRACT	300	13.375	863.40 / 863.40	0.00 10.81									
DAILY COSTS			FLUIDS			COMPLETION STRING DETAILS																																																																																																																																																																																																																																																																																																																																																																																					
Code	Description	Cost	Fluids Co:			Down Hole Tool Co:			Tool Sup:																																																																																																																																																																																																																																																																																																																																																																																		
123	CAMP AND CATERING	605	Fluids Eng:			Qty	Description	ID	OD	Top Set																																																																																																																																																																																																																																																																																																																																																																																	
123	CAMP AND CATERING	20	Pit Temp:																																																																																																																																																																																																																																																																																																																																																																																								
			Density:																																																																																																																																																																																																																																																																																																																																																																																								
			Brine Type:																																																																																																																																																																																																																																																																																																																																																																																								
			Gel Type:																																																																																																																																																																																																																																																																																																																																																																																								
			Viscosity:																																																																																																																																																																																																																																																																																																																																																																																								
			Nitrogen:																																																																																																																																																																																																																																																																																																																																																																																								
134	FRAC TANKS	100	NTU:																																																																																																																																																																																																																																																																																																																																																																																								
			FLOWBACK																																																																																																																																																																																																																																																																																																																																																																																								
			Gas Rate:																																																																																																																																																																																																																																																																																																																																																																																								
			Choke Size:																																																																																																																																																																																																																																																																																																																																																																																								
154	WELL CONTROL RENTALS	1,200	Avg. Tbg. Press:																																																																																																																																																																																																																																																																																																																																																																																								
			Avg. Csg. Press:																																																																																																																																																																																																																																																																																																																																																																																								
155	OFFICE, SEWAGE AND MISC. RENTALS	450	Fluid Rate (Water):																																																																																																																																																																																																																																																																																																																																																																																								
			Fluid Rate (Oil):																																																																																																																																																																																																																																																																																																																																																																																								
			Tot. Load Recovered:																																																																																																																																																																																																																																																																																																																																																																																								
			CASING																																																																																																																																																																																																																																																																																																																																																																																								
			Size(in)	MD(R)/TVD(ft)	LOT(ppg)																																																																																																																																																																																																																																																																																																																																																																																						
195	WELL TESTING & SERVICES	3,900		/																																																																																																																																																																																																																																																																																																																																																																																							
				/																																																																																																																																																																																																																																																																																																																																																																																							
				/																																																																																																																																																																																																																																																																																																																																																																																							
				/																																																																																																																																																																																																																																																																																																																																																																																							
212	SUPERVISION-CONTRACT	300	13.375	863.40 / 863.40	0.00 10.81																																																																																																																																																																																																																																																																																																																																																																																						
PERFORATIONS																																																																																																																																																																																																																																																																																																																																																																																											
<table><tr><th>Date</th><th>Stage</th><th>Top</th><th>Bottom</th><th>SPF(ft)</th><th>FG/BHP(ft)</th><th>Separation Method</th><th>Comments</th></tr></table>															Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																																																																																																																																																																																																																																																																																																																																																																					
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																																																																																																																																																																																																																																																																																																																																																																																				

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 032 Report Date: 07/11/2011 Spud Date: 05/01/2011 Release Date: DOE: 32 DOL: 33 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 3 Manhours: 36.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,575</td> <td>0</td> <td>6,575</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,318,409</td> <td>0</td> <td>6,318,409</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,575	0	6,575	Cum Cost(\$)	0	6,318,409	0	6,318,409	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	6,575	0	6,575																										
Cum Cost(\$)	0	6,318,409	0	6,318,409																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: FLOWING WELL BACK THRU PRECISION EQUIPMENT 24 Hr Summary: 05:00, CP 10 PSI, CK OPEN, 0 MCFD, 0 BOPD, 144 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 4656 BBLS, (2.36%), CO2 0%, H2S 0 PPM. 24 Hr Forecast: CONTINUE TO FLOW WELL BACK																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (FUELING)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 10 PSI, CK OPEN, 0 MCFD, 0 BOPD, 168 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 4588 BBLS, (2.32%), CO2 0%, H2S 0 PPM.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (INCIDENT REPORTING)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 10 PSI, CK OPEN, 0 MCFD, 0 BOPD, 144 BWPD, TOR 0 BBLS, 0 GRAVITY, TFR 4656 BBLS, (2.36%), CO2 0%, H2S 0 PPM.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:		Tool Sup:																						
123	CAMP AND CATERING	605				Qty	Description	ID	OD	Top Set																				
123	CAMP AND CATERING	20																												
134	FRAC TANKS	100																												
154	WELL CONTROL RENTALS	1,200																												
155	OFFICE, SEWAGE AND MISC. RENTALS	450	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
195	WELL TESTING & SERVICES	3,900																												
212	SUPERVISION-CONTRACT	300																												
			<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg) / / / / / 13.375 863.40 / 863.40 0.00 10.81																											
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							



 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: MIKE SHIELD / MIKE SHIELD Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 034 Report Date: 07/13/2011 Spud Date: 05/01/2011 Release Date: DOE: 34 Last BOP T.: DOL: 35 Safety & Environmental Incident: No AFE Days: CSG Test:																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 12 Manhours: 160.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>36,984</td> <td>0</td> <td>36,984</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,303,584</td> <td>0</td> <td>6,303,584</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	36,984	0	36,984	Cum Cost(\$)	0	6,303,584	0	6,303,584	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	36,984	0	36,984																													
Cum Cost(\$)	0	6,303,584	0	6,303,584																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:			Current Activity: WAITING ON RIG CREW AND PUMPS. 24 Hr Summary: FIN FLOW BACK WELL, M/I AND R/U NABORS W/O RIG, PUMPS, MIXING PLANT, OIL WORK STRING 24 Hr Forecast: CONTINUE TO FLOW WELL BACK, MIRU WOR																														
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	FB	28	SFTYMTG	HOLD SAFETY AND JSA ON R/D OF EQUIPT, PPE																										
06:30	09:00	2.50	P	FB	19	OWFF	CONT MONITOR WELL TO O.T.T. WHILE WAITING ON W/O RIG AND EQUIPT																										
09:00	09:45	0.75	P	MIRU	28	SFTYMTG	NABORS RIG AND CREW ARRIVE, GIVE ELPASO ORIENTATION, HOLD SAFETY AND JSA ON VEHICLE BACKING AND R/U SAFETY																										
09:45	20:00	10.25	P	MIRU	01	MIRU	START M/I AND R/U NABORS WORK OVER EQUIPT. STILL MONITOR WELL, 0 PSI , HAVE ALL BOP NIPPLED UP, SET O.T.T., R/U PLUG CATCHER , MANIFOLD. PUT ONE TRUCK LOAD OF WORK STRING ON PIPE RACK. WILL TEST BOP IN AM AND SPOT REV PUMPING UNIT AND SWIVEL, REST OF WORK STRING WILL ARRIVE IN AM. WORKED NABOR'S CREW UNTIL 2000 HRS, THEY WILL BE ON LOCATION AROUND 0730 IN AM. CLOSE AND LOCK BLIND RAMS, WILL MONITOR WELL OVER NIGHT. EVERYTHING SECURED. S.D.F.N.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost				Down Hole Tool Co:		Tool Sup:																									
123	CAMP AND CATERING	605	Fluids Co:			Qty	Description	ID																									
123	CAMP AND CATERING	20	Fluids Eng:					OD																									
134	FRAC TANKS	300	Pit Temp:					Top Set																									
141	MUD & CHEMICALS	2,175	Density:																														
			Brine Type:																														
			Gel Type:																														
			Viscosity:																														
			Nitrogen:																														
			NTU:																														
154	WELL CONTROL RENTALS	1,441	<b>FLOWBACK</b>																														
154	WELL CONTROL RENTALS	850																															
155	OFFICE, SEWAGE AND MISC. RENTALS	450																															
155	OFFICE, SEWAGE AND MISC. RENTALS	1,500																															
157	SAFETY/MEDICAL	940	Gas Rate:																														
195	WELL TESTING & SERVICES	2,250	Choke Size:																														
195	WELL TESTING & SERVICES	3,900	Avg. Tbg. Press:																														
201	LAND TRANSPORTATION	685	Avg. Csg. Press:																														
201	LAND TRANSPORTATION	1,575	Fluid Rate (Water):																														
201	LAND TRANSPORTATION	1,802	Fluid Rate (Oil):																														
201	LAND TRANSPORTATION	5,600	Tot. Load Recovered:																														
212	SUPERVISION-CONTRACT	1,300	<b>CASING</b>																														
241	OTHER CONTRACT LABOR	6,311	Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
241	OTHER CONTRACT LABOR	5,115		/																													
262	PURCHASED SUPPLIES	165		/																													
				/																													
				/																													
				/	0.00																												
			13.375	863.40 / 863.40	10.81																												
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										



Daily Operations  
Report Onshore

Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/0H
Country: USA
State: TEXAS
Field: WOLFCAMP CENTRAL
Supervisors: MIKE SHIELD / MIKE SHIELD
Engineer/Manager: KENNEDY / ALLEN GRUBB

Report Number: 035  
Report Date: 07/14/2011  
Spud Date: 05/01/2011  
Release Date:  
DOE: 35 DOL: 36 AFE Days:  
Last BOP T.: CSG Test:  
Safety & Environmental Incident: No

Event: COMPLETION LAND  
Safety Meeting Topic:  
Location: Lat:  
Long:

Rig:  
Rig Phone:  
RKB (Sea Level) (ft): 2,725.01  
2,703.0  
POB: 12 Manhours: 152.00

	Drig	Comp	FAC	Total
AFE #:		149880/42021		
Day Cost(\$):	0	17,693	0	17,693
Cum Cost(\$):	0	6,321,277	0	6,321,277
AFE(\$):	0	0	0	0

Current Activity: MONITORING WELL, WAITING ON RIG CREW  
24 Hr Summary: FIN R/U AND TEST, SWAP OUT O.T.T DUE TO HOLE, P/U BHA AND START TIH. RAN TOTAL OF 67 JTS FOR A DEPTH OF 2033'. HAD PROBLEMS WITH SLIPS.  
24 Hr Forecast: FIN R/U AND TEST, TIH WITH 4 3/4" BIT AND WORK STRING, START MILLING OPERATIONS.

OPERATION DETAILS

FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION
08:00	09:00	1.00	P	MIRU	28	SFTYMTG	CREW AND EQUIPT ON LOCATION, HOLD SAFETY AND JSA ON BOP TESTING, AND WORKING AT HEIGHT, HAVE TO ORIENTATE 4- NABORS HAND'S
09:00	11:00	2.00	P	MIRU	01	MIRU	R/U GREENS, INSTALL TEST PLUG, TEST BLIND RAM, PIPE RAM TO 250-5000, NO LEAKS, TEST HYDRIL TO 250-3500, GOOD TEST, TEST TIW VALVE AND BOTH SIDES OF MANIFOLD.CHART ALL TESTS AND SIGN. REMOVE TEST PLUG, RELEASE GREENS.
11:00	14:00	3.00	P	MIRU	01	MIRU	FIN R/U NABORS REV PUMPING UNIT, TALLY PIPE AND BHA. WE HAVE TOTAL OF 476 JTS OF 2 7/8" PH6 WORK STRING ON LOCATION. R/U STRIPPER HEAD ON TOP OF HYDRIL, GETTING READY TO TIH.
14:00	18:00	4.00	P	PRDHEQ	39	TRIP	OPEN WELL, STILL SPITTING A LITTLE, INSTALL STRIPPING RUBBER, HAVE TO ADJUST TONG DUE TO HEIGHT OF WORK FLOOR, START TIH WITH 4 3/4" OD TRI CONE BIT. TAKE DISP TO O.T.T. MONITOR CLOSE FOR FLOW. DRIFT EACH JOINT, USE STABBING GUIDE AND TORGQ PIPE TO SPEC. TAKE BREAKS AS NEEDED, FOR HYDRATION. HAVING PROBLEMS WITH SLIPS BITING AFTER 67 JTS. CLEAN DIES, AND TRY AGAIN, NO GOOD, SET PIPE IN HAND SLIP BOWL AND INSTALL BASH-ROSS CLAMP, CALL NABORS OFFICE, WILL HAVE 5 BRAND NEW SETS ON LOCATION 0700 HRS AM.
18:00	19:00	1.00	P	PRDHEQ	06	CIRC	TIH WITH TOTAL OF 67 JTS FOR A DEPTH OF 2,077' PM. HAVE TO R/U KELLY HOSE IN DEREK, AND M/U TO TIW VALVE, FILL TBG AND B/C WITH 11BBLs OF BRINE. S/D PUMP, WAIT FOR FLOW TO STOP, CLOSE AND LOCK RAMS, CLOSE HYDRIL, ALL EQUIPT AND WELL ARE SECURE
19:00	23:00	4.00	P	PRDHEQ	19	OWFF	MONITOR WELL, ONLY FLOWED BACK 4.5 BBLs, SHUT IN WELL AT MANIFOLD, S.D.F.N.

Daily Operations Comments:  
NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS


DAILY COSTS			FLUIDS		COMPLETION STRING DETAILS				
Code	Description	Cost	Fluids Co:	Down Hole Tool Co:	Tool Sup:				
			Fluids Eng:	Qty	Description	ID	OD	Top Set	
123	CAMP AND CATERING	20	Pit Temp:						
123	CAMP AND CATERING	605	Density:						
134	FRAC TANKS	150	Brine Type:						
134	FRAC TANKS	3,065	Gel Type:						
151	DRILLSTRING/WORKSTRING RENTALS	2,963	Viscosity:						
			Nitrogen:						
			NTU:						
154	WELL CONTROL RENTALS	850	FLOWBACK						
155	OFFICE, SEWAGE AND MISC. RENTALS	675	Gas Rate:						
			Choke Size:						
157	SAFETY/MEDICAL	940	Avg. Tbg. Press:						
195	WELL TESTING & SERVICES	1,700	Avg. Csg. Press:						
			Fluid Rate (Water):						
			Fluid Rate (Oil):						
201	LAND TRANSPORTATION	2,050	Tot. Load Recovered:						
			CASING						
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)				
212	SUPERVISION-CONTRACT	1,300	/						
			/						
			/						
			/						
241	OTHER CONTRACT LABOR	3,375	/						
			13.375	863.40 / 863.40	0.00	10.81			


PERFORATIONS

Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments
------	-------	-----	--------	---------	------------	-------------------	----------





 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: MIKE SHIELD / MIKE SHIELD Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 037 Report Date: 07/16/2011 Spud Date: 05/01/2011 Release Date: DOE: 37 DOL: 38 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 12 Manhours: 152.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>19,358</td> <td>0</td> <td>19,358</td> </tr> <tr> <td>Cum Cost(\$):</td> <td>0</td> <td>6,360,532</td> <td>0</td> <td>6,360,532</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	19,358	0	19,358	Cum Cost(\$):	0	6,360,532	0	6,360,532	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	19,358	0	19,358																													
Cum Cost(\$):	0	6,360,532	0	6,360,532																													
AFE(\$):	0	0	0	0																													
Location: Lat: Long:			Current Activity: WAITING ON CREW TO ARRIVE, MONITOR CSG. 24 Hr Summary: WASHED AND ROTATED DOWN TO 8060', HAD PUMP AND SWIVELPROBLEMS 24 Hr Forecast: CONT TIH, FROM 2033', TO FIRST PLUG @ 8310'. START MILL OUT WEATHERFORD CBP.																														
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	08:00	2.00	P	WBREMD	19	OWFF	MONITOR WELL WHILE WAITING ON RIG CREW TO ARRIVE, WILL BUILD UP 300 PSI IN ONE HR AND B/O IN ABOUT A MIN																										
08:00	09:00	1.00	P	WBREMD	28	SFTYMTG	CREW ON LOCATION, HOLD SAFETY AND JSA ON OPERATING HYD CAT WALK, AND POWER SWIVEL SAFETY, HAVE TO ORIENTATE 2 HANDS																										
09:00	11:30	2.50	P	WBREMD	10	FCO	UNLOCK RAMS, START WASHING DOWN, TAGGING SAND AS WASHING, WASHED DOWN TO 7471', CIRC B/U AND RECOVERED APPROX 5 BBLS FRAC SAND ON B/U.																										
11:30	12:30	1.00	P	WBREMD	10	FCO	R/U TO WASH WITH POWER SWIVEL. TO SEE IF IT IS ANY QUICKER ON CONNECTIONS, PROBLEMS GETTING SWIVEL IN DERRICK, FINALLY GOT IT RESOLVED.																										
12:30	14:45	2.25	P	WBREMD	10	FCO	CONT WASHING DOWN FROM 7471' DOWN TO 7750', ROTATING AND PUMPING 4 BPM @ 1300 PSI. PUMPING GEL SWEEPS EVERY 5 JOINTS. SAND IS TAPERING OFF A LITTLE. CIRC B/U FROM 7750' WHILE TALLY PIPE. WT OFF BOTTOM IS CLEAN @ 52,000#.																										
14:45	16:30	1.75	P	WBREMD	10	FCO	GOT B/U. GETTING SOME GAS AND A GOOD AMOUNT OF SAND, ONCE IT CLEANED UP, MAKE CONNECTION, CONT WASH AND ROTATE FROM 7750 DOWN TO 7874'. STILL HAVING PUMP PROBLEMS, AND POWER SWIVEL WENT DOWN.																										
16:30	17:15	0.75	N	WBREMD	59	EQFAIL	WORK ON PUMP AND REPLACE CONNECTION ON POWER SWIVEL, BACK ON LINE.																										
17:15	18:15	1.00	P	WBREMD	10	FCO	CONT WASH FROM 7874' RATES THE SAME, 4BPM @ 1425 PSI, 0PSI ON CSG, AND 60 RPM ON SWIVEL. WASHED DOWN TO 8,060'. P/U WT OFF BOTTOM IS 57,000 & S/O WT IS 55,000#.																										
18:15	19:00	0.75	P	WBREMD	06	CIRC	CIRC 10 BBL 150 VISC GEL SWEEP FROM 8,060' AT 5 BPM AND 1680 PSI, BRING GEL TO SURFACE WITH 175 BBLS, PUMP ANOTHER 25 BBLS, RET ARE CLEAN. S/D PUMP, S/I WELL WITH 180 PSI., CLOSE AND LOCK RAMS. WILL MONITOR PRESSURE ON MANIFOLD. AND B/O AS NEEDED.																										
19:00	22:00	3.00	P	WBREMD	31	SIPB	MONITOR CSG PSI FOR BUILD UP, 0800 =200PSI, 0900 =200 PSI, 2200 = 200 PSI. SHUT IN FOR THE NIGHT.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost				Down Hole Tool Co:		Tool Sup:																									
123	CAMP AND CATERING	20	Fluids Co:			Qty	Description	ID	OD	Top Set																							
123	CAMP AND CATERING	605	Fluids Eng:																														
			Pit Temp:																														
134	FRAC TANKS	150	Density:																														
134	FRAC TANKS	2,525	Brine Type:																														
141	MUD & CHEMICALS	1,370	Gel Type:																														
151	DRILLSTRING/WORKSTRING RENTALS	1,947	Viscosity:																														
			Nitrogen:																														
			NTU:																														
154	WELL CONTROL RENTALS	850	<b>FLOWBACK</b>																														
			Gas Rate:																														
155	OFFICE, SEWAGE AND MISC. RENTALS	675	Choke Size:																														
157	SAFETY/MEDICAL	940	Avg. Tbg. Press:																														
			Avg. Csg. Press:																														
195	WELL TESTING & SERVICES	3,900	Fluid Rate (Water):																														
			Fluid Rate (Oil):																														
			Tot. Load Recovered:																														
			<b>CASING</b>																														
212	SUPERVISION-CONTRACT	1,300	Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
				/																													
				/																													
				/																													
				/																													
				/																													
241	OTHER CONTRACT LABOR	5,076																															
			13.375	863.40 / 863.40																													
					0.00																												
					10.81																												
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										



Daily Operations

Report Onshore

Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH

Country: USA  
State: TEXAS  
Field: WOLFCAMP CENTRAL  
Supervisors: MIKE SHIELD / MIKE SHIELD  
Engineer/Manager: KENNEDY / ALLEN GRUBB

Report Number: 038

Report Date: 07/17/2011

Spud Date: 05/01/2011

Release Date: DOE: 38

DOL: 39

AFE Days:

Last BOP T.: CSG Test:

Safety & Environmental Incident: No

Event: COMPLETION LAND  
Safety Meeting Topic:

Location: Lat:  
Long:

Rig:  
Rig Phone:  
RKB (Sea Level) (ft): 2,725.01  
2,703.0  
POB: 12      Manhours: 152.00

	Drig	Comp	FAC	Total
AFE #:		149880/42021		
Day Cost(\$):	0	25,591	0	25,591
Cum Cost(\$)	0	6,386,123	0	6,386,123
AFE(\$):	0	0	0	0

Current Activity: WAITING FOR RIG CREW, TO ARRIVE

24 Hr Summary: WASHED DOWN TO AND DRILLED OUT PLUGS # 1, 2,3, 4,5,

24 Hr Forecast: START DRILL OUT COMP PLUS


OPERATION DETAILS								
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION	
06:00	07:00	1.00	P	WBREMD	19	OWFF	WAITING ON CREW TO ARRIVE, MONITOR CSG, PRESSURE IS 240 PSI, OPEN CHOKE TO TANK, START B/O SLOWLY .	
07:00	07:30	0.50	P	WBREMD	28	SFTYMTG	SAFETY AND JSA MEETING ON BODY PLACEMENT AND WELL CONTROL	
07:30	08:30	1.00	P	WBREMD	10	FCO	UNLOCK RAMS, B/C, B/O CSG, SERVICE RIG AND PUMP.	
08:30	10:00	1.50	P	WBREMD	10	FCO	STARTWASHING DOWN FROM 8,060', WASH TO 1ST PLUG AT, WASH 3 JTS, NABORS MAN SHOWED UP TO RE-CALIBRATE SETTINGS ON RIG, IT IS THE MILLENIUM SERIES, NOT QUITE RUNNING RIGHT.ONLY TOOK 10 MIN, CONT WASHING AND MILLING , TAG PLUG #1 15' IN ON 268, 8292'.	
10:00	11:00	1.00	P	WBREMD	10	FCO	MILL ON PLUG #1, 6-8K DOWN, 72 RPM. MILLED THRU IN 28 MIN. TOOK ANOTHER 30 MIN TO WORK REST OF JOINT DOWN PUSHING PLUG JUNK AND SAND	
11:00	13:00	2.00	P	WBREMD	10	FCO	MAKE CONN, AND CONT WASH DOWN TO PLUG #2. , TAG @ 8568' PM , START DRILL OUT, LEAK ON BOTTOM SUB OF SWIVEL, S/D AND REPAIR.	
13:00	13:45	0.75	P	WBREMD	10	FCO	CONT WASHING DOWN TO PLUG #3, PLUG CATCHERS ARE SANDING UP QUITE OFTEN,	
13:45	15:30	1.75	P	WBREMD	10	FCO	LEAK REPAIRED, RIH TO PLUG AND #3START DRILLING. PLUG GONE IN 20 MIN, FINISH WASH REST OF JOINT DOWN. P/U ARE CLEAN OFF BOTTOM, 58,000#. AM PUMPING 10 BBL SWEEP AFTER EACH PLUG, STILL GETTING LOTS OF SAND BACK IN RETURNS.	
15:30	16:30	1.00	P	WBREMD	10	FCO	SEND 10 BBL HIGH VISC SWEEP, AND WASH DOWN TO PLUG #4, GETTING AS MUCH FRAC SAND IN PLUG CATCHER AS WE ARE PLUG DEBRIS, HAVE APPROX 10 BBLs FRAC SAND IN RET TANK AFTER 3 PLUGS. TAG PLUG #4 10' IN ON JT #296, 9,155'	
16:30	17:00	0.50	P	WBREMD	10	FCO	START MILL ON PLUG #4, SAME RATES AND WTS, 8K DOWN, 5.5 BPM, 73 RPM DRILLED OUT IN 18 MIN. CONT WASH REST OF JOINT DOWN, SEND 10 BBLs SWEEP	
17:00	20:00	3.00	P	WBREMD	10	FCO	WASH DOWN TO PLUG # 5, TAG SOMETHING ON JT # 300. LOOKS LIKE JUNK FROM #4, DRILL THRU, SEND SWEEP, CONT WASH DOWN TO #5, WHILE MAKING A CONNECTION, THEY GAULDED THE PIN END OF A JOINT , LAID IT DOWN AND PULLED ONE AND L/D ALSO. REPLACED WITH NEW JTS, HAVE TO WRAP THE WINCH LINE AROUND JT AND PULL INTO DERRICK TO BE STARIGHT ENOUGH TO M/U. TAGGED PLUG #5 ON JT # 306 # PLUG TURNED LOOSE AFTER 8 MIN, FINISHED WASH JOINT DOWN. CIRC 20 BBL 175 VISC GEL TO SURFACE WITH 225 BBLs. LOTS OF SAND IN B/U. NOTIFY ENG. WHEN RET ARE CLEAN CHECK P/U AND S/O. 57,000 AND 52,000 S/D SWIVEL AND PUMP. SECURE WELL, CLOSE AND LOCK PIPE RAMS, CLOSE HYDRIL 200 PSI ON CSG. S.D.F.N. HAVE CLEAN FLUID COMING IN AM TO START PUMPING WITH.	


Daily Operations Comments:


NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS


DAILY COSTS			FLUIDS			COMPLETION STRING DETAILS				
Code	Description	Cost				Down Hole Tool Co:		Tool Sup:		
123	CAMP AND CATERING	605	Fluids Co:			Qty	Description	ID	OD	Top Set
123	CAMP AND CATERING	20	Fluids Eng:							
131	FUEL	5,785	Pit Temp:							
			Density:							
134	FRAC TANKS	2,673	Brine Type:							
			Gel Type:							
141	MUD & CHEMICALS	1,370	Viscosity:							
151	DRILLSTRING/WORKSTRING RENTALS	1,947	Nitrogen:							
			NTU:							
154	WELL CONTROL RENTALS	850	FLOWBACK							
			Gas Rate:							
155	OFFICE, SEWAGE AND MISC. RENTALS	675	Choke Size:							
			Avg. Tbg. Press:							
157	SAFETY/MEDICAL	940	Avg. Csg. Press:							
			Fluid Rate (Water):							
195	WELL TESTING & SERVICES	4,350	Fluid Rate (Oil):							
			Tot. Load Recovered:							
			CASING							
212	SUPERVISION-CONTRACT	1,300	Size(in)	MD(ft)/TVD(ft)	LOT(ppg)					
241	OTHER CONTRACT LABOR	5,076								
			13.375	863.40 / 863.40	0.00 10.81					


PERFORATIONS							
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 039 Report Date: 07/18/2011 Spud Date: 05/01/2011 Release Date: DOE: 39 DOL: 40 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: MIKE SHIELD / MIKE SHIELD Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 11 Manhours: 152.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>19,560</td> <td>0</td> <td>19,560</td> </tr> <tr> <td>Cum Cost(\$):</td> <td>0</td> <td>6,405,683</td> <td>0</td> <td>6,405,683</td> </tr> <tr> <td>AFE(\$):</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	19,560	0	19,560	Cum Cost(\$):	0	6,405,683	0	6,405,683	AFE(\$):	0	0	0	0
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	19,560	0	19,560																										
Cum Cost(\$):	0	6,405,683	0	6,405,683																										
AFE(\$):	0	0	0	0																										
Location: Lat: Long:		Current Activity: WAITING ON RIG CREW TO ARRIVE 24 Hr Summary: DRILLED PLUGS 6,7,&8, POWER SWIVEL PROBLEMS, MADE REPAIRS, S.D.F.N. 24 Hr Forecast: DRILL OUT PLUGS 6,7,8,9,10.																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	07:30	1.50	P	WBREMD	19	OWFF	CONTINUE MONITOR CSG, 400 PSI ON GAUGE, PUMP OUT RIG TANK, RE-FILL WITH CLEAN FLUID																							
07:30	08:00	0.50	P	WBREMD	28	SFTYMTG	CREW ON LOCATION, HOLD SAFETY AND JSA MEETING WITH CREW, DISCUSS ATTITUDES AND BUDDY SYSTEM																							
08:00	09:30	1.50	P	WBREMD	10	FCO	SERVICE AND CRANK UP EQUIPT, UN-LOCK RAMS, 400PSI ON CSG. BREAK CIRC WITH 4 BPM@ 1375 PSI. ROTATE PIPE, ALL GOOD.																							
09:30	12:30	3.00	P	WBREMD	10	FCO	CONT WASHING AND ROTATING TO PLUG #6, HAD TO STOP ONCE TO REPIAR LEAK ON SWIVEL. CONT IN HOLE TAG PLUG #6, DID NOT TAG ON 314, CONT WASHING DOWN TO FIND PLUG, FOUND @ 9928', MILLED THRU AND FINISHED ROTATE # 321 DOWN TO 9951',																							
12:30	13:30	1.00	P	WBREMD	10	FCO	MAKE CONN TO 323, WASH AND REAM DOWN TO NEXT PLUG, TAG 15' IN ON 232, SHOULD BE PLUG #7																							
13:30	14:45	1.25	N	WBREMD	59	EQFAIL	WHILE MILLING ON PLUG #7, POWER SWIVEL ENGINE WENT DOWN, P/U JT 25', CONT CIRC WHILE WAITING TO GET SWIVEL WORKING, GOT SWIVEL GOING AGAIN																							
14:45	16:00	1.25	P	WBREMD	10	FCO	CONT MILL DOWN TO PLUG #8, TAG UP 22' IN ON #332, 10,282'																							
16:00	16:45	0.75	P	WBREMD	10	FCO	START MILL ON #8 WITH 6-8K DOWN, 4.2 BPM @1425 PSI. 73 RPM ON SWIVEL, POWER SWIVEL QUIT AGAIN.																							
16:45	18:15	1.50	N	WBREMD	59	EQFAIL	WAIT ON NABORS MECHANIC TO CHECK POWER SWIVEL, HAD TO REPLACE FUEL LINE'S AND BY-BASS THE LOW OIL CENTINEL.																							
18:15	19:30	1.25	P	WBREMD	10	FCO	FIN DRILL OUT PLUG #8, WITH SAME RATES AND WT'S AS ABOVE, LOTS OF SAND IN RETURNS, ONCE THRU PLUG, PUMP ANOTHER 20BBL HIGH VISC SWEEP. WAIT FOR SWEEP TO SURFACE, LOTS OF SAND IN B/U. TALKED TO NABORS, NEED B/U SWIVEL ON LOCATION IN AM.																							
19:30	20:00	0.50	P	WBREMD	10	FCO	SECURE WELL AND EQUIPT, CSG SHUT IN WITH 400 PSI. S.D.F.N.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co:			Down Hole Tool Co:																								
123	CAMP AND CATERING	605	Fluids Eng:			Tool Sup:																								
123	CAMP AND CATERING	20	Pit Temp:			Qty	Description	ID																						
			Density:					OD																						
			Brine Type:					Top Set																						
134	FRAC TANKS	3,698	Gel Type:																											
141	MUD & CHEMICALS	1,370	Viscosity:																											
151	DRILLSTRING/WORKSTRING	1,947	Nitrogen:																											
153	FISHING TOOLS & SERVICES	120	NTU:																											
154	WELL CONTROL RENTALS	850																												
			<b>FLOWBACK</b>																											
155	OFFICE, SEWAGE AND MISC. RENTALS	150	Gas Rate:																											
155	OFFICE, SEWAGE AND MISC. RENTALS	675	Choke Size:																											
157	SAFETY/MEDICAL	940	Avg. Tbg. Press:																											
195	WELL TESTING & SERVICES	3,250	Avg. Csg. Press:																											
			Fluid Rate (Water):																											
			Fluid Rate (Oil):																											
			Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
212	SUPERVISION-CONTRACT	1,300		/																										
241	OTHER CONTRACT LABOR	4,635		/																										
				/																										
				/																										
				/	0.00																									
			13.375	863.40 / 863.40	10.81																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: MIKE SHIELD / GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 040 Report Date: 07/19/2011 Spud Date: 05/01/2011 Release Date: DOE: 40 DOL: 41 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 11 Manhours: 152.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>19,560</td> <td>0</td> <td>19,560</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,425,243</td> <td>0</td> <td>6,425,243</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	19,560	0	19,560	Cum Cost(\$)	0	6,425,243	0	6,425,243	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	19,560	0	19,560																										
Cum Cost(\$)	0	6,425,243	0	6,425,243																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: SAFETY MEETING 24 Hr Summary: DRILL OUT PLUG 9,10,11,&12 24 Hr Forecast: DRILL OUT PLUGS 13,14,15,16,17																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	07:30	1.50	P	WBREMD	19	OWFF	WAITING ON CREW TO ARRIVE, MONITOR CSG. 500 PSI ON CSG.																							
07:30	08:00	0.50	P	WBREMD	28	SFTYMTG	SAFETY AND JSA ON DRILLING PROCEDURES AND GOOD COMMUNICATION																							
08:00	09:00	1.00	P	WBREMD	10	FCO	UNLOCK RAMS AND OPEN SAME, OPEN WELL TO CHOKE BLEED DOWN TO 300 PSI, OPEN HYDRIL START WASH DOWN FROM JT # 332, TO JT # 338. RUBBER LEAKING, HAVE TO CHANGE.																							
09:00	10:00	1.00	P	WBREMD	30	SEQP	CLOSE HYD. B/O ANY PSI BELOW RUBBER, CHANGE RUBBER																							
10:00	11:15	1.25	P	WBREMD	10	FCO	OPEN HYD, CONT WASH & ROTATE DOWN AT 4.2 BPM 1450 PSI KEEPING BBL FOR BBL, THRU MANIFOLD. TAG PLUG #9 @ 10573' 2' IN ON # 342. START MILL ON PLUG, PLUG GONE IN22 MIN, FIN MILL JOINT DOWN.																							
11:15	12:30	1.25	P	WBREMD	10	FCO	CONT WASH AND REAM DOWN TO PLUG #10.																							
12:30	13:30	1.00	N	WBREMD	59	EQFAIL	HYD HOSE ON RIG BRAKES BROKE, WAITING FOR MECHANI TO FIX HOSE ON BRAKES																							
13:30	14:30	1.00	P	WBREMD	10	FCO	WASH DN TO PLUG # 10 TAG @ 10,881' ON # 350. DRILL PLUG UP, PUMP A 20BBL GEL SWEEP, WASH DN TO NEXT PLUG #11																							
14:30	18:00	3.50	P	WBREMD	10	FCO	DRILL 11 & 12 PUMP GEL SWEEPS AFTER EACH PLUG, WASH DN TO PLUG 13, ROTATE FREE TBG 2500LBS OF TORQUE																							
18:00	19:00	1.00	P	WBREMD	06	CIRC	PUMP A 20BBL GEL SWEEP, SHUT WELL IN FOR NITE																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL, HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co:			Down Hole Tool Co:																								
123	CAMP AND CATERING	605	Fluids Eng:			Tool Sup:																								
123	CAMP AND CATERING	20	Pit Temp:			Qty	Description	ID																						
134	FRAC TANKS	3,698	Density:					OD																						
141	MUD & CHEMICALS	1,370	Brine Type:					Top Set																						
151	DRILLSTRING/WORKSTRING	1,947	Gel Type:																											
153	RENTALS	120	Viscosity:																											
153	FISHING TOOLS & SERVICES	850	Nitrogen:																											
154	WELL CONTROL RENTALS	150	NTU:																											
155	OFFICE, SEWAGE AND MISC.	675																												
155	OFFICE, SEWAGE AND MISC.	940																												
157	SAFETY/MEDICAL	3,250																												
195	WELL TESTING & SERVICES	1,300																												
212	SUPERVISION-CONTRACT	4,635																												
241	OTHER CONTRACT LABOR																													
			<b>FLOWBACK</b>																											
			Gas Rate:																											
			Choke Size:																											
			Avg. Tbg. Press:																											
			Avg. Csg. Press:																											
			Fluid Rate (Water):																											
			Fluid Rate (Oil):																											
			Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
			/	/																										
			/	/																										
			/	/																										
			/	/	0.00																									
			13.375	863.40 / 863.40	10.81																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: / GLENN S Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 041 Report Date: 07/20/2011 Spud Date: 05/01/2011 Release Date: DOE: 41 Last BOP T.: Safety & Environmental Incident: No		DOL: 42 AFE Days: CSG Test:																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 11 Manhours: 152.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>19,560</td> <td>0</td> <td>19,560</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,444,803</td> <td>0</td> <td>6,444,803</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	19,560	0	19,560	Cum Cost(\$)	0	6,444,803	0	6,444,803	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	19,560	0	19,560																												
Cum Cost(\$)	0	6,444,803	0	6,444,803																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: SAFETY MEETING 24 Hr Summary: DRILL OUT PLUG 14, 15 24 Hr Forecast: DRILL OUT PLUGS 16,17,18,19,20																																
<b>OPERATION DETAILS</b>																																
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																									
06:00	06:30	0.50	P	WBREMD	28	SFTYMTG	JSA AND HELD SAFETY MEETING (COMMUCATION)																									
06:30	07:00	0.50	P	WBREMD	18	OTHR	SERVICE RIG AND BLEED WELL DN SHUT-IN 650PSI																									
07:00	08:00	1.00	P	WBREMD	10	FCO	DRILL PLUG #14 PUMP A 8BBL GEL SWEEP, WASHING DN TO NEXT PLUG																									
08:00	08:30	0.50	N	WBREMD	09	EQRP	SWIVEL SUB LEAKING CHANGE WITH NEW SUB,																									
08:30	10:00	1.50	P	WBREMD	10	FCO	CONTINUE WASHING DN TO NEXT PLUG, CIRC 4.1BPM @ 5075PSI, ROTATING TBG @ 80RPM WITH 3000LBS OF TORQUE																									
10:00	14:30	4.50	N	WBREMD	09	EQRP	BROKE A GEAR IN SWIVEL, PUMP A 10 BBL GEL SWEEP, RD 3.5 SWIVEL AND MOVE TO SIDE OF LOCATION. WELL FLOWING 2 BPM @ 250 PSI ONCE SWEEP CAME BACK WELL CLEAN UP, NO SAND,																									
14:30	15:30	1.00	N	WBREMD	18	OTHR	RU 3.5 SWIVEL																									
15:30	17:30	2.00	P	WBREMD	40	WASH	WASH DN TO PLUG 15																									
17:30	18:30	1.00	P	WBREMD	06	CIRC	PUMP A 15 BBL GEL SWEEP, CIRC BTM AND SHUT WELL IN FOR NIGHT, PICK UP STRING WT 63K, SLACK OFF STRING WT 45K, STRING WT 54K																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR ENVIROMENTAL,HELD SAFETY AND JSEA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																										
123	CAMP AND CATERING	605				Qty	Description																									
123	CAMP AND CATERING	20				ID	OD																									
134	FRAC TANKS	3,698				Top Set																										
141	MUD & CHEMICALS	1,370																														
151	DRILLSTRING/WORKSTRING	1,947																														
153	RENTALS																															
153	FISHING TOOLS & SERVICES	120																														
154	WELL CONTROL RENTALS	850																														
155	OFFICE, SEWAGE AND MISC.	150																														
155	OFFICE, SEWAGE AND MISC.	675																														
157	RENTALS																															
157	SAFETY/MEDICAL	940																														
195	WELL TESTING & SERVICES	3,250																														
212	SUPERVISION-CONTRACT	1,300																														
241	OTHER CONTRACT LABOR	4,635																														
			<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																													
			<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg)																													
			13.375 863.40 / 863.40 0.00 10.81																													
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									

 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: DAVEY BLACK Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 014 Report Date: 07/21/2011 Spud Date: 05/01/2011 Release Date: DOE: 42 Last BOP T.: DOL: 15 Safety & Environmental Incident: No AFE Days: CSG Test:																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 10      Manhours: 142.00			<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>74,049</td> <td>0</td> <td>74,049</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,593,651</td> <td>0</td> <td>6,593,651</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	74,049	0	74,049	Cum Cost(\$)	0	6,593,651	0	6,593,651	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	74,049	0	74,049																													
Cum Cost(\$)	0	6,593,651	0	6,593,651																													
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																													
Location: Lat: Long:			Current Activity: CIRC SWEEP TO SURFACE. PICKED UP FULL KELLY. SDFN. 24 Hr Summary: CONTINUE DRILLING PLUGS. DRILLED PLUGS #14, #15, #16, #17, AND #18. CONTINUE IN HOLE TO 13,400. PUMPED SWEEP TO SURFACE. 24 Hr Forecast: FINISH DRILLING PLUGS AND RECOVER FISH.																														
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	WBREMD	28	SFTYMTG	SAFETY MEETING AND JSA. TOPIC- WORKING ON FLOOR UNDER POWER SWIVEL.																										
06:30	07:30	1.00	P	WBREMD	18	OTHR	LOWERED DOWN. NO FILL. REPAIRED LEAK ON THREADS ON SAFETY VALVE AND CHANGED SWIVEL PACKING.																										
07:30	17:00	9.50	P	WBREMD	18	OTHR	CONT IN HOLE, PUSHING PLUG #14 TO TOP OF PLUG #15 @ 12300'. DRILLED PLUGS #14, #15, #16, #17, AND #18, PUMPING SWEEPS AFTER EACH PLUG. CONTINUE IN HOLE TO 13,400'. TAGGED PLUG JUNK OR FILL.																										
17:00	18:30	1.50	P	WBREMD	06	CIRC	PUMPED 15 BBL SWEEP TO SURFACE. PICKED UP FULL KELLY. SDFN.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost				Down Hole Tool Co:																											
115	MOBILIZATION	9,300	Fluids Co:			Tool Sup:																											
123	CAMP AND CATERING	605	Fluids Eng:			Qty	Description	ID																									
123	CAMP AND CATERING	20	Pit Temp:					OD																									
126	COILED TUBING UNIT	35,000	Density:					Top Set																									
133	WATER	7,000	Brine Type:																														
133	WATER	200	Gel Type:																														
			Viscosity:																														
134	FRAC TANKS	150	Nitrogen:																														
153	FISHING TOOLS & SERVICES	8,191	NTU:																														
154	WELL CONTROL RENTALS	2,475																															
155	OFFICE, SEWAGE AND MISC. RENTALS	1,100																															
157	SAFETY/MEDICAL	940																															
192	PERFORATING	6,000																															
201	LAND TRANSPORTATION	468																															
212	SUPERVISION-CONTRACT	2,600																															
			<b>FLOWBACK</b>																														
			Gas Rate:																														
			Choke Size:																														
			Avg. Tbg. Press:																														
			Avg. Csg. Press:																														
			Fluid Rate (Water):																														
			Fluid Rate (Oil):																														
			Tot. Load Recovered:																														
			<b>CASING</b>																														
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
				/																													
				/																													
				/																													
				/																													
				/	0.00																												
			13.375	863.40 / 863.40	10.81																												
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 057 Report Date: 08/05/2011 Spud Date: 05/01/2011 Release Date: DOE: 57 DOL: 31 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JEEERY GOSA / GLENN SCHULZE Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,896,776</td> <td>0</td> <td>6,896,776</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	6,896,776	0	6,896,776	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	8,985	0	8,985																										
Cum Cost(\$)	0	6,896,776	0	6,896,776																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: TURN WELL OVER TO FLOW-BACK..																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA AND SAFETY MEETING ( STAY HYDRATED)																							
06:30	08:00	1.50	P	FB	31	SIPB	WELL STOP FLOWING, SHUT WELL IN FOR BUILD UP																							
08:00	10:00	2.00	P	FB	19	OWFF	SICP 30PSI, OPEN WELL TO FRAC TANK, LOAD OUT WORKOVER EQUIPMENT,																							
10:00	10:30	0.50	P	FB	16	NUND	SHUT WELL IN, RD FLOWBACK FROM WELL HEAD																							
10:30	15:00	4.50	P	FB	18	OTHR	MOVE FRAC TANKS AND MANIFOLD TOGETHER, UNLOAD AND SET JET PUMP, HOOK-UP JET PUMP, VESSEL AND FLOWBACK																							
15:00	17:30	2.50	P	FB	06	CIRC	SICP 40PSI, OPEN TO VESSEL AND FILL WITH FLUID, START UP JET PUMP AND CIRC FLUID AROUND WELL																							
17:30	18:30	1.00	P	FB	06	CIRC	DROP STANDING VALVE DN TBG, PUMP DN TBG AND SEAT STANDING VALVE IN JET PUMP HOUSING																							
18:30	19:30	1.00	P	FB	06	CIRC	DROP JET PUMP ASSEMBLY, PUMP DN TBG AND SEAT PUMP ASSEMBLY																							
19:30	20:00	0.50	P	FB	03	ALFT	START JETTING WELL, SHUT DN TO MAKE SOME ADJ ON PUMP																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>		<b>COMPLETION STRING DETAILS</b>																									
Code	Description	Cost			Down Hole Tool Co:		Tool Sup:																							
123	CAMP AND CATERING	605	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:		Qty	Description	ID	OD	Top Set																					
155	OFFICE, SEWAGE AND MISC. RENTALS	325																												
195	WELL TESTING & SERVICES	3,500																												
201	LAND TRANSPORTATION	3,255																												
212	SUPERVISION-CONTRACT	1,300																												
			<b>FLOWBACK</b>																											
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
			<b>CASING</b>																											
			<table border="1"> <thead> <tr> <th>Size(in)</th> <th>MD(ft)/TVD(ft)</th> <th>LOT(ppg)</th> </tr> </thead> <tbody> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td>13.375</td> <td>863.40 / 863.40</td> <td>0.00 10.81</td> </tr> </tbody> </table>		Size(in)	MD(ft)/TVD(ft)	LOT(ppg)		/			/			/			/			/		13.375	863.40 / 863.40	0.00 10.81					
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
	/																													
	/																													
	/																													
	/																													
	/																													
13.375	863.40 / 863.40	0.00 10.81																												
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							






 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JEERY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 059 Report Date: 08/07/2011 Spud Date: 05/01/2011 Release Date: DOE: 59 Last BOP T.: Safety & Environmental Incident: No		DOL: 33 AFE Days: CSG Test:																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,914,746</td> <td>0</td> <td>6,914,746</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	6,914,746	0	6,914,746	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	8,985	0	8,985																												
Cum Cost(\$)	0	6,914,746	0	6,914,746																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: 24 Hr Summary: 24 Hr Forecast: TURN WELL OVER TO FLOW-BACK..																																
<b>OPERATION DETAILS</b>																																
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																									
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (EQUIPMENT INSPECTION)																									
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 25 PSI, CK OPEN, 0 MCDF, 0 BOPD, 744 BWPD, TOR 0 BBLS, TFR 6337 BBLS, (3.20.%), CHL 59,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 350, INJ RATE 432 BWPD..																									
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (EYE PROTECTION)																									
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 30 PSI, CK OPEN, 0 MCDF, 552 BOPD, 600 BWPD, TOR 115 BBLS, TFR 6640 BBLS, (3.36.%), CHL 59,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 610, INJ RATE 596 BWPD..																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:		Tool Sup:																								
123	CAMP AND CATERING	605				Qty	Description	ID	OD	Top Set																						
155	OFFICE, SEWAGE AND MISC. RENTALS	325																														
195	WELL TESTING & SERVICES	3,500																														
201	LAND TRANSPORTATION	3,255																														
212	SUPERVISION-CONTRACT	1,300	<b>FLOWBACK</b>																													
			Gas Rate:																													
			Choke Size:																													
			Avg. Tbg. Press:																													
			Avg. Csg. Press:																													
			Fluid Rate (Water):																													
			Fluid Rate (Oil):																													
			Tot. Load Recovered:																													
			<b>CASING</b>																													
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																											
				/																												
				/																												
				/																												
				/																												
			13.375	863.40 / 863.40	0.00 10.81																											
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									




		<b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 061 Report Date: 08/09/2011 Spud Date: 05/01/2011 Release Date: DOE: 61 Last BOP T.: DOL: 35 Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		AFE Days:		CSG Test:																										
Location: Lat: Long:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,932,716</td> <td>0</td> <td>6,932,716</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	6,932,716	0	6,932,716	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738		
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	8,985	0	8,985																												
Cum Cost(\$)	0	6,932,716	0	6,932,716																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																
<b>OPERATION DETAILS</b>																																
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																									
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA SAFETY MEETING (HAND PROTECTION)																									
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 52 PSI, CK OPEN, TRACE MCFD, 24 BOPD, 1008 BWPD, TOR 229 BBLs, TFR 8024 BBLs, (4.06%), CHL 58,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 1200, INJ RATE 820 BWPD..																									
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (FOOT / ANKLE PROTECTION)																									
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 50 PSI, CK OPEN, TRACE MCFD, 24 BOPD, 1008 BWPD, TOR 241 BBLs, TFR 8439 BBLs, (4.27%), CHL 58,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 1175, INJ RATE 835 BWPD..																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:		Tool Sup:																								
123	CAMP AND CATERING	605				Qty		Description		ID	OD	Top Set																				
155	OFFICE, SEWAGE AND MISC. RENTALS	325																														
195	WELL TESTING & SERVICES	3,500																														
201	LAND TRANSPORTATION	3,255																														
212	SUPERVISION-CONTRACT	1,300																														
			<b>FLOWBACK</b>																													
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																													
			<b>CASING</b>																													
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																											
				/																												
				/																												
				/																												
				/																												
			13.375	863.40 / 863.40	0.00 10.81																											
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									


		<b>Daily Operations</b> <b>Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 062 Report Date: 08/10/2011 Spud Date: 05/01/2011 Release Date: DOE: 62 Last BOP T.: Safety & Environmental Incident: No		DOL: 36 AFE Days: CSG Test:																										
Event: COMPLETION LAND Safety Meeting Topic:				Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,941,701</td> <td>0</td> <td>6,941,701</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	6,941,701	0	6,941,701	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																														
AFE #:		149880/42021																																
Day Cost(\$):	0	8,985	0	8,985																														
Cum Cost(\$)	0	6,941,701	0	6,941,701																														
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																														
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																		
<b>OPERATION DETAILS</b>																																		
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																											
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (HOTWORK)																											
06:30	10:00	3.50	P	FB	23	PRDT	10:00, CP 52 PSI, CK OPEN, TRACE MCFD, 24 BOPD, 960 BWPD, TOR 246 BBLs, TFR 8683 BBLs, (4.40%), CHL 58,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 1200, INJ RATE 835 BWPD..																											
10:00	18:00	8.00	N	FB	09	EQRP	JET PUMP (TRIPLEX) DOWN FOR REPAIRS.																											
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (EVACUATION ROUTE)																											
18:30	00:00	5.50	N	FB	09	EQRP	JET PUMP (TRIPLEX) DOWN FOR REPAIRS.																											
00:00	00:01	0.02	P	FB	17	OPNW	OPEN WELL AND START INJECTION.																											
00:01	06:00	5.98	P	FB	23	PRDT	05:00, CP 32 PSI, CK OPEN, TRACE MCFD, 24 BOPD, 1104 BWPD, TOR 250 BBLs, TFR 8914 BBLs, (4.51%), CHL 58,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 1260, INJ RATE 820 BWPD..																											
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																		
<b>DAILY COSTS</b>			<b>FLUIDS</b>				<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:				Down Hole Tool Co: Tool Sup:																											
123	CAMP AND CATERING	605	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:				Qty	Description	ID	OD	Top Set																							
155	OFFICE, SEWAGE AND MISC. RENTALS	325																																
195	WELL TESTING & SERVICES	3,500																																
201	LAND TRANSPORTATION	3,255																																
212	SUPERVISION-CONTRACT	1,300																																
			<b>CASING</b>																															
			Size(in)      MD(ft)/TVD(ft)      LOT(ppg)																															
			/ / / / / / 13.375      863.40 / 863.40      0.00 10.81																															
<b>PERFORATIONS</b>																																		
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																											







 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 065 Report Date: 08/13/2011 Spud Date: 05/01/2011 Release Date: DOE: 65 DOL: 39 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,968,656</td> <td>0</td> <td>6,968,656</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	6,968,656	0	6,968,656	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	8,985	0	8,985																										
Cum Cost(\$)	0	6,968,656	0	6,968,656																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (ELECTRICAL SAFETY)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 86 PSI, CK OPEN, 44 MCFD, 24 BOPD, 1392 BWPD, TOR 295 BBLS, TFR 12099 BBLS, (6.13.%), CHL 57,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 1450, INJ RATE 940 BWPD.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (FLASHOVER)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 84 PSI, CK OPEN, 52 MCFD, 24 BOPD, 1344 BWPD, TOR 301 BBLS, TFR 12721 BBLS, (6.44.%), CHL 57,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 1500, INJ RATE 940 BWPD.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:		Tool Sup:																						
123	CAMP AND CATERING	605				Qty	Description	ID	OD	Top Set																				
155	OFFICE, SEWAGE AND MISC. RENTALS	325																												
195	WELL TESTING & SERVICES	3,500																												
201	LAND TRANSPORTATION	3,255																												
212	SUPERVISION-CONTRACT	1,300	<b>FLOWBACK</b>																											
			Gas Rate:																											
			Choke Size:																											
			Avg. Tbg. Press:																											
			Avg. Csg. Press:																											
			Fluid Rate (Water):																											
			Fluid Rate (Oil):																											
			Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
				/																										
				/																										
				/																										
				/																										
			13.375	863.40 / 863.40	0.00 10.81																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							





		<b>Daily Operations</b> <b>Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 066 Report Date: 08/14/2011 Spud Date: 05/01/2011 Release Date: DOE: 66 Last BOP T.: Safety & Environmental Incident: No		DOL: 40 AFE Days: CSG Test:																										
Event: COMPLETION LAND Safety Meeting Topic:				Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,977,641</td> <td>0</td> <td>6,977,641</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	6,977,641	0	6,977,641	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																														
AFE #:		149880/42021																																
Day Cost(\$):	0	8,985	0	8,985																														
Cum Cost(\$)	0	6,977,641	0	6,977,641																														
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																														
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																		
<b>OPERATION DETAILS</b>																																		
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																											
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (INCIDENT REPORTING)																											
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 64 PSI, CK OPEN, 28 MCFD, 48 BOPD, 1248 BWPD, TOR 314 BBLS, TFR 13399 BBLS, (6.78 %), CHL 57,000 PPM, CO2 0%, H2S 0 PPM, INJ PRESS 1475, INJ RATE 930 BWPD.																											
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (COMMUNICATION)																											
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 70 PSI, CK OPEN, 62 MCFD, 24 BOPD, 1152 BWPD, TOR 328 BBLS, TFR 13961 BBLS, (7.07 %), CHL 57,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 1490, INJ RATE 960 BWPD.																											
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																		
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																												
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co:		Tool Sup:																										
123	CAMP AND CATERING	605				Qty	Description	ID	OD	Top Set																								
155	OFFICE, SEWAGE AND MISC. RENTALS	325																																
195	WELL TESTING & SERVICES	3,500																																
201	LAND TRANSPORTATION	3,255																																
212	SUPERVISION-CONTRACT	1,300	<b>FLOWBACK</b>																															
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																															
			<b>CASING</b>																															
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																													
			13.375	863.40 / 863.40	0.00 10.81																													
<b>PERFORATIONS</b>																																		
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																											





		<b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 068 Report Date: 08/16/2011 Spud Date: 05/01/2011 Release Date: DOE: 68 DOL: 42 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>6,995,611</td> <td>0</td> <td>6,995,611</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	6,995,611	0	6,995,611	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	8,985	0	8,985																												
Cum Cost(\$)	0	6,995,611	0	6,995,611																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																
<b>OPERATION DETAILS</b>																																
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																									
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (FORKLIFT, MANLIFT)																									
06:30	10:00	3.50	P	FB	23	PRDT	09:00, CP 36 PSI, CK OPEN, 0 MCFD, 0 BOPD, 264 BWPD, TOR 351 BBLS, API 36.3, TFR 14674 BBLS, (7.43%), CHL 59,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 1090, INJ RATE 840 BWPD.																									
10:00	12:00	2.00	N	FB	09	EQRP	REPAIR JET PUMP																									
12:00	17:30	5.50	P	FB	23	PRDT	17:00, CP 55 PSI, CK OPEN, 48 MCFD, 48 BOPD, 840 BWPD, TOR 363 BBLS, API 36.3, TFR 14838 BBLS, (7.51%), CHL 59,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 1850, INJ RATE 815 BWPD.																									
17:30	18:00	0.50	N	FB	09	EQRP	REPAIR JET PUMP																									
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (SLIPS, TRIPS, FALLS)																									
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 125 PSI, CK OPEN, 137 MCFD, 120 BOPD, 1392 BWPD, TOR 441 BBLS, API 36.3, TFR 15365 BBLS, (7.78%), CHL 59,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 2750, INJ RATE 1340 BWPD.																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost				Down Hole Tool Co:	Tool Sup:																									
123	CAMP AND CATERING	605	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Qty	Description																									
155	OFFICE, SEWAGE AND MISC. RENTALS	325				ID	OD																									
195	WELL TESTING & SERVICES	3,500				Top Set																										
201	LAND TRANSPORTATION	3,255																														
212	SUPERVISION-CONTRACT	1,300																														
			<b>FLOWBACK</b>																													
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																													
			<b>CASING</b>																													
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																											
				/																												
				/																												
				/																												
				/																												
				/																												
			13.375	863.40 / 863.40	0.00	10.81																										
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JEERY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 069 Report Date: 08/17/2011 Spud Date: 05/01/2011 Release Date: DOE: 69 Last BOP T.: Safety & Environmental Incident: No		DOL: 43 AFE Days: CSG Test:																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,004,596</td> <td>0</td> <td>7,004,596</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	7,004,596	0	7,004,596	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: 31° 11' 32.750 N Long: 101° 28' 21.300 E	
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	8,985	0	8,985																												
Cum Cost(\$)	0	7,004,596	0	7,004,596																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																
<b>OPERATION DETAILS</b>																																
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																									
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (HAND TOOLS)																									
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 115 PSI, CK OPEN, 108 MCFD, 336 BOPD, 1176 BWPD, TOR 634 BBLs, API 35.8, TFR 15986 BBLs, 8.09%, CHL 60,400 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 2800, INJ RATE 1326 BWPD.																									
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (SUSPENDED LOADS)																									
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 123 PSI, CK OPEN, 100 MCFD, 240 BOPD, 1248 BWPD, TOR 767 BBLs, API 35.2, TFR 16514 BBLs, 8.36%, CHL 60,400 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3050, INJ RATE 1360 BWPD.																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																										
123	CAMP AND CATERING	605	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:			Qty	Description	ID	OD	Top Set																						
155	OFFICE, SEWAGE AND MISC. RENTALS	325																														
195	WELL TESTING & SERVICES	3,500																														
201	LAND TRANSPORTATION	3,255																														
212	SUPERVISION-CONTRACT	1,300																														
			<b>CASING</b>																													
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																											
				/																												
				/																												
				/																												
				/																												
				/	0.00																											
			13.375	863.40 / 863.40	10.81																											
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									


		<b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: GARY WILHITE / GARY WILHITE Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 070 Report Date: 08/18/2011 Spud Date: 05/01/2011 Release Date: DOE: 70 DOL: 44 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>8,985</td> <td>0</td> <td>8,985</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,162,429</td> <td>0</td> <td>7,162,429</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	8,985	0	8,985	Cum Cost(\$)	0	7,162,429	0	7,162,429	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	8,985	0	8,985																												
Cum Cost(\$)	0	7,162,429	0	7,162,429																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																
<b>OPERATION DETAILS</b>																																
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																									
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA SAFETY MEETING (HEARING CONSERVATION)																									
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 114 PSI, CK OPEN, 108 MCFD, 216 BOPD, 1248 BWPD, TOR 898 BBLs, API 33.9, TFR 17178 BBLs, 8.70.%, CHL 63,998 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3100, INJ RATE 1425 BWPD.																									
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA SAFETY MEETING (BODY POSITIONING)																									
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 116 PSI, CK OPEN, 109 MCFD, 192 BOPD, 1296 BWPD, TOR 991 BBLs, API 33.9, TFR 17746 BBLs, 8.99.%, CHL 63,998 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3275, INJ RATE 1420 BWPD.																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																										
123	CAMP AND CATERING	605				Qty	Description																									
155	OFFICE, SEWAGE AND MISC. RENTALS	325				ID	OD																									
195	WELL TESTING & SERVICES	3,500				Top Set																										
201	LAND TRANSPORTATION	3,255																														
212	SUPERVISION-CONTRACT	1,300																														
			<b>FLOWBACK</b>																													
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																													
			<b>CASING</b>																													
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																											
				/																												
				/																												
				/																												
				/																												
				/	0.00																											
			13.375	863.40 / 863.40	10.81																											
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									


 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: GARY WILHITE / GARY WILHITE Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 096 Report Date: 09/13/2011 Spud Date: 05/01/2011 Release Date: DOE: 96 DOL: 70 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00			<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,030</td> <td>0</td> <td>6,030</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,135,696</td> <td>0</td> <td>7,135,696</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,030	0	6,030	Cum Cost(\$)	0	7,135,696	0	7,135,696	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	6,030	0	6,030																													
Cum Cost(\$)	0	7,135,696	0	7,135,696																													
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																													
Location: Lat: Long:			Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																														
<b>OPERATION DETAILS</b>																																	
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																										
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA SAFETY MEETING (DRIVING ON LEASE ROADS)																										
06:30	18:00	11.50	P	FB	23	PRDT	JET PUMP DOWN FOR REPAIRS 18:00, CP 0 PSI, CK OPEN, 0 MCFD, 48 BOPD, 384 BWPD, TOR 4122 BBLs, API 36.4., TFR 38991 BBLs, 19.74%), CHL 66,370 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 0, INJ RATE 0 BWPD.																										
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA SAFETY MEETING ( RESPIRATORY PROTECTION)																										
18:30	06:00	11.50	P	FB	28	SFTYMTG	05:00, CP 130 PSI, CK OPEN, 254 MCFD, 72 BOPD, 600 BWPD, TOR 4151 BBLs, API 37.7., TFR 39245 BBLs, 19.87%), CHL 66,370 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3400, INJ RATE 1520 BWPD.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty Description ID OD Top Set																											
123	CAMP AND CATERING	605																															
155	OFFICE, SEWAGE AND MISC. RENTALS	325																															
195	WELL TESTING & SERVICES	3,500																															
212	SUPERVISION-CONTRACT	900																															
241	OTHER CONTRACT LABOR	700																															
			<b>FLOWBACK</b>																														
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																														
			<b>CASING</b>																														
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
				/																													
				/																													
				/																													
				/																													
				/	0.00																												
			13.375	863.40 / 863.40	10.81																												
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


		<b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 097 Report Date: 09/14/2011 Spud Date: 05/01/2011 Release Date: DOE: 97 Last BOP T.: Safety & Environmental Incident: No		AFE Days: DOL: 71 CSG Test:																										
Event: COMPLETION LAND Safety Meeting Topic:				Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,030</td> <td>0</td> <td>6,030</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,141,726</td> <td>0</td> <td>7,141,726</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,030	0	6,030	Cum Cost(\$)	0	7,141,726	0	7,141,726	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																														
AFE #:		149880/42021																																
Day Cost(\$):	0	6,030	0	6,030																														
Cum Cost(\$)	0	7,141,726	0	7,141,726																														
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																														
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																		
<b>OPERATION DETAILS</b>																																		
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																											
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (FALL PROTECTION)																											
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 130 PSI, CK OPEN, 264 MCFD, 120 BOPD, 624 BWPD, TOR 4193 BBLs, API 38., TFR 39584 BBLs, 20.04%, CHL 64,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3350, INJ RATE 1540 BWPD.																											
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (COMMUNICATION AND REPORTING)																											
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 130 PSI, CK OPEN, 259 MCFD, 72 BOPD, 600 BWPD, TOR 4224 BBLs, API 38., TFR 39856 BBLs, 20.18%, CHL 64,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3350, INJ RATE 1540 BWPD.																											
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																		
<b>DAILY COSTS</b>			<b>FLUIDS</b>				<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:				Down Hole Tool Co: Tool Sup:																											
123	CAMP AND CATERING	605	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:				Qty	Description	ID	OD	Top Set																							
155	OFFICE, SEWAGE AND MISC. RENTALS	325																																
195	WELL TESTING & SERVICES	3,500																																
212	SUPERVISION-CONTRACT	900																																
241	OTHER CONTRACT LABOR	700																																
			<b>CASING</b> <table border="1"> <tr> <th>Size(in)</th> <th>MD(ft)/TVD(ft)</th> <th>LOT(ppg)</th> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td>0.00</td> </tr> <tr> <td>13.375</td> <td>863.40 / 863.40</td> <td>10.81</td> </tr> </table>				Size(in)	MD(ft)/TVD(ft)	LOT(ppg)		/			/			/			/			/	0.00	13.375	863.40 / 863.40	10.81							
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																																
	/																																	
	/																																	
	/																																	
	/																																	
	/	0.00																																
13.375	863.40 / 863.40	10.81																																
<b>PERFORATIONS</b>																																		
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																											


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 098 Report Date: 09/15/2011 Spud Date: 05/01/2011 Release Date: DOE: 98 DOL: 72 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,030</td> <td>0</td> <td>6,030</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,147,756</td> <td>0</td> <td>7,147,756</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,030	0	6,030	Cum Cost(\$)	0	7,147,756	0	7,147,756	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	6,030	0	6,030																										
Cum Cost(\$)	0	7,147,756	0	7,147,756																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (HEAT STRESS)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 130 PSI, CK OPEN, 259 MCFD, 48 BOPD, 600 BWPD, TOR 4258 BBLS, API 38., TFR 40180 BBLS, 20.34%), CHL 62,800 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3360, INJ RATE 1540 BWPD.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (AT RISK BEHAVIORS)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 130 PSI, CK OPEN, 252 MCFD, 48 BOPD, 528 BWPD, TOR 4292 BBLS, API 38., TFR 40441 BBLS, 20.48%), CHL 62,800 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3250, INJ RATE 1540 BWPD.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty Description ID OD Top Set																								
123	CAMP AND CATERING	605	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
155	OFFICE, SEWAGE AND MISC. RENTALS	325																												
195	WELL TESTING & SERVICES	3,500																												
212	SUPERVISION-CONTRACT	900																												
241	OTHER CONTRACT LABOR	700																												
			<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg)																											
			/ / / / / 13.375 863.40 / 863.40 0.00 10.81																											
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							





 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLF CAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 099 Report Date: 09/16/2011 Spud Date: 05/01/2011 Release Date: DOE: 99 DOL: 73 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>12,415</td> <td>0</td> <td>12,415</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,160,171</td> <td>0</td> <td>7,160,171</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	12,415	0	12,415	Cum Cost(\$)	0	7,160,171	0	7,160,171	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	12,415	0	12,415																										
Cum Cost(\$)	0	7,160,171	0	7,160,171																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (FORKLIFT, MANLIFT)																							
06:30	10:00	3.50	P	FB	23	PRDT	10:00, CP 125 PSI, CK OPEN, 257 MCFD, 48 BOPD, 504 BWPD, TOR 4304 BBLS, API 38., TFR 40546 BBLS, 20.53%), CHL 62,800 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3125, INJ RATE 1500 BWPD.																							
10:00	12:00	2.00	N	FB	59	EQFAIL	REPAIR PACKING IN JET PUMP SYSTEM																							
12:00	18:00	6.00	P	FB	23	PRDT	18:00, CP 130 PSI, CK OPEN, 257 MCFD, 48 BOPD, 576 BWPD, TOR 4327 BBLS, API 38., TFR 40674 BBLS, 20.59%), CHL 62,800 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3275, INJ RATE 1520 BWPD.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (TRAPPED PRESSURE)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 130 PSI, CK OPEN, 249 MCFD, 72 BOPD, 676 BWPD, TOR 4352 BBLS, API 38., TFR 40949 BBLS, 20.73%), CHL 64,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3275, INJ RATE 1530 BWPD.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU: <b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered: <b>CASING</b> <table border="1"> <thead> <tr> <th>Size(in)</th> <th>MD(ft)/TVD(ft)</th> <th>LOT(ppg)</th> </tr> </thead> <tbody> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td>13.375</td> <td>863.40 / 863.40</td> <td>0.00 / 10.81</td> </tr> </tbody> </table>			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)		/			/			/			/		13.375	863.40 / 863.40	0.00 / 10.81	Down Hole Tool Co: Qty Description ID OD Top Set						
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
	/																													
	/																													
	/																													
	/																													
13.375	863.40 / 863.40	0.00 / 10.81																												
123	CAMP AND CATERING	605																												
131	FUEL	6,385																												
155	OFFICE, SEWAGE AND MISC. RENTALS	325																												
195	WELL TESTING & SERVICES	3,500																												
212	SUPERVISION-CONTRACT	900																												
241	OTHER CONTRACT LABOR	700																												
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


		<b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 100 Report Date: 09/17/2011 Spud Date: 05/01/2011 Release Date: DOE: 100 DOL: 74 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,030</td> <td>0</td> <td>6,030</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,166,201</td> <td>0</td> <td>7,166,201</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,030	0	6,030	Cum Cost(\$)	0	7,166,201	0	7,166,201	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	6,030	0	6,030																												
Cum Cost(\$)	0	7,166,201	0	7,166,201																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																
<b>OPERATION DETAILS</b>																																
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																									
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (ORIENTATION REVIEW)																									
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 125 PSI, CK OPEN, 253 MCFD, 96 BOPD, 576 BWPD, TOR 4393 BBLS, API 37.7., TFR 41,188 BBLS, 20.85%), CHL 66,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3250, INJ RATE 1510 BWPD.																									
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (HAND TOOLS)																									
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 125 PSI, CK OPEN, 257 MCFD, 96 BOPD, 528 BWPD, TOR 4423 BBLS, API 37.7., TFR 41,514 BBLS, 21.02%), CHL 66,000 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3250, INJ RATE 1510 BWPD.																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																										
123	CAMP AND CATERING	605				Qty	Description																									
155	OFFICE, SEWAGE AND MISC. RENTALS	325				ID	OD																									
195	WELL TESTING & SERVICES	3,500				Top Set																										
212	SUPERVISION-CONTRACT	900																														
241	OTHER CONTRACT LABOR	700																														
			<b>FLOWBACK</b>																													
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																													
			<b>CASING</b>																													
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																											
				/																												
				/																												
				/																												
				/																												
				/	0.00																											
			13.375	863.40 / 863.40	10.81																											
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 101 Report Date: 09/18/2011 Spud Date: 05/01/2011 Release Date: DOE: 101      DOL: 75      AFE Days: Last BOP T.:      CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,030</td> <td>0</td> <td>6,030</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,172,231</td> <td>0</td> <td>7,172,231</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,030	0	6,030	Cum Cost(\$)	0	7,172,231	0	7,172,231	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	6,030	0	6,030																										
Cum Cost(\$)	0	7,172,231	0	7,172,231																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (REFUELING EQUIPMENT)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 125 PSI, CK OPEN, 247 MCFD, 120 BOPD, 552 BWPD, TOR 4468 BBLs, API 38.1., TFR 41,809 BBLs, 21.17%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3275, INJ RATE 1520 BWPD.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (PACE OF WORK)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 125 PSI, CK OPEN, 235 MCFD, 48 BOPD, 528 BWPD, TOR 4494 BBLs, API 38.1., TFR 42,055 BBLs, 21.29%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3250, INJ RATE 1520 BWPD.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																								
123	CAMP AND CATERING	605				Qty	Description	ID	OD	Top Set																				
155	OFFICE, SEWAGE AND MISC. RENTALS	325																												
195	WELL TESTING & SERVICES	3,500																												
212	SUPERVISION-CONTRACT	900																												
241	OTHER CONTRACT LABOR	700																												
			<b>FLOWBACK</b>																											
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
				/																										
				/																										
				/																										
				/																										
				/	0.00																									
			13.375	863.40 / 863.40	10.81																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							

 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 102 Report Date: 09/19/2011 Spud Date: 05/01/2011 Release Date: DOE: 102 DOL: 76 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00			<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,030</td> <td>0</td> <td>6,030</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,178,261</td> <td>0</td> <td>7,178,261</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,030	0	6,030	Cum Cost(\$)	0	7,178,261	0	7,178,261	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	6,030	0	6,030																													
Cum Cost(\$)	0	7,178,261	0	7,178,261																													
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																													
Location: Lat: Long:			Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																														
<b>OPERATION DETAILS</b>																																	
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																										
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (HOT WORK)																										
06:30	11:00	4.50	P	FB	23	PRDT	11:00, CP 125 PSI, CK OPEN, 247 MCFD, 72 BOPD, 528 BWPD, TOR 4509 BBLS, API 38.2., TFR 42,187 BBLS, 21.36%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3250, INJ RATE 1520 BWPD.																										
11:00	13:00	2.00	N	FB	59	EQFAIL	JET PUMP DOWN FOR REPAIRS																										
13:00	18:00	5.00	P	FB	23	PRDT	18:00, CP 125 PSI, CK OPEN, 250 MCFD, 48 BOPD, 552 BWPD, TOR 4538 BBLS, API 38.2., TFR 42,312 BBLS, 21.42%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3300, INJ RATE 1530 BWPD.																										
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (SPILL CONTROL)																										
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 125 PSI, CK OPEN, 253 MCFD, 48 BOPD, 432 BWPD, TOR 4564 BBLS, API 38.2., TFR 42,532 BBLS, 21.53%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3300, INJ RATE 1530 BWPD.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost				Down Hole Tool Co:																											
123	CAMP AND CATERING	605	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Qty Description ID OD Top Set																											
155	OFFICE, SEWAGE AND MISC. RENTALS	325																															
195	WELL TESTING & SERVICES	3,500	<b>FLOWBACK</b>																														
212	SUPERVISION-CONTRACT	900	Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																														
241	OTHER CONTRACT LABOR	700																															
			<b>CASING</b>																														
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
				/																													
				/																													
				/																													
				/																													
			13.375	863.40 / 863.40	0.00	10.81																											
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 103 Report Date: 09/20/2011 Spud Date: 05/01/2011 Release Date: DOE: 103 DOL: 77 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,030</td> <td>0</td> <td>6,030</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,184,291</td> <td>0</td> <td>7,184,291</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,030	0	6,030	Cum Cost(\$)	0	7,184,291	0	7,184,291	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	6,030	0	6,030																										
Cum Cost(\$)	0	7,184,291	0	7,184,291																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (RIGGING IRON)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 125 PSI, CK OPEN, 242 MCFD, 48 BOPD, 408 BWPD, TOR 4592 BBLS, API 37.4, TFR 42,756 BBLS, 21.65%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3325, INJ RATE 1530 BWPD.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (ENERGIZED LINES)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 125 PSI, CK OPEN, 247 MCFD, 96 BOPD, 408 BWPD, TOR 4598 BBLS, API 37.4, TFR 42,809 BBLS, 21.74%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3300, INJ RATE 1520 BWPD.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																								
123	CAMP AND CATERING	605				Qty	Description	ID	OD	Top Set																				
155	OFFICE, SEWAGE AND MISC. RENTALS	325																												
195	WELL TESTING & SERVICES	3,500																												
212	SUPERVISION-CONTRACT	900																												
241	OTHER CONTRACT LABOR	700																												
			<b>FLOWBACK</b>																											
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in) MD(ft)/TVD(ft) LOT(ppg)																											
			/ / / / / 13.375 863.40 / 863.40 0.00 10.81																											
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


		<b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 104 Report Date: 09/21/2011 Spud Date: 05/01/2011 Release Date: DOE: 104 DOL: 78 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>5,430</td> <td>0</td> <td>5,430</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,189,721</td> <td>0</td> <td>7,189,721</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	5,430	0	5,430	Cum Cost(\$)	0	7,189,721	0	7,189,721	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	5,430	0	5,430																												
Cum Cost(\$)	0	7,189,721	0	7,189,721																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																
<b>OPERATION DETAILS</b>																																
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																									
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (TRANSFERRING FLUIDS)																									
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 125 PSI, CK OPEN, 250 MCFD, 96 BOPD, 408 BWPD, TOR 4661 BBLS, API 37.4, TFR 43,163 BBLS, 21.85%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3350, INJ RATE 1530 BWPD.																									
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (PRESSURE CONTROL)																									
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 125 PSI, CK OPEN, 237 MCFD, 72 BOPD, 384 BWPD, TOR 4696 BBLS, API 37.4, TFR 43,343 BBLS, 21.95%), CHL 67,500 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3350, INJ RATE 1530 BWPD.																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty Description ID OD Top Set																										
123	CAMP AND CATERING	605																														
155	OFFICE, SEWAGE AND MISC. RENTALS	325																														
195	WELL TESTING & SERVICES	3,500																														
212	SUPERVISION-CONTRACT	300																														
241	OTHER CONTRACT LABOR	700																														
			<b>FLOWBACK</b>																													
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																													
			<b>CASING</b>																													
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																											
				/																												
				/																												
				/																												
				/																												
				/	0.00																											
			13.375	863.40 / 863.40	10.81																											
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									


		<b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 106 Report Date: 09/23/2011 Spud Date: 05/01/2011 Release Date: DOE: 106 Last BOP T.: DOL: 80 Safety & Environmental Incident: No AFE Days: CSG Test:																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>4,825</td> <td>0</td> <td>4,825</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,203,917</td> <td>0</td> <td>7,203,917</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	4,825	0	4,825	Cum Cost(\$)	0	7,203,917	0	7,203,917	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738	Location: Lat: Long:	
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	4,825	0	4,825																												
Cum Cost(\$)	0	7,203,917	0	7,203,917																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																																
<b>OPERATION DETAILS</b>																																
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																									
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (HOUSEKEEPING)																									
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 125 PSI, CK OPEN, 242 MCFD, 48 BOPD, 408 BWPD, TOR 4799 BBLS, API 37.5, TFR 43,934 BBLS, 22.24%), CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3250, INJ RATE 1530 BWPD.																									
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (COMMUNICATION)																									
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 125 PSI, CK OPEN, 240 MCFD, 48 BOPD, 384 BWPD, TOR 4826 BBLS, API 37.5, TFR 44,116 BBLS, 22.34%), CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3250, INJ RATE 1530 BWPD.																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty      Description      ID      OD      Top Set																										
155	OFFICE, SEWAGE AND MISC. RENTALS	325	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																													
195	WELL TESTING & SERVICES	3,500																														
212	SUPERVISION-CONTRACT	300																														
241	OTHER CONTRACT LABOR	700																														
			<b>CASING</b>																													
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																											
				/																												
				/																												
				/																												
				/																												
				/	0.00																											
			13.375	863.40 / 863.40	10.81																											
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									


 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 107 Report Date: 09/24/2011 Spud Date: 05/01/2011 Release Date: DOE: 107      DOL: 81      AFE Days: Last BOP T.:      CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2      Manhours: 0.00			<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>4,825</td> <td>0</td> <td>4,825</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,208,742</td> <td>0</td> <td>7,208,742</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	4,825	0	4,825	Cum Cost(\$)	0	7,208,742	0	7,208,742	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	4,825	0	4,825																													
Cum Cost(\$)	0	7,208,742	0	7,208,742																													
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																													
Location: Lat: Long:			Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																														
<b>OPERATION DETAILS</b>																																	
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																										
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (SPILL CONTROL)																										
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 120 PSI, CK OPEN, 242 MCFD, 48 BOPD, 360 BWPD, TOR 4856 BBLS, API 37.6, TFR 44,325 BBLS, 22.44%), CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3275, INJ RATE 1530 BWPD.																										
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (ELECTRICAL SAFETY)																										
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 120 PSI, CK OPEN, 240 MCFD, 48 BOPD, 360 BWPD, TOR 4883 BBLS, API 37.6, TFR 44,493 BBLS, 22.53%), CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3250, INJ RATE 1530 BWPD.																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty      Description      ID      OD      Top Set																											
155	OFFICE, SEWAGE AND MISC. RENTALS	325	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																														
195	WELL TESTING & SERVICES	3,500																															
212	SUPERVISION-CONTRACT	300																															
241	OTHER CONTRACT LABOR	700																															
			<b>CASING</b> Size(in)      MD(ft)/TVD(ft)      LOT(ppg)																														
			/ / / / / 13.375      863.40 / 863.40      0.00      10.81																														
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										





 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 108 Report Date: 09/25/2011 Spud Date: 05/01/2011 Release Date: DOE: 108 DOL: 82 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>4,825</td> <td>0</td> <td>4,825</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,213,567</td> <td>0</td> <td>7,213,567</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	4,825	0	4,825	Cum Cost(\$)	0	7,213,567	0	7,213,567	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	4,825	0	4,825																										
Cum Cost(\$)	0	7,213,567	0	7,213,567																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (SLIPS, TRIPS AND FALLS)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 120 PSI, CK OPEN, 237 MCFD, 72 BOPD, 408 BWPD, TOR 4909 BBLS, API 37.2, TFR 44,700 BBLS, 22.63%), CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3325, INJ RATE 1530 BWPD.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (NIGHT OPERATIONS)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 120 PSI, CK OPEN, 230 MCFD, 72 BOPD, 360 BWPD, TOR 4943 BBLS, API 37.2, TFR 44,872 BBLS, 22.72%), CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3300, INJ RATE 1530 BWPD.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty Description ID OD Top Set																								
155	OFFICE, SEWAGE AND MISC. RENTALS	325	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
195	WELL TESTING & SERVICES	3,500																												
212	SUPERVISION-CONTRACT	300																												
241	OTHER CONTRACT LABOR	700																												
			<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg)																											
			/ / / / / 13.375 863.40 / 863.40 0.00 10.81																											
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							


 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 109 Report Date: 09/26/2011 Spud Date: 05/01/2011 Release Date: DOE: 109 DOL: 83 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>4,825</td> <td>0</td> <td>4,825</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,218,392</td> <td>0</td> <td>7,218,392</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	4,825	0	4,825	Cum Cost(\$)	0	7,218,392	0	7,218,392	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	4,825	0	4,825																										
Cum Cost(\$)	0	7,218,392	0	7,218,392																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (FORKLIFT, MANLIFT)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 120 PSI, CK OPEN, 235 MCFD, 48 BOPD, 384 BWPD, TOR 4977 BBLS, API 37.2, TFR 45,075 BBLS, 22.82%), CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3325, INJ RATE 1530 BWPD.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (AT RISK BEHAVIORS)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 120 PSI, CK OPEN, 240 MCFD, 72 BOPD, 360 BWPD, TOR 5003 BBLS, API 37.2, TFR 45,240 BBLS, 22.91%), CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3290, INJ RATE 1530 BWPD.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty Description ID OD Top Set																								
155	OFFICE, SEWAGE AND MISC. RENTALS	325	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
195	WELL TESTING & SERVICES	3,500																												
212	SUPERVISION-CONTRACT	300																												
241	OTHER CONTRACT LABOR	700																												
			<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg)																											
			/ / / / / 13.375 863.40 / 863.40 0.00 10.81																											
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 110 Report Date: 09/27/2011 Spud Date: 05/01/2011 Release Date: DOE: 110 DOL: 84 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JERRY GOSA / JERRY GOSA Engineer/Manager: KENNEDY / ALLEN GRUBB																												
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 2 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>4,825</td> <td>0</td> <td>4,825</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,223,217</td> <td>0</td> <td>7,223,217</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	4,825	0	4,825	Cum Cost(\$)	0	7,223,217	0	7,223,217	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	4,825	0	4,825																										
Cum Cost(\$)	0	7,223,217	0	7,223,217																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: FLOWBACK WELL																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
06:00	06:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (PACE OF WORK)																							
06:30	18:00	11.50	P	FB	23	PRDT	18:00, CP 120 PSI, CK OPEN, 249 MCFD, 48 BOPD, 432 BWPD, TOR 5030 BBLS, API 37.2, TFR 45,439 BBLS, 23.01%, CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3300, INJ RATE 1530 BWPD.																							
18:00	18:30	0.50	P	FB	28	SFTYMTG	JSA, SAFETY MEETING (TRAPPED PRESSURE)																							
18:30	06:00	11.50	P	FB	23	PRDT	05:00, CP 120 PSI, CK OPEN, 235 MCFD, 24 BOPD, 360 BWPD, TOR 5055 BBLS, API 37.9, TFR 45,591 BBLS, 23.08%, CHL 68,700 PPM, CO2 1%, H2S 0 PPM, INJ PRESS 3300, INJ RATE 1530 BWPD.																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Qty Description ID OD Top Set																								
155	OFFICE, SEWAGE AND MISC. RENTALS	325	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
195	WELL TESTING & SERVICES	3,500																												
212	SUPERVISION-CONTRACT	300																												
241	OTHER CONTRACT LABOR	700																												
			<b>CASING</b> Size(in) MD(ft)/TVD(ft) LOT(ppg)																											
			/ / / / / 13.375 863.40 / 863.40 0.00 10.81																											
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							

 <b>Daily Operations Report Onshore</b>			<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: SCOTTY ALMS Engineer/Manager: KENNEDY / ALLEN GRUBB			Report Number: 129 Report Date: 11/04/2011 Spud Date: 05/01/2011 Release Date: DOE: 148 DOL: 103 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																											
Event: COMPLETION LAND Safety Meeting Topic:			Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 0 Manhours: 0.00			<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,975</td> <td>0</td> <td>6,975</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,408,177</td> <td>0</td> <td>7,408,177</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>				Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,975	0	6,975	Cum Cost(\$)	0	7,408,177	0	7,408,177	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																													
AFE #:		149880/42021																															
Day Cost(\$):	0	6,975	0	6,975																													
Cum Cost(\$)	0	7,408,177	0	7,408,177																													
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																													
Location: Lat: Long:			Current Activity: 24 Hr Summary: 24 Hr Forecast: TURN OVER TO PRODUCTION.																														
<b>OPERATION DETAILS</b>																																	
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																										
06:00	07:15	1.25	P	INARTLT	28	SFTYMTG	WAITING ON DAYLIGHT - HAVE SAFETY MEETING																										
07:15	09:45	2.50	P	INARTLT	03	ALFT	LOAD ODO BASE BEAM TRAVEL TO 11-18-1H.																										
09:45	11:30	1.75	P	MIRU	01	MIRU	MOVE IN BASE BEAM, RIG UP WOR.																										
11:30	15:30	4.00	P	PRDHEQ	58	DHEQF	RE-SPACE RODS, TAG SEAT NIPPLE, UNSEATED PUMP. LAY DOWN POLISH ROS.PU 2X1" RODS. TAG SEATING NIPPLE AGAIN. "MARK" ROD AT TAG POINT. LAY DOWN 2 RODS.GOT NEW MEASUREMENTS,PU SPACED OUT WITH 2FTX1" SUB. PU POLISH ROD AND RE-SEATED PUMP. PUMP 14BBL FSW, TEST TO 500PSI FOE 5 MIN.																										
15:30	16:30	1.00	P	INARTLT	03	ALFT	RIG DOWN WOR																										
16:30	17:30	1.00	P	INARTLT	03	ALFT	ROAD RIG TO 8-12-3H																										
17:30	06:00	12.50	P	INARTLT	03	ALFT	RDFN WAITING TO START 8-12-3H																										
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																	
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																											
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:  <b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:			Down Hole Tool Co:		Tool Sup:																									
125	RIG - DAYRATE	5,075				Qty	Description	ID	OD	Top Set																							
162	PUMPING SERVICES	650																															
212	SUPERVISION-CONTRACT	1,250																															
			<b>CASING</b>																														
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																												
				/																													
				/																													
				/																													
				/																													
				/	0.00																												
			13.375	863.40 / 863.40	10.81																												
<b>PERFORATIONS</b>																																	
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																										

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.:</b> UNIVERSITY 11-18 NO. 1H/OH		<b>Report Number:</b> 130 <b>Report Date:</b> 11/17/2011 <b>Spud Date:</b> 05/01/2011 <b>Release Date:</b> DOE: 161 DOL: 104 AFE Days: <b>Last BOP T.:</b> CSG Test: <b>Safety &amp; Environmental Incident:</b> No																										
		Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: SCOTTY ALMS Engineer/Manager: KENNEDY / ALLEN GRUBB																												
<b>Event:</b> COMPLETION LAND <b>Safety Meeting Topic:</b>		<b>Rig:</b> <b>Rig Phone:</b> <b>RKB (Sea Level) (ft):</b> 2,725.01 <b>2,703.0</b> <b>POB: 0</b> <b>Manhours: 0.00</b>		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>6,975</td> <td>0</td> <td>6,975</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,415,152</td> <td>0</td> <td>7,415,152</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	6,975	0	6,975	Cum Cost(\$)	0	7,415,152	0	7,415,152	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	6,975	0	6,975																										
Cum Cost(\$)	0	7,415,152	0	7,415,152																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
<b>Location:</b> Lat: Long:		<b>Current Activity:</b> <b>24 Hr Summary:</b> <b>24 Hr Forecast:</b> TURN OVER TO PRODUCTION.																												
<b>OPERATION DETAILS</b>																														
<b>FROM</b>	<b>TO</b>	<b>HRS</b>	<b>OP CODE</b>	<b>PHASE</b>	<b>CODE</b>	<b>ACTIVITY</b>	<b>DESCRIPTION</b>																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>		<b>COMPLETION STRING DETAILS</b>																									
<b>Code</b>	<b>Description</b>	<b>Cost</b>	<b>Fluids Co:</b> <b>Fluids Eng:</b> <b>Pit Temp:</b> <b>Density:</b> <b>Brine Type:</b> <b>Gel Type:</b> <b>Viscosity:</b> <b>Nitrogen:</b> <b>NTU:</b>		<b>Down Hole Tool Co:</b> <table border="1"> <thead> <tr> <th>Qty</th> <th>Description</th> <th>ID</th> <th>OD</th> <th>Top Set</th> </tr> </thead> <tbody> <tr> <td colspan="5" style="height: 100px;"></td> </tr> </tbody> </table>			Qty	Description	ID	OD	Top Set																		
Qty	Description	ID	OD	Top Set																										
125	RIG - DAYRATE	5,075																												
162	PUMPING SERVICES	650	<b>FLOWBACK</b>																											
212	SUPERVISION-CONTRACT	1,250	<b>Gas Rate:</b> <b>Choke Size:</b> <b>Avg. Tbg. Press:</b> <b>Avg. Csg. Press:</b> <b>Fluid Rate (Water):</b> <b>Fluid Rate (Oil):</b> <b>Tot. Load Recovered:</b>																											
			<b>CASING</b>																											
			<b>Size(in)</b>	<b>MD(ft)/TVD(ft)</b>	<b>LOT(ppg)</b>																									
				/																										
				/																										
				/																										
				/																										
				/	0.00																									
			13.375	863.40 / 863.40	10.81																									
<b>PERFORATIONS</b>																														
<b>Date</b>	<b>Stage</b>	<b>Top</b>	<b>Bottom</b>	<b>SPF(ft)</b>	<b>FG/BHP(ft)</b>	<b>Separation Method</b>	<b>Comments</b>																							

 <b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b> Country: USA State: TEXAS Field: WOLFCAMP CENTRAL Supervisors: JIM WILSON Engineer/Manager: KENNEDY / ALLEN GRUBB		Report Number: 132 Report Date: 11/19/2011 Spud Date: 05/01/2011 Release Date: DOE: 163 DOL: 106 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 9 Manhours: 0.00		<table border="1"> <thead> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>10,825</td> <td>0</td> <td>10,825</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,436,852</td> <td>0</td> <td>7,436,852</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </tbody> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	10,825	0	10,825	Cum Cost(\$)	0	7,436,852	0	7,436,852	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738
	Drig	Comp	FAC	Total																										
AFE #:		149880/42021																												
Day Cost(\$):	0	10,825	0	10,825																										
Cum Cost(\$)	0	7,436,852	0	7,436,852																										
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																										
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: PUMP BAKER CHEM TO EOT, CONTINUE TO TIH WITH GAS ANCHOR ASSY AND RUN PUMP & RODS																												
<b>OPERATION DETAILS</b>																														
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																							
06:00	06:30	0.50	P	PRDHEQ	28	SFTYMTG	SAFETY MEETING WITH RIG CREW ON DAILY ACTIVITIES(TOPIC RUNNING TUBING AND DOWN HOLE ROD PUMP)																							
06:30	07:30	1.00	P	PRDHEQ	44	WOD	WAIT ON DAYLIGHT, HIGH WINDS																							
07:30	11:00	3.50	P	PRDHEQ	39	TRIP	AT DAYLIGHT, RIG AGREES TO RUN REMAINING TUBING-WILL CHECK WIND LATER TO RUN RODS																							
11:00	12:00	1.00	P	PRDHEQ	06	CIRC	PUMP BAKER SOLVENT DOWN TUBING WITH 12 VOLT BARREL PUMP (4 DRUMS) 6PPG FLUID																							
12:00	15:00	3.00	P	PRDHEQ	16	NUND	N/D BOPS-N/U B-1 ADAPTER ON2 7/8 TUBING, LAND AND TORQUE, HIGH WINDS VARIABLE (GUSTING)																							
15:00	16:00	1.00	P	PRDHEQ	28	SFTYMTG	ROTATING MEDIC ON LOCATION DUE TO WESTERN WOLF CAMP RIG SHUT DOWN DUE TO WINDS (RIG UP TO RUN RODS IF WEATHER PERMITS, JSA-TOPICS AND CONSIDERATION (WINDS BLOWING BLOCK INTO DERRICK MAN, SAFETY CONDITIONS FOR RUNING RODS)																							
16:00	17:30	1.50	P	PRDHEQ	39	TRIP	RIG AGREES WIND SPEED AND DIRECTION CONDITIONS OK TO ATTEMPT TO RUN RODS-RUN 1/2 STRING OF RODS AND SDFN																							
17:30	18:00	0.50	P	PRDHEQ	44	WOD	SHUT IN WELL, SHUT DOWN FOR LIGHT, CONSULT HOUSTON ON NEXT DAY-(PUMPING BAKER CHEMICAL TO END OF TUBING)																							
18:00	06:00	12.00	P	PRDHEQ	44	WOD	WAIT ON DAYLIGHT (DAYLIGHT WOR)																							
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																														
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																								
Code	Description	Cost	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			Down Hole Tool Co: Tool Sup:																								
125	RIG - DAYRATE	5,075				Qty	Description	ID	OD	Top Set																				
154	WELL CONTROL RENTALS	650																												
162	PUMPING SERVICES	1,200																												
212	SUPERVISION-CONTRACT	1,300																												
242	BOP/WELLHEAD TESTING	2,600																												
			<b>FLOWBACK</b>																											
			Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																											
			<b>CASING</b>																											
			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																									
				/																										
				/																										
				/																										
				/																										
				/																										
			13.375	863.40 / 863.40	0.00 10.81																									
<b>PERFORATIONS</b>																														
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																							

		<b>Daily Operations Report Onshore</b>		<b>Well Name/Wellbore No.: UNIVERSITY 11-18 NO. 1H/OH</b>		Report Number: 133 Report Date: 11/20/2011 Spud Date: 05/01/2011 Release Date: DOE: 164 DOL: 107 AFE Days: Last BOP T.: CSG Test: Safety & Environmental Incident: No																										
Event: COMPLETION LAND Safety Meeting Topic:		Rig: Rig Phone: RKB (Sea Level) (ft): 2,725.01 2,703.0 POB: 7 Manhours: 0.00		<table border="1"> <tr> <th></th> <th>Drig</th> <th>Comp</th> <th>FAC</th> <th>Total</th> </tr> <tr> <td>AFE #:</td> <td></td> <td>149880/42021</td> <td></td> <td></td> </tr> <tr> <td>Day Cost(\$):</td> <td>0</td> <td>7,575</td> <td>0</td> <td>7,575</td> </tr> <tr> <td>Cum Cost(\$)</td> <td>0</td> <td>7,444,427</td> <td>0</td> <td>7,444,427</td> </tr> <tr> <td>AFE(\$):</td> <td>2,265,738</td> <td>5,692,000</td> <td>399,000</td> <td>8,356,738</td> </tr> </table>			Drig	Comp	FAC	Total	AFE #:		149880/42021			Day Cost(\$):	0	7,575	0	7,575	Cum Cost(\$)	0	7,444,427	0	7,444,427	AFE(\$):	2,265,738	5,692,000	399,000	8,356,738		
	Drig	Comp	FAC	Total																												
AFE #:		149880/42021																														
Day Cost(\$):	0	7,575	0	7,575																												
Cum Cost(\$)	0	7,444,427	0	7,444,427																												
AFE(\$):	2,265,738	5,692,000	399,000	8,356,738																												
Location: Lat: Long:		Current Activity: 24 Hr Summary: 24 Hr Forecast: MOVE TO 43-18 AND PULL TUBING TO CHECK ACCELERATED JET PUMP																														
<b>OPERATION DETAILS</b>																																
FROM	TO	HRS	OP CODE	PHASE	CODE	ACTIVITY	DESCRIPTION																									
06:00	06:30	0.50	P	PRDHEQ	28	SFTYMTG	SAFETY MEETING WITH RIG CREW AND PUMP OPERATOR(TOPIC- PUMPING BAKER SOLVENT OUT OF END OF TUBING. FINISH RUNNING RODS / SPACE OUT RODS AND TEST BHA																									
06:30	07:30	1.00	P	PRDHEQ	44	WOD	WAIT ON DAYLIGHT PREPARE TO PUMP CHEMICAL DOWN TUBING																									
07:30	09:30	2.00	P	PRDHEQ	06	CIRC	PUMP BAKER SOLVENT OUT END OF TUBING, (TO LET SOAK UNTIL ROTOFLEX IS MOVED FOR PUMPING OPERATIONS) PUMP 1 BPM --"0" PRESSURE ON TUBING AND "0" PRESSURE ON CASING TOTAL FLUID BEHIND CHEMICAL 50 BBLS (TUBING VOLUME = 38 BBLS & 12 BBLS DOWNHOLE EXTRA																									
09:30	13:00	3.50	P	PRDHEQ	39	TRIP	FINISH RUNNING RODS, SPACE OUT AND PREPARE TO TEST BHA																									
13:00	14:00	1.00	P	INARTLT	08	DHEQ	VOLUME TEST AND LONG STROKE TEST OF DOWNHOLE PUMP WITNESSED BY FIELD PRODUCTION OPERATOR																									
14:00	15:00	1.00	P	RDMO	02	RDMO	RD WOR AND LAY DOWN TO MOVE TOMORROW 43-18																									
15:00	17:00	2.00	P	SITEPRE	30	SEQP	INSTALL OPPOSITE SIDE CASING BALL VALVE AS REQUESTED TO FACILITATE FLUID LEVEL MONITORING ON CASING & WELL (SECURE AND SHUT IN WELL TO WAIT ON WEATHERFORD MOVING ROTOFLEX UNIT 21-22/NOV/2011																									
17:00	06:00	13.00	P	RDMO	02	RDMO	WAIT ON DAYLIGHT TO MOVE LOCATIONS UL 43-18																									
<b>Daily Operations Comments:</b> NO INCIDENTS OR ACCIDENTS, NO SPILLS OR POLLUTION, HELD SAFETY AND JSA MEETINGS WITH ALL PERSONNEL, NO OFFICIAL VISITS																																
<b>DAILY COSTS</b>			<b>FLUIDS</b>			<b>COMPLETION STRING DETAILS</b>																										
Code	Description	Cost				Down Hole Tool Co: Tool Sup:																										
125	RIG - DAYRATE	5,075	Fluids Co: Fluids Eng: Pit Temp: Density: Brine Type: Gel Type: Viscosity: Nitrogen: NTU:			<table border="1"> <tr> <th>Qty</th> <th>Description</th> <th>ID</th> <th>OD</th> <th>Top Set</th> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>		Qty	Description	ID	OD	Top Set																				
Qty	Description	ID	OD	Top Set																												
162	PUMPING SERVICES	1,200	<b>FLOWBACK</b> Gas Rate: Choke Size: Avg. Tbg. Press: Avg. Csg. Press: Fluid Rate (Water): Fluid Rate (Oil): Tot. Load Recovered:																													
212	SUPERVISION-CONTRACT	1,300	<b>CASING</b> <table border="1"> <tr> <th>Size(in)</th> <th>MD(ft)/TVD(ft)</th> <th>LOT(ppg)</th> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td></td> </tr> <tr> <td></td> <td>/</td> <td>0.00</td> </tr> <tr> <td>13.375</td> <td>863.40 / 863.40</td> <td>10.81</td> </tr> </table>			Size(in)	MD(ft)/TVD(ft)	LOT(ppg)		/			/			/			/			/	0.00	13.375	863.40 / 863.40	10.81						
Size(in)	MD(ft)/TVD(ft)	LOT(ppg)																														
	/																															
	/																															
	/																															
	/																															
	/	0.00																														
13.375	863.40 / 863.40	10.81																														
<b>PERFORATIONS</b>																																
Date	Stage	Top	Bottom	SPF(ft)	FG/BHP(ft)	Separation Method	Comments																									