



Partner Report

Report # 43 Date: 11/5/2013 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$16,540	Cum To Date (Cost) \$3,757,083	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%) 71.9
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,057,067	\$2,810,000	(\$247,067)
COMPLETION	10.54	\$16,540	\$700,016	\$4,069,974	\$3,369,958

Daily Operations

Rig											
Drilled Last 24 Hours (ft)	0.00	End Depth (ftKB)	16,376.0	End Depth (TVD) (ftKB)	8,089.1	DFS (days)	44.31	Report Number	43	Report End Date	11/5/2013
Last Casing String											
PRODUCTION 1, 16,376.0ftKB											
Status at 6 AM						24 Hour Forecast					
POOH						POOH W/TBG & BHA; SECURE WELL FOR FRAC DATE					

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	18:00	12.00	TRIP	ACTIVE	POOH 501 JTS TBG AND BHA ASSEMBLY LAYDOWN
18:00	22:00	4.00	RIGD	ACTIVE	RIGD RIG, CATWALK, RACKS AND RIG BEAM MOL
22:00	06:00	8.00	SHUTDOWN	ACTIVE	SECURE WELLHEAD; AWAIT FRAC DATE