



UNIVERSITY 10 3606HR

Wellbore Name: OH

WEST UNRESTRICTED

CONFIDENTIAL

Partner Report

Report # 48 Date: 1/11/2014 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$194,667	Cum To Date (Cost) \$4,159,541	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%) 100.0
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,057,067	\$2,810,000	(\$247,067)
COMPLETION	15.54	\$194,667	\$1,102,474	\$4,069,974	\$2,967,500

Daily Operations

Rig											
Drilled Last 24 Hours (ft)	0.00	End Depth (ftKB)	16,376.0	End Depth (TVD) (ftKB)	8,089.1	DFS (days)	111.31	Report Number	48	Report End Date	1/11/2014
Last Casing String											
PRODUCTION 1, 16,376.0ftKB											
Status at 6 AM						24 Hour Forecast					
WIRELINE						PREFORM COIL CLEAN OUT RUN/FRAC WELL PER PROCEDURE					

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	18:00	12.00	PERF	ACTIVE	ATTEMPTED TO RIH W/ BALL DROP CBP AND PERFORATING GUNS TO SET DEPTH OF 15,845'. COULD NOT GET PAST 15,425'. AFTER SEVERAL ATTEMPTS, WE POOH AND INSPECTED CBP. NOTED SOME SAND ON TOOLS AND PLUG BUT NOT AN EXTREME AMOUNT. RU HALLIBURTON TO PUMP THE CASING DISPLACEMENT AT 80 BPM. PUMP 599 TOTAL BBLS WITH THE LAST 144 CONTAINING 4 GALS/1000 FR. ATTEMPTED TO PUMP DOWN WIRELINE A SECOND TIME. REACHED A MAX DEPTH OF 15,556'. MADE SEVERAL ATTEMPTS TO GET DEEPER, BUT FAILED TO REACH PLANNED PLUG SET DEPTH. POOH W/ PLUG AND PERFORATING GUNS. COLD CALLED FOR IPS CTU AND TOOLS FOR CLEAN OUT RUN. WILL MOVE BACK ONTO ULS10-360 5H AND CONTINUE FRAC.
18:00	22:00	4.00	SHUTDOWN	ACTIVE	AWAITING COIL ARRIVE TO PERFORM CLEAN OUT RUN
22:00	05:00	7.00	RIGU	ACTIVE	MIRU IPS COIL UNIT AN 3RD PARTY CRANE SERVICE
05:00	06:00	1.00	TRIP	ACTIVE	COIL RIH WITH 2 3/8 REEL AND BHA ASSEMBLY OF BIT, MOTOR, AGITATOR, & CHECK VALVE