



## UNIVERSITY 10 3606HR

Wellbore Name: OH

WEST UNRESTRICTED

CONFIDENTIAL

## Partner Report

Report # 62 Date: 2/1/2014 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

## Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

## Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$45,393	Cum To Date (Cost) \$7,519,027	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%) 100.0
---	------------------------------	-------------------------------	-----------------------------------	-------------------------------------	-----------------------------

Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,033,625	\$2,810,000	(\$223,625)
COMPLETION	29.54	\$45,393	\$4,485,402	\$4,069,974	(\$415,428)

## Daily Operations

Rig

Drilled Last 24 Hours (ft) 0.00	End Depth (ftKB) 16,376.0	End Depth (TVD) (ftKB) 8,089.1	DFS (days) 132.31	Report Number 62	Report End Date 2/1/2014
------------------------------------	------------------------------	-----------------------------------	----------------------	---------------------	-----------------------------

Last Casing String

PRODUCTION 1, 16,376.0ftKB

Status at 6 AM

SI.

24 Hour Forecast

SDFWKND.

## Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	01:30	19.50	DRLG	ACTIVE	CONT DRILLING OUT CFP #10 IN 20 MIN. DRILLED OUT CFP #11 AT 11,068' ON JT 354 IN 10 MIN. DRILLED OUT CFP #12 AT 11,311' ON JT 362 IN 10 MIN. DRILLED OUT CFP #13 AT 11,555' ON JT 370 IN 10 MIN. DRILLED OUT CFP #14 AT 11,790' ON JT 378 IN 15 MIN. DRILLED OUT CFP #15 AT 12,025' ON JT 386 IN 8 MIN. DRILLED OUT CFP #16 AT 12,265' ON JT 393 IN 25 MIN. DRILLED OUT CFP #17 AT 12,545' ON JT 402 IN 23 MIN. DRILLED OUT CFP #18 AT 12,747' ON JT 408 IN 24 MIN. DRILLED OUT CFP #19 AT 12,990' ON JT 416 IN 34 MIN. DRILLED OUT CFP #20 AT 13,227' ON JT 424 IN 30 MIN. DRILLED OUT CFP #21 AT 13,465' ON JT 432 IN 20 MIN. DRILLED OUT CFP #22 AT 13,702' ON JT 439 IN 20 MIN. DRILLED OUT CFP #23 AT 13,941' ON JT 447 IN 43 MIN. DRILLED OUT CFP #24 AT 14,188' ON JT 455 IN 57 MIN. DRILLED OUT CFP #25 AT 14,417' ON JT 462 IN 85 MIN. DRILLED OUT CFP #26 AT 14,660' ON JT 470 IN 55 MIN. DRILLED OUT CFP #27 AT 14,930' ON JT 479 IN 23 MIN. DRILLED OUT CFP #28 AT 15,148' ON JT 486 IN 14 MIN. DRILLED OUT CFP #29 AT 15,385' ON JT 493 IN 18 MIN. DRILLED OUT CFP #30 AT 15,540' ON JT 498 IN 20 MIN. DRILLED OUT CFP #31 AT 15,895' ON JT 510 IN 36 MIN. DRILLED OUT CFP #32 AT 16,125' ON JT 517 IN 30 MIN. CONT WASHING/DRILLING DOWN TO PB TAGGING AT 16,330' ON JT 524.
01:30	04:00	2.50	CIRC	ACTIVE	PUMPED SWEEPS AND CIRC CLEAN.
04:00	06:00	2.00	TRIP	ACTIVE	RD SWIVEL AND POOH LAYING DOWN 79 JTS AT SHIFT CHANGE.