



# Daily Drilling Report

Well ID: 42-383-39969

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2714WB

Sect: 27 County: Reagan State: TX

Report No: 1

Report For 06:00 AM 05-Oct-17

Operator:	SEM	Rig:	INTEGRITY RIG	Spud Date:		Daily Cost / Mud (\$):	0 / 0
Measured Depth (ft):	190	Drilling Days (act.):	1	Well Bore:	Original Well Bore	AFE No.	AFE (\$) Actual (\$)
Vertical Depth (ft):	190	Drilling Days (plan):		RKB Elevation (ft):	0.00		
Proposed TD (ft):		Days On Location:	1	Last BOP Test:			
Hole Made (ft) / Hrs:	190 / 5.0	Last Casing:				Totals:	0 0
Average ROP (ft/hr):	38.0	Next Casing:		Working Interest:		Well Cost (\$):	0
Pers/Hrs:	Operator: 1 / 24	Contractor:	9 / 120	Service:	0 / 0	Other:	0 / 0
						Total:	10 / 144

Current Operations: WAIT ON MUD PUMP

Planned Operations: REPAIR MUD PUMP , DRILL SURFACE

Wellsite Supervisors: JOE B. SMITH

Tel No.:

## Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
11:30	16:00	4.50	40	MIRU	SKID RIG	
16:00	21:00	5.00	190	DRIL	DRILLING F/40" T/190'	
21:00	6:00	9.00	190	WOE	WAIT ON MUD PUMP	



# Daily Drilling Report

Well ID: 42-383-39969

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2714WB

Sect: 27 County: Reagan State: TX

Report No: 2

Report For 06:00 AM 06-Oct-17

Operator:	SEM	Rig:	INTEGRITY RIG	Spud Date:		Daily Cost / Mud (\$):	0 / 0
Measured Depth (ft):	190	Drilling Days (act.):	2	Well Bore:	Original Well Bore	AFE No.	AFE (\$) Actual (\$)
Vertical Depth (ft):	190	Drilling Days (plan):		RKB Elevation (ft):	0.00		
Proposed TD (ft):		Days On Location:	2	Last BOP Test:			
Hole Made (ft) / Hrs:	0 / 0.0	Last Casing:				Totals:	0 0
Average ROP (ft/hr):		Next Casing:		Working Interest:		Well Cost (\$):	0
Pers/Hrs:	Operator: 1 / 24	Contractor:	9 / 120	Service:	0 / 0	Other:	0 / 0
						Total:	10 / 144

Current Operations: WAIT ON MUD PUMP

Planned Operations: REPAIR MUD PUMP , DRILL SURFACE

Wellsite Supervisors: JOE B. SMITH

Tel No.:

## Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	6:00	24.00	190	WOE	WAIT ON MUD PUMP PARTS	



# Daily Drilling Report

Well ID: 42-383-39969

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2714WB

Sect: 27 County: Reagan State: TX

Report No: 3

Report For 06:00 AM 07-Oct-17

Operator:	SEM	Rig:	INTEGRITY RIG	Spud Date:		Daily Cost / Mud (\$):	0 / 0
Measured Depth (ft):	680	Drilling Days (act.):	2	Well Bore:	Original Well Bore	AFE No.	AFE (\$) Actual (\$)
Vertical Depth (ft):	680	Drilling Days (plan):		RKB Elevation (ft):	0.00		
Proposed TD (ft):		Days On Location:	2	Last BOP Test:			
Hole Made (ft) / Hrs:	490 / 10.0	Last Casing:				Totals:	0 0
Average ROP (ft/hr):	49.0	Next Casing:		Working Interest:		Well Cost (\$):	0
Pers/Hrs:	Operator: 1 / 24	Contractor:	9 / 120	Service:	0 / 0	Other:	0 / 0
						Total:	10 / 144

Current Operations: WAIT ON MUD PUMP PARTS

Planned Operations: REPAIR MUD PUMP , DRILL SURFACE

Wellsite Supervisors: JOE B. SMITH

Tel No.:

## Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	14:00	8.00	190	WOE	WAIT ON PUMP PARTS	
14:00	19:00	5.00	190	REPR	REPAIR MUD PUMP	X
19:00	20:00	1.00	190	TRPI	TRIP IN HOLE	
20:00	6:00	10.00	681	DRIL	DRILL F/190' T/681'	

**Daily Drilling Report**

Well ID: 42-383-39969

Field: Impossible

**SEM Operating Company, LLC**

Well Name: University 9 2714WB

Sect: 27 County: Reagan State: TX

Report No: 4

Report For 06:00 AM 08-Oct-17

Operator:		SEM		Rig:		INTEGRITY RIG		Spud Date:		Daily Cost / Mud (\$):			7,247 / 0								
Measured Depth (ft):		716		Drilling Days (act.):		3		Well Bore:		Original Well Bore		AFE No.		AFE (\$)		Actual (\$)					
Vertical Depth (ft):		716		Drilling Days (plan):				RKB Elevation (ft):		0.00		072317		6,020,480		7,247					
Proposed TD (ft):				Days On Location:		3		Last BOP Test:													
Hole Made (ft) / Hrs:		526 / 4.5		Last Casing:		13.38 at 714						Totals:		6,020,480		7,247					
Average ROP (ft/hr):		116.89		Next Casing:				Working Interest:				Well Cost (\$):		7,247							
Pers/Hrs:		Operator:		1 / 24		Contractor:		9 / 120		Service:		0 / 0		Other:		0 / 0		Total:		10 / 144	
Current Operations:		RIG RELEASED @ 01:00 AM 10/08/2017																			
Planned Operations:		WAIT ON H&P 467																			
Wellsite Supervisors:		JOE B. SMITH												Tel No.:							

**Operations Summary**

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	10:30	4.50	716	DRIL	DRILL F/680 T/716'	
10:30	11:00	0.50	716	CIRC	CIRCULATE	
11:00	15:00	4.00	716	TRPO	TOOH	
15:00	18:00	3.00	716	CASE	RUN SURFACE CASING	
18:00	18:30	0.50	716	CIRC	CIRCULATE BOTTOMS UP	
18:30	20:00	1.50	716	CMTF	Pump 50 Bbls FW to get returns. Begin pumping CMT. Pumped 99 Bbls (229 sx) (2.42 cuft/sk) Lead slurry at 12 lb/gal CJ912 +2%CJ031 +2%CJ110 +3lb/skCJ610. Switched to Tail and pumped 81 Bbls (339sx) (1.34 cuft/sk) Tail slurry at 14.8 lb/gal CJ912 +1% CJ110 +0.25 lb/sk CJ600. displaced CMT with 104 Bbls of FW. Bumped plug with 850 PSI and held for 5 minutes. Bled back and floats held. Good returns throughout CMT job. Circulated 100 Bbls (232 sx) cement to surface.	
20:00	0:00	4.00	716	WOC	WOC	
0:00	1:00	1.00	716	LOG	RUN GYRO RELEASE RIG @ 01:00 AM 10/08/2014	

**Casing/Tubular Information**

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Hole Section	OH Diam. (ins)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	13.38	0	0	714	714	SURF	17.50	54.50	J-55	

**Cost/AFE Information**

AFE No	AFE Description	AFE Amount	Daily Mud	Well Mud	Daily Total	Well Total	% Spent
072317	Drill & complete a 7900' WlfCmp	6,020,480.00	0.00	0.00	7,247.26	7,247.26	0.12 %
Totals \$:		6,020,480.00	0.00	0.00	7,247.00	7,247.00	0.12 %