



Daily Drilling Report

Well Name UTL 2932-17 2H

Report Date 07/11/2017

API 42-475-37198

Field	Phantom Wolfcamp	Supervisor	Nathaniel Baxter	Rig Up Days	0.56	Report No.	56
Location	Sec 12, Block 17	Supervisor 2	Chris Montan	Surface Days	2.38	DFS	53.83333333
County	Ward	Rig Phone	432-253-3863	Inter. 1 Days	6.73	Spud Date	04/26/2017
Rig Name	X20	Rig Email	JEPRig05@jaggedpeakenergy.com	Inter 2 Days	5.35	AFE	\$3,183,001.00
KB	32	Daily Footage		Prod. Days	41.75	Daily Cost	\$69,008.61
Depth (MD)	19,940	TVD at Bit	11413	Tot. Drill Days	53.83	Cum. Cost	\$5,193,482.46
Estimated TD	21,915			Hrs Drlg			

Casing Data

Type	Size	Weight	Grade	Connection	Top	Bottom	Shoe Test
Surface	13-3/8	48.0	H-40	STC	32'	1,176'	
Intermediate	7	32.0	ICY P-110	BTC	32'	11,940'	

Mud Properties

Type	CALCIUM CHLORIDE
Weight	11.75
FV	46
PV	14
YP	2
LCM (ppb)	
Chlorides	28900
% Solids	17
Daily Losses	
Total Losses	0

Last Survey

Depth	Inc	Azi

BHA

Description	Length	ID	OD
Total Length:			

Bit Info

[illegible]

Safety

Last BOP Test	07/07/2017	Last BOP Drill	07/07/2017	Last Function Test	07/07/2017	Diesel Used	1,136.00	Diesel Recvd		Diesel on Loc	9,804.00
---------------	------------	----------------	------------	--------------------	------------	-------------	----------	--------------	--	---------------	----------

Fuel

Diesel Used	1,136.00	Diesel Recvd		Diesel on Loc	9,804.00
--------------------	----------	---------------------	--	----------------------	----------

Activity Summary (6:00am - 6:00am)

From	To	Hours	P / U	Summary
06:00	12:00	6.00	UnPlanned	TOOH F/9,000'- T/Surface (No Fish) L/D Fishing tools. Found metal filings from NM HHop in overshot. Grapple showed dull having complete engagement and presumed to have slipped off. Decision was made to attempt another fishing run w/2 7/8" Spear.
12:00	14:30	2.50	UnPlanned	Clean floor X/O Dies in 4" DP slips. X/O Rott head rubber waiting for fishing tools to arrive.
14:30	17:00	2.50	UnPlanned	P/U Fishing Asym #4 2 7/8" Spear (bulldogged in catch position) TIH F/Surface - T/7,096'
17:00	17:30	0.50	Rig Service	Rig Service X/O failed TM-80 hydro hose
17:30	00:30	7.00	UnPlanned	TIH F/7,096' - T/19,920' (TOF)
00:30	01:30	1.00	UnPlanned	Work spear down and engage fish 80K increase in over pull to verify fish engagement. fish dragging out hole as stand was hoisted up. 30-40k drag
01:30	06:00	4.50	UnPlanned	TOOH F/19,920' - T/15,000' Tight spot @ 19,100' establish circulation and pump out. Unable to straight pull.
Total Hours:	24			

24 Hour Activity Summary:

TOOH with fishing tools, No fish, Make up spear and TIH, Latch onto fish. TOOH

24 Hour Plan Forward:

Drill 6" production lateral section to projected TD +/- 21,915'.

