

AMERICO ENERGY RESOURCES

DATE: 6/29/12			DAILY WORKOVER / COMPLETION REPORT			
WELL NAME & NO. TRIPLE N WF- E1					FIELD TRIPLE N	
SEC.			TWP	RANGE	County	STATE TEXAS
AFE NO. pneding			W.I.		GROSS AFE	
JOB DESCRIPTION: WELL DOWN :PARTED RODS					SUPPLEMENT 1	
					TOTAL GROSS AFE	
		SIZE	WT.	GRADE	DEPTH	THREAD
C S G		1-3/8"	48#	K-55	323'	8RD STC
		9-5/8"	36#	J-55	4058'	8RD LTC
		7"	23#,26#	J-55,N-80	12350'	
T B G		2-7/8"	6.50#	J-55		8 RD
PERFS:						
			TD	PBTD	PERFS	8216-8228'
			12440'			8366-8372'
COST ITEMS	ESTIMATE	VENDOR	PKR	S.N. @	EOT @	8482-8486'
LOCATION	\$0					
WO.RIG	\$3,500	Basic -A	WORK PERFORMED			
PUMP TRUCK	\$300	Kenny -B	Start :7am Stop time:5:30pm			
AND ANCHORS	\$800	And.Anchor -C	SICP=0 PSIG, SITP=0 PSI			
AND PUMP	\$0	And.Pump -D	KENNY PUMP TRUCK TESTED TUBING W/550 PSI, HELD.			
SUPERVISOR	\$600	Americo -E	MOVED BASIC RIG 1516 TO LOCATION. CHECKED PERM			
PUMP TRUCK		BM Vac -F	ANCHORS ON LOCATION, NO TEST TAG !!!			
			ANDREWS ANCHOR, TEST AND TAG ANCHORS ON LOCATION.			
			MIRU BASIC RIG . L/D HORSE HEAD, PU AND LAID DOWN P.ROD.			
			PU ON RODS, PARTED . POOH WITH:			
			8' PONY RODS, 97-1" ROD, & 84-7/8" PARTED RODS. RODS PARTED			
			ON 7/8" STRIPPED PIN. 7/8" ROD BOX LOOKING UP.			
			TIH WITH OVERSHOT, LATCHED ON PARTED RODS W/NO PROBLEMS			
			PULLED PUMP OFF SEAT, AND POOH WITH:			
			97-1", 100-7/8", 124-3/4" RODS, 12KB. LAID DOWN PUMP.			
			CLOSED WELL IN.			
			CHECKED ROD BOX, THREADS FLAT DUE TO BAD ROD MAKE UP			
			ANDREWS PUMP WILL REPAIR AND RETURN PUMP SAT.			
			CREW WILL WORK ON SAT.			
DAILY	\$5,200		ACCIDENTS: -0-			
PREVIOUS	\$0		REPORT BY: KM.HADIPOUR			
TOTAL	\$5,200		RIG-Basic 1516		PHONE: 361-649-7340	