

AMERICO ENERGY RESOURCES

DATE: 6/29/12			DAILY WORKOVER / COMPLETION REPORT			
WELL NAME & NO. TRIPLE N WF- E1					FIELD TRIPLE N	
SEC.			TWP	RANGE	County	STATE TEXAS
AFE NO. pneding			W.I.		GROSS AFE	
JOB DESCRIPTION: WELL DOWN :PARTED RODS					SUPPLEMENT 1	
					TOTAL GROSS AFE	
		SIZE	WT.	GRADE	DEPTH	THREAD
C S G		1-3/8"	48#	K-55	323'	8RD STC
		9-5/8"	36#	J-55	4058'	8RD LTC
		7"	23#,26#	J-55,N-80	12350'	
T B G		2-7/8"	6.50#	J-55		8 RD
PERFS:						
			TD	PBTD	PERFS	8216-8228'
			12440'			8366-8372'
COST ITEMS	ESTIMATE	VENDOR	PKR	S.N. @	EOT @	8482-8486'
LOCATION	\$0					
WO.RIG	\$2,600	Basic -A	WORK PERFORMED			
PUMP TRUCK	\$0	Kenny -B	Start :7am Stop time:2:30pm			
AND ANCHORS	\$0	And.Anchor -C	SICP=0 PSIG, SITP=0 PSI			
AND PUMP	\$0	And.Pump -D	MU AND GIH WITH 1-1/2"X24' PUMP, 12 K.BARS, 124-3/4" RODS,			
SUPERVISOR	\$600	Americo -E	100-7/8" RODS, AND 97-1" STEEL SUCKER RODS. SPACED OUT			
PUMP TRUCK	\$350	BM Vac -F	WITH 8' PONNY RODS AND PLISH ROD. SEATED PUMP AND HOWB.			
			PUT WELL ON PUMPING.			
			BM.VAC FILLED UP TUBING WITH WATER, PRESSURE UP TO 500 PSIG.			
			PUT WELL ON PUMP.			
			WILL CHECK PUMP AND RIG DOWN MNDAY.			
			TUNRED THE WELL OVER TO PRODUCTION.			
			NO CHANGES ON RODS AND/OR TUBING LANDING.			
DAILY	\$3,550		ACCIDENTS: -0-			
PREVIOUS	\$5,200		REPORT BY: KM.HADIPOUR			
TOTAL	\$8,750	\$8,750	RIG-Basic 1516		PHONE: 361-649-7340	