

RECOMPLETION REPORT

UNIVERSITY BB #3

API No. 42-003-04628

8/2/2022

MIRU workover rig. TOOH laying down rods & pump. SWI.

8/3/2022

Lay down 2-7/8" tbg. NU tbg head on 8-5/8" csg head. SWI.

8/4/2022

PU 4-3/4" string mill & 2-3/8" tbg. Tag up at 4220'. SWI.

8/5/2022

PU swivel. Tag at 4269'. SDFWI.

8/8/2022

PU bailer. TIH to 4269'. Work bailer. Did not make progress. Lay down bailer. PU mill. TIH to 4269'. Milled from 4269' to 5767' (PBSD). TOOH.

8/9/2022

Finish TOOH. R/U wireline. TIH set composite plug at 5555'. PU 2nd CIBP. TIH to 4340', set plug. TOOH w/wireline. P/U 5 1/2" composite cement retainer. Set retainer @4105'. Test casing, no leak off. SDFN.

8/10/2022

Sqz perfs 4165' – 4318' with 400 sx cmt. TOOH w/tbg. RIH with bit & tbg to 3839'. SDFN.

8/11/2022

Wash down to top of cement. Tagged up at 4100'. Drilled cmt down to 4234'. SDFN.

8/12/2022

PU swivel & break circ. Wash down to CIBP at 4338'. Test squeeze – test good. Drill up CIBP at 4338'. TIH to plug at 5555'. SDFWI.

8/15/2022

TIH w/bit and 2-3/8" tbg. Drill plug up at 5555'. TOOH. SWI. SDFN.

8/16/2022

TIH w/tbg. Set retainer at 5247'. SWI. SDFN

8/17/2022

Sqz perfs 5302' – 5768' w/600 sx cmt. TOOH with 2-3/8" tbg. PU 4-3/4" bit, (6) 3 1/2" DC's & tbg. TIH to 4500' and SWI. SDFN.

8/18/2022

Drill cement from 5246' to 5600' (354'). Circ well clean and TOOH. SWI & SDFN.

8/19/2022

Drill from 5600'-5770'. Test sqz to 200 psi, test good. TIH to CIBP tagged at 5773'. Drill plug out. TIH to shoe. Start drlg at 5790'. Drld to 5801'. TOOH. Shut well in.

8/22/2022

TIH with tbg. TOOH & lay down tbg. PU bit, motor & 12 jts 2-7/8". SWI & SDFN.

8/23/2022

TIH w/tbg. Wash down to 5801'. TOOH w/tbg. SWI.

8/24/2022

TIH w/mill. TIH to 5718'. Circ 140 bbls FW. SWI & SDFN.

8/25/2022

Mill to 5817'. Circ hole clean. TOOH. SWI & SDFN.

8/26/2022

RIH with 4-3/4" guide shoe. Cut down to 5818'. TOOH. Recovered metal. SWI.

8/27/2022

RIH with 4-3/4" bit. Drill from 5820' to 5824'. TOOH. RIH with PDC bit. Shut well in.

8/28/2022

Finish TIH. Drill from 5824' to 5998'. Circ well. SWI.

8/29/2022

Drill from 5998' to 6217'. Circ hole clean. SWI.

8/30/2022

Drill from 6217' to 6402'. Circ hole clean. SWI.

8/31/2022

Drill from 6402' to 6621'. Circ hole clean. SWI.