

2000
12/1/85

42-003-05275

MCD MORNING REPORT--S/O WORKOVERS AND NEW COMPLETIONS
85-09-26 THRU 85-10-02

PG 14

ANDREWS

.....

17017 20781 FB
MIDLAND FARM AND, SO DEV UNIVERSITY D 3 100 API=42003
CAPTL R&M R&R 50000 OTHER TOT AFE 50000
PLUG OFF DEVONIAN & RECOMPLETE IN WOLFCAMP TD 11140 PBTD 11046
2 BO + 76 BW + 12 MCF

85-09-30
FR FIRST REPORT
RUPU (ANDREWS PROD SER) & ATTEMPTED TO PULL RODS & PP, COULD NOT UNSEAT
FP. RODS PARTED, POH W/106 - 1", 107 - 7/8" & 61 - 3/4" RODS TO PIN
BREAK. REL'D A/C, INSTALLED BOP & POH W/80 JTS 2-7/8" TBG. SDON.
COST TODAY: \$1247 CUM COST: \$1247 TROUBLE COST: \$
85-10-01
FOH W/TBG, RODS & SANDLINE. LAID DOWN 2-3/8" SRD TAILPIPE & BKR A/C.
TOTAL: 324 JTS 2-7/8" & 33 JTS 2-3/8" TBG. SDON.
COST TODAY: \$1334 CUM COST: \$2581 TROUBLE COST: \$

11/5/85
Joe in Andrews -
well inc stroke
length - cont to
prod - may be
prod

ANDREWS

957017 20781 PS
MIDLAND FARM AND, SO DEV UNIVERSITY D 3 100 API=42003
CAPTL R&M R&R 50000 OTHER TOT AFE 50000
PLUG OFF DEVONIAN & RECOMPLETE IN WOLFCAMP TD 11140 PBDT 11046
2 BO + 76 BW + 12 MCF

- 85-10-02
OPENED BOP, RIH W/BKR MODEL N-1 CIBP & BKR RET PKR ON 292 JTS 2-7/8" EUE 8RD J-55 TBG & SET CIBP @ 8940'. PULLED & SET PKR @ 8921'. TESTED ALL TBG IN HOLE TO 5000# (CAMPBELL TESTERS). RU BROWNLEE TRK, LOADED TBG W/40 BW & PRESS TESTED CIBP TO 1000# - HELD OK. REL'D PKR & POH W/1 STAND TBG. SD TO REPAIR PULLING UNIT'S TRANSMISSION.
COST TODAY: \$3432 CUM COST: \$6013 TROUBLE COST: \$
- 85-10-03
OPENED BOP, PULLED & SET BKR RET PKR @ 8900'. LOADED BACKSIDE W/TREY PP TRK - TOOK 210 BBL TO LOAD. PRESS TO 1000# - HELD OK. RD PP TRK. REL'D PKR, POH W/2-7/8" TBG & PKR. RU MCCULLOUGH, RIH W/4" CSG GUN, DECENTRALIZED, 0 PHASE & PERF'D WOLFCAMP FORM W/1 JSPF @ THE FOLLOWING DEPTHS: 8464-66-68-88-90-92-94-96-98-8500-11-13-15-17-21-27-8538' (TOTAL 17 HOLES). GOT ON DEPTH OFF CSG COLLAR 8450-80+, 8509-39-66+, 8598-8623-54. LAID DOWN PERF'G GUN. MIXED 3.5 SX CMT IN DUMP BAILER & SPOTTED 20' CMT ON BKR N-1 CIBP @ 8940'. PBDT SHOULD BE 8920'. POH W/DUMP BAILER & RD MCCULLOUGH. RIH W/7" BKR RET PKR ON 2-7/8" EUE 8RD J-55 TBG TO +/- 8350', LEFT PKR SWINGING & SDON.
COST TODAY: \$4218 CUM COST: \$10231 TROUBLE COST: \$
- 85-10-04
OPEN BOP, RAN TUBING TO 8359' AND SET BAKER PACKER. LOADED CASING W/31 BBL 2% KCL WATER W/DOWELL TRUCK. HOOKED UP TO TUBING & TESTED DOWELL LINES PUMPING DOWN TUBING W/ 2% KCL WATER. BROKE DOWN PERFS AT 1900 PSI. ACIDIZED WFCP PERFS (8464 - 8538) W/ 2000 GALS 15% NE HCL ACID IN 5-400 GAL STAGES W/6 7/8 - 1.3 SG BALL SEALERS BETWEEN STAGES. MAX/MIN TP: 2000/1600#; AIR: 2.4 BPM. SAW LITTLE BALL ACTION. ISIP: 250 PSI; 15 MIN SIP: 100 PSI. TOTAL LOAD TO RECOVER: 461 BWUL. RELEASED PRESSURE FROM CASING & TUBING, RELEASED PACKER & POH LAYING DOWN PACKER & 45 JTS 2-7/8" TUBING. RIH W/2-7/8" SN, 5 JTS 2-7/8" TUBING, BAKER 7" X 2-7/8" A/C & 148 JTS 2-7/8" TUBING. SDON.
COST TODAY: \$3957 CUM COST: \$14188 TROUBLE COST: \$
- 85-10-05
FIH W/PROD. EQUIP. RAN TOTAL OF 279 JTS 2-7/8" EUE 8RD J55 TUBING. BP'D 4' 2-7/8" PERFS @ 8560'. 2-7/8" SN @ 8559'. A/C @ 8405' SET W/ 12 POINTS TEN. RELEASED BOP & INSTALLED NEW 6" 900 X 2-7/8" 8RD TUBING FLANGE. INSTALLED PUMPING T & RIH W/250 X 125 RHBC 20 X 6 X 4 PUMP (ACID TRIMMED) ON 12 - 1", 171 - 3/4", 88 - 7/8" & 84 - 1" RODS. SPACED OUT AND HUNG ON, LOADED TUBING AND RDP. PUT TO PUMPING @ 6:00 PM. LOAD: 461 BWUL.
COST TODAY: \$3042 CUM COST: \$17231 TROUBLE COST: \$
- 85-10-06
IN 17 HRS PPD 124 BW ON 8.5/130" SPM. LOAD: 336 BWUL. PPG FROM WFCP PERFS (8464 - 8538)
COST TODAY: \$0 CUM COST: \$17231 TROUBLE COST: \$
- 85-10-07
IN 24 HRS PUMPED 186 BW. 100% WATER. CORRECTION TO LENGTH STROKE SHOULD BE 8 1/2" X 144 SPM. 84 BWUL.
COST TODAY: \$673 CUM COST: \$17944 TROUBLE COST: \$
- 85-10-08
IN 24 HRS PUMPED 200 BW W/NO OIL. LOAD: 284 BWUL. PUMPING 8 1/2 X 144 SPM.
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$

MCD MORNING REPORT--S/O WORKOVERS AND NEW COMPLETIONS
85-10-10 THRU 85-10-16

PG 4

ANDREWS

957017 20781 FB
MIDLAND FARM AND S WFCP UNIVERSITY D 3 100.00 API=42003
CAPTL R&M R&R 50000 OTHER TOT AFE 50000
PLUG OFF DEV. PERF'S & OPEN WFCP PERF'S TD 11140 FETD 8920
2 BO + 76 BW + 12 MCF

85-10-09
IN 24 HRS PUMPED 206 BW. NO BO. PUMPING @ 1 1/2" X 144 SPM. LOAD:
490 BWOL.
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$

85-10-10
IN 24 HRS PUMPED 202 BW. LOAD 692 BWOL.
IN 24 HRS PUMPED 202 BW. LOAD 692 BWOL. PUMPING @ 1 1/2" X 144 SPM.
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$

85-10-11
IN 24 HRS PUMPED 206 BW. LOAD 898 BWOL. PUMPED @ 1 1/2" SPM 144"
STROKE.
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$

85-10-12
IN 24 HRS PUMPED 200 BW. LOAD 1098 BWOL.
IN 24 HRS WELL PUMPED 200 BW. LOAD: 1098 BWOL.
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$

85-10-13
IN 24 HRS WELL PUMPED 210 BW. LOAD 1308 BWOL.
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$

85-10-14
WELL PUMPED 208 BW IN 24 HRS. LOAD: 1516 BWOL.
COST TODAY: \$0 CUM COST: \$17944 TROUBLE COST: \$

MCD MORNING REPORT--S/O WORKOVERS AND NEW COMPLETIONS
 85-10-17 THRU 85-10-23

PG 8

ANDREWS

.....

957017 20781 PB
 MIDLAND FARM AND S WFCP UNIVERSITY D 3 100.00 AFI=42003
 CAPTL R&M R&R 50000 OTHER TOT AFE 50000
 PLUG OFF DEV. PERF'S & OPEN WFCP PERF'S TD 11140 FBTD 8920
 2 80 + 76 BW + 12 MCF

85-10-16
 IN 24 HRS PPD 216 BW ON 8.5/144" SPM. LOAD: 1732 BWOL.
 COST TODAY: \$98 CUM COST: \$18041 TROUBLE COST: \$
 85-10-17
 IN 24 HRS WELL PUMPED 210 BW. LOAD: 1942 BWOL. PUMPING 8 1/2" X
 144 SPM.
 COST TODAY: \$0 CUM COST: \$18041 TROUBLE COST: \$
 85-10-18
 WELL PUMPED 204 TF. 204 BW. PUMPING 8 1/2"/144" SPM. LOAD 2146 BWOL.
 COST TODAY: \$0 CUM COST: \$18041 TROUBLE COST: \$
 85-10-19
 WELL PUMPED 208 BW. NO OIL. PUMPING 8 1/2"/144 SPM. LOAD 2354 BWOL.
 COST TODAY: \$0 CUM COST: \$18041 TROUBLE COST: \$
 85-10-20
 WELL PUMPED 204 BW. NO OIL. PUMPING 8 1/2" /144 SPM. LOAD 2354 BWOL.
 WELL PUMPED 204 BW. NO OIL. PUMPING 8 12" X 144 SPM. LOAD 2558 BWOL.
 COST TODAY: \$0 CUM COST: \$18041 TROUBLE COST: \$
 DR DROP REPORT. WILL REPORT WEEKLY

MCD MORNING REPORT--S/O WORKOVERS AND NEW COMPLETIONS
85-10-24 THRU 85-10-30

PG 7

ANDREWS

957017 20781 PS
MIDLAND FARM AND S WFCP UNIVERSITY D 3 100.00 API=42003
CAPTL R&M R&R 50,000 TOT AFE 50,000
PLUG OFF DEV. PERFS & OPEN WFCP PERFS TD 11140 FBTD 8720
2 BO + 76 BW + 12 MCF

85-10-08

RES RESUME TO MORNING REPORT - WEEKLY TEST
IN 24 HRS WELL PUMPED 222 TOTAL FLUID. 3 BO + 219 BW. PUMPING
2 1/2" X 144 BPM.
COST TODAY: \$0 CUM COST: \$18041 TROUBLE COST: \$

MCD MORNING REPORT--S/O WORKOVERS AND NEW COMPLETIONS 85-12-09 PG 1

ANDREWS

957017 20781 PLUG WOLFCAMP UNIVERSITY D 3 100 API=42003
MID.FARMS WOLFCAMP R&R 50,000 TOT AFE 50,000
CAPTL R&M R&R 50,000 TD 11140 FBTD 8920
PLUG OFF DEVONIAN, OPEN IN WOLFCAMP.
2 BO + 76 BW + 12 MCF

85-12-01

UNIVERSITY D #3, TESTED IN WOLFCAMP, IN 24 HRS PUMPED 242 TOTAL
FLUID. 16 BO + 226 BW, MAKING 5 MCF GAS. NEED ALLOWABLE IN WOLFCAMP.
DEVONIAN PERFORATIONS ARE PLUGGED OFF W/CIBP.
COST TODAY: \$0 CUM COST: \$18041 TROUBLE COST: \$
S&L SPECIAL REPORT. LAST REPORT