



## Midland Partner Report

Well Name: UNIV BLK 9 5BH

State: Texas

County: Andrews

Location: 10 miles SW of Andrews, TX

Rig Contr.: Key Energy 30137

API#: 4200307075

AFE#: 1405952

| Total Costs to Date |                  |
|---------------------|------------------|
| Daily Cost Total    | Cum Cost To Date |
| 16,658.00           | 143,743.00       |

|           |  |                         |
|-----------|--|-------------------------|
| Spud Date | Ground/Corrected Ground Elevation (ft) | KB-Ground Distance (ft) |
|           | 3,152.00                               | 13.00                   |

### Daily Operations

7/9/2014 00:00 - 7/10/2014 00:00

Operation Summary # 1

Key Rig #30137 Santiago, Non-Vent: P/U 18 jts of 3-1/2 WS, pulled 40K on rods, never moved, put LH torque to backoff rods, gained 1.5K on weight indicator, POH and recovered 15 FG rods (112 FG rods recovered total), LD mouse trap, p/u and RIH w/ overshot and hill side sub, latched onto tbg fish @ 4711', RU WL, RIH w/ 34' string shot, performing torque test put 10 rounds of RH torque at bout the 8th round something came free started spinning we gained about 1k over string weight, WL wrapped around pipe, worked tbg to try and free WL w/ no success, p/u on tbg and WL would lose weight, decided to go ahead and fire shot but there was no change, worked pipe again and WL came free but we lost weight, POH w/ WL. SD. CMIC Eric Hammack