



Midland Partner Report

Well Name: UNIV BLK 9 8EC

State: Texas
County: Andrews
Location: 8 miles SW f/Andrews, TX
Rig Contr.: Basic 1740

API#: 4200338502

AFE#:

Total Costs to Date	
Daily Cost Total	Cum Cost To Date
18,100.00	29,234.80

Spud Date	Ground/Corrected Ground Elevation (ft)	KB-Ground Distance (ft)
9/26/2009 6:00:00 AM	3,151.00	17.00

Daily Operations

7/21/2014 00:00 - 7/22/2014 00:00

Operation Summary # 1

Basic #1740. Waited on new tbg. MIRU LG hydro tbg tster. Move off racks 67 jts of RB & GB tbg. MI 70 jts of 2-7/8" L-80 6.5# 8rd EUE new tbg. Tally tbg. PU & RIH w/, 2-7/8" BPMA jt, 2-7/8" x 4' PS, 2-7/8" mech SN w/15' x 1-1/4" OEGA, 2-7/8" IPC tbg, 17 jts 2-7/8" new tbg, 2-7/8" x 5-1/2" TAC, 51 jts 2-7/8" L-80 tbg new tbg, 32 jts of 2-7/8" YB tbg, 226 jts of 2-7/8" BB & 2-7/8" x 6' L-80 tbg sub. . Hydro tstd all tbg to 6,000#. Found split 8,448' from surface. RDMO TT. PU jt & tagged btm @ 10,721'. SWI. SDFN. CMIC- H Wilson