



Midland Partner Report

Well Name: UNIV BLK 9 8EC

State: Texas
County: Andrews
Location: 8 miles SW f/Andrews, TX
Rig Contr.: Basic

API#: 4200338502

AFE#:

Total Costs to Date	
Daily Cost Total	Cum Cost To Date
3,850.00	4,150.00

Spud Date	Ground/Corrected Ground Elevation (ft)	KB-Ground Distance (ft)
9/26/2009 6:00:00 AM	3,151.00	17.00

Daily Operations

7/17/2014 00:00 - 7/18/2014 00:00

Operation Summary # 1

Basic # 1740. NO venting:RU, change rod transfer line on rig. POOH w/137 1-1/4" FG, 121 1" D-90, 79 7/8" D-90, 16 1-3/4" wt bars, 2-1/2"x1-1/2"x30' pump. ND WH Release TAC, NU BOP SDFN. Will scan tbg OOH in the morning. CMIC - Shannon Walker.