

8-23-10 Well spud at 10pm
8-24-10 8am 487' Drilling 12 ¼ hole
8-25-10 8am 955' trip for bit
8-26-10 8am 1035'
8-27-10 8am 1330' running 8 5/8 casing cement C 650 sx
8-28-10 8am 1330' waiting on cement
8-29-10 8am 1705'
8-30-10 8am 2400'
8-31-10 8am 2658'
9-1-10 8am 3312'
9-2-10 8am 3702'
9-3-10 8am 4025'
9-4-10 8am 4415'
9-5-10 8am 5090'
9-6-10 8am 5270' Trip for bit
9-7-10 8am 5270' Trip for bit
9-9-10 TD 6500' run casing and cement H 1220 sx

1300' 8 5/8 24lb J55

6500' 5 ½ 17lb J55 2 marker joints

Alvin Collins, President
Sunray Energy, Inc.
P.O. Box 277
Andrews, TX 79714
432-523-2000
432-523-6441 Fax
432-238-0266 Cell