



178.Daily Partner Report
UNIVERSITY ANDREWS 163

Report Date: 12/5/2014
Report #: 8
Actual Days: 3.35

Well Info												
API / UWI 4200342376			Region / Division PERMIAN			District PERMIAN CONVENTIONAL			Field Name EMBAR		Original Spud Date 1/21/2011	
County ANDREWS			State/Province TEXAS			Original KB/RT Elevation (ft) 3,268.00			Ground Elevation (ft) 3,252.00			
Job Summary												
Job Category COMPLETIONS			Last Casing String Production1, 7,337.7ftKB			AFE Dur Total (days)		Total AFE (Cost) 475,000.00		Cumulative Cost (Cost) 123,500.00		
Daily Ops Summary												
Rig (Names) C C FORBES CCF 147			Wellbore Original Hole		End Depth (ftKB) 0.0		Depth Progress (ft)		Daily Cost Total (Cost) 17,050.00			
Weather		Hole Condition			Drilling Hours (hr)		Avg ROP (ft/hr)		Cum TL Days from Spud (& 3.35			
Ops and Depth @ Morning Report												
Last 24hr Summary TRAV. TO LOC. HOLD PJSM/JSA. PU BIT, RIH W/ D.C./JARS, TAG/CIRC. @ FISH. POH LD BIT. PU SHOE W/ JUNK BASKET, RIH W/ DC/JARS/TBG. WORK TO CATCH JUNK. POH DID NOT RETRIEVE ANYTHING. CONTACT PROJ SUPER FOR PATH FORWARD. SECURE WELL, SDOWE.												
24hr Forecast CONTINUE FISH OPS.												
Time Log												
Start Time	End Time	Dur (hr)	Phase	Op Code	Activity Code	Time P-T-X	Start Depth (ftKB)	End Depth (ftKB)	Operation			
06:30	07:30	1.00	SURPR D	RPEQPT	SFTY	P			TRAV. TO LOC. HOLD PJSM/JSA.			
07:30	11:00	3.50	SURPR D	RPEQPT	FISH	P			PU BIT, RIH W/ DC/JARS, TAG FISH-CIRC FG OUT, POH W/ TBG/COLLARS, LD BIT.			
11:00	12:00	1.00	SURPR D	RPEQPT	FISH	P			PU SHOE W/ JUNK BASKET, RIH.			
12:00	13:00	1.00	SURPR D	RPEQPT	OTHR	P			LUNCH BREAK F/ CREW			
13:00	16:00	3.00	SURPR D	RPEQPT	FISH	P			WORK SHOE ON FISH, POH LD SHOE. NOTHING RETRIEVED. CONTACT PROJ SUPER F/ PATH FORWARD. SECURE WELL, SDOWE.			
Head Count / Manhours												
Company		Function			Personnel Type		Count	Time (hr)	Tot Work Time (hr)			
C C FORBES		RIG CREW			CONTRACTOR		4	10.00	40.00			
DIAMOND PUMP & TRANSPORT		OTHER			CONTRACTOR		2	10.00	20.00			
Drilling Parameters												
Start (ftKB)	End Depth (ftKB)	Cum Depth (ft)	Drilling Time (hr)	Sliding Time (hr)	Int ROP (ft/hr)	Flow Rate (gpm) (gpm)	WOB (1000lbf)	RPM (rpm)	SPP (psi)	Drill Tq	TFO (°)	dP (SPP) (psi)
Casing Strings												
Csg Des	OD (in)	Set Depth (ftKB)	Top (ftKB)	Run Date	Drift Min (in)	Wt/Len (lb/ft)	P LeakOff (psi)	Dens Fluid (lb/gal)				
Conductor	16	80.0	16.0	1/20/2011		65.00						
Surface	8 5/8	1,503.2	16.0	1/22/2011		24.00	942.2	11.89				
Production1	5 1/2	7,337.7	16.0	1/28/2011		17.00						