

Operated Morning Report

Type: Oil Well

Entity:	3018.001	Loomis 1				
Block: 12	Section: 17	Qtr/Qtr	Andrews	TX	US	Andrews, TX US
API Number:		Operator:	Mack Energy Corporation			
Service Co:	Silver Oak Drilling, LLC		Proposed Depth:			
AFE #:	3018.001	Loomis #1-Drilling AFE		AFE Budget:	1,820,460.59	AFE Actual:
Formation :	Working Interest 1.00000000					
Start Date:	1/25/2012	Complete Date:	12/31/2078	Tool Pusher:		
Remarks:						
Start:	4/16/2012	End :	4/17/2012	Hours:	24	
Activity:	recompleti	Depth:	0	Daily Cost:	7,995.00	Accum Cost: 1,500,998.00
XD - MIRU Unit 81. Unseat pump & POH with rods. NU BOP. POH with tubing. RIH with RTTS pkr & 229 jts.						
COST \$7,995						
Start:	4/17/2012	End :	4/18/2012	Hours:	24	
Activity:	recompleti	Depth:	0	Daily Cost:	155,387.00	Accum Cost: 1,656,385.00
XD - Set pkr @ 7211'. RU Elite. Test pkr down back side to 500#. Test held. Acidized well with 954 bbls 20% acid, 789 bbls Slickwater & 27 ball sealers. AR 8 bpm, AP 3492#, ISIP 2255#, 15 min 2045#, FG 0.73. Left flowing over night on 25/64 choke.						
COST \$155,387						
Start:	4/18/2012	End :	4/19/2012	Hours:	24	
Activity:	recompleti	Depth:	7,770	Daily Cost:	4,840.00	Accum Cost: 1,661,225.00
XD - Unset packer & POH. RIH with SN & TAC. ND BOP. Couldn't get TAC to set. Flanged up tbg. SN @ 7467' with 237 jts, TAC @ 7137' with 225 jts. RIH with 2 1/2"x2"x20' RHTC pump, 176 3/4 rods, 120 7/8 rods. Hang on. Left pumping to battery. RD.						
COST \$4,840						

Printed:

6/17/2013 11:07:28 AM

Page:

1

EisRpt0001000194