



WI Partner C&W Report

Thursday, February 20, 2014

Well Name: UNIVERSITY 27A 01

API/UWI 42003446790000	Surface Legal Location	Field Name FUHRMAN-MASCHO SOUTH	License # 746813	State/Province TX	Well Configuration Type VERTICAL
Original KB Elevation (ft) 3,214.60	KB-Tubing Head Distance (ft)	Spud Date 9/2/2012 00:00	Rig Release Date 9/6/2012 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Jobs

Job Category Abandon	Primary Job Type Plug and Abandon	Program Type Maintenance	Responsible Party AJACOBSON
AFE Number 1530005616	Total AFE Amount (Cost) 40,000.00	Supplemental AFE Number	Total AFE + Supp Amount (Cost) 40,000.00

Objective

PREP FOR P&A

Rigs

Rig Name: KING 02

Rig Start Date: 2/13/2014

Rig Release Date: 2/18/2014

Rig Name: BASIC 1293

Rig Start Date: 2/19/2014

Rig Release Date:

Daily Operations

Rpt #	Start Date	Day Total (Cost)	Cum To Date (Cost)	Summary	Ops Next Rpt
2.0	2/14/2014	7,000.00	13,450.00	KING 2 CREW ON LOCATION. JSEA. SITP/SICP 100#. FLOWED WELL DOWN TO HALF FRAC. REC 410 BBLS WTR. TOH & LAY DOWN W/ 73-7/8 KD RODS, 97-3/4 KD RODS, 7-1/2 K BARS & PUMP. CLOSE WELL IN. SDFN	SCAN TBG
3.0	2/15/2014	7,000.00	20,450.00	KING 2 CREW ON LOACTION. JSEA. SITP/SICP 100#. OPEN WELL TO HALF FRAC. FLOWED 3 HOURS. CSG DEAD. STILL FLOW OUT TBG. RU BASIC PUMP TRUCK. PUMP 25 BBLS 10# BRINE VIA TBG. RD PT. NDWH. REL TAC. NU BOP. RU SUNDOWN. TOH & SCAN W/ 147 JTS 2-7/8 TBG, TAC, 4 JTS 2-7/8 TBG, SN & 1 JT 3-1/2 MOTHER HUBBARD. RD SUNDOWN. RESULTS YELLOW-128 BLUE-23 RU BWWC WL. RUN GR/JB TO 4460. TOP PERF @ 4496. SET CIBP @ 4450 & CAP W/ 20' CMT. RD BWWC WL	SDFWE
4.0	2/16/2014	7,000.00	27,450.00	SDFWE	RDMO
5.0	2/17/2014	1,500.00	28,950.00	KING 2 CREW ON LOCATION. JSEA. ND BOP. NUWH. RDSU. OPS SUSPENDED PENDING PLUGGING UNIT	OPS SUSPENDED PENDING PLUGGING UNIT
6.0	2/19/2014	8,450.00	37,400.00	ROAD BASIC 1293 TO LOCATION. JSEA. DIG OUT CELLAR. SET RIG MAT. RUSU. NDWH. NU BOP. SPOT PLUGGING EQUIPMENT. PU & TIH W/ TBG. TAG CMT @ 4437. CLOSE WELL IN. SDFN	START PLUGGING OPS