



## WI Partner C&W Report

Thursday, February 27, 2014

**Well Name: UNIVERSITY 27A 01**

API/UWI 42003446790000	Surface Legal Location	Field Name FUHRMAN-MASCHO SOUTH	License # 746813	State/Province TX	Well Configuration Type VERTICAL
Original KB Elevation (ft) 3,214.60	KB-Tubing Head Distance (ft)	Spud Date 9/2/2012 00:00	Rig Release Date 9/6/2012 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

### Jobs

Job Category Abandon	Primary Job Type Plug and Abandon	Program Type P&A	Responsible Party AJACOBSON
AFE Number 1530005616	Total AFE Amount (Cost) 40,000.00	Supplemental AFE Number	Total AFE + Supp Amount (Cost) 40,000.00

Objective

PREP FOR P&A

### Rigs

**Rig Name:** KING 02

**Rig Start Date:** 2/13/2014

**Rig Release Date:** 2/18/2014

**Rig Name:** BASIC 1293

**Rig Start Date:** 2/19/2014

**Rig Release Date:** 2/27/2014

### Daily Operations

Rpt #	Start Date	Day Total (Cost)	Cum To Date (Cost)	Summary	Ops Next Rpt
12.0	2/25/2014	11,370.00	76,520.00	HOLD JSEA : H2S, TRIP HAZARDS, LIFTING, PUMPING, PRESSURE, PINCH PTS.  RIH W/ 2 3/8" TBG. & TAG CMT. PLUG @ 1526', PUH W/ TBG. TO 1112', SPOT 20 SK. CMT. PLUG, POH, RU WIRELINE, RIH W/ 4 SHOT STRIP GUN, PERFORATE @ 275', RIH W/ PKR. TO 112', PUMP 85 SK. CMT. SQZ. 2BPM / 500PSI. W/O CIRCULATING, DISPLACE TO 170', WOC, RELEASE PKR., RIH, TAG CMT. @ 140'. CALL RRC, CIRCULATE CMT. TO SURFACE FROM 140', POH W/ TBG., LOAD CSG. @ SURFACE W/ CMT.,	BEGIN RIGGING DOWN, WILL CUT OFF, CAP & BURY TOMORROW.
13.0	2/26/2014	5,170.00	81,690.00	HOLD JSEA : LIFTING, PINCH PTS., DRIVING, BACKHOE  RESUME RIGGING DOWN & MOVING EQUIPMENT, DIG OUT CELLAR, CUT OFF & CAP ABANDONED WELL, P&A COMPLETE	JOB COMPLETE