



WI Partner Drilling Report

Monday, January 12, 2015

Well Name: UNIVERSITY CONS IV 3009

API/UWI 42003463210000	Surface Legal Location	Field Name FULLERTON SD	License #	State/Province TX	Well Configuration Type
Ground Elevation (ft) 3,268.00	Casing Flange Elevation (ft)	KB-Ground Distance (ft) 17.00	KB-Casing Flange Distance (ft)	Spud Date 12/12/2014 11:30	Rig Release Date 12/26/2014 06:00

Jobs

Job Category Drilling	Primary Job Type Drilling - original	Program Type Development	Responsible Party CWALKER
AFE Number 1500006210	Total AFE Amount 1,800,638.00	Supplemental AFE Number	Total AFE + Supp Amount (Cost) 1,800,638.00

Objective

DRILL & COMPLETE DEVONAIN PRODUCER

Rigs

Rig Name: PRECISION 826	Rig Start Date: 12/10/2014	Rig Release Date: 12/27/2014
Rig Name: NO WOR	Rig Start Date: 1/5/2015	Rig Release Date: 1/9/2015
Rig Name: BASIC 1743	Rig Start Date: 1/9/2015	Rig Release Date:

Daily Operations

Rpt #	Start Date	Work Activity	Day Total (Cost)	Cum To Date (Cost)	Summary	Ops Next Rpt
23.0	1/5/2015	Completions	8,391.34	1,512,347.93	HSM REVIEW JSEA. RECIEVE HANDOVER FROM DRILLING. TEXAS ENERGY SUCK OUT CELLAR. JO'S ANCHOR SERVICE SET ANCHORS	FILL IN CELLAR. NU TBG HEAD & BOP
24.0	1/6/2015	Completions	17,363.60	1,529,711.53	HSM REVIEW JSEA. FILL IN CELLAR. SEABOARD NU TBG HEAD & TEST INTERNALLY TO 5000 PSI. NU HYDROLIC BOP. SWIFN	RUN GR/CBL/CCL LOG & PERFERATE WELL
25.0	1/7/2015	Completions	64,014.82	1,593,726.35	HSM REVIEW JSEA. MIRU APOLLO WIRELINE & NEW HORIZON PUMP TRUCK. RIH WITH 6 1/8" GAUGE RING & JUNK BASKET & TAG PBTD @ 8760'. POOH RIH WITH GR/CBL/CCL TOOL & LOG REPEAT SECTION FROM 8760' TO 8460' 300' RIH & PRESSURE UP TO 1000 PSI & LOG UP TO 1950'. 150' ABOVE TOC. POOH. PRESSURE UP ON CSG TO 5000 PSI & HOLD FOR 30 MIN. RDMO NEW HORIZON. RIH WITH 4" TAG, SDP 0.43" EH, 55" PEN, 2 SPF GUNS & PERFERATE WELL @ 8736'-39', 3', 2 SPF, 6 SHOTS, 8728'-30', 2', 2 SPF, 4 SHOTS, 8709'-15', 6', 2 SPF, 12 SHOTS, 8701'-03', 2', 2 SPF, 4 SHOTS, 8679'-85', 6', 2 SPF, 12 SHOTS, 8672'-77', 5', 2 SPF, 10 SHOTS, 8622'-24', 2', 2 SPF, 4 SHOTS & 8617'-20', 3', 2 SPF, 6 SHOTS (58 SHOTS TOTAL) POOH SWI RDMO APOLLO. SDFN	PUMP ACID JOB
26.0	1/8/2015	Completions	60,502.65	1,654,229.00	HSM REVIEW JSEA. MIRU PETROPLEX ACIDIZING. PRESSURE TEST LINES TO 6000 PSI. LOAD HOLE WITH 2 BBLs. PUMP 6000 GALS 15% HYDROCHLORIC ACID WITH 120 BALLS & FLUSH WITH 335 BBLs FRESH WATER WITH BIOCID. SEE INITIAL BRAKE @ 3600 PSI 2 BPM. MAX PSI 3815 @ 10 BPM. ISIP 1435 PSI. 5 MIN SIP VACUMME. SWI. RDMO PETROPLEX ACIDIZING. SDFN	MIRU RIG & RIH WITH BIT
27.0	1/9/2015	Completions	80,702.00	1,734,931.00	HSM REVIEW JSEA. MIRU BASIC RIG 1743. SET CATWALK & RACKS. UNLOAD 289 JTS 2 7/8" L80 TBG ONTO RACKS. CSG VACUMME. PUMPING 10# BRINE DOWN CSG AT 1/2 BPM. ND BOP & NU ESP HANGER FLANGE & BOP. RIH TALLYING & PICKING UP 6 1/8" BIT, X OVER, X OVER & 186 JTS, 5774'. SWI SDFN	RIH TAG PBTD POOH
28.0	1/10/2015	Completions	5,795.00	1,740,726.00	HSM REVIEW JSEA. TBG & CSG 0 PSI. RIH PICKING UP 97 JTS & TAG PBTD @ 8760'. POOH LAYING DOWN 9 JTS & STANDING BACK 274 JTS. SWI. NU ANNULAR. SDFWE	SDFWE
29.0	1/11/2015	Completions	2,230.00	1,742,956.00	SDFWE	RIH WITH ESP