

Completion Data

Well Name: UL Mason West Unit 11LS

API/UWI 42-003-47605	Well ID Number 586886	Operational Field Name UL Beekeeper	License # 829054	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,980.00	KB-Tubing Head Distance (ft)	Spud Date 9/3/2017 22:00	Rig Release Date 10/6/2017 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,529.7

Job Category COMPLETION	Primary Job Type Initial Completion	Secondary Job Type	Status 1
-----------------------------------	--	--------------------	----------

AFE Number E17454	Start Date 11/9/2017 06:00	End Date
----------------------	-------------------------------	----------

Rpt #	End Date	Summary
1.0	11/10/2017	MIRU RTX WL to RCBL. TOC = 3,426'
2.0	11/11/2017	Toe prep
3.0	11/12/2017	Location prep
4.0	11/13/2017	Location prep
5.0	11/14/2017	Prep for Frac ops
6.0	11/15/2017	MIRU Frac ops. PT WH & Frac & Flowback iron. RA/JD/JG/DL
7.0	11/16/2017	Frac Stages: 1 - 3 Plug & Perf Stages: 2 - 3 Report Time Ops: RIH to P/P stage 4 RA, JG, JDS, DL
8.0	11/17/2017	Frac Stages: 4, 5, 6 Plug & Perf Stages: 4, 5, 6, 7 Report Time Ops: Fracing stage 7 RA, NG, JDS, DA
9.0	11/18/2017	Frac Stages: 7, 8, 9, 10 Plug & Perf Stages: 8, 9, 10, 11 Report Time Ops: Start frac ops on stage 11 RA, NG, JDS, DA
10.0	11/19/2017	Frac Stages: 11, 12, 13, 14 Plug & Perf Stages: 12, 13, 14 Report Time Ops: Standby for adjacent well ops RA, NG, JDS, DA
11.0	11/20/2017	Frac Stages: 15, 16, 17 Plug & Perf Stages: 15, 16, 17 Report Time Ops: Standby for adjacent well ops. RA, NG, JDS, DA
12.0	11/21/2017	Frac Stages: 18, 19, 20 Plug & Perf Stages: 18, 19, 20 Report Time Ops: RIH to P&P stage 21 RA, NG, JDS, DA
13.0	11/22/2017	Frac Stages: 21, 22, 23, 24 Plug & Perf Stages: 21, 22, 23, 24 Report Time Ops: SD for holiday. RA, NG, JDS, DA
14.0	11/23/2017	SD for Holidays
15.0	11/24/2017	SD for Holidays
16.0	11/25/2017	SD for Holidays
17.0	11/26/2017	SD for Holidays
18.0	11/27/2017	Frac Stages: 25, 26, 27 Plug & Perf Stages: 25, 26, 27, 28 Report Time Ops: Fracing stage 28 GR/NG/FC/ DA

Completion Data

Well Name: UL Mason West Unit 11LS

API/UWI 42-003-47605	Well ID Number 586886	Operational Field Name UL Beekeeper	License # 829054	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,980.00	KB-Tubing Head Distance (ft)	Spud Date 9/3/2017 22:00	Rig Release Date 10/6/2017 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,529.7

Rpt #	End Date	Summary
19.0	11/28/2017	Frac Stages: 28, 29, 30, 31, 32 Plug & Perf Stages: 29, 30, 31, 32 GR/NG/FC/ DA
20.0	11/29/2017	Frac Stages: 33, 34, 35, 36 Plug & Perf Stages: 33, 34, 35, 36, 37 Report Time Ops: Standby for adjacent well ops. GR/NG/FC/ DA
21.0	11/30/2017	Frac Stages: 37,38,39,40 Plug & Perf Stages: 38,39,40,41 Report Time Ops: Standby for adjacent well ops. GR/NG/FC/ DA
22.0	12/1/2017	Frac Stages: 41, 42, 43, 44 Plug & Perf Stages: 42, 43, 44, 45 Report Time Ops: Frac stage 45 GR/JG/FC/ DL
23.0	12/2/2017	Frac Stages: 45 - 49 Plug & Perf Stages: 46 - 49 Report Time Ops: RIH to P/P stage 50 GR/JG/FC/ DL
24.0	12/3/2017	Frac Stages: 50 - 53 Plug & Perf Stages: 50 - 54 Report Time Ops: Fracking stage 54 GR/SD/FC/ DL
25.0	12/4/2017	Frac Stages: 55 - 58 Plug & Perf Stages: 55 - 58 Report Time Ops: RIH P&P Stage 59 GR/JG/FC/ DL
26.0	12/5/2017	Frac Stages: 59 - 62 Plug & Perf Stages: 59 - 62 Report Time Ops: RIH to P/P stage 63 GR/JG/FC/ DL
27.0	12/6/2017	Frac Stages: 63, 64, 65 Plug & Perf Stages: 63, 64, 65 Set & test kill plug. Report Time Ops: RDMO Frac Spread TFTR: 505,576 bbls GR/JG/FC/ DL
28.0	12/7/2017	HSM MIRU War Horse WSU and associated equipment. Unload and count all tubing. 2.375 and 2.875 tubing all accounted for per Cannonball's paperwork. Function test BOP's: good test. Tally tubing. Make up BHA and begin TIH, loading tubing every 100 joints.
29.0	12/8/2017	HSM RIH. Tag plug 1 (KP). DO plugs 1 - 11. Continue DO Ops.
30.0	12/9/2017	HSM DO plugs 12 - 25. RC/SW

Completion Data**Well Name: UL Mason West Unit 11LS**

API/UWI 42-003-47605	Well ID Number 586886	Operational Field Name UL Beekeeper	License # 829054	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,980.00	KB-Tubing Head Distance (ft)	Spud Date 9/3/2017 22:00	Rig Release Date 10/6/2017 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,529.7

Rpt #	End Date	Summary
31.0	12/10/2017	HSM w/ all contractors DO plugs 26 - 38. At Time of Report: Circulating BU after Plug 38. RC/SW
32.0	12/11/2017	HSM w/ all contractors DO plugs 39-46 Sand x down, Sprint Services cleaned out. pumped 2 bottms up while waiting repairs RC/SW
33.0	12/12/2017	HSM w/ all contractors DO plugs 47 - 59. FCP: 250 psi SW/HC
34.0	12/13/2017	HSM w/ all contractors on location. DO plugs 60 - 62. POOH & L/D tubing. Did not drill stage 63, 64, or 65 IllusionPlugs. SW/HC
35.0	12/14/2017	HSM w/ all contractors on location POOH & L/D Tubing. Kill well with 10# brine. Shut in and secure well. Turn over to production. TLTR: 507,736 bbls. Did not drill stage 63, 64, & 65 Illusion plugs. SW/HC