

# Daily Drilling & Cost Summary

5/2/2019

Well Name: UL BLK 6 DDU A 4007WA

API/UWI 42-003-47995	Well ID Number 221102	Operational Field Name UL Cats	License # 849185	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,984.00	KB-Tubing Head Distance (ft)	Spud Date 4/15/2019 23:00	Rig Release Date 5/1/2019 22:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,831.8
Job Category DRILLING	AFE Number EO19121	Target Depth (ftKB) 23,431.0	Total AFE Amount (Cost) 3,392,545.27		Total Field Estimate (Cost) 2,382,543.99
Rig Start Date 4/15/2019	Rig Release Date 5/1/2019		Contractor Cactus	Rig Number 170	

DAILY OPERATIONS					
End Date	Day Total (Cost)	End Depth (ftKB)	Cum To Date (Cost)	Summary	
2/21/2019	345,851.92	0.0	345,851.92	MIRU Pinnergy Drilling Rig 3. Spud Well & Drill to 1,827'. MU, Run & Cement 13 3/8" Surface Casing at 1812' GL, Float Collar at 1,769' GL. WOC 4 hrs. Cut & Dress Off 13 3/8" Surface Casing at Ground Level & Cover Same. RDMO Pinnergy Drilling Rig 3	
4/16/2019	98,203.36	2,380.0	444,055.28	Skid east 30' slot 2, N/U & test, P/U BHA, TIH, Drill shoe track, Drill F/1,827' - T/2,380'.	
4/17/2019	72,817.42	5,318.0	516,872.69	Drill F/2,380' - T/5,318'	
4/18/2019	250,646.55	6,546.0	767,519.24	Drill F/5,318' - T/6,546', Circulate, TOH, R/U run csg	
4/19/2019	79,461.18	6,840.0	846,980.41	Run csg, Cement, Install pack off, P/U BHA, TIH, Drill out float equipment and shoe track. Drill 8 3/4" Production Vertical.	
4/20/2019	80,175.65	9,118.0	927,156.06	Drill F/6,840' - T/9,118', Circulate, TOH, C/O BHA.	
4/21/2019	82,848.07	10,104.0	1,010,004.12	TIH, Drill F/9,118' - T/10,104'	
4/22/2019	75,071.62	12,360.0	1,085,075.74	Drill F/10,104' - T/12,360'	
4/23/2019	51,096.16	13,876.0	1,136,171.89	Drill F/12,360' - T/13,876'	
4/24/2019	83,603.60	15,110.0	1,219,775.49	Drill F/13,876' - T/15,110'	
4/25/2019	44,277.80	16,535.0	1,264,053.28	Drill F/15,110' - T/16,535'. Circ hole clean, TOOH.	
4/26/2019	108,837.50	17,604.0	1,372,890.78	TOOH, P/U Lateral BHA, TIH, Rotate & Slide F/ 16,535' T/ 17,604'	
4/27/2019	60,746.78	19,976.0	1,433,637.55	Rotate & Slide F/ 17,604' T/ 19,976'	
4/28/2019	78,954.13	21,969.0	1,512,591.68	Rotate & Slide F/ 19,976' T/ 21,969'	
4/29/2019	72,277.28	23,331.0	1,584,868.95	Rotate & Slide F/ 21,969' T/ 23,331'	
4/30/2019	55,639.60	23,431.0	1,640,508.55	Rotate & Slide Lateral F/ 23,331' - T/23,431', Perform CUC, TOOH, L/D BHA, Wait on Casing Crew	
5/1/2019	672,906.43	23,431.0	2,313,414.97	R/U Casing Crew, Run 5.5" 20# Production Casing T/ 22,600'	
5/1/2019	69,129.02	23,431.0	2,382,543.99	Run 5.5" Production Casing F/ 22,600' T/ 23,421', Burst Air Lock Sub, Circulate, Cement 5.5" Production Casing, Nipple Down, Set Slips, Release from UL BLK 6 DDU A 4007 WA @ 2200 hrs	