

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	55
DAYS ON LOCATION:	59
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 11 2020	MD: 9,740	TVD: 9,731	FOOTAGE:	MW: 11.5	LB	PTD:
	RIG SUPERVISOR:	AC SPIERS / WESLEY LAROUX				PBTD:
	PRESENT OPERATIONS:	TESTING BOPS				
	SKID RIG ONTO ULG 1-24 D 4H & RIG UP					
	MONAHANS BOP TESTER ON LOCATION @ 23:30					
	GE REP OFF LOCATION @ 00:00;;NIPPLE UP BOPS, C/O TOP RAMS TO 2 7/8" X 5"VBS & INSTALL CHOKE / KILL LINES.					
	UNABLE TO TIGHTEN BONNETT & TEST BOPS DUE TO DAMAGED BONNETT BOLT.;WHILE REPAIRING DAMAGED BONNETT BOLT:					
	TEST CHOKE MANIFOLD 250 PSI LOW / 5000 PSI HIGH;REPAIRING DAMAGED THREADS ON BONNETT BOLT;TESTING BOP					
	ACTIVITY PLANNED:	TEST BOPS, INSTALL WEAR BUSHING, TIH W/ 8.75" DRILLOUT ASSEMBLY				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	56
DAYS ON LOCATION:	60
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 12 2020	MD: 9,740	TVD: 9,731	FOOTAGE:	MW: 11.0	LB	PTD:
	RIG SUPERVISOR:	AC SPIERS / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	TRIP IN THE HOLE (CURRENT DEPTH: 9000')				
	PRESSURE TEST ANNNULAR, UPPER & LOWER PIPE RAMS, TIW VALVE, KILL & HCR VALVES TO HIGH OF 5000PSI/LOW OF 250PSI. TEST ANNULAR TO HIGH OF 2500PSI/LOW OF 250PSI. TEST CSG T/1000PSI (10 MINS)					
	MONAHAN'S NIPPLE UP CREW OFF LOCATION @ 0800HRS					
	MONAHAN'S TESTER OFF LOCATION @ 1100HRS; SET WEAR BUSHING & PREP RIG FLOOR FOR DIRECTIONAL TOOLS;P/U & SCRIBE 6.5, 7/8, 5.7, 1.75* FBH G-SERIES MTR FBH, M/U NMDC, INSTALL MWD;CLEAN OUT FLOW-LINE DUE TO BEING PLUGGED WITH CUTTING'S;C/O ORBIT VALVE DUE TO BEING DAMAGED DURING SKID OPERATIONS					
	MONAHAN'S NIPPLE UP CREW ON LOCATION @ 1800HRS OFF LOC @ 2200 HRS**					
	CUTTER TECHNICIAN ON LOCATION @ 1800 HRS OFF LOC @ 2300 HRS; TEST MWD -GOOD- & M/U 8-3/4" SMITH XS616 W/6X20'S;TIH F/118' - T/4643' , TAG DV TOOL;DRILL CEMENT, DVTOOL, AND BAFFLE PLATE , ROT-30, GPMS-400, WT-5/20;TIH F/4643' - T/9000' -NO ISSUES-					
	ACTIVITY PLANNED:	DISPLACE, DRILL TO KOP, TOH, P/U CURVE ASSY. TIH & BUILD CURVE AS PER PLAN				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	57
DAYS ON LOCATION:	61
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 13 2020	MD: 10,020	TVD: 9,982	FOOTAGE: 280	MW: 10.2	LB	PTD:
RIG SUPERVISOR:		AC SPIERS / KENNETH STEPHENSON			PBTD:	
PRESENT OPERATIONS:		SLIP AND CUT DRILL LINE				
TIH F/9000' - T/9634' -NO ISSUES-;DRILL CEMENT & FLT CLLR F/9634' - T/9735' WOB: 10, TD RPM: 20, TQ: 7K, GPM: 450, MRPM: 108, PSI: 1350, DIFF: 50, MW: 8.8# BW;DISPLACE HOLE W/ 10.0# OBM @ GPM: 450;DRILL SHOE & REAM F/9735' - T/9755' WOB: 10, TD RPM: 20, TQ: 7K, GPM: 450, MRPM: 108, PSI: 2350, DIFF: 50, MW: 10.0# OBM;DRILLING 8.75" VERTICAL HOLE F/9755' - T/10020' (265 FT @ 3785 FPH) WOB: 20, TD RPM: 40, TQ: 9/10K, GPM: 450/500, MRPM: 108, PSI: 2350, DIFF: 300/400, MW: 10.0# OBM;CIRC HOLE CLEAN FOR TRIP, WHILE RECIPROCATING 90' GPM: 525, TD RPM: 40, TQ: 7K (NOTE: SPOTTED 80BBLs / 20#PER/BBLs SWEEP ON BTTM);TOH F/10020' - T/118' ,HOLE TAKIN G PROPER FILL, PULL AT 150' A MIN DUE TO ELECTRICIAN CHANGING INVERTER ON TRACTION MOTOR;REMOVE ROTATE HEAD RUBBER, INSTALL TRIP NIPPLE;LAYDOWN DIRECTIONAL MOTOR, BIT # 5 (X-1-1-N);P/U & SCRIBE 6.5, 7/8, 5.7, 2" FBH G-SERIES MTR FBH, M/U NMDC, INSTALL MWD, TEST SAME , MAKE UP - 7 7/8 DMI611 W/6-20S SERIAL # JP6374;RIG SERVICE , CHECK AND PUT 5 GALLONS OIL IN TOPDRIVE;TIH F/118' - T/9000' , PICKUP AGITATOR @ 25 STANDS TEST PSI BEFORE 1550 PSI / AFTER 1930 PSI , 380 PSI DIFFERENCE , HOLE DISPLACING CORRECTLY;HANG BLOCKS , SLIP AND CUT DRILL LINE						
ACTIVITY PLANNED:		FINISH TRIP IN / DRILL CURVE				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	58
DAYS ON LOCATION:	62
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 14 2020	MD: 10,631	TVD: 10,464	FOOTAGE: 611	MW: 10.8	LB	PTD:
	RIG SUPERVISOR:	AC SPIERS / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	TRIPPING OUT OF THE HOLE TO CHANGE MOTOR (CURRENT DEPTH: 6300')				
	SLIP & CUT DRLG LINE;TIH F/9000' -T/10020' -NO ISSUES-;DRILL 7.875" VERTICAL HOLE F/10020' - T/10030' (10 FT @ 20 FPH) WOB: 20, TD RPM: 40, TQ: 9/10K, GPM: 525, MRPM: 126, PSI: 2750, DIFF: 300, MW: 10.0# OBM;DRILL 7.875" CURVE SECTION F/10,030' - T/10631' (601 FT @ 36 FPH) WOB: 20, GPM: 525, MRPM: 126, TD RPM: X, TQ: XK, PSI: 2900, DIFF: 100-300, MW: 11.3#					
	MOTOR WAS YIELDING 12 AND HAVING ISSUES HOLDING TOOLFACE, DECISION WAS MADE TO TRIP OUT TO CHANGE MOTOR					
	SLD FTG / HRS = 611 FT / 17 HRS / 36 FPH					
	ROT FTG / HRS = XX FT / XX HRS / XX FPH					
	7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ XXX ON 3/XX/2020;CIRCULATE BOTTOMS UP , WHILE MIXING SLUG;TOH F/10631' T/ 6300' , HOLE TAKING PROPER FILL NO ISSUES					
	ACTIVITY PLANNED:	CHANGE BHA/ TRIP IN THE HOLE				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	59
DAYS ON LOCATION:	63
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 15 2020	MD: 11,100	TVD: 10,557	FOOTAGE: 469	MW: 11.3	LB	PTD:
RIG SUPERVISOR:		AC SPIERS / KENNETH STEPHENSON			PBTD:	
PRESENT OPERATIONS:		DRILLING 7 7/8 LATERAL @ 11,100'				
TOH F/6,300' - T/ BHA' HOLE TOOK PROPER FILL -NO ISSUES-;LD DIRTY MTR & BIT (BIT GRADE; 1-1-A-IG-MTR FAILURE);P/U & SCRIBE 6.5, 7/8, 5.7, 2* FBH G-SERIES MTR FBH, M/U NMDC, INSTALL MWD, TEST SAME & M/U - 7-7/8 TAUREX TXD513 #S11861;SERVICE RIG;TIH F/BHA - T/2,339' -NO ISSUES-;P/U AGITATOR @ 25 STANDS TEST PSI W/450GPM, BEFORE 1300 PSI / AFTER 1600 PSI (300 PSI DIFFERENCE);TIH F/2,390' - T/10,250' -HIT TIGHT HOLE-;WORK PIPE FREE @ 10,250' WHILE CIRC, GPM: 300/450, RTY: 20, TQ: 7/15K;WASH REAM F/10,250' - T/10,631' -BTM- GPM: 525, RTY: 20, TQ: 7/9K;RACK BACK 1 STD & CIRC BTMS UP, WHILE RECIPROCATING PIPE 90' GPM: 525, RTY: 20, TQ: 7/9K;DRILL 7.875" CURVE SECTION F/10,631' - T/10,865' (234 FT @ 36 FPH) WOB: 20, GPM: 525, MRPM: 126, TD RPM: X, TQ: XK, PSI: 3400, DIFF: 100/300, MW: 11.4#						
7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ 10,830' MD / 10,564 TVD @ 88.04 DEGREE @ 02:00 ON 3/15/2020						
** 7 7/8 LATERAL STARTED @ 02:00 ON 3/15/2020**;DRILL 7.875" LATERAL SECTION F/10,865' - T/11,100' (235 FT @ 59 FPH) WOB: 40, GPM: 550, MRPM: 132, TD RPM: 50, TQ: 17K, PSI: 4000, DIFF: 300/600, MW: 11.4#						
SLD FTG / HRS = 271 FT / 7.65 HRS / 36 FPH ROT FTG / HRS = 198 FT / 2.85 HRS / 69 FPH **7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ 10,830' MD / 10,564 TVD @ 88.04 DEGREE @ 02:00 ON 3/15/2020** ** 7 7/8 LATERAL STARTED @ 02:00 ON 3/15/2020**						
ACTIVITY PLANNED:		DRILL AHEAD				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	62
DAYS ON LOCATION:	66
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 18 2020	MD: 16,374	TVD: 10,685	FOOTAGE: 1,584	MW: 11.6	LB	PTD:
	RIG SUPERVISOR:	AC SPIERS / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	DRILLING 7.875 LATEAL @ 16,374'				
	DRILL 7.875" LATERAL SECTION F/14,790' - T/15,658' (868 FT @ 79 FPH) WOB: 35, GPM: 525, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 4950, DIFF: 300/600, MW: 11.5#;RIG SERVICE;DRILL 7.875" LATERAL SECTION F/15,658' - T/16,195' (537 FT @ 54 FPH) WOB: 35, GPM: 525, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 4950, DIFF: 300/600, MW: 11.5#;RIG SERVICE;DRILL 7.875" LATERAL SECTION F/16,195' - T/16,374' (179 FT @ 90 FPH) WOB: 35, GPM: 525, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 4950, DIFF: 300/600, MW: 11.5#					
	SLD FTG / HRS = 179 FT / 11.50 HRS / 15 FPH					
	ROT FTG / HRS = 1405 FT / 11.10 HRS / 126 FPH					
	7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ 10,830' MD / 10,564 TVD @ 88.04* @ 02:00 ON 3/15/2020					
	** 7 7/8 LATERAL STARTED @ 02:00 ON 3/15/2020**					
	ACTIVITY PLANNED:	DRILL AHEAD				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	63
DAYS ON LOCATION:	67
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 19 2020	MD: 16,682	TVD: 10,695	FOOTAGE: 308	MW: 11.5	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	TRIPPING IN THE HOLE @ 10,000'				
	DRILL 7.875" LATERAL SECTION FROM 16,374" TO 16,682' (308 FT @ 77 FPH) WOB: 35, GPM: 525, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 4950, DIFF: 300/600, MW: 11.6#;WORK PIPE & CIRCULATE HOLE CLEAN. 550 GPM / 55 RPM;TRIP OUT OF HOLE TO CHANGE BIT & MOTOR FROM 16682' TO 10,786'. PUMP SLUG AFTER 10 STANDS.;BACKREAM FROM 10,786' TO 10,000';TRIP OUT OF HOLE TO CHANGE BIT & MOTOR FROM 16,786' TO 7,118' , NO ISSUES HOLE TAKING PROPER FILL;REMOVE ROTATE HEAD AND INSTALL TRIP NIPPLE;TRIP OUT OF HOLE TO CHANGE BIT & MOTOR FROM 7,118' TO 118' , NO ISSUES HOLE TAKING PROPER FILL;LAYDOWN MONEL, PONY COLLAR , DRAIN MOTOR, BREAK BIT (1-1-I-X) LAYDOWN MUD MOTOR;P/U & SCRIBE 6.5, 7/8, 5.7, 2* FBH G-SERIES MTR FBH, M/U NMDC, INSTALL MWD,TEST MWD -GOOD- & M/U 7.875" MDI611 W/6X20'S;TRIP IN THE HOLE FROM 118' TO 10,000', PICK UP NEW AGITATOR TEST PSI BEFORE 1830 PSI, AFTER 2280 PSI , DIFFERNECE OF 450 PSI, HOLE DISPLACING CORRECTLY					
	SLD FTG / HRS = 13 FT / 1 HRS / 13 FPH ROT FTG / HRS = 295 FT / 3 HRS / 98 FPH **7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ 10,830' MD / 10,564 TVD @ 88.04* @ 02:00 ON 3/15/2020** ** 7 7/8 LATERAL STARTED @ 02:00 ON 3/15/2020**					
	ACTIVITY PLANNED:	TRIP IN / DRILL 7.875 LATERAL				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	64
DAYS ON LOCATION:	68
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 20 2020	MD: 17,496	TVD: 10,728	FOOTAGE: 814	MW: 11.4	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	DRILLING 7.875 @ 17,496'				
	TRIP IN THE HOLE FROM 10,000' TO 14,945', HOLE DISPLACING CORRECTLY;REMOVE TRIP NIPPLE / INSTALL ROTATE HEAD;TRIP IN THE HOLE FROM 14,945' TO 15,480', HOLE DISPLACING CORRECTLY;WASH AND REAM FROM 15,480' TO 15,580';TRIP IN THE HOLE FROM 15,580' TO 16,682', HOLE DISPLACING CORRECTLY;DRILL 7.875" LATERAL SECTION FROM 16,682' TO 16,730' (48 FT @ 32 FPH) WOB: 35, GPM: 525, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 4950, DIFF: 300/600, MW: 11.6#;RECYCLE PUMPS, TROUBLE SHOOTING MWD TROUBLE;DRILL 7.875" LATERAL SECTION FROM 16,730' TO 16,910' (180 FT @ 45 FPH) WOB: 35, GPM: 525, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 4950, DIFF: 300/600, MW: 11.6#;RIG SERVICE;TROUBLE SHOOT MWD ,DOWNLINK MWD, CHANGE OUT TRANSDUCER, TRANSDUCER CABLE, USB CABLE TO LAPTOP IN DOUGHOUSE;DRILL 7.875" LATERAL SECTION FROM 16,910' TO 17,447' (537 FT @ 63 FPH) WOB: 35, GPM: 525, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 4950, DIFF: 300/600, MW: 11.6#;RIG SERVICE;DRILL 7.875" LATERAL SECTION FROM 17,447' TO 17,496' (49 FT @ 49 FPH) WOB: 35, GPM: 525, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 4950, DIFF: 300/600, MW: 11.6#					
	SLD FTG / HRS = 75 FT / 5.30 HRS / 14 FPH ROT FTG / HRS = 739 FT / 9.30 HRS / 79 FPH **7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ 10,830' MD / 10,564 TVD @ 88.04* @ 02:00 ON 3/15/2020** ** 7 7/8 LATERAL STARTED @ 02:00 ON 3/15/2020**					
	ACTIVITY PLANNED:	DRILL AHEAD				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	65
DAYS ON LOCATION:	69
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 21 2020	MD: 18,736	TVD: 10,758	FOOTAGE: 1,240	MW: 11.5	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	DRILLING 7.875 LATERAL @ 18,736'				
	DRILL 7.875" LATERAL SECTION FROM 17,496' TO 18073' (577 FT @ 50.17 FPH) WOB: 35, GPM: 535, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 5350, DIFF: 300/600, MW: 11.6#;LUBRICATE TOP DRIVE, BLOCKS, WASH PIPE;DRILL 7.875" LATERAL SECTION FROM 18073' TO 18736' (663 FT @ 55.25 FPH) WOB: 40, GPM: 535, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 5350, DIFF: 300/600, MW: 11.6#					
	SLD FTG / HRS = 167 FT / 9.5 HRS / 17 FPH					
	ROT FTG / HRS = 1073 FT / 14 HRS / 77 FPH					
	7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ 10,830' MD / 10,564 TVD @ 88.04* @ 02:00 ON 3/15/2020					
	** 7 7/8 LATERAL STARTED @ 02:00 ON 3/15/2020**					
	ACTIVITY PLANNED:	DRILL AHEAD				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	66
DAYS ON LOCATION:	70
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 22 2020	MD: 19,805	TVD: 10,755	FOOTAGE: 1,069	MW: 11.5	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	CIRCULATING CLEAN UP CYCLES @ 19,805'				
	WORK PIPE & CIRCULATE HOLE CLEAN. FROM 18,736' TO 18,620'. 550GPM / 55 RPM;DRILL 7.875" LATERAL SECTION FROM 18,736' TO 19,805' (1069' FT @ 53 FPH) WOB: 40, GPM: 535, MRPM: 132, TD RPM: 55, TQ: 14/17K, PSI: 5350, DIFF: 300/600, MW: 11.6#					
	SLD FTG / HRS = 107 FT / 8 HRS / 13 FPH					
	ROT FTG / HRS = 962 FT / 12 HRS / 80 FPH					
	7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ 10,830' MD / 10,564 TVD @ 88.04* @ 02:00 ON 3/15/2020					
	** 7 7/8 LATERAL STARTED @ 02:00 ON 3/15/2020 TD @ 06:00AM 19,805' MD / 10,755' TVD @ 90* ON 3/22/2020**					
	ACTIVITY PLANNED:	CIRCULATE CLEAN UP CYCLES AND SHORT TRIP				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	67
DAYS ON LOCATION:	71
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 23 2020	MD: 19,805	TVD: 10,755	FOOTAGE:	MW: 11.6	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	REMOVE WEAR BUSHING / PREP FLOOR TO RUN 5.5 CASING				
	WORK FULL STAND & CIRCULATE HOLE CLEAN. PUMP 3 X 2# OVER MW SWEEPS. 550GPM / 55RPM;WIPER TRIP FROM 19,805' TO 16,600'. HOLE TAKING PROPER FILL VOLUME. WORK THROUGH TIGH SPOT @ 19,525'. NO EXCESS DRAG OTHERWISE;TRIP BACK IN HOLE FROM 16,600' TO 18,305'. HOLE DISPLACING PROPER VOLUME. WASH & REAM AS HOLE CONDITIONS DICTATE;WORK FULL STAND & CIRCULATE HOLE CLEAN. PUMP 2# OVER MW SWEEP. 550GPM / 55RPM;TRIP OUT OF HOLE TO RUN 5.5" CASING FROM 19,805' TO 11,900'. HOLE TAKING PROPER FILL. NO EXCESS DRAG.;LAY DOWN 39 JTS OF HWDP, AND DRILLPIPE TO 8000';TRIP OUT OF HOLE TO RUN 5.5" CASING FROM 8,000' TO 118'. HOLE TAKING PROPER FILL. NO EXCESS DRAG.					
	**4STAR CASING ON LOCATION 03:00 AM					
	**TRITON TECH ON LOCATION @ 03:00 AM;LAYDOWN DIRECTIONAL TOOLS AND BIT (2-3-I-X)					
	**TROJAN THREAD REP ON LOCATION @ 05:30 AM;PULL WEAR BUSHING / CLEAN FLOOR					
	7-7/8" CURVE STARTED @ 09:30 ON 3/13/2020 & LANDED @ 10,830' MD / 10,564 TVD @ 88.04* @ 02:00 ON 3/15/2020					
	** 7 7/8 LATERAL STARTED @ 02:00 ON 3/15/2020 TD @ 06:00AM 19,805' MD / 10,755' TVD @ 90* ON 3/22/2020**					
	** PREMIER DIRECTIONAL RELEASED @ 06:00 AM 3/23/20**					
	ACTIVITY PLANNED:	RIG UP CASING CREW / RUN 5.5 CASING				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	68
DAYS ON LOCATION:	72
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 24 2020	MD: 19,805	TVD: 10,755	FOOTAGE:	MW: 11.6	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	WASH 5.5 CASING @ 17,930'				
	RIG SERVICE					
	**TROJAN THREAD REP ON LOCATION @ 06:00 03/23/20					
	**TRRC NOTIFIED OF 5.5" CASING RUN. SPOKE W/ BECKY. NO OPERATOR NUMBER;REPAIR LINK TILT BRACKET ON TOP DRIVE. WELD & MPI;RIG IN TONGS, BAIL EXTENSIONS, ELEVATORS, TORQUE TURN EQUIPMENT;PJSM W/ 4 STAR, TRYTON, TROJAN & RIG CREW. MAKE UP & TEST FLOAT SHOE, 1 X 5.5" / 20# / P-110 / GBCD CASING JOINT, FLOAT COLLAR, 1 X 5.5" / 20# / P-110 / GBCD CASING JOINT & TRYTON TOE SLEEVE. MAKE UP & RUN 403 JOINTS OF 5.5" / 20# / P-110 / AXIS HT CASING W/ 6 MARKER JOINTS SPACED EVERY 1500' FROM TD TO INT CASING SHOE TO A DEPTH OF 17,863'. FILL PIPE ON THE RUN & TOP UP EVERY 35 JOINTS IN INT CASING & 20 JOINTS IN OPEN HOLE.;WASH AND WORK CASING FROM 17,863 TO 17,930' , PSI-650 , SPM-80					
	**SILVERZONE CEMENTERS ON LOCATION @ 02:30 3/24/20					
	**TRITON TECH ON LOCATION @ 05:00 AM 3/24/20					
	ACTIVITY PLANNED:	RUN CASING / CEMENT				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	69
DAYS ON LOCATION:	73
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 25 2020	MD: 18,304	TVD: 10,755	FOOTAGE:	MW: 11.6	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / KENNETH STEPHENSON				PBTD:
	PRESENT OPERATIONS:	FINISH INSTALLING WELL CAP				
	WASH & REAM CASING IN HOLE FROM 17,863' TO 18260'. 400GPM / 15RPM. MAX TORQUE 8.5K FT/LBS. FULL CIRCULATION THROUGHOUT. CIRC PRESSURE - 1400PSI;RUN 38 JOINTS OF 5.5" / 20# / P-110 / AXIS HT CASING FROM 18260' TO 19805'. FILL PIPE ON THE RUN & TOP UP 20 JOINTS IN OPEN HOLE. TOTAL CASING RUN=19808.50'. LANDED @ 19805'					
	**CASING LANDED @ 19,805' @ 11:00 03/24/2020					
	**FLOAT SHOE @ 19,795'					
	**FLOAT COLLAR @ 19,756.86'					
	**TOE SLEEVE @ 19,710.21'					
	**MARKER JTS @ 18,282.56' / 16,769.10' / 15,297.02' / 13,782.35' / 12,218.53' / 10,654.61;CIRCULATE CASING VOLUME WHILE RIGGING DOWN CASING CREW					
	**4 STAR CASING CREW & TORQUE TURN OFF LOCATION @ 12:30					
	**TROJAN THREAD REP OFF LOCATION @ 12:30;RIG DOWN CRT & RIG UP SILVERZONE CEMENT HEAD & LINES;PJSM W/ SILVERZONE CEMENTERS & TRYTON TOOL HAND. TEST LINES TO 5000 PSI. CEMENT 5.5" CASING W/ 100 BBLS OF WEIGHTED SPACER @ 10.5 PPG. PUMP 565 SKS (353 BBLS) SZ TXI-LITE BLEND @ 10.5#/gal,+6% SZSTE, +0.3% SZC-51, +0.4% CITRIC ACID, +5% SALT, +1% C-45, +0.3% C-47A., +0.2% VSZR-1. (YIELD - 3.51ft/sk. M/W - 22.15gal/sk). FOLLOWED BY 1550 SKS (469.3 BBLS) SZHZ PROD MIX TAIL BLEND @ 13.2#/gal, + 6% SZSTE, 0.5% C-45, 0.3% CITRIC ACID, +0.75% C-47A, +3% SALT, +0.3% SZR-1. (YIELD - 1.70ft/sk. M/W - 8.65gal/sk). DROP & DISPLACE PLUG W/ 20 BBLS SUGAR WATER & 429 BBLS FW, @ 7.6 BPM ,MAX LIFT 2500 PSI, FULL RETURNS DURING DISPLACEMENT. 149 BBLS OF CEMENT BACK TO SURFACE , BUMPED PLUG @ 16:59HHRS WITH 2200 PSI, 500 PSI OVER FCP OF 2700 PSI . BLED BACK 4.25 BBLS, FLOATS HOLDING.					
	** 4 STAR CRT OFF LOCATION @ 13:30					
	**BAKER WELLHEAD TECH ON LOCATION @ 16:00					
	**MONAHANS NIPPLE DOWN CREW ON LOCATION @ 16:00;FLUSH BOP & RIG DOWN CEMENTERS					
	**SILVERZONE OFF LOCATION @ 18:30;CLEAN & REMOVE KATCH KAN, REMOVE TARPS, PULL MOUSEHOLE, DISCONNECT FILL UP LINE. REMOVE DRESSER SLEEVE AND FLOWLINE. R/U BOP WRANGLER. N/D CHOKE AND KILL LINES, OPEN RAMS INSPECT , GREASE SAME, RIG DOWN HYDRAULIC LINES,MANUAL CHOKE VALVE,KILLLINE VALVE, BREAK SPOOL, BOPS WITH MONAHANS NIPPLE UP;BREAK BOP STACK AND PICK UP BOP STACK. SET CASING SLIPS @ 250K STRING WEIGHT. CUT OFF CASING, DRESS CUTOFF. BREAK DOWN DSA AND SPACER SPOOL. MOVE BOP STACK, DSA AND SPOOL FROM OVER WELL AND INSTALL WELL CAP.					
	ACTIVITY PLANNED:	LAYDOWN DRILLPIPE THROUGH MOUSEHOLE				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	70
DAYS ON LOCATION:	74
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 26 2020	MD: 19,805	TVD: 10,755	FOOTAGE:	MW: 0.0	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / WESLEY LAROUX				PBTD:
	PRESENT OPERATIONS:	RIG DOWN FLOOR				
	INSTALL NIGHT CAP ON WELL HEAD. REMOVE FLOW LINE & CHOKE LINE. NIPPLE DOWN & REMOVE DSA FROM BOPS. REMOVE ROTATING HEAD & ORBIT VALVE FROM BOP					
	**MONAHANS NIPPLE DOWN CREW OFF LOCATION @ 09:00 03/25/2020					
	**HADCO PIPE INSPECTORS ON LOCATION @ 08:00 03/25/2020;L/D DRILL PIPE FROM DRK USING THE HOIST & MOUSE HOLE. AVERAGE 1000'/HR					
	**IRON HORSE ON LOCATION @ 12:00 03/25/2020. OFF LOCATION @ 18:00					
	**MULLHOLLANDS PIT CLEANERS ON LOCATION @ 16:00 03/25/2020					
	ACTIVITY PLANNED:	RIG DOWN & PREPARE TO MOVE RIG TO REDSTONE YARD. INPSECT PIPE				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	71
DAYS ON LOCATION:	75
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 27 2020	MD: 19,805	TVD: 10,755	FOOTAGE:	MW: 0.0	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / WESLEY LAROUX				PBTD:
	PRESENT OPERATIONS:	RIGGING DOWN PD 599 TO BE MOVED TO YARD				
	WHILE CLEANING TANKS. L/O MOUSE HOLE, REMOVE WASH PIPE & SUBS FROM TDS, REMOVE FLOW LINE, R/D FLOOR EQUIPMENT,					
	ACTIVITY PLANNED:	RIG DOWN AND PREP EQUIPMENT TO BE MOVED & INSPECT DRILL PIPE				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	72
DAYS ON LOCATION:	76
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 28 2020	MD: 19,805	TVD: 10,755	FOOTAGE:	MW: 0.0	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / WESLEY LAROUX				PBTD:
	PRESENT OPERATIONS:	RIGGING DOWN FOR MOVE TO REDSTONE YARD. CLEANING RIG				
	CLEANING & RIGGING DOWN EQUIPMENT, PREPARING TO MOVE RIG TO THE YARD. REMOVE DRAWWORKS & MUD BOAT, CATWALK, STAIRS. LOWER SUB. RIG DOWN AND PREPARE SOLIDS CONTROL EQUIPMENT TO MOVE. RIG DOWN HOUSING AT MAN CAMP. LOWER DERRICK INSPECTING DRILL PIPE					
	**REDSTONE CRANES ON LOCATION @ 08:00 / OFF LOCATION @ 18:00 03/27/2020					
	ACTIVITY PLANNED:	BEGIN MOVING EQUIPMENT TO REDSTONE YARD. CONTINUE INSPECTING PIPE				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	73
DAYS ON LOCATION:	77
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 29 2020	MD: 19,805	TVD: 10,755	FOOTAGE:	MW: 0.0	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / WESLEY LAROUX				PBTD:
	PRESENT OPERATIONS:	WAITING ON DAYLIGHT / TRUCKS				
	SPLIT DERRICK & SET ON RACKS TO BE CLEANED, SEPERATE SUBS, CLEAN & HAUL TO RED STONE YARD. LOAD OUT KSW EQUIPMENT. INSPECTING DRILL PIPE					
	EQUIPMENT ON LOCATION CRANES:2 TANDOMS:1 FORKLIFT:1 HAUL TRUCKS:11					
	ACTIVITY PLANNED:	CONTINUE BREAKING DOWN & MOVE RIG TO YARD.				

WELL: UL G 1-24 D #4H

Elevation Resources, LLC	
DAILY OPERATIONS	
FIELD:	Emma (Barnett Shale)
COUNTY/STATE:	Andrews/TX
PMD:	
PVD:	
SURFACE LOCATION:	1827' FNL & 898' FEL; Blk 1 Sec 24 ULS
BOTTOM HOLE LOCATION:	20' FSL & 1980' FEL; Blk 1 Sec 29 ULS
ELEVATION (RKB):	
API #:	42-003-48205
PERMIT NUMBER:	860231
SPUD DATE & TIME:	Jan 16 2020 01:00
DAYS FROM SPUD:	74
DAYS ON LOCATION:	78
WELL ENGINEER:	Jason Kincaid
OBJECTIVE:	Drill & Complete a 10,000' lateral in the Mississippi horizon
JOB NAME:	UL G 1-24 D #4H
CONTRACTOR/RIG#:	Precision/599

CONFIDENTIAL

Mar 30 2020	MD: 19,805	TVD: 10,755	FOOTAGE:	MW: 0.0	LB	PTD:
	RIG SUPERVISOR:	JASON BROWN / WESLEY LAROUX				PBTD:
	PRESENT OPERATIONS:	WAITING ON DAYLIGHT / TRUCKS				
	PJSM W/ REDTONE & RIG CREWS.					
	R/D BACK YARD. LOAD OUT BACK YARD, DERRICK, BOPS, PARTS HOUSES & HAUL TO REDSTONE YARD.					
	INSPECTING DRILL PIPE					
	EQUIPMENT ON LOCATION:					
	CRANES:2					
	FORKLIFT:1					
	HAUL TRUCKS:11					
	ACTIVITY PLANNED:	LOAD OUT REMAINING EQUIPMENT & INSPECT DRILL PIPE				