



Daily Drilling Partner Report 2

3/26/2020 21:00 - 3/27/2020 06:00

Well Name: UL 2539 W9 11SC

Report# 1

DFS 1.0

Well Info

API 42-003-48232	Surface Legal Location S25-7 , AB&M SVY,	Division PERMIAN BASIN DIVISION	Field Name SPRABERRY (TREND AREA)	Spud Date 3/27/2020
County MARTIN	State TEXAS	Ground Elevation (ft) 2,938	Current KB to GL (ft) 19.50	

Daily Ops Summary

RIG SAVANNA 688	Wellbore Name Original Hole	End Depth (ft, KB) 708.0	Progress (ft) 609
Weather Clear	Hole Condition Good	Drilling Hours (hr) 2.00	Avg ROP (ft/hr) 304.3

Operations at Report Time
DRILLING 14 3/4" SURFACE HOLE @ 708'

Operations Summary
WALK RIG TO UL 2539 W9-11SC-R/U AFTER WALK-P/U DIR TOOLS-DRILL SURFACE HOLE TO 708'

Operations Next Report Period
DRILL SECTION TO TD OF 1858'-SWEEP HOLE-TRIP OUT-RUN/CEMENT SURFACE CASING-TEST CASING-N/U & TEST BOP

Time Log

Start Time	End Time	Dur (hr)	Activity	Ops Category	Start Depth (ft, KB)	End Depth (ft, KB)	Com
21:00	22:30	1.50	MOVE RIG	P	99.5	99.5	WALK RIG TO UL 2539 W9-11SC-INSTALL LAST SUITCASE & PHASE EXTENSIONS
22:30	00:30	2.00	RIG UP/DOWN	P	99.5	99.5	R/U AFTER WALK
00:30	02:00	1.50	PU/LD BHA	P	99.5	99.5	P/U M/U DIRECTIONAL TOOLS SCRIBE ORIENT MWD SURFACE TEST TOOLS
02:00	04:00	2.00	DIRECTIONAL DRILL	P	99.5	708.0	DIRECTIONAL DRILL ' GPM 700-850 WOB 20-40 K RPM 70 TORQ 3-9 K SLIDE 1 = 15 ' .5 HRS
04:00	06:00	2.00	SURVEY	P	708.0	708.0	SURVEYS, CONNECTION, & BACKREAM

Casing Strings

Csg Des	OD (in)	Set Depth (ft, KB)	Top (ft, KB)	Run Date	Drift Min (in)	Wt/Len (lb/ft)
CONDUCTOR	20	99.5	19.5	2/28/2020	18.54	133.00