

BLK 10 FUHRMAN MASCHO UT 2610H

Well Name BLK 10 FUHRMAN MASCHO UT 2610H	API/UWI 42003489280000	Extra Well ID B 1401129	Field Name Fuhrman Mascho
--	---------------------------	----------------------------	------------------------------

Jobs

Job Category Completion/Workover	AFE Number 1224052DC	Primary Job Type Initial Completion	Objective well SI for 2101H frac	Start Date 5/8/2024	End Date	Total Number of Reports 28.0
-------------------------------------	-------------------------	--	-------------------------------------	------------------------	----------	---------------------------------

Daily Operations

Start Date	Summary
6/4/2024	well SI for 2101H frac
6/3/2024	well SI for 2101H frac
6/2/2024	well SI for 2101H frac
6/1/2024	well SI for 2101H frac
5/31/2024	well SI for 2101H frac
5/30/2024	frac 2610H stages 52-55; start RD Cudd frac & Cudd coil; standby for post-frac CO
5/29/2024	frac 2610H stages 34 - 51
5/28/2024	frac 2610H stages 19 - 33
5/27/2024	frac 2610H stages 8 - 18
5/26/2024	frac 2610H stages 1-7
5/25/2024	Cudd repaired CTU; start frac 2610H; 18.5 hrs NPT on Cudd CT due to planetary gear failure & repairs
5/24/2024	opened toe sleeve, CTCO; set remaining silos & filled w/ sand
5/23/2024	MIRU Cudd 2-3/8 coil; spot 3 sand silos; spot Cudd frac equipment as it AOL; build road behind tanks
5/22/2024	NU / test frac stacks; MIRU flowback package
5/21/2024	81,000-bbl AST; 10.5' in tank; 11' full; water transfer on standby
5/20/2024	Filling 81,000-bbl AST; 10.5' in tank @ 15:35 hrs; 11' is full; SI water transfer; will top off AST just prior to start of frac
5/19/2024	Filling 81,000-bbl AST; 9' in tank @ 14:35 hrs; 11' is full; rate 10,512 BWPD
5/18/2024	Filling 81,000-bbl AST; 7.98' in tank @ 14:10 hrs; 11' is full; rate 6,625 BWPD
5/17/2024	Filling 81,000-bbl AST; 7.15' in tank @ 15:55 hrs; 11' is full; rate 6,520 BWPD
5/16/2024	Filling 81,000-bbl AST; 6.2' in tank @ 15:45 hrs; 11' is full; rate 10,080 BWPD
5/15/2024	Filling 81,000-bbl AST; 5.23' in tank @ 14:45 hrs; 11' is full; rate 10,210 BWPD
5/14/2024	Filling 81,000-bbl AST; 4' in tank @ 11:30 hrs; 11' is full; rate 10,650 BWPD
5/13/2024	Filling 81,000-bbl AST; 3' in tank @ 12:00 hrs; 11' is full; rate inc. to 11,500 BWPD
5/12/2024	Filling 81,000-bbl AST @ 6,000 BWPD
5/11/2024	Completed AST RU/filling AST @ 6000 BWPD
5/10/2024	Finish AST RU/hang off liner/filling AST
5/9/2024	Finish wtr transfer RU/transfer wtr to AST
5/8/2024	MIRU water transfer and set up AST.



This document was created with the Win2PDF "print to PDF" printer available at
<http://www.win2pdf.com>

This version of Win2PDF 10 is for evaluation and non-commercial use only.

This page will not be added after purchasing Win2PDF.

<http://www.win2pdf.com/purchase/>