



APACHE PARTNER REPORT

REGION: CENTRAL
TYPE: OPERATED

WELL NAME: NORTH MCELROY UNIT 4509AF

OPERATOR: APACHE CORPORATION

FIELD: MCELROY

COUNTY: CRANE

APA W1%: 97.60

FORMATION: GRAYBURG

ACTIVE DATUM: RKB/RT

LOCATION SEC 45, BLK 30, UL SVY, 3967' FSL & 1371' FWL

DISTRICT: PERMIAN SOUTH

STATE: TEXAS

PLAN DEPTH: 3,300.0 (ft)

CONTRACTOR: CAPSTAR DRILLING CAPSTAR 19

API #: 42-103-35424

SPUD DATE: 07/09/2007

@ 2,538.0 (ft) CAPSTAR - 19

AFE #: TS-07-0036-C

AFE DESC: COMPLETE INTERVAL/STIMULATE

AFE DHC: 0.00

(USD)

AFE CWC: 441,370.00

(USD)

AFE DCC: 0.00

(USD)

AFE 441,370.00

(USD)

AFE #: TS-07-0036-D

AFE DESC: DRILL 3300' IN GRAYBURG

AFE DHC: 215,020.00

(USD)

AFE CWC: 0.00

(USD)

AFE DCC: 0.00

(USD)

AFE 215,020.00

(USD)

EVENT: LAND - ORIG DRLG

REPORT DATE: 07/08/2007

REPORT NO: 1

MD: 40.0 (ft)

TVD: 40.0 (ft)

DFS: 0.00

DOL: 0.00

24 HR PROG: 40.0 (ft)

ROT HRS: 0.00 (hr)

MW: 0

VIS: 0

DAILY DHC: 44,200 (USD)

EVENT DHC: 44,200

(USD)

CUM DHC: 44,200 (USD)

DAILY CWC: 0 (USD)

EVENT CWC: 0

(USD)

CUM CWC: 0 (USD)

DAILY DCC: 0.00 (USD)

EVENT DCC: 0.00

(USD)

CUM DCC: 0.00 (USD)

DAILY OTHER: 0 (USD)

EVENT OTH: 0

(USD)

CUM OTH: 0 (USD)

DAILY TOT: 44,200 (USD)

EVENT TOT: 44,200

(USD)

CUM TOT: 44,200 (USD)

CURRENT STATUS: WAIT ON RIG

24 HR FORECAST: MIRU CAPSTAR #19 AND SPUD & SET SURFACE CSG.

DAILY OPS: SET 16" CONDUCTOR @ 40'; PITS LINED AND LOADED W/ DRLG. WATER

06:00 UPDATE: WAIT ON RIG

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
6:00	18:00	12.00	C-CMT	PP	CMTP	SET 16" CONDUCTOR @ 40'; LINED PITS AND LOAD W/ DRILLING WATER

REPORT DATE: 07/09/2007

REPORT NO: 2

MD: 695.0 (ft)

TVD: 695.0 (ft)

DFS: 0.50

DOL: 0.54

24 HR PROG: 655.0 (ft)

ROT HRS: 3.50 (hr)

MW: 8.60 (ppg)

VIS: 30.00 (s/qt)

DAILY DHC: 58,849 (USD)

EVENT DHC: 103,049

(USD)

CUM DHC: 103,049 (USD)

DAILY CWC: 0 (USD)

EVENT CWC: 0

(USD)

CUM CWC: 0 (USD)

DAILY DCC: 0.00 (USD)

EVENT DCC: 0.00

(USD)

CUM DCC: 0.00 (USD)

DAILY OTHER: 0 (USD)

EVENT OTH: 0

(USD)

CUM OTH: 0 (USD)

DAILY TOT: 58,849 (USD)

EVENT TOT: 103,049

(USD)

CUM TOT: 103,049 (USD)

CURRENT STATUS: WOC

24 HR FORECAST: WOC; WELD ON CSG. HEAD; NU & TEST BOPs; TIH W/ PDC; DRILL OUT; DRILL & WLS

DAILY OPS: MIRU; WELD ON COND; SLM DCs; SPUD @ 1200 HR 7/9/2007; DRILL TO 336'; WLS @ 306' F/ .75

DEG.; DRILL TO 695'; CIRC.; RU LEWIS CSG. RUN 16 JTS 8.625" CSG; CIRC. RU SCHLUMBERGER;

CMNT. W/ 290 SKS CLASS "C" ; CIRC. 39 BBLS CMNT.; WOC

06:00 UPDATE: WOC; WELD ON CSG; NU & TEST BOPs; TIH W/ PDC



APACHE PARTNER REPORT

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
8:00	11:00	3.00	R-MOB-DEM	PP	MOB	MIRU CAPSTAR #19
11:00	12:00	1.00	S-DRL	PP	KELLT	WELD ON CONDUCTOR PIPE; SLM DC & CSG.; NOTIFIED TRC OF SPUD AND SETTING SURFACE CSG.
12:00	14:00	2.00	S-DRL	PP	DRLG	SPUD @ 1200 HR 7/9/2007; DRILL TO 336'
14:00	14:30	0.50	S-DRL	PP	DEVSU	WLS @ 306' F/ .75 DEG.
14:30	16:00	1.50	S-DRL	PP	DRLG	DRILL TO 695'
16:00	16:30	0.50	S-DRL	PP	CIRRU	CIRCULATE
16:30	17:30	1.00	S-CSG	PP	TRIPCS	TOH; DROP SURVEY @ 683' F/ .75 DEG.
17:30	19:00	1.50	S-CSG	PP	CSGRP	RU LEWIS CSG. CREW & RUN 16 JTS. 8.625" 24# J-55 STC; 7 CENTRA.; FS; SET @ 695'
19:00	19:30	0.50	S-CMT	PP	CIRC	CIRCULATE
19:30	20:30	1.00	S-CMT	PP	CMTP	RU SCHLUMBERGE; CEMENT. W/ 290 CLASS "C" ; MIX @ 13.5 PPG @ 1.77 CF/SK; 91 BBLS SLURRY; DISPLACE W/ 43 BBLS FW; CIRC. 39 BBLS CMNT TO SURFACE
20:30	0:00	3.50	S-CMT	PP	WOC	WOC

REPORT DATE: 07/10/2007

REPORT NO: 3

MD: 2,561.0 (ft)	TVD: 2,560.5 (ft)	DFS: 1.50	DOL: 1.54
24 HR PROG: 1,866.0 (ft)	ROT HRS: 13.50 (hr)	MW: 10.00 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 29,781 (USD)	EVENT DHC: 132,830 (USD)	CUM DHC: 132,830 (USD)	
DAILY CWC: 0 (USD)	EVENT 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 29,781 (USD)	EVENT TOT: 132,830 (USD)	CUM TOT: 132,830 (USD)	

CURRENT STATUS: DRILLING @ 2561'

24 HR FORECAST: DRILL TD; CIRC. TOH; LOG WELL; RUN & CMNT CSG.; SET SLIPS; RELEASE RIG

DAILY OPS: WOC; WELD ON CSG. HEAD; NU & TEST BOPs; TIH; DRILL OUT; DRILL TO 2561'; LAST WLS @ 2185' F/ 1.25 DEG.

06:00 UPDATE: DRILL TO 2733'; WLS @ 2691' F/ 1 DEG.; DRILL TO 3112'



APACHE PARTNER REPORT

REGION: CENTRAL
TYPE: OPERATED

WELL NAME: NORTH MCELROY UNIT 4509AF
OPERATOR: APACHE CORPORATION
FIELD: MCELROY
COUNTY: CRANE
APA WIP: 97.60
FORMATION: GRAYBURG
ACTIVE DATUM: RKB/RT @ 2,538.0 (ft) CAPSTAR - 19

LOCATION SEC 45, BLK 30, UL SVY, 3967' FSL & 1371' FWL
DISTRICT: PERMIAN SOUTH
STATE: TEXAS
PLAN DEPTH: 3,300.0 (ft)
CONTRACTOR: CAPSTAR DRILLING CAPSTAR 19
API #: 42-103-35424
SPUD DATE: 07/09/2007

AFE #: TS-07-0036-C AFE DESC: COMPLETE INTERVAL/STIMULATE
AFE DHC: 0.00 (USD) AFE CWC: 441,370.00 (USD)
AFE DCC: 0.00 (USD) AFE 441,370.00 (USD)

AFE #: TS-07-0036-D AFE DESC: DRILL 3300' IN GRAYBURG
AFE DHC: 215,020.00 (USD) AFE CWC: 0.00 (USD)
AFE DCC: 0.00 (USD) AFE 215,020.00 (USD)

EVENT: LAND - ORIG COMP

REPORT DATE: 07/11/2007

REPORT NO: 1

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 2.14	DOL: 0.00
24 HR PROG: 3,245.0 (ft)	ROT HRS: 7.50 (hr)	MW: 10.00 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 70,190 (USD)	EVENT 70,190 (USD)	CUM CWC: 70,190 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 70,190 (USD)	EVENT TOT: 70,190 (USD)	CUM TOT: 249,206 (USD)	

CURRENT STATUS: TOTC; RIG RELEASED @ 2300 HR 7/11/2007

24 HR FORECAST: TOTC; RDRT AND MOVE TO NMU 4509AF

DAILY OPS: RUN 77 JTS 5.5" 17# K-55; SET @ 3245; CIRC.; RU SCHL. CMNT. W/ 350 SKS LEAD & 340 SKS TAIL;

CIRC. 75 BBLS.; SET SLIPS; RELEASE RIG

06:00 UPDATE: TOTC; RDRT AND MOVE TO NMU 4525AF

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
15:30	18:00	2.50	P-CSG	PP	CSGRP	RU LEWIS CSG. CREW; RUN 77 JTS 5.5" 17# K-55 LTC; W/ FS & FC @ 3201'; 15 CENTRA. & 15 SCRATCHERS; MKR JT @ 2845'; SET @ 3245'
18:00	18:30	0.50	P-CMT	PP	CIRC	CIRCULATE CSG.
18:30	21:00	2.50	P-CMT	PP	CMTIP	RU SCHLUMBERGE; PUMP 20 BBLS CW-100; LEAD W/ 350 SKS 35/65 POZ. MIX @ 12.8 PPG @ 1.94 CF; 123 BBLS; TAIL W/ 340 SKS 50/50 POZ W/ ADDITIVES; MIX @ 14.2 PPG @ 1.34 CF; 84 BBLS; DISPLACE W/ 74 BBLS 2% KCL; CIRC. 75 BBLS CMNT.; RECRIP. PIPE
21:00	23:00	2.00	P-NUP	PP	WLHE	ND BOPs; SET SLIPS W/ 50K; RELEASE RIG @ 2300 HR 7/11/2007



APACHE PARTNER REPORT

REPORT DATE: 07/19/2007

REPORT NO: 1

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 3.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 18,921 (USD)	EVENT: 89,111 (USD)	CUM CWC: 89,111 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 18,921 (USD)	EVENT TOT: 89,111 (USD)	CUM TOT: 268,127 (USD)	

CURRENT STATUS:

24 HR FORECAST: ENG TO EVALUATE TO PERF

DAILY OPS: RUN CBL

06:00 UPDATE: CLEAN LOC, SET ANCHORS. NUBOP. MIRU GWL. RUN CBL. TAG @ 3209' WL FROM 3208' TO SURF.

RUN W/OUT & W/PRESS 1000#. TOC - 16' FS. POH WL. SI. RD GWL.

REPORT DATE: 07/24/2007

REPORT NO: 2

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 4.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 4,837 (USD)	EVENT: 93,948 (USD)	CUM CWC: 93,948 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 4,837 (USD)	EVENT TOT: 93,948 (USD)	CUM TOT: 272,964 (USD)	

CURRENT STATUS:

24 HR FORECAST: ENG TO EVALUATE TO PERF

DAILY OPS: RUN CBL

06:00 UPDATE: MIRU CRANE, GWL. RIH PERF 2860'-3031' 16 HOLES 1 JSPF @ 120 DEG PHASING. NO CHANGE IN FL.

POOH WL. SI WELL. RD GWL & CRANE.

REPORT DATE: 07/27/2007

REPORT NO: 3

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 5.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 9,204 (USD)	EVENT: 103,152 (USD)	CUM CWC: 103,152 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 9,204 (USD)	EVENT TOT: 103,152 (USD)	CUM TOT: 282,168 (USD)	

CURRENT STATUS:

24 HR FORECAST: ACIDIZE

DAILY OPS: CIRC HOLE, PREP FOR ACID JOB.

06:00 UPDATE: MIRU PU 5.5 BIT, SCRAPER, 2 7/8" WS. RIH TAG @ 3208'. RU STRIPPER, TBG SWIVEL, PUMP

TRUCK. CIRC HOLE CLEAN W/2% KCL. RD CIRC EQUIP. POOH WS, BHA, PU 5.5 RBP, PKR & WS.

RIH TO 2700'. SI & SDON.

REPORT DATE: 07/30/2007

REPORT NO: 4

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 6.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 11,294 (USD)	EVENT: 114,446 (USD)	CUM CWC: 114,446 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 11,294 (USD)	EVENT TOT: 114,446 (USD)	CUM TOT: 293,462 (USD)	

CURRENT STATUS:

24 HR FORECAST: ACIDIZE & SWAB

DAILY OPS: ACIDIZE & SWAB



APACHE PARTNER REPORT

06:00 UPDATE: RIH SET RBP @ 3094'. PUH PKR TO 3031'. RU CUDD. SPOT 2.75 BBLS ACID TO 2912'. PUH SET PKR @ 2912'. PU CSG TO 400# - OK. ACD PERFS 2912'-3031' W/1200 GALS 15% ACID. DIVERT W/20 BALL SEALERS. PERFS B/D @ 1200#. BALL OUT @ 4000#. FL W/25 BBLS 2% KCL, ISIP - 940#, 5 MIN - 782#, 10 MIN - 670#, 15 MIN - 564#. AIR - 3.9 BPM, AIP - 1800. SI WELL. RD CUDD. RU FL. LEFT WELL SI 2 HRS. SITP - 0#. RU SWAB. SFL - SURF 7 RUNS FFL - SN, SD 30 MIN FLD ENTRY 150' REL PKR. RIH TO 3031'. PUH RESET PKR. RU SWAB. SFL - SURF 8 RUNS FFL - SN, SD 30 MIN FLD ENTRY 200' REC TOTAL 43 BLW. FINAL RUN HAD TRACE OF OIL. SI WELL. RD SWAB. SDFN.

REPORT DATE: 07/31/2007

REPORT NO: 5

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 7.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 8,682 (USD)	EVENT 123,128 (USD)	CUM CWC: 123,128 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 8,682 (USD)	EVENT TOT: 123,128 (USD)	CUM TOT: 302,144 (USD)	

CURRENT STATUS:

24 HR FORECAST: CK FLDS & FRAC

DAILY OPS: ACIDIZE & SWAB

06:00 UPDATE: SITP-0#. RU SWAB. SFL 1700' FS, 1% OIL CUT IN 4 RUNS. FFL SN, SD 30 MIN. FLUID ENTRY 100'. REC 4 BLW. REL PKR. RIH LATCH ONTO RBP. PUH SET RBP @ 2909'. PUH TO 2895'. RU CUDD. SPOT ACID TO 2860'. PUH SET PKR @ 2806'. ACIDIZE PERFS 2860-2895' W/500 GALS 15% DIVERT W/8 BALL SEALERS BD @ 880#. FL W/25 BBLS 2% KCL GOOD BALL ACTION. AIR - 3.9 BPM, AIP -1900, ISIP - 1190, 5 MIN - 770#, 10 MIN - 616# & 15 - 411#. SI WELL RD CUDD. RU FL BACK LEFT WELL SI 2 HRS SITP - 0#. RU SWAB, SFL 300' FS 5 RUN FFL SN, RD SWAB REC 24 BLW - 12 BLWTR. REL PKR. RUN THRU PERFS. LATCH ONTO RBP. RIH SET RBP @ 3094'. PUH PKR TO 3031'. RU SWAB. SFL 700' FS 9 RUNS FFL 2700' FS. REC 22 BLW & 8 BPW. VERY LITTLE GAS. RD SWAB. SI WELL. SDFN DUE TO STORMS.

REPORT DATE: 08/01/2007

REPORT NO: 6

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 8.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 7,630 (USD)	EVENT 130,758 (USD)	CUM CWC: 130,758 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 7,630 (USD)	EVENT TOT: 130,758 (USD)	CUM TOT: 309,774 (USD)	

CURRENT STATUS:

24 HR FORECAST: JAR TBG LOOSE & PM OTHER 1/2 OF FRAC

DAILY OPS: 1/2 OF FRAC

06:00 UPDATE: SITP-VAC RU SWAB. SFL 1800 FFS 4 RUNS FFL @ S/N CONT SWAB EVERY 15 MIN ADD'L 6 RUNS W/ 150' FLD ENTRY REC TOTAL OF 16 BPW W/ TRACE OF OIL LAST 2 RUNS & LITTLE GAS SI WELL, RD SWAB. RIH LATCH ONTO RBP POOH WS, PKR, RBP. ND BOP, NU FRAC VALVE. RU CUDD RUN BRK TEST, TEST LINES 5500# FRAC DN CSG W/ 40K# SLC 16/30 SAND W/ 55 GALS SS W X 15K GALS BFRAC 25. JOB SET UP FOR 2 STAGE W/ BALL DIVERSION SCREENED OUT 5200# @ 8 PPG, COMMUN W/ #4416. PAD: 75 BBLS INN @ 24.2 BPM-1425# & 179 BBLS INN @ 24.9 BPM-1543#. 1-3#: 20 BBLS INN @ 24.9 BPM-1513# & 42 BBLS INN @ 24.9 BPM-1467#. 3-5#: 25 BBLS INN @ 24.9 BPM-1415# & 49 BBLS INN @ 24.8 BPM-1355#. 5-7#: 25 BBLS INN @ 24.7 BPM-1303# & 53 BBLS INN @ 24.5 BPM-1433#. 7-8#: 15 BBLS INN @ 24.5 BPM-1435# & 32 BBLS INN @ 24.3 BPM-1965#. 8#-H: 40 BBLS INN @ 24.2 BPM-3161# & 58 BBLS INN @ 25.6 BPM-5200#. SD ATTEMPT TO DISP SAND. LOCK DN, SD OPEN TO PIT FL BACK APPROX 3 BGW. RD CUDD. ND FRAC VALVE, NU BOP. PU 2 7/8 N/C X WS RIH TAG @ 2590'. PUH 1 JT L/D RU CIRC EQUIP. TBG STK RU PUMP TRK TO CSG. PUMP 2 BGW PRESS UPTO 500# CONT WORK TBG PULL 3 JTS L/D. TIE ONTO TBG, PRESS UP. SI WELL. SDFN



APACHE PARTNER REPORT

REPORT DATE: 08/02/2007

REPORT NO: 7

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 9.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 21,035 (USD)	EVENT: 151,793 (USD)	CUM CWC: 151,793 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 21,035 (USD)	EVENT TOT: 151,793 (USD)	CUM TOT: 330,809 (USD)	

CURRENT STATUS:

24 HR FORECAST: RU CTBG CLEAR TBG TO PREP FOR WP

DAILY OPS: CUT # ATTEMPT TO JAR TBG FREE

06:00 UPDATE: SIP-0# RU GWL. RIH FREE PT PIPE. TAG @ 1591'. PUH TO 1574' PIPE FREE. PU SINKER BAR ATT. TO BRK THRU. POOH WL. RU PUMP TRK. ATT TO PUMP DN CSG. NO GO. RD PUMP TRK. RIH WL CUT TBG. @ 1560'. POOH WL RD GWL. PU O/S, JARS, BS, WS. RIH TAG @ 979'. POOH WS & BHA. PU 4-4"X4' SUBS, WP WS. RIH TO 979' RU PUMP TRK TO CSG. CIRC SAND OFF DN TO TOF & 4' PAST. POOH WS & BHA. RBIH WO/S, JARS, WS LATCH ONTO TBG JAR ON TBG MOVE 1', REL OS. PUH 4 STDS SI WELL. SDFN

REPORT DATE: 08/03/2007

REPORT NO: 8

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 10.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 88,031 (USD)	EVENT: 239,824 (USD)	CUM CWC: 239,824 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 88,031 (USD)	EVENT TOT: 239,824 (USD)	CUM TOT: 418,840 (USD)	

CURRENT STATUS:

24 HR FORECAST: RIH WP

DAILY OPS: CO SAND IN TBG W/COIL TBG

06:00 UPDATE: SIP-0#. POOH WS. ROS. RIH LATCH ONTO TBG. MIRU CTBGU & PUMP TRUCK. RIH TAG W/1 1/4" CTBG, TAG @ 1610', CO SAND. PUMP 1.3 BPM 2400#. POOH W/CTBG. RD CTBGU. RU PUMP TRUCK. ATT TO WORK TBG FREE-FAILED. SI WELL & SDON.

REPORT DATE: 08/06/2007

REPORT NO: 9

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 11.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 12,740 (USD)	EVENT: 252,564 (USD)	CUM CWC: 252,564 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 12,740 (USD)	EVENT TOT: 252,564 (USD)	CUM TOT: 431,580 (USD)	

CURRENT STATUS:

24 HR FORECAST: CUT TBG, POOH & CO SAND

DAILY OPS: CO SAND W/SP

06:00 UPDATE: SIP-0#. ATT TO WORK PIPE FREE. STILL STUCK. PULL OFF OS. POOH WS, PU 4.5 SHOE & 12 JTS WP, JARS & PIPE. TBG @ 1572'. RU SWIVEL, EST CIRC, CO SAND TO 1904'. CIRC CLEAN. RD SWIVEL. PUH TO 2000'. SI & SDON.



APACHE PARTNER REPORT

REPORT DATE: 08/07/2007

REPORT NO: 10

MD: 3,245.0 (ft)		TVD: 3,244.4 (ft)	DFS: 12.14	DOL: 0.00
24 HR PROG: 0 (ft)		ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0	(USD)	EVENT DHC: 0	(USD)	CUM DHC: 179,016 (USD)
DAILY CWC: 19,135	(USD)	EVENT 271,699	(USD)	CUM CWC: 271,699 (USD)
DAILY DCC: 0.00	(USD)	EVENT DCC: 0.00	(USD)	CUM DCC: 0.00 (USD)
DAILY OTHER: 0	(USD)	EVENT OTH: 0	(USD)	CUM OTH: 0 (USD)
DAILY TOT: 19,135	(USD)	EVENT TOT: 271,699	(USD)	CUM TOT: 450,715 (USD)

CURRENT STATUS:

24 HR FORECAST: REC TBG

DAILY OPS: CUT TBG, REC 11 JTS, CO SAND

06:00 UPDATE: POOH WS, BHA. PU OS & WS. RIH LATCH ONTO TBG @ 1572'. RU GWL. RIH W/SINKER BAR TAG @ 2573'. POOH WL. RIH WL FREE PT TBG 2222'-35% FREE, 2100'-50% F, 2050'-70% F & 2004'-80% F. POOH WL. RIH CUT PIPE @ 2050'. POOH WL. ATT TO POOH TBG. RU & CIRC WELL BORE, DID NOT SEE ANY SAND. APPARENTLY CIRC THRU OS PAC-OFF. RIH FREE PT TBG 1909'-100% F, 2004'-80%F, POOH WL. RIH CUT PIPE @ 1895'. POOH WL. RD GWL. POOH WS, OS, 11 JTS TBG. PU OS, UP, T-DOG, JARS, WS. RIH TAG @ 1895'. RU SWIVEL. EST CIRC CO SAND. CHASE TBG DN TO 2311'. CIRC HOLE CLEAN. RD SWIVEL. PUH TO 2500'. S1 & SDON.

REPORT DATE: 08/08/2007

REPORT NO: 11

MD: 3,245.0 (ft)		TVD: 3,244.4 (ft)	DFS: 13.14	DOL: 0.00
24 HR PROG: 0 (ft)		ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0	(USD)	EVENT DHC: 0	(USD)	CUM DHC: 179,016 (USD)
DAILY CWC: 18,185	(USD)	EVENT 289,884	(USD)	CUM CWC: 289,884 (USD)
DAILY DCC: 0.00	(USD)	EVENT DCC: 0.00	(USD)	CUM DCC: 0.00 (USD)
DAILY OTHER: 0	(USD)	EVENT OTH: 0	(USD)	CUM OTH: 0 (USD)
DAILY TOT: 18,185	(USD)	EVENT TOT: 289,884	(USD)	CUM TOT: 468,900 (USD)

CURRENT STATUS:

24 HR FORECAST: FREE PT & POOH TBG

DAILY OPS: POOH 5 JTS & JAR REMAINING 13.5 JTS

06:00 UPDATE: RIH TAG. RU SWIVEL. CIRC HOLE CLEAN. RD SWIVEL. POOH WS & BHA. PU OS, BS, WS. RIH LATCH ONTO TBG. POOH WS, OS, 5 JTS TBG. RIH OS, JARS, DC'S, BS & WS. LATCH ONTO TBG, JAR ON TBG. MUH 20'. S1 & SDON.

REPORT DATE: 08/09/2007

REPORT NO: 12

MD: 3,245.0 (ft)		TVD: 3,244.4 (ft)	DFS: 14.14	DOL: 0.00
24 HR PROG: 0 (ft)		ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0	(USD)	EVENT DHC: 0	(USD)	CUM DHC: 179,016 (USD)
DAILY CWC: 15,585	(USD)	EVENT 305,469	(USD)	CUM CWC: 305,469 (USD)
DAILY DCC: 0.00	(USD)	EVENT DCC: 0.00	(USD)	CUM DCC: 0.00 (USD)
DAILY OTHER: 0	(USD)	EVENT OTH: 0	(USD)	CUM OTH: 0 (USD)
DAILY TOT: 15,585	(USD)	EVENT TOT: 305,469	(USD)	CUM TOT: 484,485 (USD)

CURRENT STATUS:

24 HR FORECAST: WASH OVER TBG

DAILY OPS: FREE PT, CUT TBG & POOH 7.5 JTS

06:00 UPDATE: RU GWL. RIH 1" TOOL. RUN FREE PT. 100% FREE @ 2081'-2292', 70% @ 2323', 50% @ 2353'. POOH FP TOOL. RIH TO BACK OFF RUN THRU-EOT-TBG. CLR PUH TO BACK OFF TBG @ 2292'. BREAK @ 1554'. POOH RETORQUE TBG. ATT TO BO @ 2292' B/O @ 1554'. POOH WL. REL O/S FROM TBG. POOH WS, BHA. RIH O/S, BS & WS. LATCH ONTO TBG. RIH WL. CUT TBG @ 2277'. POOH WL. WORK TBG PM WTR DN CSG. CONT TO WORK TBG. POOH WS, BHA, 7.5 JTS TBG. RD GWL. S1 & SDON.



APACHE PARTNER REPORT

REPORT DATE: 08/10/2007

REPORT NO: 13

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 15.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 11,912 (USD)	EVENT: 317,381 (USD)	CUM CWC: 317,381 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 11,912 (USD)	EVENT TOT: 317,381 (USD)	CUM TOT: 496,397 (USD)	

CURRENT STATUS:

24 HR FORECAST: CO W/BD BAILER

DAILY OPS: REC ALL TBG

06:00 UPDATE: PU 4.5 SHOE, T-DOG, 12 JTS WP, JARS & WS. RIH TAG @ 2277'. RU SWIVEL. EST CIRC, CO BRIDGE.
CONT DN TO 2292' TOF, CONT CO SAND TO 2600'. CIRC HOLE CLEAN. POOH WS, BHA
W/REMAINING 5.5 JTS & NC. SI WELL. SDFN.

REPORT DATE: 08/13/2007

REPORT NO: 14

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 16.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 10,772 (USD)	EVENT: 328,153 (USD)	CUM CWC: 328,153 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 10,772 (USD)	EVENT TOT: 328,153 (USD)	CUM TOT: 507,169 (USD)	

CURRENT STATUS:

24 HR FORECAST: CK FOR FILL

DAILY OPS: CO FILL

06:00 UPDATE: PU BULL DOG BAILER, WS. RIH TAG @ 2743'. RU TRUCK TO CSG CO TO 2994'. HANGING UP
W/BAILER. PUH TO 2900'. PUMP WATER RBNH TAG @ 2940'. CONT TO STICK. FILL CAVITY, POOH
WS & BAILER. RIH NC & WS. TAG 2940'. RU STRIPPER & SWIVEL. REV CIRC. CLEAN TO 3143' 2%.
CIRC HOLE CLEAN. USE TOTAL OF 255 BBLS 2%. RD CIRC EQUIP. POOH WS. RIH DC'S. POOH & LD.
SI & SDFN.

REPORT DATE: 08/14/2007

REPORT NO: 15

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 17.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 9,092 (USD)	EVENT: 337,245 (USD)	CUM CWC: 337,245 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 9,092 (USD)	EVENT TOT: 337,245 (USD)	CUM TOT: 516,261 (USD)	

CURRENT STATUS:

24 HR FORECAST: RIH PKR & SWAB

DAILY OPS: CK FOR FILL, RUN AFL

06:00 UPDATE: RIH NC & WS. TAG @ 3154'. POOH WS. RU GWL. RIH RUN AFL TOF - 2859', BOF 3033'. POOH WL. RD
GWL. SI & SDON.



APACHE PARTNER REPORT

REPORT DATE: 08/15/2007

REPORT NO: 16

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 18.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 6,445 (USD)	EVENT: 343,690 (USD)	CUM CWC: 343,690 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 6,445 (USD)	EVENT TOT: 343,690 (USD)	CUM TOT: 522,706 (USD)	

CURRENT STATUS:

24 HR FORECAST: CK FLUID ENTRY, SWAB

DAILY OPS: 8 SWAB RUNS, REC 47 BBLS

06:00 UPDATE: RU TBG TESTER. TESTED 88 JTS 2 7/8" WS IN HOLE. LANDED PKR @ 2768'. RD TESTER. RU SWAB. IFL @ 1400' FS. 1ST RUN 100% OIL CUT, 2ND RUN 50% OIL CUT, 3RD RUN 3% OIL CUT. STAYED @ 3% OIL CUT ON 7TH RUN DRY BUT DID HAVE A LOT OF GAS. WAITED 30 MIN. MADE 1 MORE RUN, NO FLUID ENTRY. TOTAL REC 47 BBLS 7 BO & 40 BW. SDFN.

REPORT DATE: 08/16/2007

REPORT NO: 17

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 19.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 3,800 (USD)	EVENT: 347,490 (USD)	CUM CWC: 347,490 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 3,800 (USD)	EVENT TOT: 347,490 (USD)	CUM TOT: 526,506 (USD)	

CURRENT STATUS:

24 HR FORECAST: FRAC

DAILY OPS: SWABBED, REC 99 BBLS TOTAL 44 BO & 55 BW

06:00 UPDATE: SITP - 90#. BLEW DN IN 4 MIN. IFL - 2600' FS. 1ST RUN 100% OIL CUT. MADE 8 RUNS. DRIED UP @ 10:00 AM. KICKED OFF & FLOWED ABOUT 18 MIN. REC 1/2". ALL TOTAL WE MADE 16 RUNS. REC 99 BBLS 44 BO & 55 BW. SDON.

REPORT DATE: 08/17/2007

REPORT NO: 18

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 20.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 29,002 (USD)	EVENT: 376,492 (USD)	CUM CWC: 376,492 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 29,002 (USD)	EVENT TOT: 376,492 (USD)	CUM TOT: 555,508 (USD)	

CURRENT STATUS:

24 HR FORECAST: RIH ISOLATE PERFS PM INTO

DAILY OPS: ATT TO FRAC

06:00 UPDATE: SITP - 80#. BL DN GAS. RU SWAB. SFL @ 2400' FS. TOP SAMPLE 100% OIL CUT. POOH RD SWAB. MIRU CUDD. RUN BRK TEST ON FLUIDS - OK. TEST LINES TO 5500# - OK. PRESS UP CSG TO 500# - OK. PUMP 24 BBLS BFRAC25 GEL WTR @ 11.7 BPM - 3360#. PUMP 12 BBLS GEL WTR DROPPING 8 BALL SEALERS. PUMP 17.8 BBLS GW @ 11 BPM PRESS INCR TO 4500# SD, ATT TO PUMP INTO PRESS UPTO 5200#. SD SURGE BALLS. WAIT 10 MIN. ROLL PUMP OVER PRESS UP TO 5200# W/2 BGW. SD BLED DN PRESS. RD CUDD. RU SWAB LINE. RIH W/SINKER BAR DN 100' BELOW BOTTOM PERF, APROX 3130'. REL PKR. POOH WS & PKR. PU NC & WS. RIH TAG @ 3157'. POOH WS & PKR. SI & SDFN.



APACHE PARTNER REPORT

REPORT DATE: 08/20/2007

REPORT NO: 19

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 21.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 9,283 (USD)	EVENT 385,775 (USD)	CUM CWC: 385,775 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 9,283 (USD)	EVENT TOT: 385,775 (USD)	CUM TOT: 564,791 (USD)	

CURRENT STATUS:

24 HR FORECAST: CK FLDS, SWAB TEST & RIH PROD TBG

DAILY OPS: ISOLATE PERFS B/D & SWAB

06:00 UPDATE: PU SCRAPPER & WS. RIH TO 3180'. POOH WS. PU 5.5 BPM, PKR & WS. RIH SET RBP @ 2909', PKR @ 2897'. TEST TO 2500# - OK. REL PKR. PUH PSA 2803'. RU PUMP TRUCK, ATTEMPT TO B/D PERFS @ 1500#. WALK PRESS UP TO 3200#. B/D PERFS 2860'-2895'. EST PUMP IN RATE @ 3.5 BPM - 1600#. PUMP 16 BBLS 2% SD. RU SWAB. SFL 300' FS, 8 FFL S/N 30 MIN FLD ENTRY 150'. REC 3 BO & 16 BLW & 2 BPW. RD SWAB. REL PKR. RIH LATCH ONTO RBP. RIH SET RBP @ 3091'. PUH SET PKR 2 2909'. RU PUMP TRUCK. PUMP INTO @ 3 BPM - 2000#. PUMP 19 BBLS 2% SD. RU SWAB. SFL 900' FS, 4 RUNS FFL SN 30 MIN FLD ENTRY 250'. REC 12 BLW. SI WELL, RD SWAB. SDFN.

REPORT DATE: 08/21/2007

REPORT NO: 20

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 22.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 7,145 (USD)	EVENT 392,920 (USD)	CUM CWC: 392,920 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 7,145 (USD)	EVENT TOT: 392,920 (USD)	CUM TOT: 571,936 (USD)	

CURRENT STATUS:

24 HR FORECAST: RIH PROD EQUIP

DAILY OPS: B/D ALL PERFS

06:00 UPDATE: SITP-0#. SICP-0#. RU SWAB. SFL 2600' FS 100% OIL CUT. 4 RUNS FFL S/N, REC 4 BO & 7 BLW & 21 BPW. RD SWAB. REL PKR. PUH PSA 2815'. RU PUMP TRUCK. PUMP 20 BBLS 2% 4 BPM @ 1700#. SD REL PKR. RIH TO 2992'. PUMP IN RATE 3 BPM @ 1500 BRK BACK TO 1050# INC TO 4 BPM @ 1400 B/B TO 1200#. SD ISIP - 0#. REL PKR. RIH TO LATCH ONTO RBP TAG 2' HI. POOH WS, PKR. LD PKR. RIH RETR HD, WS. TAG @ 3089'. PU STRIPPER, TBG SWIVEL, PUMP TRUCK. WASH OFF SAND. LATCH ONTO RBP. PUH SET @ 2992'. POOH WS, BHA. PU PKR & WS. RIH PSA 2950'. PUMP IN RATE @ 2 BPM - 1300, 3-2000, 3.5-2300 BRK BACK TO 1800#. PUMP 23 BBLS 2%. ISIP - 600#, 2 MIN - 0#. REL PKR. ATT TO RETR RBP. POOH LD PKR. PU R/H & WS. RIH RU CIRC EQUIP. WASH OFF SAND. LATCH ONTO RBP. PUH TO 2500'. SI & SDON.

REPORT DATE: 08/22/2007

REPORT NO: 21

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 23.14	DOL: 0.00
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	VIS: 28.00 (s/qt)
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 46,948 (USD)	EVENT 439,868 (USD)	CUM CWC: 439,868 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 46,948 (USD)	EVENT TOT: 439,868 (USD)	CUM TOT: 618,884 (USD)	

CURRENT STATUS:

24 HR FORECAST: RDMOSU SET PUMPING UNIT

DAILY OPS: LAND PROD EQUIP

06:00 UPDATE: POOH LD WS W/RBP. PU RIH W/PROD TBG STRING LAND SN @ 3058'. NDBOP, NUWH. RIH W/2" PUMP & RODS.



APACHE PARTNER REPORT

REPORT DATE: 08/23/2007

MD: 3,245.0 (fl)	TVD: 3,244.4 (fl)	DFS: 24.14	REPORT NO: 22
24 HR PROG: 0 (fl)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	DOL: 0.00
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)		VIS: 28.00 (s/qt)
DAILY CWC: 51,800 (USD)	EVENT: 491,668 (USD)	CUM DHC: 179,016 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM CWC: 491,668 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM DCC: 0.00 (USD)	
DAILY TOT: 51,800 (USD)	EVENT TOT: 491,668 (USD)	CUM OTH: 0 (USD)	
		CUM TOT: 670,684 (USD)	

CURRENT STATUS:

24 HR FORECAST: POP MONITOR TEST & FLAP

DAILY OPS: SET PUMPING UNIT W/ELECTRICAL HOOK UP

06:00 UPDATE: WEATHERFORD SET 320 AMPSCOT UNIT. WES & JOE GOT W/CONTRACT ELECTRICIAN FOR HOOK UP.

REPORT DATE: 08/24/2007

MD: 3,245.0 (fl)	TVD: 3,244.4 (fl)	DFS: 25.14	REPORT NO: 23
24 HR PROG: 0 (fl)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	DOL: 0.00
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)		VIS: 28.00 (s/qt)
DAILY CWC: 0 (USD)	EVENT: 491,668 (USD)	CUM DHC: 179,016 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM CWC: 491,668 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM DCC: 0.00 (USD)	
DAILY TOT: 0 (USD)	EVENT TOT: 491,668 (USD)	CUM OTH: 0 (USD)	
		CUM TOT: 670,684 (USD)	

CURRENT STATUS:

24 HR FORECAST: TEST

DAILY OPS: P/53 BO & 9 BW & 3 MCF IN 24 HRS.

06:00 UPDATE:

REPORT DATE: 08/25/2007

MD: 3,245.0 (fl)	TVD: 3,244.4 (fl)	DFS: 26.14	REPORT NO: 24
24 HR PROG: 0 (fl)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	DOL: 0.00
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)		VIS: 28.00 (s/qt)
DAILY CWC: 0 (USD)	EVENT: 491,668 (USD)	CUM DHC: 179,016 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM CWC: 491,668 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM DCC: 0.00 (USD)	
DAILY TOT: 0 (USD)	EVENT TOT: 491,668 (USD)	CUM OTH: 0 (USD)	
		CUM TOT: 670,684 (USD)	

CURRENT STATUS:

24 HR FORECAST: TEST

DAILY OPS: P/14 BO & 17 BW & 2 MCF IN 24 HRS.

06:00 UPDATE:

REPORT DATE: 08/26/2007

MD: 3,245.0 (fl)	TVD: 3,244.4 (fl)	DFS: 27.14	REPORT NO: 25
24 HR PROG: 0 (fl)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	DOL: 0.00
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)		VIS: 28.00 (s/qt)
DAILY CWC: 0 (USD)	EVENT: 491,668 (USD)	CUM DHC: 179,016 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM CWC: 491,668 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM DCC: 0.00 (USD)	
DAILY TOT: 0 (USD)	EVENT TOT: 491,668 (USD)	CUM OTH: 0 (USD)	
		CUM TOT: 670,684 (USD)	

CURRENT STATUS:

24 HR FORECAST: TEST

DAILY OPS: P/12 BO & 10 BW & 1 MCF IN 24 HRS.

06:00 UPDATE:



APACHE PARTNER REPORT

REPORT DATE: 08/27/2007

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 28.14	REPORT NO: 26
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	DOL: 0.00
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)		VIS: 28.00 (s/qt)
DAILY CWC: 0 (USD)	EVENT: 491,668 (USD)	CUM DHC: 179,016 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM CWC: 491,668 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM DCC: 0.00 (USD)	
DAILY TOT: 0 (USD)	EVENT TOT: 491,668 (USD)	CUM OTH: 0 (USD)	
		CUM TOT: 670,684 (USD)	

CURRENT STATUS:

24 HR FORECAST: TEST

DAILY OPS: P/10 BO & 9 BW & 1 MCF IN 24 HRS.

06:00 UPDATE:

REPORT DATE: 08/30/2007

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 29.14	REPORT NO: 27
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	DOL: 0.00
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)		VIS: 28.00 (s/qt)
DAILY CWC: 0 (USD)	EVENT: 491,668 (USD)	CUM DHC: 179,016 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM CWC: 491,668 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM DCC: 0.00 (USD)	
DAILY TOT: 0 (USD)	EVENT TOT: 491,668 (USD)	CUM OTH: 0 (USD)	
		CUM TOT: 670,684 (USD)	

CURRENT STATUS:

24 HR FORECAST: FINAL TEST

DAILY OPS: P/10 BO & 13 BW & 1 MCF IN 24 HRS. FINAL REPORT

06:00 UPDATE:

REPORT DATE: 09/05/2007

MD: 3,245.0 (ft)	TVD: 3,244.4 (ft)	DFS: 30.14	REPORT NO: 28
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 8.40 (ppg)	DOL: 0.00
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)		VIS: 28.00 (s/qt)
DAILY CWC: 7,300 (USD)	EVENT: 498,968 (USD)	CUM DHC: 179,016 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM CWC: 498,968 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM DCC: 0.00 (USD)	
DAILY TOT: 7,300 (USD)	EVENT TOT: 498,968 (USD)	CUM OTH: 0 (USD)	
		CUM TOT: 677,984 (USD)	

CURRENT STATUS:

24 HR FORECAST:

DAILY OPS: COST UPDATE: LUFKIN \$4300, NABORS \$2100, GANG \$900

06:00 UPDATE:

EVENT: LAND - ORIG DRLG

REPORT DATE: 06/26/2007

MD: 0 (ft)	TVD: 0 (ft)	DFS: 0.00	REPORT NO: 0
24 HR PROG: 0 (ft)	ROT HRS: 0.00 (hr)	MW: 0	DOL: 0.00
DAILY DHC: 0 (USD)	EVENT DHC: 0 (USD)		VIS: 0
DAILY CWC: 0 (USD)	EVENT: 0 (USD)	CUM DHC: 0 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM CWC: 0 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM DCC: 0.00 (USD)	
DAILY TOT: 0 (USD)	EVENT TOT: 0 (USD)	CUM OTH: 0 (USD)	
		CUM TOT: 0 (USD)	

CURRENT STATUS:

24 HR FORECAST:



APACHE PARTNER REPORT

DAILY OPS:
06:00 UPDATE:

REPORT DATE: 07/08/2007

REPORT NO: 1

MD: 40.0 (ft)	TVD: 40.0 (ft)	DFS: 0.00	DOL: 0.00
24 HR PROG: 40.0 (ft)	ROT HRS.: 0.00 (hr)	MW: 0	VIS: 0
DAILY DHC: 44,200 (USD)	EVENT DHC: 44,200 (USD)	CUM DHC: 44,200 (USD)	
DAILY CWC: 0 (USD)	EVENT 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 44,200 (USD)	EVENT TOT: 44,200 (USD)	CUM TOT: 44,200 (USD)	

CURRENT STATUS: WAIT ON RIG

24 HR FORECAST: MIRU CAPSTAR #19 AND SPUD & SET SURFACE CSG.

DAILY OPS: SET 16" CONDUCTOR @ 40'; PITS LINED AND LOADED W/ DRLG. WATER

06:00 UPDATE: WAIT ON RIG

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
6:00	18:00	12.00	C-CMT	PP	CMTF	SET 16" CONDUCTOR @ 40'; LINED PITS AND LOAD W/ DRILLING WATER

REPORT DATE: 07/09/2007

REPORT NO: 2

MD: 695.0 (ft)	TVD: 695.0 (ft)	DFS: 0.50	DOL: 0.54
24 HR PROG: 655.0 (ft)	ROT HRS.: 3.50 (hr)	MW: 8.60 (ppg)	VIS: 30.00 (s/qt)
DAILY DHC: 58,849 (USD)	EVENT DHC: 103,049 (USD)	CUM DHC: 103,049 (USD)	
DAILY CWC: 0 (USD)	EVENT 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 58,849 (USD)	EVENT TOT: 103,049 (USD)	CUM TOT: 103,049 (USD)	

CURRENT STATUS: WOC

24 HR FORECAST: WOC; WELD ON CSG. HEAD; NU & TEST BOPs; TIH W/ PDC; DRILL OUT; DRILL & WLS

DAILY OPS: MIRU; WELD ON COND; SLM DCs; SPUD @ 1200 HR 7/9/2007; DRILL TO 336'; WLS @ 306' F/ .75

DEG.; DRILL TO 695'; CIRC.; RU LEWIS CSG. RUN 16 JTS 8.625" CSG; CIRC. RU SCHLUMBERGER;

CMNT. W/ 290 SKS CLASS "C" ; CIRC. 39 BBLS CMNT.; WOC

06:00 UPDATE: WOC; WELD ON CSG; NU & TEST BOPs; TIH W/ PDC

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
8:00	11:00	3.00	R-MOB-DEM	PP	MOB	MIRU CAPSTAR #19
11:00	12:00	1.00	S-DRL	PP	KELLT	WELD ON CONDUCTOR PIPE; SLM DC & CSG.; NOTIFIED TRC OF SPUD AND SETTING SURFACE CSG.
12:00	14:00	2.00	S-DRL	PP	DRLG	SPUD @ 1200 HR 7/9/2007; DRILL TO 336'
14:00	14:30	0.50	S-DRL	PP	DEVSU	WLS @ 306' F/ .75 DEG.
14:30	16:00	1.50	S-DRL	PP	DRLG	DRILL TO 695'
16:00	16:30	0.50	S-DRL	PP	CIRRU	CIRCULATE
16:30	17:30	1.00	S-CSG	PP	TRIPCS	TOH; DROP SURVEY @ 683' F/ .75 DEG.
17:30	19:00	1.50	S-CSG	PP	CSGRP	RU LEWIS CSG. CREW & RUN 16 JTS. 8.625" 24# 1-55 STC; 7 CENTRA.; FS; SET @ 695'
19:00	19:30	0.50	S-CMT	PP	CIRC	CIRCULATE
19:30	20:30	1.00	S-CMT	PP	CMTF	RU SCHLUMBERGE; CEMENT. W/ 290 CLASS "C" ; MIX @ 13.5 PPG @ 1.77 CF/SK; 91 BBLS SLURRY; DISPLACE W/ 43 BBLS FW; CIRC. 39 BBLS CMNT TO SURFACE
20:30	0:00	3.50	S-CMT	PP	WOC	WOC



APACHE PARTNER REPORT

REPORT DATE: 07/10/2007

REPORT NO: 3

MD: 2,561.0 (fl)	TVD: 2,560.5 (fl)	DFS: 1.50	DOL: 1.54
24 HR PROG: 1,866.0 (fl)	ROTHRS: 13.50 (hr)	MW: 10.00 (ppg)	VIS: 29.00 (s/qt)
DAILY DHC: 29,781 (USD)	EVENT DHC: 132,830 (USD)	CUM DHC: 132,830 (USD)	
DAILY CWC: 0 (USD)	EVENT: 0 (USD)	CUM CWC: 0 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 29,781 (USD)	EVENT TOT: 132,830 (USD)	CUM TOT: 132,830 (USD)	

CURRENT STATUS: DRILLING @ 2561'

24 HR FORECAST: DRILL TD; CIRC. TOH; LOG WELL; RUN & CMNT CSG.; SET SLIPS; RELEASE RIG

DAILY OPS: WOC; WELD ON CSG. HEAD; NU & TEST BOPs; TIH; DRILL OUT; DRILL TO 2561'; LAST WLS @ 2185' F/ 1.25 DEG.

06:00 UPDATE: DRILL TO 2733'; WLS @ 2691' F/ 1 DEG.; DRILL TO 3112'

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
0:00	0:30	0.50	S-CMT	PP	WOC	WOC
0:30	2:30	2.00	S-NUP	PP	WLHE	WELD ON 8.625" SOW X 11" 3M CSG. HEAD; TEST TO 500 PSI OK
2:30	4:30	2.00	S-NUP	PP	BOPS	NU BOPs & CHOKE MANIFOLD
4:30	5:00	0.50	S-NUP	PP	BOPS	TEST BLIND RAMS; CHOKE MANIFOLD; AND CSG. TO 800 PSI; OK
5:00	6:00	1.00	S-CMT	PP	DOCM	PU PDC BIT; SS; DC; IBS; TIH TAG 652'
6:00	6:30	0.50	S-NUP	PP	BOPS	TEST PIPE RAMS TO 800 PSI. OK
6:30	8:30	2.00	S-CMT	PP	WOC	WOC
8:30	9:00	0.50	S-CMT	PP	DOCM	DRILL OUT PLUG; CMNT. & FS
9:00	12:00	3.00	P-DRL	PP	DRLG	DRILL TO 1215'
12:00	12:30	0.50	P-DRL	PP	DEVSU	WLS @ 1173' F/ .5 DEG.
12:30	16:00	3.50	P-DRL	PP	DRLG	DRILL TO 1721'
16:00	16:30	0.50	P-DRL	PP	DEVSU	WLS @ 1679' F/ 2 DEG.
16:30	20:00	3.50	P-DRL	PP	DRLG	DRILL TO 2227'
20:00	20:30	0.50	P-DRL	PP	DEVSU	WLS @ 2185' F/ 1.25 DEG.
20:30	0:00	3.50	P-DRL	PP	DRLG	DRILL TO 2561'

REPORT DATE: 07/11/2007

REPORT NO: 4

MD: 3,245.0 (fl)	TVD: 3,244.4 (fl)	DFS: 2.14	DOL: 2.18
24 HR PROG: 684.0 (fl)	ROTHRS: 7.50 (hr)	MW: 10.00 (ppg)	VIS: 30.00 (s/qt)
DAILY DHC: 46,187 (USD)	EVENT DHC: 179,016 (USD)	CUM DHC: 179,016 (USD)	
DAILY CWC: 0 (USD)	EVENT: 0 (USD)	CUM CWC: 70,190 (USD)	
DAILY DCC: 0.00 (USD)	EVENT DCC: 0.00 (USD)	CUM DCC: 0.00 (USD)	
DAILY OTHER: 0 (USD)	EVENT OTH: 0 (USD)	CUM OTH: 0 (USD)	
DAILY TOT: 46,187 (USD)	EVENT TOT: 179,016 (USD)	CUM TOT: 249,206 (USD)	

CURRENT STATUS: TOTC; RIG RELEASED @ 2300 HR 7/11/2007

24 HR FORECAST: TOTC; RDRT AND MOVE TO NMU 4525AF

DAILY OPS: DRILL TO 3245'; CIRC.; TOH; SURV. @ 3239' F/ 1 DEG.; NO WATER FLOW; LOG WELL; LOGGERS TD @ 3245'; RUN 77 JTS 5.5" 17# K-55; SET @ 3245'; CIRC.; RU SCHL. CMNT. W/ 350 SKS LEAD & 340 SKS TAIL; CIRC. 75 BBLs.; SET SLIPS; RELEASE RIG

06:00 UPDATE: TOTC; RDRT AND MOVE TO NMU 4525AF



APACHE PARTNER REPORT

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
0:00	1:30	1.50	P-DRL	PP	DRLG	DRILL F/ 2561' - 2733"
1:30	2:00	0.50	P-DRL	PP	DEVSU	WLS @ 2691' F/ 1 DEG.
2:00	8:00	6.00	P-DRL	PP	DRLG	DRILL TO 3245' TD; NO WATER FLOW
8:00	8:30	0.50	P-DRL	PP	CIRRU	CIRCULATE
8:30	10:00	1.50	P-EVAL	PP	LOG	TOH F/ LOGS; DROP SURVEY @ 3239' F/ 1 DEG.
10:00	11:30	1.50	P-MISC	PN	RIGSER	REPAIR IRON ROUGHNECKS
11:30	12:00	0.50	P-EVAL	PP	LOG	FINISH TOH
12:00	15:30	3.50	P-EVAL	PP	LOG	RU WEATHERFORD & LOG WELL; RUN MSFL/SONIC/DLL F/ 3245' - 2000' CNL/CR/CALIPER F/ 3245' - 100'
15:30	18:00	2.50	P-CSG	PP	CSGRP	RU LEWIS CSG. CREW; RUN 77 JTS 5.5" 17# K-55 LTC; W/ FS & FC @ 3201' ; 15 CENTRA. & 15 SCRATCHERS; MKR JT @ 2845' ; SET @ 3245'
18:00	18:30	0.50	P-CMT	PP	CIRC	CIRCULATE CSG.
18:30	21:00	2.50	P-CMT	PP	CMTP	RU SCHLUMBERGE; PUMP 20 BBLS CW-100; LEAD W/ 350 SKS 35/65 POZ MIX @ 12.8 PPG @ 1.94 CF; 123 BBLS; TAIL W/ 340 SKS 50/50 POZ W/ ADDITIVES; MIX @ 14.2 PPG @ 1.34 CF; 84 BBLS; DISPLACE W/ 74 BBLS 2% KCL; CIRC. 75 BBLS CMNT.; RECRIP. PIPE
21:00	23:00	2.00	P-NUP	PP	WLHE	ND BOPs; SET SLIPS W/ 50K; RELEASE RIG @ 2300 HR 7/11/2007