



Well Name UNIVERSITY LANDS 216 S302HM	API/UWI 42-105-42538	RRC Permit # 895399	Field Name LIN Wolfcamp
County Crockett	State/Province TEXAS	Latitude (°) 31° 0' 25.582" N	Longitude (°) 101° 6' 4.334" W
Spud Date 12/6/2023	Target Depth (ftKB)	Total Field Estimate (Cost) 1,636,707.00	Total AFE Amount (Cost) 1,716,165.00

#### Rigs

Contractor	Rig #	Start Date	RR Date
Big Bend	1	12/6/2023	12/8/2023
Akita Drilling	522	2/4/2024	2/14/2024

#### Daily Operations

Report Start Date 12/6/2023	Daily Field Est Total (Cost) 356,440.00	Cum Field Est To Date (Cost) 356,440.00
End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	Depth Progress (ft)
Last Mud Check Density (lb/gal)		

Rig Supervisor  
Bryant Duckett, Pusher

Operations at Report Time

Operations Summary  
Skid rig & R/U, P/U Bha & TIH to 120', Drill f/ 120' to 280', lost returns @ 220'.

Report Start Date 12/7/2023	Daily Field Est Total (Cost) 2,000.00	Cum Field Est To Date (Cost) 358,440.00
End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	Depth Progress (ft)
Last Mud Check Density (lb/gal)		

Rig Supervisor  
Bryant Duckett, Pusher

Operations at Report Time

Operations Summary  
Drill f/ 280' to 947' (TD), TOO H & L/D Bha & bit, R/U & Run (23) joints of 9 5/8ths surface casing to 947', R/U Cementers & pump surface casing cement job to plan w/ no returns to surface, R/D cementers, lower rig, cut casing & release rig, Wait on cement

Report Start Date 12/8/2023	Daily Field Est Total (Cost) 9,185.00	Cum Field Est To Date (Cost) 367,625.00
End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	Depth Progress (ft)
Last Mud Check Density (lb/gal)		

Rig Supervisor  
Bryant Duckett, Pusher

Operations at Report Time

Operations Summary  
Finish WOC, Run temp survey, TOC @ 310'

Report Start Date 2/4/2024	Daily Field Est Total (Cost) 134,633.00	Cum Field Est To Date (Cost) 502,258.00
End Depth (ftKB) 969.0	End Depth (TVD) (ftKB) 968.8	Depth Progress (ft) 6.00
Last Mud Check Density (lb/gal) 9.00		

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Cold Cut casing, R/D Flowline, Walk rig, R/U Flowline, NU BOPE, Test BOPE & casing, finish R/U, Stage out Bha, Strap, Make up Vertical BHA, TIH, Displace well, Drill out shoe track and Rotate F/963' - 969, Scientific Gyro failure, TOH f/969' to gyro bha, change out.

Report Start Date 2/5/2024	Daily Field Est Total (Cost) 86,600.00	Cum Field Est To Date (Cost) 588,858.00
End Depth (ftKB) 3,940.0	End Depth (TVD) (ftKB) 3,841.2	Depth Progress (ft) 2,971.00
Last Mud Check Density (lb/gal) 9.00		

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Laydown Scientific gyro and install new gyro, Surface test - good, TIH, Drill F/ 969' - 1166', TOO H & L/D Scientific GWD tools, P/U Vertical Assembly, Re-run motor & bit, TIH to 1166', Drill Vertical f/ 1166' to 3,940'

Report Start Date 2/6/2024	Daily Field Est Total (Cost) 146,064.00	Cum Field Est To Date (Cost) 734,922.00
End Depth (ftKB) 6,186.0	End Depth (TVD) (ftKB) 6,042.4	Depth Progress (ft) 2,246.00
Last Mud Check Density (lb/gal) 9.20		

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Drill Vertical f/ 3,940' to 6,127', TOH Laydown 8.75" vertical BHA, Make up 8.75" Curve BHA, Slip and Cut drilling line, TIH, Drill Curve F/6,127' - 6,186'



## Daily Operations

Report Start Date 2/7/2024	Daily Field Est Total (Cost) 89,970.00	Cum Field Est To Date (Cost) 824,892.00
End Depth (ftKB) 8,370.0	End Depth (TVD) (ftKB) 6,589.1	Depth Progress (ft) 2,184.00
		Last Mud Check Density (lb/gal) 9.50

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Build Curve f/ 6186' to 7,151', continue drilling Lateral f/ 7,151' to 8,370'

Report Start Date 2/8/2024	Daily Field Est Total (Cost) 83,303.00	Cum Field Est To Date (Cost) 908,195.00
End Depth (ftKB) 12,198.0	End Depth (TVD) (ftKB) 6,542.1	Depth Progress (ft) 3,828.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Drill Lateral f/ 8,370' to 12,198'

Report Start Date 2/9/2024	Daily Field Est Total (Cost) 77,735.00	Cum Field Est To Date (Cost) 985,930.00
End Depth (ftKB) 15,173.0	End Depth (TVD) (ftKB) 6,511.0	Depth Progress (ft) 2,975.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Drill Lateral f/12,198' to 15,173'

Report Start Date 2/10/2024	Daily Field Est Total (Cost) 79,288.00	Cum Field Est To Date (Cost) 1,065,218.00
End Depth (ftKB) 17,141.0	End Depth (TVD) (ftKB) 6,514.2	Depth Progress (ft) 1,968.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Drill Lateral f/15,173' to 17,141', Circulate 8X BU CUC

Report Start Date 2/11/2024	Daily Field Est Total (Cost) 54,973.00	Cum Field Est To Date (Cost) 1,120,191.00
End Depth (ftKB) 17,141.0	End Depth (TVD) (ftKB) 6,514.2	Depth Progress (ft) 0.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Pull 3 stands wet, Drawworks stop working, trouble shoot drawworks. Found traction motor for drawworks bad, wait for new traction motor and crane, Prep old traction motor for removal. Rig up crane and remove old traction motor, Replace with new traction motor and continue to put together new traction motor on drawworks

Circulating w 300 gpm's while waiting on replacement traction motor for Drawworks.

Report Start Date 2/12/2024	Daily Field Est Total (Cost) 64,930.00	Cum Field Est To Date (Cost) 1,185,121.00
End Depth (ftKB) 17,141.0	End Depth (TVD) (ftKB) 6,514.2	Depth Progress (ft) 0.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
Continue to install new traction motor while circulating w 300 gpm's. TOH w 5 stands, pump slug, TOH f/ 17,000' to 15,377', pulling tight while TOH, condition and circulate well with 600 gpm's and 80 rpm's, TOH f/ 15,377' to 8,863

Report Start Date 2/13/2024	Daily Field Est Total (Cost) 517,443.00	Cum Field Est To Date (Cost) 1,702,564.00
End Depth (ftKB) 17,141.0	End Depth (TVD) (ftKB) 6,514.2	Depth Progress (ft) 0.00
		Last Mud Check Density (lb/gal) 10.30

Rig Supervisor  
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary  
TOH f/ 8,863" to Lateral BHA, L/D lateral BHA, Pull Wear Bushing, Rig up Butch's Csg Crew and Torque Turn, Run 5.5" 17# HCP110 GBCD Csg to 17,131', Burst floatation tool @ 2,329 psi. Circulate air from casing.



Daily Operations

Report Start Date 2/14/2024		Daily Field Est Total (Cost) -65,857.00	Cum Field Est To Date (Cost) 1,636,707.00
End Depth (ftKB) 17,141.0	End Depth (TVD) (ftKB) 6,514.2	Depth Progress (ft) 0.00	Last Mud Check Density (lb/gal) 10.30
Rig Supervisor Aaron Yoder, Pusher		Operations at Report Time	

Operations Summary  
Circulate air from casing @ 6 BPM,Wait on WTC Cememters. Rig up WTC Cementers and perform 5.5" Production Online Cement job to plan, Rig down WTC, N/D BOP, Set Slips w Mclinton hand. Cut off, Insert Abandoman Cap, Prep and walk Rig to 216 S301HU