



Well Name UNIVERSITY LANDS 216 S306HM	API/UWI 42-105-42542	RRC Permit # 895404	Field Name LIN Wolfcamp
County Crockett	State/Province TEXAS	Latitude (°) 31° 0' 25.585" N	Longitude (°) 101° 6' 3.41" W
Spud Date	Target Depth (ftKB) 17,612.0	Total Field Estimate (Cost) 1,804,599.00	Total AFE Amount (Cost) 1,855,914.00

Rigs			
Contractor	Rig #	Start Date	RR Date
Big Bend	1	12/12/2023	
Akita	522	1/1/2024	1/13/2024

Daily Operations

Report Start Date 12/12/2023	Daily Field Est Total (Cost) 364,149.00	Cum Field Est To Date (Cost) 364,149.00
End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	Depth Progress (ft)
Last Mud Check Density (lb/gal)		

Rig Supervisor Albert Barrera, Pusher	Operations at Report Time
Operations Summary Skid Rig, R/U, P/U Bha & TIH to 120', Drill f/ 120' to 600',	

Report Start Date 12/13/2023	Daily Field Est Total (Cost) 2,000.00	Cum Field Est To Date (Cost) 366,149.00
End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	Depth Progress (ft)
Last Mud Check Density (lb/gal)		

Rig Supervisor Albert Barrera, Pusher	Operations at Report Time
Operations Summary Drill f/ 600' to 944' (TD), TOO H & L/D Bha & bit, R/U & Run (23) joints of 9 5/8ths surface casing to 944', R/U Cementers & pump surface casing cement job to plan returning 20 bbls (89 sks) cement to surface, R/D cementers, lower rig, cut casing & release rig,	

Report Start Date 1/1/2024	Daily Field Est Total (Cost) 28,408.00	Cum Field Est To Date (Cost) 394,557.00
End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	Depth Progress (ft)
Last Mud Check Density (lb/gal)		

Rig Supervisor Aaron Yoder, Pusher	Operations at Report Time Rigging Down on Antelope Draw
Operations Summary Rig down mud tanks and scavenger tank. Unwire combo buildings and zipper suitcase. Lower & unpin derrick, Break down sub & Bop's. Continue hauling OBM. Continue washing rig & derrick. 85% rigged down.	

Report Start Date 1/2/2024	Daily Field Est Total (Cost) 48,454.00	Cum Field Est To Date (Cost) 443,011.00
End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	Depth Progress (ft)
Last Mud Check Density (lb/gal)		

Rig Supervisor Aaron Yoder, Pusher	Operations at Report Time R/U
Operations Summary Finish washing rig, derrick & gas buster. Hold PJSM & Secured loads for transport. R/D, moved & R/U housing. Moved & rigged up substructure, pits, gen packages, bulk mud/chemical tanks, fuel tanks, OBM tanks & containment. Pinned derrick. NU DSA, spool & lower offline cement adapter to Bop's. NU new flowline manifold to Scavenger tank for 20' well spacing. 100% Moved, 50% rigged up.	

Report Start Date 1/3/2024	Daily Field Est Total (Cost) 35,083.00	Cum Field Est To Date (Cost) 478,094.00
End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	Depth Progress (ft)
Last Mud Check Density (lb/gal)		

Rig Supervisor Aaron Yoder, Pusher	Operations at Report Time Nipple up BOPs
Operations Summary Raise derrick. R/U Scavenger tank, elctrical & hydraulic, gas buster, skid rails & scope derrick. R/U solids control shaker tank & centrifuge. Install choke house & lay out choke line. Start ditching f/ water, electrical & gas. Dress out rig floor. R/U flowline to scavenger tank. Perform load path inspection on top drive. 100% rigged up.	

Report Start Date 1/4/2024	Daily Field Est Total (Cost) 156,898.00	Cum Field Est To Date (Cost) 634,992.00
End Depth (ftKB) 1,563.0	End Depth (TVD) (ftKB) 1,561.1	Depth Progress (ft) 603.00
Last Mud Check Density (lb/gal) 8.90		

Rig Supervisor Aaron Yoder, Pusher	Operations at Report Time Drilling 8 3/4" Vertical Hole @ 1,563'
Operations Summary Nipple up BOPE, Test BOPE & casing, Finish R/U, install wear bushing, P/U vertical bha & bit, TIH to xx, displace hole w/ OBM, drill cement & shoe trac, Drill 8.75" Vertical Hole F/960' - 1,563'	



Daily Operations

Report Start Date 1/5/2024	Daily Field Est Total (Cost) 132,822.00	Cum Field Est To Date (Cost) 767,814.00
End Depth (ftKB) 5,658.0	End Depth (TVD) (ftKB) 5,008.3	Depth Progress (ft) 4,095.00
		Last Mud Check Density (lb/gal) 9.00

Rig Supervisor
Aaron Yoder, Pusher

Operations at Report Time
Drilling 8 3/4" Vertical Hole @ 5,658'

Operations Summary
Drill 8 3/4" Vertical Hole F/ 1,563' - 5,658'

Report Start Date 1/6/2024	Daily Field Est Total (Cost) 123,959.00	Cum Field Est To Date (Cost) 891,773.00
End Depth (ftKB) 7,089.0	End Depth (TVD) (ftKB) 6,335.7	Depth Progress (ft) 1,431.00
		Last Mud Check Density (lb/gal) 9.30

Rig Supervisor
Aaron Yoder, Pusher

Operations at Report Time
Build curve @ 7089'

Operations Summary
Drill 8 3/4" Vertical Hole F/ 5,658' - 6,570', Circulate Hole Clean 2X BU, Flow Check and TOH F/ Curve Assembly, L/D Vertical bha & bit (graded 0-0), P/U Curve Assembly & bit, TIH to 6570', Drill 8 3/4" Curve F/ 6,570' - 7,089

Report Start Date 1/7/2024	Daily Field Est Total (Cost) 99,571.00	Cum Field Est To Date (Cost) 991,344.00
End Depth (ftKB) 8,363.0	End Depth (TVD) (ftKB) 6,535.6	Depth Progress (ft) 1,274.00
		Last Mud Check Density (lb/gal) 10.10

Rig Supervisor
Aaron Yoder, Pusher

Operations at Report Time
Drill lateral @ 8363'

Operations Summary
Drill 8 3/4" Curve F/ 6,570' - 7,707', TOH F/ Lateral Assembly, L/D Curve BHA & Bit, (graded 0-1) P/U Lateral Assembly & Bit, TIH to 7,707', Drill 8 1/2" Lateral F/7,707' - 8,363'

Report Start Date 1/8/2024	Daily Field Est Total (Cost) 73,160.00	Cum Field Est To Date (Cost) 1,064,504.00
End Depth (ftKB) 10,846.0	End Depth (TVD) (ftKB) 6,543.0	Depth Progress (ft) 2,483.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary
Drill 8 1/2" Lateral F/ 8,363' - 10,846'

Report Start Date 1/9/2024	Daily Field Est Total (Cost) 82,149.00	Cum Field Est To Date (Cost) 1,146,653.00
End Depth (ftKB) 13,923.0	End Depth (TVD) (ftKB) 6,521.4	Depth Progress (ft) 3,077.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary
Drill 8 1/2" Lateral F/ 8,363' - 13,923'

Report Start Date 1/10/2024	Daily Field Est Total (Cost) 64,379.00	Cum Field Est To Date (Cost) 1,211,032.00
End Depth (ftKB) 16,419.0	End Depth (TVD) (ftKB) 6,494.5	Depth Progress (ft) 2,496.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary
Drill 8 1/2" Lateral F/ 13,923' - 16,419'

Report Start Date 1/11/2024	Daily Field Est Total (Cost) 77,798.00	Cum Field Est To Date (Cost) 1,288,830.00
End Depth (ftKB) 17,612.0	End Depth (TVD) (ftKB)	Depth Progress (ft) 1,193.00
		Last Mud Check Density (lb/gal) 10.00

Rig Supervisor
Aaron Yoder, Pusher

Operations at Report Time

Operations Summary
Drill 8 1/2" Lateral F/ 16,419' - 17,612', Circulate bottoms up x 4, Flow Check - Well Static no flow. Pump Slug, TOH F/17,612 - 4,386'



Daily Operations

Report Start Date 1/12/2024		Daily Field Est Total (Cost) 63,811.00	Cum Field Est To Date (Cost) 1,352,641.00
End Depth (ftKB) 17,612.0	End Depth (TVD) (ftKB)	Depth Progress (ft) 0.00	Last Mud Check Density (lb/gal) 10.00
Rig Supervisor Aaron Yoder, Pusher		Operations at Report Time	
Operations Summary TOH F/ 4,386' - BHA, Laydown 8 1/2" Lateral BHA, Pull Wear Bushing, PJSM W/ Csg Crew and Rig, Rig Up Butch's Csg Crew, Make up Shoe Track and Check Floats, Run 5 1/2" Production Csg F/ 4,386' - 17,233'			

Report Start Date 1/13/2024		Daily Field Est Total (Cost) 451,958.00	Cum Field Est To Date (Cost) 1,804,599.00
End Depth (ftKB) 17,612.0	End Depth (TVD) (ftKB)	Depth Progress (ft) 0.00	Last Mud Check Density (lb/gal) 9.60
Rig Supervisor Aaron Yoder, Pusher		Operations at Report Time	
Operations Summary Run 5 1/2" Production Csg and Work Csg F/ 17,233' - 17,602', R/D Csg Crew and R/U and Burst Floation Tool, Circulate surface to surface, N/D BOP Equipment, Set Slips, Cut off 5 1/2" Csg. Layout cut off and Walk Rig to the UL 206 S 305			