

PROSPECT: Orogrande YEAR: 2018	COUNTY: Hudspeth STATE: Texas
LEASE NAME: University Cactus A35 #1	API#: 42-229-30235
SURFACE WELL LOCATION: 1,980' FNL & 660' FEL	SEC: 35, Block A, Survey UL
OPERATOR: Maverick Operating, LLC	ELEVATION: GR: 5,229' KB: 5,248'
CONTRACTOR: United Drilling	GEOLOGIST: Rich Masterson / Doug Charuk
SPECIAL TERMS:	RIG: #5
	SPUD DATE: 10/12/19

CONFIDENTIAL REPORT

CONFIDENTIAL REPORT – Report #0

08/14/19 – 09/26/19 Stake well, dig up casing stub, built location & reserve pit, strip back wellhead & casing to 7", install 7" riser to surface & install 7" SOW x 11" 3,000 wellhead. Drill mouse hole, rat hole, set 40' of 20" conductor & line reserve pit. Set water line to reserve. Set anchors & deliver diesel to location. Attempt to move in rig – delayed due to heavy rains.
EDC: \$437,377 CC: \$437,377

CONFIDENTIAL REPORT – Report #1

10/07/19 – 10/12/19 Operations at Report time: Drilling cement plugs
MIRU United Drilling Rig #5. NU BOPE & test. PU drilling assembly & TIH. Began drilling surface cement plug & drilled to 35'.
EDC: \$75,032 CC: \$512,409

CONFIDENTIAL REPORT – Report #2

10/07/19 – 10/12/19 Operations at Report time: TIH to kick off point
Drilled cement from 2nd cement plug from 35' to 452'. TIH to 3rd plug at 1,242'. Drilled cement to 1,532'. TIH to 4th plug at 2,355'. Drilled cement to 2,563'. Lost returns at 30-50 bph at ~2,584' (perf squeeze holes). TIH to 2,870' – not tagging anything.
EDC: \$46,960 CC: \$559,369