



Daily Partner Completions Report Permian UL 20 GOLD SPOON 2901H

Report Date: 10/24/2023
Report #: 5
Actual Days: 1.67

Well Info

API / UWI 4230136071	Region / Division DELAWARE BASIN	District DELAWARE BASIN SOUTH	Field Name PHANTOM WOLFCAMP	Original Spud Date 10/29/2022
County LOVING	State/Province TEXAS	Original KB/RT Elevation (ft) 2,820.00	Ground Elevation (ft) 2,794.00	

Job Summary

Job Category COMPLETIONS	Last Casing String Production1, 16,750.0ftKB	AFE Dur Total (days) 0.00	Total AFE (Cost) 2,847,500.00	Cumulative Cost (Cost) 228,759.39
-----------------------------	---	------------------------------	----------------------------------	--------------------------------------

Daily Ops Summary

Rig (Names)	Wellbore Original Hole	End Depth (ftKB) 0.0	Depth Progress (ft)	Daily Cost Total (Cost) 36,340.50
Weather Clear	Hole Condition	Drilling Hours (hr)	Avg ROP (ft/hr)	Cum TL Days from Spud (...) 1.67

Ops and Depth @ Morning Report

WELL SHUT IN & SECURE

Last 24hr Summary

PJSM- AOL/PJSM- PREMIER, KC LIGHTTOWER, LOGAN, PRADON, STREAMFLO, STANDARD, TORQMASTER, COMMANDO, TRI-POWER, LSR #5 SAFETY TOPICS- FIT FOR DUTY, PPE, RED ZONE, SUSPENDED LOADS, STOP WORK AUTHORITY, PRESSURED LINES, COMMUNICATION, HYDRATION, HAND FINGER PLACEMENT, JOB SCOPE.

5.5" 23# SICP- 3,200PSI.

INTERMEDIATE- BETWEEN 7.625" X 5.5" (0) PSI

SURFACE- BETWEEN 10.75" X 7.625" (0) PSI

VERIFIED WELL WITH SUD. STREAMFLO SET BPV, REPLACED UPPER MANUAL MASTER VALVE WITH HYDRAULIC VALVE. NU TRI-POWER FRAC STACK/ZIPPER /MONOLIN/SCOUT MISSILE EQUIPMENT, RU TRI-POWER FLOWBACK/PUMPDOWN EQUIPMENT, RAN RESTRAINTS ON ALL IRON & WHIP CHECKS ON HYDRAULIC HOSES. LOADED W/ FW & TESTED FRAC STACK/ZIPPER/MONOLINE/ FLOWBACK IRON TO 500 PSI (LOW) 12,500 PSI (HIGH) CHARTED BLEED OFF ALL PRESSURE. FUNCTION TESTED & SET ALL ACCUMULATORS IN PLACE. CLEANED UP ALL TRASH AROUND LOCATION SIW, WELL SECURE. SDFN READY FOR FRAC CREW.

24hr Forecast

READY FOR FRAC OPS

Time Log

Start Time	End Time	Dur (hr)	Phase	Op Code	Activity Code	Time P-T-X	Start Depth (ftKB)	End Depth (ftKB)	Operation
06:00	06:30	0.50	COMPZN	WELLPR	SFTY	P			PJSM- AOL/PJSM- PREMIER, KC LIGHTTOWER, LOGAN, PRADON, STREAMFLO, STANDARD, TORQMASTER, COMMANDO, TRI-POWER, LSR #5 SAFETY TOPICS- FIT FOR DUTY, PPE, RED ZONE, SUSPENDED LOADS, STOP WORK AUTHORITY, PRESSURED LINES, COMMUNICATION, HYDRATION, HAND FINGER PLACEMENT, JOB SCOPE.
06:30	15:00	8.50	COMPZN	WELLPR	NUND	P			5.5" 23# SICP- 3,200PSI. INTERMEDIATE- BETWEEN 7.625" X 5.5" (0) PSI SURFACE- BETWEEN 10.75" X 7.625" (0) PSI VERIFIED WELL WITH SUD. STREAMFLO SET BPV, REPLACED UPPER MANUAL MASTER VALVE WITH HYDRAULIC VALVE. NU TRI-POWER FRAC STACK/ZIPPER /MONOLIN/SCOUT MISSILE EQUIPMENT, RU TRI-POWER FLOWBACK/PUMPDOWN EQUIPMENT, RAN RESTRAINTS ON ALL IRON & WHIP CHECKS ON HYDRAULIC HOSES. LOADED W/ FW & TESTED FRAC STACK/ZIPPER/MONOLINE/ FLOWBACK IRON TO 500 PSI (LOW) 12,500 PSI (HIGH) CHARTED BLEED OFF ALL PRESSURE. FUNCTION TESTED & SET ALL ACCUMULATORS IN PLACE. CLEANED UP ALL TRASH AROUND LOCATION SIW, WELL SECURE. SDFN READY FOR FRAC CREW.

Casing Strings

Csg Des	OD (in)	Set Depth (ftKB)	Top (ftKB)	Run Date	Drift Min (in)	Wt/Len (lb/ft)	P LeakOff (psi)	Dens Fluid (lb/gal)
Conductor	20	120.0	0.0	10/15/2022	18.94	94.00		
Surface	10 3/4	1,176.0	0.0	11/1/2022	9.88	45.50	1,016.1	16.49
Intermediate1	7 5/8	11,230.0	-4.6	2/9/2023	6.75	29.70	8,759.4	14.99
Production1	5 1/2	16,750.0	-3.8	2/20/2023	4.55	23.00		

Stimulation Intervals

Stim/Treat Company

Interval Number				Type			
Pumped Down				String (Deployment Method) Table			
Treat Pressure Max (psi)				Treat Pressure Avg (psi)			
Slurry Rate Min (bbl/min)			Slurry Rate Max (bbl/min)			Slurry Rate Avg (bbl/min)	
Opening Wellhead Pressure (psi)			Frac Gradient (psi/ft)			Breakdown Pressure (psi)	
Volume Clean Total (bbl)				Volume Slurry Total (bbl)			



Daily Partner Completions Report Permian
UL 20 GOLD SPOON 2901H

Report Date: 10/24/2023
Report #: 5
Actual Days: 1.67

Proppants

Amount (lb)

Fluid Systems

Fluid Name

Description

Fluid Type

Fluid Additives

Additive Name

Additive Type

Perforations

Date

Int #

First of Top (ftKB)

Last of Btm (ftKB)

Total