



Daily Partner Completions Report Permian UL 20 GOLD SPOON 2904H

Report Date: 11/11/2023
Report #: 7
Actual Days: 3.70

Well Info

API / UWI 4230136072	Region / Division DELAWARE BASIN	District DELAWARE BASIN SOUTH	Field Name PHANTOM WOLFCAMP	Original Spud Date 11/6/2022
County LOVING	State/Province TEXAS	Original KB/RT Elevation (ft) 2,808.80	Ground Elevation (ft) 2,776.80	

Job Summary

Job Category COMPLETIONS	Last Casing String Production1, 16,969.0ftKB	AFE Dur Total (days) 0.00	Total AFE (Cost) 2,847,500.00	Cumulative Cost (Cost) 186,871.38
-----------------------------	---	------------------------------	----------------------------------	--------------------------------------

Daily Ops Summary

Rig (Names) RIGLESS RIGLESS	Wellbore Original Hole	End Depth (ftKB) 0.0	Depth Progress (ft)	Daily Cost Total (Cost) 5,038.75
Weather Overcast	Hole Condition	Drilling Hours (hr)	Avg ROP (ft/hr)	Cum TL Days from Spud (...) 3.70

Ops and Depth @ Morning Report

WELL SHUT IN & SECURE

Last 24hr Summary

BETWEEN 10.75" X 7.625" - 0 PSI
BETWEEN 7.625" X 5.5" - 0 PSI
5.5"/23# SICP - 1,800 PSI.

RIH WITH 4.40" GR/JB AND GET ON DEPTH & FOUND MJ @ 10,828' (-14.5). CONTINUE RIH TO DEPTH OF 12,041'. POOH AND BUMP UP, CLOSE FRAC VALVE AND LD GR & JB.

WELL SHUT IN/SECURE, SDFN.

24hr Forecast

TOE PREP OPS.

Time Log

Start Time	End Time	Dur (hr)	Phase	Op Code	Activity Code	Time P-T-X	Start Depth (ftKB)	End Depth (ftKB)	Operation
06:00	06:30	0.50	COMPZN	WELLPR	SFTY	P			AOL/PJSM WITH ALL VENDORS ON LOCATION. LSR #3. TOPICS DISCUSSED - HAND/FINGER PLACEMENT, WALKING SURFACE CONDITIONS, COMMUNICATION, SUSPENDED LOADS, LINE OF FIRE.
06:30	08:30	2.00	COMPZN	WELLPR	WAIT	P			WORK ON ADJACENT WELL.
08:30	09:45	1.25	COMPZN	WELLPR	ELOG	P			BETWEEN 10.75" X 7.625" - 0 PSI BETWEEN 7.625" X 5.5" - 0 PSI 5.5"/23# SICP - 1,800 PSI. RIH WITH 4.40" GR/JB AND GET ON DEPTH & FOUND MJ @ 10,828' (-14.5). CONTINUE RIH TO DEPTH OF 12,041'. POOH AND BUMP UP, CLOSE FRAC VALVE AND LD GR & JB. WELL SHUT IN/SECURE, SDFN.

Casing Strings

Csg Des	OD (in)	Set Depth (ftKB)	Top (ftKB)	Run Date	Drift Min (in)	Wt/Len (lb/ft)	P LeakOff (psi)	Dens Fluid (lb/gal)
Conductor	20	120.0	32.0	10/26/2022	18.94	94.00		
Surface	10 3/4	1,174.0	32.0	11/9/2022	9.88	45.50	1,008.6	16.54
Intermediate1	7 5/8	11,358.0	-4.7	5/21/2023		29.70	8,505.3	14.51
Production1	5 1/2	16,969.0	-5.9	5/31/2023	4.55	23.00		

Stimulation Intervals

Stim/Treat Company

Interval Number				Type			
Pumped Down				String (Deployment Method) Table			
Treat Pressure Max (psi)				Treat Pressure Avg (psi)			
Slurry Rate Min (bbl/min)			Slurry Rate Max (bbl/min)			Slurry Rate Avg (bbl/min)	
Opening Wellhead Pressure (psi)			Frac Gradient (psi/ft)			Breakdown Pressure (psi)	
Volume Clean Total (bbl)				Volume Slurry Total (bbl)			

Proppants

Amount (lb)

Fluid Systems

Fluid Name	Description	Fluid Type
------------	-------------	------------



Daily Partner Completions Report Permian
UL 20 GOLD SPOON 2904H

Report Date: 11/11/2023
Report #: 7
Actual Days: 3.70

Fluid Additives

Additive Name	Additive Type
---------------	---------------

Perforations

Date	Int #	First of Top (ftKB)	Last of Btm (ftKB)
Total			