

Daily Drilling & Cost Summary

1/5/2022
DFS: 1.31 days

Well Name: UL MOCKINGBIRD 13-2 A 1JM

API/UWI 42-317-43700	Well ID Number 1000428200	Operational Field Name UL Cats	License # 871518	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation 2,941.00 ft	KB-Tubing Head Distance (ft)	Spud Date 1/3/2022 22:30	Rig Release Date	PBTD (All) (ftKB)	
Job Category DRILLING	AFE Number DC-1000428200DE	Target Depth (ftKB)	Total AFE Amount 1,871,098.07 Cost	Total Field Estimate 378,072.31 Cost	
Rig Start Date 12/30/2021 06:00	Rig Release Date	Contractor Unit	Rig Number 408		

Daily Operations				
End Date	Daily Total (Cost)	End Depth (ftKB)	Cum To Date (Cost)	Summary
12/31/2021	38,282.79	0.0	38,282.79	Lower Sub, Derrick & Scattter Rig, Transport Rig To New Location, Inspect Drillpipe
1/1/2022	88,215.99	0.0	126,498.78	Mobilize Rig, Set In & Rig Up
1/2/2022	53,859.96	0.0	180,358.74	Mobilize Rig, Set In & Rig Up
1/3/2022	54,591.33	0.0	234,950.07	Rig Up on UL Mockingbird 13-2 A 1JM
1/4/2022	48,271.34	1,850.0	283,221.41	Rig up, Prespud Inspection, Accept Rig, Finish Backyard Rig Up, P/U BHA, Drill Surface F/ 101' T/ 1,850'
1/5/2022	94,850.90	1,850.0	378,072.31	Circ hole clean, TOO, R/U & Run Casing to 1,830', Circ Capacity, Backout landing Jt. Install adapter & cement head. Walk Rig to B 2 MS well. Offline CMT OPS