



UNIVERSITY 10 3606HR
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 39 Date: 10/31/2013 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$15,904	Cum To Date (Cost) \$3,669,466	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%)
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,029,385	\$2,810,000	(\$219,385)
COMPLETION	6.54	\$15,904	\$640,081	\$4,069,974	\$3,429,893

Daily Operations

Rig											
Drilled Last 24 Hours (ft)	0.00	End Depth (ftKB)	16,376.0	End Depth (TVD) (ftKB)	8,089.1	DFS (days)	39.31	Report Number	39	Report End Date	10/31/2013
Last Casing String PRODUCTION 1, 16,376.0ftKB											
Status at 6 AM MOVE IN EQUIP . AND RU OVER WELLHEAD AND RIH W/WS						24 Hour Forecast MOVE IN EQUIP . AND RU OVER WELLHEAD AND RIH W/WS AND CIR. HOLE CLEAN					

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	08:00	2.00	TRAVEL	ACTIVE	DRIVE TO LOC
08:00	08:30	0.50	SAFETY	ACTIVE	JSA WITH ALL THIRD PARTY VENDERS.
08:30	16:00	7.50	RIGU	ACTIVE	RU OVER WELLHEAD. PREP. TO RIH W/ 16,332' PH- 6 W/S AND CIR. HOLE CLEAN W/KCL H2O.
16:00	18:00	2.00	TRIP	ACTIVE	RIH W BIT, SUB, 1 JNT,CHG OVER, SUB, STRING MILL, SUB, 1 JNT, F NIPPLE, 314 JTS, OF 2 7/8' PH-6 WS. 6 DRILL COLLARS, 516 JNTS TTL PU 517JNTS TO TAG.
18:00	06:00	12.00	SHUTDOWN	ACTIVE	SHUTDOWN UNTIL MORNING