



UNIVERSITY 10 3606HR  
Wellbore Name: OH

WEST UNRESTRICTED  
CONFIDENTIAL

Partner Report

Report # 40 Date: 11/1/2013 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$19,355	Cum To Date (Cost) \$3,688,821	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%)
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,029,385	\$2,810,000	(\$219,385)
COMPLETION	7.54	\$19,355	\$659,436	\$4,069,974	\$3,410,538

Daily Operations

Rig											
Drilled Last 24 Hours (ft)	0.00	End Depth (ftKB)	16,376.0	End Depth (TVD) (ftKB)	8,089.1	DFS (days)	40.31	Report Number	40	Report End Date	11/1/2013
Last Casing String											
PRODUCTION 1, 16,376.0ftKB											
Status at 6 AM						24 Hour Forecast					
WELL SHUT IN						SPOT 7.5% HCL ACID AND TRIP OUT OF HOLE.					

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	08:00	2.00	TRAVEL	ACTIVE	TRAVEL TO LOCATION
08:00	10:30	2.50	STIM	ACTIVE	CIRCULATE AND SPOTTED 2000 GALLONS OF 7.5% HCL ACID WITH 85 BBLS OF 2% KCL WITH BIOCIDES.
10:30	18:30	8.00	TRIP	ACTIVE	TRIP OUT OF HOLE WITH 517 JOINTS OF 2 7/8" PH 6 AND 6 DRILL COLLARS AND BOTTOM HOLE ASSEMBLY.
18:30	06:00	11.50	SHUTDOWN	ACTIVE	SDFN