



UNIVERSITY 10 3606H
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 17 Date: 1/9/2014 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location S 36, BLK 10, UL	API/UWI 4238338160	Latitude (°) 31° 13' 39.641" N	Longitude (°) 101° 33' 15.613" W	Ground Elev... 2,749.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,774.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,390.0	Authorized Depth TVD (ftKB)	API/UWI 4238338160
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-05065.01;01-05065.02;01-05065.03;01-05065.04;01-05065.05	Planned Days (days) 36.00	Daily Cost (Cost) \$26,785	Cum To Date (Cost) \$706,388	Total WBS+Sup (Cost) \$8,395,620	Job % Complete (%)
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	12.29	\$0	\$676,303	\$3,500,000	\$2,823,697
COMPLETION	0.00	\$0	\$0	\$690,000	\$690,000

Daily Operations

Rig											
Drilled Last 24 Hours (ft)	0.00	End Depth (ftKB)	927.0	End Depth (TVD) (ftKB)	927.0	DFS (days)	206.58	Report Number	17	Report End Date	1/9/2014
Last Casing String											
SURFACE, 927.0ftKB											
Status at 6 AM				24 Hour Forecast							
SHUT IN				FINISH MIRU FRAC CORPS AND SUPPORT CONTRACTORS. FRAC WELL PER PROCEDURE.							

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	13:00	7.00	WIRELINE	ACTIVE	MIRU WIRELINE. MADE GAUGE RING RUN TO 3600'. RIH W/ WRBP AND SET @ 3528'. TEST PLUG TO 1000 PSI.
13:00	16:00	3.00	WLHEAD	ACTIVE	ND WELLHEAD. REPAIR DAMAGED CASING STUB. NU WELLHEAD
16:00	18:00	2.00	WIRELINE	ACTIVE	NOTE: CASING APPEARS TO HAVE BEEN CUT AT A SLIGHT ANGLE DURING INITIAL CASING RUN. WHEN TUBING HEAD WAS FLANGED UP THE HIGH SIDE OF THE CASING WAS ROLLED IN BY THE TUBING HEAD FLANGE.
18:00	20:00	2.00	WLHEAD	ACTIVE	RIH W/ WIRELINE OVERSHOT AND RETRIEVE WRBP.
20:00	06:00	10.00	RIGU	ACTIVE	RU HALLIBURTON ISOLATION TOOL.
					CONTINUE TO RU STIM EQUIPMENT FRO FRAC.