



UNIVERSITY 10 3606HR
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 61 Date: 1/30/2014 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$46,893	Cum To Date (Cost) \$7,473,634	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%) 100.0
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,057,067	\$2,810,000	(\$247,067)
COMPLETION	28.54	\$46,893	\$4,416,567	\$4,069,974	(\$346,593)

Daily Operations

Rig					
Drilled Last 24 Hours (ft) 0.00	End Depth (ftKB) 16,376.0	End Depth (TVD) (ftKB) 8,089.1	DFS (days) 130.31	Report Number 61	Report End Date 1/30/2014
Last Casing String PRODUCTION 1, 16,376.0ftKB					
Status at 6 AM DRILLING			24 Hour Forecast CONT D/O		

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	10:00	4.00	RIGU	ACTIVE	MIRU ESCO 236, WS, NAC F/B AND MOVING TANKS.
10:00	11:00	1.00	BOPS	ACTIVE	ND WH. NO BOPS.
11:00	18:45	7.75	TRIP	ACTIVE	RIH W/ 4 3/4 JZ BIT, 3.5 MOTOR, AND 192 JTS 2 7/8" PH-6 WS TAGGING KILL PLUG AT 6,010'.
18:45	06:00	11.25	DRLG	ACTIVE	RU SWIVEL BROKE CIRC AND DRILLED OUT KILL PLUG IN 20 MIN. DRILLED OUT CFP #1 AT 8,675' ON JT 278 IN 26 MIN. DRILLED OUT CFP #2 AT 8,900' ON JT 285 IN 15 MIN. DRILLED OUT CFP #3 AT 9,150' ON JT 293 IN 14 MIN. DRILLED OUT CFP #4 AT 9,390' ON JT 301 IN 23 MIN. DRILLED OUT CFP #5 AT 9,625' ON JT 309 IN 10 MIN. DRILLED OUT CFP #6 AT 9,870' ON JT 316 IN 11 MIN. DRILLED OUT CFP #7 AT 10,110' ON JT 324 IN 12 MIN. DRILLED OUT CFP #8 AT 10,375' ON JT 332 IN 7 MIN. DRILLED OUT CFP #9 AT 10,590' ON JT 339 IN 11 MIN. TAGGED CFP #10 AT 10,825' ON JT 347. DRILLING ON IT AT SHIFT CHANGE. PUMPED 1,151 BBLs. REC 2,500 BBLs.