



UNIVERSITY 10 3606HR  
Wellbore Name: OH

WEST UNRESTRICTED  
CONFIDENTIAL

Partner Report

Report # 64 Date: 2/3/2014 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$12,298	Cum To Date (Cost) \$7,576,718	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%)
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,033,625	\$2,810,000	(\$223,625)
COMPLETION	31.54	\$12,298	\$4,543,093	\$4,069,974	(\$473,119)

Daily Operations

Rig					
Drilled Last 24 Hours (ft) 0.00	End Depth (ftKB) 16,376.0	End Depth (TVD) (ftKB) 8,089.1	DFS (days) 134.31	Report Number 64	Report End Date 2/3/2014
Last Casing String PRODUCTION 1, 16,376.0ftKB					
Status at 6 AM FLOWING WELL.			24 Hour Forecast CONT POOH. RIH AND LAND PROD TBG W/ GLV'S		

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	06:00		FLWTST	ACTIVE	FLOWED WELL FOR 24 HRS RECOVERING 2,568 BBLS TOTAL WATER FOR THE 24 HR PERIOD. LAST HR REC 100 BBLS ON A 21/64 CHOKE W/ 1,600 PSI FCP. CONT FLOWING WELL.