



UNIVERSITY 10 3606HR
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 65 Date: 2/4/2014 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$98,280	Cum To Date (Cost) \$7,674,998	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%)
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,033,625	\$2,810,000	(\$223,625)
COMPLETION	32.54	\$98,280	\$4,641,373	\$4,069,974	(\$571,399)

Daily Operations

Rig					
Drilled Last 24 Hours (ft) 0.00	End Depth (ftKB) 16,376.0	End Depth (TVD) (ftKB) 8,089.1	DFS (days) 135.31	Report Number 65	Report End Date 2/4/2014
Last Casing String PRODUCTION 1, 16,376.0ftKB					
Status at 6 AM POOH W/ WORK STRING.			24 Hour Forecast FLOW TEST WELL.		

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	07:00	1.00	FLWTST	ACTIVE	FLOW TEST WELL. CASING PRESSURE @ 1500 PSI @ 100 BPH.
07:00	11:00	4.00	TRIP	ACTIVE	HELD PJSM. POOH LAYING DOWN 100 JTS OF 2 7/8 TBG ON RACKS. LEAVING 100 JTS IN HOLE FOR SNUBBING UNIT.
11:00	13:00	2.00	RIGU	ACTIVE	RU SNUBBING UNIT.
13:00	17:00	4.00	TRIP	ACTIVE	POOH LAYING DOWN WORK STRING
17:00	20:00	3.00	RIGU	ACTIVE	REMOVE WORK STRING FROM PIPE RACKS. UNLOAD PRODUCTION STRING AND TALLY PIPE.
20:00	01:00	5.00	TRIP	ACTIVE	RIH W/ 262 JTS OF 2 7/8 L-80 TBG AND 12 GLV'S. X-NIPPLE @ 8,151' (2.313), F-NIPPLE @ 8,341 (2.250), EOT @ 8,374'.
01:00	03:00	2.00	RIGD	ACTIVE	RD SNUBBING UNIT, RD BOP. WH BEGAN LEAKING AROUND TBG HANGER.
03:00	05:00	2.00	RIGU	ACTIVE	RIGGED BPO AND SNUBBING UNIT BACK UP TO PULL TBG HANGER. SEALS LOOKED GOOD. RESET HANGER IN WH AND LOCK DOWN HANGER. NOT LEAKING.
05:00	06:00	1.00	RIGD	ACTIVE	RD SNUBBING UNIT AND BOP. RETURNED TOTAL FOR DAY 7,875 BBLS.
CR = 30,943. LTR = 160,941.					