



UNIVERSITY 10 3606HR
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 66 Date: 2/5/2014 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 36, BLK 10, ULS	API/UWI 4238338405	Latitude (°) 31° 13' 39.638" N	Longitude (°) 101° 33' 15.151" W	Ground Elev... 2,751.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,776.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB) 16,397.0	Authorized Depth TVD (ftKB)	API/UWI 4238338405
--------------------------------------	-------------------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-09003.01;01-09003.02;01-09003.03;01-09003.04;01-09003.05	Planned Days (days) 58.38	Daily Cost (Cost) \$14,280	Cum To Date (Cost) \$7,689,278	Total WBS+Sup (Cost) \$7,016,950	Job % Complete (%)
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	32.33	\$0	\$3,033,625	\$2,810,000	(\$223,625)
COMPLETION	33.54	\$14,280	\$4,655,653	\$4,069,974	(\$585,679)

Daily Operations

Rig					
Drilled Last 24 Hours (ft) 0.00	End Depth (ftKB) 16,376.0	End Depth (TVD) (ftKB) 8,089.1	DFS (days) 136.31	Report Number 66	Report End Date 2/5/2014
Last Casing String PRODUCTION 1, 16,376.0ftKB					
Status at 6 AM RDMO.			24 Hour Forecast WAIT ON FLOWBACK		

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	10:00	4.00	RIGD	ACTIVE	RDMO ESCO RIG. RUPTURE CERAMIC DISK AND FLOWING. PUMP 10 BBLS TO LOAD TBG, 1ST DISK RUPTURED @ 1,800 PSI, 2ND 2,200 PSI, 3RD 2,800 PSI, 4TH 3,100 PSI. PUMPED TOTAL OF 50 BBLS.RD PUMPTRUCK. TRANSFER 528 JTS AND 2 7/8 PH6 AND 8 COLLARS TO UNIVERSITY 10 360 4H.
10:00	06:00	20.00	SHUTDOWN	ACTIVE	WAIT ON FLOW TEST. FTR = 191,934. CR = 30,943. LTR = 160,991.