



UNIVERSITY 49-1 6H
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 2 Date: 4/2/2014 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location SEC 1, BLK 49, UNIVERSITY LAND	API/UWI 4238338628	Latitude (°) 31° 7' 52.934" N	Longitude (°) 101° 23' 24.782" W	Ground Elev... 2,761.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,786.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB)	Authorized Depth TVD (ftKB)	API/UWI 4238338628
--------------------------------------	-------------------------	-----------------------------	-----------------------

Costs

WBS Number XX-101082.01.SLC;XX-101082.01.DRL;XX-101082.01.CMP;XX-101082.01.EQP;XX-101082.01.TIE	Planned Days (days) 15.50	Daily Cost (Cost) \$76,780	Cum To Date (Cost) \$85,368	Total WBS+Sup (Cost) \$4,339,797	Job % Complete (%) 12.1
--	------------------------------	-------------------------------	--------------------------------	-------------------------------------	----------------------------

Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	1.79	\$76,780	\$85,368	\$1,234,000	\$1,148,632

Daily Operations

Rig PRO OILFIELD SERVICES, 1					
Drilled Last 24 Hours (ft) 636.00	End Depth (ftKB) 55.0	End Depth (TVD) (ftKB)	DFS (days) 1.29	Report Number 2	Report End Date 4/2/2014
Last Casing String					
Status at 6 AM OPENING HOLE @ 55'			24 Hour Forecast OPEN HOLE FROM 55' TO 1041 (TD) WITH A 25' (KB),RUN 13 3/8" SURFACE CASING,CEMENT,WAIT ON CEMENT, RUN GYRO AND TEMPERATURE SURVEY, PERFORM A CEMENT TOP OFF JOB, CUT AND CAP CASING,RELEASE RIG.		

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	15:00	9.00	DRLG	ACTIVE	DRILL NEW 12 1/4" FORMATION FROM 405' TO 1041' (TD) WITH A 25' (KB) LOST FULL RETURNS AT 500' CALLED TRRC @ 9:15 4/01/14 TALKED TO AMY JOB # 2606
15:00	15:30	0.50	CIRC	ACTIVE	PUMPS SWEEPS WITHOUT CIRCULATION.
15:30	18:30	3.00	DPIPE	ACTIVE	LAY DOWN 27 JTS OF DRILL PIPE AND BHA.
18:30	01:00	6.50	SHUTDOWN	ACTIVE	WAITING ON A 18 1/4" HOLE OPENER TO RUN 13 3/8" SURFACE CASING.
01:00	05:30	4.50	BHA	ACTIVE	MAKE UP 18 1/4" HOLE OPENER TO 12 1/4" PDC BIT.
05:30	06:00	0.50	HLOPEN	ACTIVE	OPEN HOLE FROM 25' (KB) TO 55'. BOTH CREWS FULL NO INCIDENTS/ACCIDENTS