



## Daily Drilling Report

Well Name UTL 2932-17 2H

Report Date 06/18/2017API 42-475-37198

Field	Phantom Wolfcamp	Supervisor	Nathanial Baxter	Rig Up Days	0.56	Report No.	33
Location	Sec 12, Block 17	Supervisor 2	Chris Montan	Surface Days	2.38	DFS	29.83333333
County	Ward	Rig Phone	432-253-3863	Inter. 1 Days	6.73	Spud Date	04/26/2017
Rig Name	X20	Rig Email	JEPRIg05@jaggedpeakenergy.com	Inter 2 Days	5.35	AFE	\$3,183,001.00
KB	32	Daily Footage		Prod. Days	17.75	Daily Cost	\$53,971.22
Depth (MD)	13,094	TVD at Bit	11452	Tot. Drill Days	29.83	Cum. Cost	\$3,088,960.86
Estimated TD	21,915			Hrs Drlg			

### Casing Data

Type	Size	Weight	Grade	Connection	Top	Bottom	Shoe Test
Surface	13-3/8	48.0	H-40	STC	32'	1,176'	
Intermediate	7	32.0	ICY P-110	BTC	32'	11,940'	

### Mud Properties

Type	CALCIUM CHLORIDE
Weight	12.2
FV	46
PV	16
YP	4
LCM (ppb)	
Chlorides	318000
% Solids	18.5
Daily Losses	
Total Losses	

### Last Survey

Depth	Inc	Azi

## BHA

Description	Length	ID	OD
MM64D	0.75'	2.33	6.00
1.75 FBH	29.22'	2.33	5.00
Float Sub	3.08'	2.33	4.75
NM X/O	1.04'	2.38	4.63
MWD Tool Carrier	28.06'	2.68	4.71
NMDC	30.56'	2.88	4.65
	2.73'		
<b>Total Length:</b>	<b>95.44</b>		

### Bit Info

[illegible]

## Safety

Last BOP Test	06/13/2017	Last BOP Drill	06/13/2017	Last Function Test	06/13/2017	Diesel Used		Diesel Recvd		Diesel on Loc	10,716.00
---------------	------------	----------------	------------	--------------------	------------	-------------	--	--------------	--	---------------	-----------

## Fuel

Diesel Used		Diesel Recvd		Diesel on Loc	10,716.00
-------------	--	--------------	--	---------------	-----------

**Activity Summary (6:00am - 6:00am)**

From	To	Hours	P / U	Summary
06:00	11:00	5.00	UnPlanned	Control Slide 180 Down F/12,680' - T/12,710' Cement 40% Formation 60%
11:00	12:00	1.00	UnPlanned	Trough back 30' and prepare to time drill as perJPE side track procedure Sidetrack point 12,710' MD
12:00	01:30	13.50	UnPlanned	Time drill f/ 12,710' - t/ 12,725' 20% Cement 80% Formation
01:30	06:00	4.50	UnPlanned	Control slide down F/12,725' - t/12,750' 239 gpm 150 delta p 8 wob  15% Cement 85% Formation
Total Hours:		24		

**24 Hour Activity Summary:**

Continue control sliding. Trough and time drill at side track Depth of 12,710'

**24 Hour Plan Forward:**

Kick off cement plug

