



## Daily Drilling Report

Well Name UTL 2932-17 2H

Report Date 07/12/2017

API 42-475-37198

Field	Phantom Wolfcamp	Supervisor	Nathanial Baxter	Rig Up Days	0.56	Report No.	57
Location	Sec 12, Block 17	Supervisor 2	Chris Montan	Surface Days	2.38	DPS	54.83333333
County	Ward	Rig Phone	432-253-3863	Inter. 1 Days	6.73	Spud Date	04/26/2017
Rig Name	X20	Rig Email	JEP Rig05@jaggedpeakenergy.com	Inter 2 Days	5.35	AFE	\$3,183,001.00
KB	32	Daily Footage		Prod. Days	42.75	Daily Cost	\$86,018.08
Depth (MD)	19,940	TVD at Bit	11413	Tot. Drill Days	54.83	Cum. Cost	\$5,260,150.54
Estimated TD	21,915			Hrs Drlg			

### Casing Data

Type	Size	Weight	Grade	Connection	Top	Bottom	Shoe Test
Surface	13-3/8	48.0	H-40	STC	32'	1,176'	
Intermediate	7	32.0	ICY P-110	BTC	32'	11,940'	

### Mud Properties

Type	CALCIUM CHLORIDE
Weight	11.75
FV	46
PV	14
YP	2
LCM (ppb)	
Chlorides	28900
% Solids	17
Daily Losses	
Total Losses	0

### Last Survey

Depth	Inc	Azi

## BHA

Description	Length	ID	OD
6" QH30	0.75'		6.00
4.75" 7/8 4.5 1.75' fbh	27.48'		4.75
FLOAT SUB	3.08'	2.38	4.75
NM XO	6.44'	2.88	5.05
MWD Tool Carrier	27.62'	2.81	4.62
NMDC	28.52'	2.75	4.70
3.5" IF P x PT 39B	2.73'	2.75	4.89
4" DP PT 39	2550.01'	3.34	4.88
PT 39 P x XT 39 B	2.79'	2.75	4.89
AGITATOR	24.15'		4.90
PT 39 B x XT 39 P	2.32'	2.75	4.87
4" DP PT 39	6412.23'	3.34	4.88
<b>Total Length:</b>	<b>9088.12</b>		

### Bit Info

[illegible]

## Safety

Last BOP Test	07/07/2017	Last BOP Drill	07/07/2017	Last Function Test	07/07/2017	Diesel Used		Diesel Recvd		Diesel on Loc	9,804.00
---------------	------------	----------------	------------	--------------------	------------	-------------	--	--------------	--	---------------	----------

## Fuel

Diesel Used		Diesel Recvd		Diesel on Loc	9,804.00
-------------	--	--------------	--	---------------	----------

### Activity Summary (6:00am - 6:00am)

[illegible]

Total Hours:	24
--------------	----

### 24 Hour Activity Summary:

tooh w/ spear assembly. no fish. p/u sidetrack assembly. tih

**24 Hour Plan Forward:**

TIH t/ sidetrack point @ 17,169' & begin sidetrack procedure

