

	DAILY COMPLETIONS REPORT					Well Name:		UTL 2932-17 2H				
						AFE #:						
						Report Date:		10/06/2017				
						Operation:		Completion				
Field:		October 6, 2017		Rig Name:		X20		Report #:		48		
Location:		UTL 2932-17 2H		Supervisor:		Josh Pillow / Jeff White / M. Knapp		Daily Cost:		\$20,741		
County:		Ward		Phone:		pillow-903 475 6712/white-903 736		Cum Job:		\$1,688,094		
State:		TX		Email:		joshpillow9@gmail.com / jeffgwhite		Job AFE:		\$6,151,345		
				Total Well AFE:		\$9,256,870		Cum Well Cost:		\$5,941,548		
24 Hr Summary:		Re-flush, try to run P&P Stg 8, twice, call out Well Tech tractor										
24 Hr Plan Forward:		RIH w/tractor to perforate stage #8, Continue Frac/WLU Ops										
Incidents:				JPE Pers:	R. McItyre / A. Eva		Contract Pers:	BJ/Allitude/Fesco/Enco		Conditions:		
Critical Comments												
Time Breakdown												
Activity Summary (6:00am - 6:00am)											24.0	HRS
From	To	Hrs	Summary									
6:00	7:30	1.5	WLU unable to make depth Pressure out (4bpm/9500psi) WLU POOH									
			BJ Prime & Pressure Test.									
			Conduct injection test/ Observe PSI/ Rate (Max 23.7bpm @ 10,400psi - 485bbbls) (11bpm @ 8044psi) SD/SI well SICP=5180 BO Wait on 3H WLU Ops.									
7:30	9:30	2.0										
9:30	14:30	5.0	Stby-Prep for P&P Operations Waiting on 3H WLU Ops.									
			LD Impression Block, PU MU P&P BHA, Pressure Test Pressure Control Equipt (Good Test) Equalize over. Open Well (WHP-5100psi) RIH to TOL Correlate and tie in. Begin Pump down Pressure Out 4bpm@9800, SD Trouble shoot, POOH, Lay down tools, SWI									
			Pressure test, good test, Equalize, OV,(4250 psi) start pump to re-flush well. Pump 11 bbl fresh water, pressure tripped out pumps @ 10,900 psi Bleed well down to +/- 4,200 psi, repeat 4 times. no improvement SWI, bleed off lines, Call in Well Tech to run tractor for next stage Turn Ops over to 3H									
18:30	20:30	2.0										
20:30	1:00	4.5	Turn well over to Sim-Ops for 3H to run impression block.									
			Well Tech tractor AOL, RD 3H Impression block, RU, Tractor Change BOP's over to 2H, Close Add 2 jts of lubricator, RU 12 gun array, w/Well Tech 32' tractor, Test lub, good test, equalize at 5,000 psi, OW, (3900)									
1:00	4:30	3.5										
4:30	6:00	1.5	RIH w/25' gun string & 32' Well Tech tractor To 11,934' Start tractor, run 38'/min. pulling 800 # L.T. Continue RIH.									